

General Overview

As of August 31, 2019, all reports generally indicate the Las Vegas stadium project is on schedule and on budget, will include all required project elements and will meet the project standards set forth in the Stadium Development Agreement and Senate Bill 1 (2016 Special Session). Pursuant to the Stadium Development Agreement approved by the Las Vegas Stadium Authority Board on March 28, 2018 and the revised project budget approved by the Stadium Authority Board on July 18, 2019, the stadium project is a premier, first-class, multi-level stadium totaling approximately 1.5 million square feet with an enclosed roof on a 62.5-acre site located in Clark County, Nevada. The enclosed stadium will include a fixed ETFE roof structure, contain approximately 124 suites and have a seating capacity of approximately 62,500 (expandable for major events).

Project Budget

The project budget remained unchanged at \$1.88 billion during the current reporting period. Eighteen funding notices have been processed by the Stadium Authority totaling \$1.06 billion, approximately 56.6 percent of the aggregate project budget. Stadium Authority contributions currently stand at \$393.5 million, approximately 37.0 percent of total outlays to date and 52.5 percent of the Authority's \$750 million maximum contribution. Personal Seat License ("PSL") proceeds account for \$352.3 million, or 33.1 percent of total project costs. PSL contributions are currently 121.5 percent of the originally estimated program value of \$290 million and 106.8 percent of the upsized program estimate of \$330 million, reflecting better-than-expected performance of the stadium's sales program. LV Stadium Events Company (Raiders) credit facilities make up the remaining \$317.4 million, 29.9 percent of project costs to date.

It should also be noted that during the current reporting period there was a revision to the prior month's funding notice. On July 31, 2019, CAA ICON ("ICON") received correspondence from Mortenson-McCarthy Las Vegas Stadium, a Joint Venture ("MMJV"), stating that MMJV reassessed Merrill Iron & Steel, Inc.'s requested payment for June 2019 and intended to withhold a portion of Merrill's requested payment. The amount of the reassessment reduced the payment to Merrill by \$5.8 million. On August 13, 2019, ICON prepared an addendum to Funding Notice 17, which reduced the total funding request by the same \$5.8 to a revised value of \$61.1 million. MMJV returned the credited funds to the Disbursing Agent (i.e., Chicago Title). Chicago Title transmitted the credited funds to US Bank, and US Bank remitted the funds to the appropriate source accounts. On August 22, 2019, Jason David with U.S. Bank confirmed that \$5.8 million was returned, with appropriate allocations made to the Stadium Authority Bond Proceeds Subaccount (\$2.6 million) and the NFL G-4 Facility Subaccount (\$3.2 million).

Project Schedule

The project schedule was unchanged during the reporting period. Substantial completion is anticipated on July 31, 2020, the stadium's opening event is expected to occur on August 16, 2020, and project closeout is currently scheduled for October 31, 2020.

Project Contingency

The aggregate stadium project contingency decreased by \$21.5 million during the period and stands at \$31.0 million. The overall contingency is currently comprised of a GMP contingency of \$22.2 million, systems and equipment contingency of \$3.2 million, infrastructure contingency of \$189,134 and project contingency of \$5.5 million. The GMP contingency was reduced by \$16.4 million in the current reporting period, with approximately \$13.9 million attributed to costs related to project scheduling updates. The GMP contingency currently stands at 3.4 percent of the GMP project completion balance, a decrease of 2.5 percentage points during the reporting period. When aggregated, the combined project contingency now totals 3.8 percent of remaining project costs, a decrease of 2.2 percentage points during the past month.

Change Orders

Change orders processed during the current reporting period totaled \$4.3 million, bringing change orders to-date for the project to \$55.2 million. Significant change orders included \$3.6 million for plaza changes, \$460,000 for upgrades to the LED video power and \$116,212 for cost increases attributable to tariffs. Pending and potential change orders were again reported collectively and increased to \$34.4 million. Items remaining on the pending/potential list include improvements to the north endzone club (\$9.7 million), improvements to the distributed antenna system (\$9.0 million) and a number of tariff impacts (\$5.9 million, combined). Respecting that these change orders are estimates that remain actively under evaluation by the development team, the Construction Monitor again noted that "once approved, these elements will become integrated into the project at a cost in excess of the established budget, once the available Owner Contingency has been expended."

LV Stadium Events Company (Raiders) Project Status Report

LV Stadium Events Company ("StadCo") submitted its monthly project report on September 1, 2019, providing a general overview of the status of: (1) design planning; (2) the project budget; (3) the construction schedule; (4) permitting, licenses and approvals; (5) compliance with various provisions of Senate Bill 1 and (6) compliance with the provisions of the community benefits plan. StadCo cited no variance in the project schedule, noting that completion of the roof canopy in August puts the project on track for substantial completion on July 31, 2020. StadCo also noted that project is now properly referred to as Allegiant Stadium, acknowledging the naming rights deal consummated in the prior month. Finally, StadCo noted that they are "evaluating a range of additional building enhancements which would increase the Project budget and be funded solely by StadCo and the Raiders." The referenced enhancements are included on the Stadium Authority Board's September 16, 2019 agenda.

Construction Monitor's Report (Jones Lang LaSalle)

The Construction Monitor submitted Site Observation Report 24 on August 23, 2019; it was subsequently revised and reissued on August 28, 2019. The report supported a draw of \$57.3 million and certified that: (1) all design agreements remain in full force and effect and have not been modified; (2) there has been no material deviation in stadium costs; (3) all required permits have been issued and are in effect; (4) all current draws are being used for project costs; (5) the project is proceeding on schedule and will be completed by the scheduled completion date; (6) all funds previously requisitioned have been used for their intended purpose; (7) there have been no material change orders other than those permitted by the Development Agreement or the Design-Build Agreement and (8) the Construction Monitor has no knowledge of any vendors' liens, mechanics' liens or security interest that should be satisfied or discharged before the immediate payment request.

The Construction Monitor continued to note that the stadium project is "proceeding in general accordance with the construction documents," that the "quality of workmanship, appears to be good" and that monthly progress projections are being met.

The Construction Monitor reiterated that "remaining funds appear adequate at this time to complete the current and approved scope of the project." However, they cautioned that there are approximately \$29 million in pending change orders that are being negotiated for inclusion into the budget that, if approved, may require additional project funding. Echoing the StadCo report, the Construction Monitor has been informed that additional scope enhancements and potential changes are under consideration which, if undertaken, would similarly result in further change orders and would require a "compensating source of funding." As noted above, the referenced enhancements are included on the Stadium Authority Board's September 16, 2019 agenda.

The Construction Monitor indicated that 91 percent of the project has been bought out. Among the elements that remain unsettled are components of the off-site infrastructure budget which continue to be "priced out." To this end, the Construction Monitor again cautioned that if "the Off-Site Infrastructure Budget exceeds budgeted cost other sources of funding would be required."

The Construction Monitor noted that while the construction timeline is “challenging and somewhat aggressive;” they continue to believe the project schedule is achievable absent unforeseen interruptions such as strikes, materials shortages or delays in procurement. Jones Lang LaSalle reported that: (i) notable project milestones continue to be achieved, such as the structural steel top out that took place in August, and (ii) that there is an increasing and appropriate level of on-site manpower. The Construction Monitor did note that they have requested a more detailed project schedule. Based on discussions with CAA ICON, they anticipate receiving that schedule in mid-September.

Authority Construction Representative (Grand Canyon Development Partners)

Grand Canyon Development Partners (“GCDP”) provided a series of updates during the period based on: (1) attendance at regularly scheduled construction meetings; (2) recurring monthly meetings with the StadCo Representative; (3) routine site visits and (4) a review of project materials and reports submitted by StadCo and the Construction Monitor. GCDP identified no changes to project submission matters requiring the Authority’s approval and generally concluded that the stadium project will be completed on time and on budget, will include all project elements, and will meet the project standards set forth in the Stadium Development Agreement and Senate Bill 1 (2016 Special Session).

GCDP noted that site observations appear to mirror the three-week look-ahead schedules they are provided on site visits. Similar to the Construction Monitor, GCDP indicated that they are anticipating a “new overall construction schedule” to be issued on September 13, 2019. GCDP has scheduled a meeting to review the new schedule with CAA ICON and Jones Lang LaSalle on September 18, 2019.

In its prior report, GCDP cited the importance of the steel erection and cable-net roof system installation, noting that the de-centering process, whereby the shoring and temporary structural elements are removed such that the building is standing with no supports, was expected to take place on August 23, 2019. In its current submission, GCDP reports that this event took place on August 14, 2019, and that surveying preparing for structure and the site for the lifting of the cable-net roofing structure is well underway. GCDP further indicates the cable-net lift will require six weeks to complete and is expected to take place between September 16, 2019 and October 21, 2019.

GCDP noted material progress on a number of key project elements including: (i) roof decking; (ii) the final ring beam survey, (iii) preassembly of the ETFE roofing sections; (iv) substantial advancement on event and mezzanine level work; (v) main feeders from NV Energy being connected to the main switch gear such that many stadium systems on the event level are now energized with permanent power; (vi) wet utilities are tested and ready for permanent use; (vii) fire suppression systems are pressurized, (viii) building cores are being closed off for painting and (ix) elevator and escalator work is progressing at or ahead of the project schedule. Looking forward, GCDP noted the on-going assembly of the lanai doors and early framing of the iconic torch feature, commencement of the exterior enclosure, removal of the on-site concrete batch plant and the disassembly of the temporary trailer city complex and the arrival and placement of the cooling towers among many other activities.

GCDP continues to note a number of measures designed to keep the project on schedule and make up for lost time where possible to do so. These include: (i) a variety of trades working on Saturdays; (ii) the acceleration of finish work on the event, mezzanine and main concourse levels, including installation of ceilings and ceramic tile, painting, pulling and installing electrical distribution (iii) the installation of critical mechanical, electrical and plumbing systems and fixtures; (iv) suite framing plumbing for toilets and concessions and (v) a plan to install seating sections in the lower bowl using a 24-hour continuous operation.

GCDP reiterated its belief that “it is still possible to achieve substantial completion on the date originally contemplated;” however, it also notes that this expectation is with the understanding that nonessential work may not be completed at the time a temporary certificate of occupancy is issued (e.g., back-of-house storage facilities, auxiliary locker rooms not necessary for early stadium activities, management office spaces, punch list items and touch ups).

Stadium Project Uses of Funds

Month/Year	Project Budget	Project Contingency	Contingency as a % of Budget to				Project Completed During Period	Project Completed to Date	% Completed to Date	
			Complete	Change Orders						
Pre-GMP Period	Sep-17	\$ 1,736,965,813 [1]	\$ 135,827,170 [1]	8.3%	[2]	\$ -	\$ 101,927,013 [1]	\$ 101,927,013 [1]	5.9%	[3]
	Oct-17	\$ 1,727,449,040 [4]	\$ 135,827,170 [4]	8.4%	[2]	\$ -	\$ 10,594,806 [4]	\$ 112,521,819 [4]	6.5%	[3]
	Nov-17	\$ 1,727,449,040 [5]	\$ 135,827,170 [5]	8.5%	[2]	\$ -	\$ 10,385,137 [5]	\$ 122,906,956 [5]	7.1%	[3]
	Dec-17	\$ 1,846,322,374 [6]	\$ 125,216,471 [6]	7.3%	[2]	\$ -	\$ 17,286,161 [6]	\$ 140,193,117 [6]	7.6%	[3]
	Jan-18	\$ 1,846,322,374 [7]	\$ 125,216,471 [7]	7.4%	[2]	\$ -	\$ 21,585,229 [7]	\$ 161,778,346 [7]	8.8%	[3]
	Feb-18	\$ 1,846,322,374 [8]	\$ 124,951,258 [8]	7.5%	[2]	\$ -	\$ 10,588,858 [8]	\$ 172,367,204 [8]	9.3%	[3]
	Mar-18	\$ 1,800,000,000 [9]	\$ 106,152,453 [10]	6.6%	[2]	\$ -	\$ 17,207,932 [10]	\$ 189,575,136 [10]	10.5%	[3]
	Apr-18	\$ 1,800,000,000 [9]	\$ 106,152,453 [13]	6.7%	[2]	\$ - [14]	\$ 16,150,752 [13]	\$ 205,725,888 [13]	11.4%	[3]
	May-18	\$ 1,840,000,000 [17]	\$ 112,052,620 [18]	7.0%	[2]	\$ 1,625,940 [19]	\$ 40,835,486 [20]	\$ 246,561,374 [20]	13.4%	[3]
	Jun-18	\$ 1,840,000,000 [17]	\$ 112,052,620 [23]	7.2%	[2]	\$ -	\$ 38,778,712 [24]	\$ 285,340,086 [24]	15.5%	[3]
	Jul-18	\$ 1,840,000,000 [17]	\$ 112,056,457 [27]	7.4%	[2]	\$ - [28]	\$ 30,225,023 [29]	\$ 315,565,109 [29]	17.2%	[3]
	Aug-18	\$ 1,840,000,000 [17]	\$ 111,637,640 [32]	7.5%	[2]	\$ - [33]	\$ 32,027,796 [34]	\$ 347,592,905 [34]	18.9%	[3]
	Sep-18	\$ 1,840,000,000 [17]	\$ 107,179,154 [37]	7.5%	[2]	\$ - [38]	\$ 54,791,642 (r) [39]	\$ 402,384,547 (r) [39]	21.9%	[3]
	Oct-18	\$ 1,840,000,000 [17]	\$ 104,381,308 [42]	7.5%	[2]	\$ 1,558,651 [43]	\$ 46,089,225 [44]	\$ 448,473,772 [44]	24.4%	[3]
	Nov-18	\$ 1,840,000,000 [17]	\$ 93,440,979 [47]	7.0%	[2]	\$ 9,068,016 [48]	\$ 52,000,478 [49]	\$ 500,474,250 [49]	27.2%	[3]
	Dec-18	\$ 1,840,000,000 [17]	\$ 85,293,724 [52]	6.7%	[2]	\$ 598,984 [53]	\$ 64,068,000 [54]	\$ 564,542,250 [54]	30.7%	[3]
	Jan-19	\$ 1,840,000,000 [17]	\$ 85,365,726 [57]	7.0%	[2]	\$ 1,639,788 [58]	\$ 58,003,843 [59]	\$ 622,546,095 [59]	33.8%	[3]
	Feb-19	\$ 1,840,000,000 [17]	\$ 89,347,778 [62]	7.8%	[2]	\$ - [63]	\$ 67,868,888 [64]	\$ 690,414,983 [64]	37.5%	[3]
	Mar-19	\$ 1,840,000,000 [17]	\$ 85,519,407 [67]	7.9%	[2]	\$ 6,009 [68]	\$ 62,388,497 [69]	\$ 752,803,480 [69]	40.9%	[3]
	Apr-19	\$ 1,840,000,000 [17]	\$ 76,261,778 [72]	7.4%	[2]	\$ 767,581 [73]	\$ 52,667,096 [74]	\$ 805,470,576 [74]	43.8%	[3]
	May-19	\$ 1,840,000,000 [17]	\$ 54,628,353 [77]	5.7%	[2]	\$ - [78]	\$ 73,911,481 (r) [79]	\$ 879,382,057 [79]	47.8%	[3]
	Jun-19	\$ 1,840,000,000 [17]	\$ 47,395,112 [82]	5.3%	[2]	\$ 25,443,308 [83]	\$ 65,366,349 [84]	\$ 944,748,406 [84]	51.3%	[3]
	Jul-19	\$ 1,880,000,000 [87]	\$ 52,565,677 [88]	6.0%	[2]	\$ 10,189,098 [89]	\$ 61,136,024 (r) [90]	\$ 1,005,884,430 [90]	53.5%	[3]
	Aug-19	\$ 1,880,000,000 [87]	\$ 31,047,304 [93]	3.8%	[2]	\$ 4,312,191 [94]	\$ 57,269,499 [95]	\$ 1,063,153,929 [95]	56.6%	[3]
	Sep-19									
	Oct-19									
	Nov-19									
	Dec-19									
	Jan-20									
	Feb-20									
	Mar-20									
	Apr-20									
	May-20									
	Jun-20									
	Jul-20									
	Aug-20									
	Sep-20									
Current Amount										
<i>Share to Date</i>										
Estimated Total										
<i>Percent to Date</i>										

Note: Totals may not sum to 100 percent due to rounding.

Stadium Funding Sources

Month/Year	Stadium Authority		Bank of America Senior Credit Facility		Personal Seat License (PSL) Revenues		NFL G4 Credit Facility		Other Funds		Total Amount Funded During the Period	Cumulative Amount Funded to Date
Pre-GMP Period	Sep-17	\$ -	\$ 101,927,013	[1]	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 101,927,013	\$ 101,927,013
	Oct-17	\$ -	\$ 10,594,806	[4]	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,594,806	\$ 112,521,819
	Nov-17	\$ -	\$ 10,385,137	[5]	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,385,137	\$ 122,906,956
	Dec-17	\$ -	\$ 17,286,161	[6]	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,286,161	\$ 140,193,117
	Jan-18	\$ -	\$ 21,585,229	[7]	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,585,229	\$ 161,778,346
	Feb-18	\$ -	\$ 10,588,858	[8]	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,588,858	\$ 172,367,204
	Mar-18	\$ 5,250,284 [11]	\$ - [12]	\$ - [12]	\$ - [12]	\$ 11,957,648 [12]	\$ - [12]	\$ - [12]	\$ - [12]	\$ - [12]	\$ 17,207,932	\$ 189,575,136
	Apr-18	\$ 7,189,145 [15]	\$ - [16]	\$ - [16]	\$ - [16]	\$ 8,961,608 [16]	\$ - [16]	\$ - [16]	\$ - [16]	\$ - [16]	\$ 16,150,752	\$ 205,725,888
	May-18	\$ 18,176,999 [21]	\$ - [22]	\$ 22,658,486 [22]	\$ - [22]	\$ - [22]	\$ - [22]	\$ - [22]	\$ - [22]	\$ - [22]	\$ 40,835,486	\$ 246,561,374
	Jun-18	\$ 17,261,473 [25]	\$ - [26]	\$ 13,517,239 [26]	\$ - [26]	\$ 8,000,000 [26]	\$ - [26]	\$ - [26]	\$ - [26]	\$ - [26]	\$ 38,778,712	\$ 285,340,086
	Jul-18	\$ 13,453,990 [30]	\$ 16,771,033 [31]	\$ - [31]	\$ - [31]	\$ - [31]	\$ - [31]	\$ - [31]	\$ - [31]	\$ - [31]	\$ 30,225,023	\$ 315,565,109
	Aug-18	\$ 14,256,454 [35]	\$ 17,771,342 [36]	\$ - [36]	\$ - [36]	\$ - [36]	\$ - [36]	\$ - [36]	\$ - [36]	\$ - [36]	\$ 32,027,796	\$ 347,592,905
	Sep-18	\$ 23,686,038 [40]	\$ - [41]	\$ 31,105,604 (r) [41]	\$ - [41]	\$ - [41]	\$ - [41]	\$ - [41]	\$ - [41]	\$ - [41]	\$ 54,791,642	\$ 402,384,546
	Oct-18	\$ 20,515,583 [45]	\$ - [46]	\$ 25,573,641 [46]	\$ - [46]	\$ - [46]	\$ - [46]	\$ - [46]	\$ - [46]	\$ - [46]	\$ 46,089,225	\$ 448,473,771
	Nov-18	\$ 23,146,845 [50]	\$ - [51]	\$ 28,853,633 [51]	\$ - [51]	\$ - [51]	\$ - [51]	\$ - [51]	\$ - [51]	\$ - [51]	\$ 52,000,478	\$ 500,474,250
	Dec-18	\$ 28,518,432 [55]	\$ - [56]	\$ 35,549,569 [56]	\$ - [56]	\$ - [56]	\$ - [56]	\$ - [56]	\$ - [56]	\$ - [56]	\$ 64,068,000	\$ 564,542,250
	Jan-19	\$ 25,819,108 [60]	\$ 6,706,480 [61]	\$ 25,478,255 [61]	\$ - [61]	\$ - [61]	\$ - [61]	\$ - [61]	\$ - [61]	\$ - [61]	\$ 58,003,843	\$ 622,546,093
	Feb-19	\$ 30,210,311 [65]	\$ - [66]	\$ 37,658,577 [66]	\$ - [66]	\$ - [66]	\$ - [66]	\$ - [66]	\$ - [66]	\$ - [66]	\$ 67,868,888	\$ 690,414,981
	Mar-19	\$ 27,770,839 [70]	\$ - [71]	\$ 34,617,659 [71]	\$ - [71]	\$ - [71]	\$ - [71]	\$ - [71]	\$ - [71]	\$ - [71]	\$ 62,388,497	\$ 752,803,479
	Apr-19	\$ 23,443,575 [75]	\$ - [76]	\$ 29,223,521 [76]	\$ - [76]	\$ - [76]	\$ - [76]	\$ - [76]	\$ - [76]	\$ - [76]	\$ 52,667,096	\$ 805,470,575
	May-19	\$ 32,996,331 (r) [80]	\$ (216,332.16) [81]	\$ - [81]	\$ - [81]	\$ 41,131,482 (r) [81]	\$ - [81]	\$ - [81]	\$ - [81]	\$ - [81]	\$ 73,911,481	\$ 879,382,056
	Jun-19	\$ 29,096,362 [85]	\$ - [86]	\$ 36,269,987 [86]	\$ - [86]	\$ - [86]	\$ - [86]	\$ - [86]	\$ - [86]	\$ - [86]	\$ 65,366,349	\$ 944,748,404
	Jul-19	\$ 27,213,328 [91]	\$ - [92]	\$ - [92]	\$ - [92]	\$ 33,922,696 [92]	\$ - [92]	\$ - [92]	\$ - [92]	\$ - [92]	\$ 61,136,024	\$ 1,005,884,428
	Aug-19	\$ 25,492,231 [96]	\$ - [97]	\$ 31,777,267 [97]	\$ - [97]	\$ - [97]	\$ - [97]	\$ - [97]	\$ - [97]	\$ - [97]	\$ 57,269,499	\$ 1,063,153,927
	Sep-19											
	Oct-19											
	Nov-19											
	Dec-19											
	Jan-20											
	Feb-20											
	Mar-20											
	Apr-20											
	May-20											
	Jun-20											
	Jul-20											
	Aug-20											
	Sep-20											
	Current Amount	\$ 393,497,329	\$ 213,399,727		\$ 352,283,438	\$ 103,973,433	\$ -	\$ 1,063,153,927				
	<i>Share to Date</i>	37.0%	20.1%		33.1%	9.8%	0.0%	100.0%				
	Estimated Total	\$ 750,000,000	\$ 600,000,000		\$ 330,000,000	\$ 200,000,000	\$ -	\$ 1,880,000,000				
	Percent to Date	52.5%	35.6%		106.8%	52.0%	0.0%	56.6%				

Note: Totals may no

Las Vegas Stadium Authority Board
Project Status Report | August 2019

Notes:

- [1] Jones Lang LaSalle, Site Observation Letter Report 1 (September 21, 2017). Note the initial outlay reflects \$77.8M for the acquisition of the stadium site.
- [2] Calculation, total amount of contingency divided by the amount equal to the total project budget less the amount of the project completed to date.
- [3] Calculation, total amount completed to date divided by the total project budget. Note that this calculation differs slightly from the completion percentage reported by Jones Lang LaSalle.
- [4] Jones Lang LaSalle, Site Observation Letter Report 2 (October 30, 2017).
- [5] Jones Lang LaSalle, Site Observation Letter Report 3 (November 20, 2017).
- [6] Jones Lang LaSalle, Site Observation Letter Report 4 (December 21, 2017). JLL notes, "The Budget is a moving target, and will be undergoing revisions until Loan closing is established, and at that time, the project Budget cost will be finalized." JLL also notes that they are unable to offer an opinion on the adequacy of remaining funds to complete the project, as the final budget and GMP have not yet been established.
- [7] Jones Lang LaSalle, Site Observation Letter Report 5 (January 17, 2018). JLL notes, "The Budget is a moving target, and will be undergoing revisions until Loan closing is established, and at that time, the project Budget cost will be finalized."
- [8] Jones Lang LaSalle, Site Observation Letter Report 6 (February 21, 2018). JLL notes, "The Budget is a moving target, and will be undergoing revisions until Loan closing is established, and at that time, the project Budget cost will be finalized." JLL also notes that the preliminary budget had a project contingency of \$135.8M and that reallocations have reduced the contingency by \$10.9M (\$265,213 this period) to \$125M. JLL did not have sufficient information at the time this report was issued to ascertain the sufficiency of the contingency.
- [9] Stadium Authority Board Approved Project Budget (March 28, 2018).
- [10] Jones Lang LaSalle, Site Observation Report 7 (March 20, 2018; Revised April 13, 2018). JLL notes both a project contingency of \$9.1M as well as the Design Build Agreement contingency of \$97.0M within the GMP cost itemization. JLL further notes, "According to the preliminary Budget provided, the Budget originally established a \$135,827,170 Project Contingency. Reallocations have reduced the Contingency by \$126,690,300 to the current \$9,136,870, representing 0.5% of the remaining funds, which is below the industry standard of 5 to 10%. Upon completion of our project review, we will be able to ascertain the sufficiency of the project Contingency."
- [11] Stadium Authority Board Funding Designation for Funding Notice No. 1 (April 9, 2018).
- [12] StadCo Funding Designation for Funding Notice No. 1 (April 10, 2018; Revised April 13, 2018).
- [13] Jones Lang LaSalle, Site Observation Report 8 (April 24, 2018). JLL notes both a project contingency of \$9.1M as well as the Design Build Agreement contingency of \$97.0M within the GMP cost itemization. JLL further notes, "According to the preliminary Budget provided, the Budget originally established a \$135,827,170 Project Contingency. Reallocations have reduced the Contingency by \$126,690,300 to the current \$9,136,870, representing 0.5% of the remaining funds, which is below the industry standard of 5 to 10%. Upon completion of our project review, we will be able to ascertain the sufficiency of the project Contingency."
- [14] Jones Lang LaSalle, Site Observation Report 8 (April 24, 2018). JLL notes, "Although no Pending Change Orders were reported at this time, it was brought to our attention that a 5-circuit duct bank carrying electrical conduits serving the airport and some hotels (extending along Polaris Ave.) will interfere with construction of the street crossing section of the box culvert, and duct bank will need to be temporarily relocated and replaced. The cost for this work is estimated at \$4-million."
- [15] Stadium Authority Board Funding Designation for Funding Notice No. 1 (April 26, 2018).
- [16] StadCo Funding Designation for Funding Notice No. 2 (April 17, 2018).
- [17] Stadium Authority Board Approved Project Budget (May 23, 2018).
- [18] Jones Lang LaSalle, Site Observation Report 9 (May 22, 2018). JLL notes, "There is an estimated balance to complete of \$1,593,438,624, which includes project Contingencies as follows: GMP Contingency of \$97,064,248; Systems & Equipment Contingency of \$5,851,502; and a Project Contingency of \$9,136,870." Note also JLL states, "The Design Build Agreement established a \$97,015,583 Contingency within the GMP cost itemization. This period the Contingency increased by \$48,666 to the current Contingency value of \$97,064,248."
- [19] Jones Lang LaSalle, Site Observation Report 9 (May 22, 2018). JLL notes, "Additionally a budget line item transfer due to the inclusion of Change Order 1 in the amount of \$1,625,940 was not addressed in the current Budget. Monies to cover this Change Order were to be transferred from the Public Infrastructure line item to the GMP." JLL further notes, "Based on our cursory review, the scope of work and dollar amounts appears reasonable. The scope changes do not substantially change the quality of the project. No time extensions are shown on the Change Order." Finally, JLL notes, "The Design Builder reported one pending Change Order totaling \$8,219,041 for 'Off Site Plans issued for Construction'. Monies for this Change Order would be made available from funds within the Public Infrastructure line item, which currently stands at \$29.4-Million." Staff discussed this line item with JLL. JLL indicated that the transfer was simply to bring the cost under the GMP, which was increased by a similar amount. JLL indicated that they would be reviewing this information more closely in June to ensure there was no reduction to other project elements. GCDP, the Authority's Construction Representative, was also asked to review and monitor this issue.
- [20] Jones Lang LaSalle, Site Observation Report 9 (May 22, 2018).
- [21] Stadium Authority Board Funding Designation for Funding Notice No. 3 (May 24, 2018).
- [22] StadCo Funding Designation for Funding Notice No. 3 (May 24, 2018).
- [23] Jones Lang LaSalle, Site Observation Report 10 (June 27, 2018). JLL notes, "There is an estimated balance to complete of \$1,554,659,912, which includes project Contingencies as follows: GMP Contingency of \$97,064,248; Systems & Equipment Contingency of \$5,851,502; and a Project Contingency of \$9,136,870."
- [24] Jones Lang LaSalle, Site Observation Report 10 (June 27, 2018).
- [25] Stadium Authority Board Funding Designation for Funding Notice No. 4 (June 29, 2018).
- [26] StadCo Funding Designation for Funding Notice No. 4 (June 19, 2018).

Las Vegas Stadium Authority Board
Project Status Report | August 2019

Notes (cont.):

- [27] Jones Lang LaSalle, Site Observation Report 11 (Revised July 30, 2018). Note that JLL reports the elements of the contingency in two separate places in Site Observation Report 11. See page 6 where the Systems & Equipment Contingency of \$5,851,502 and a current Project Contingency of \$9,136,870 are reported and page 19 where the Contractor's Contingency is reported at \$97,068,085. JLL also notes, "The Project Contingency balance currently totals \$9,136,870. Although it was originally reported that the Development team felt confident that the Design Build GMP was adequate to provide for the programmed scope of the stadium, Items such as Owner enhancements, tariffs and allowance adjustments could potentially increase construction costs by an additional \$25.4MM. We have requested that the owner's Representative provide us with a detailed assessment of the potential changes. However, because the potential cost increases of \$25.4MM, we are unable at this time to report that the project Contingency of \$9.1MM is sufficient to absorb pending Change Orders. Should Change Orders become approved and integrated into the project, it may be necessary for the Ownership to contribute additional Equity to cover Change Orders. The Contingency must be carefully monitored."
- [28] Jones Lang LaSalle, Site Observation Report 11 (Revised July 30, 2018). JLL notes, "The Design Builder reported in its June 2018 monthly report that there are pending Change Orders totaling \$33,098,700. In addition, the Design Builder has indicated that \$1,500,000 should be added to these costs to address potential foreign tariff increases. The potential Change Order costs would be increased to approximately \$34.6MM." JLL also noted, "The Off-Site Infrastructure costs would be allocated from the off-site infrastructure budget, currently valued at \$29.4-Million. The PCO Log also references \$5.2-Million in costs attributable to tariffs of foreign purchased construction materials; \$3.2-Million of Owner driven enhancements; and \$14.9-Million of Allowance Adjustments. There is a potential for Value Engineering the above noted items." See also, note 27 (JLL notes, "Should Change Orders become approved and integrated into the project, it may be necessary for the Ownership to contribute additional Equity to cover Change Orders.")
- [29] Jones Lang LaSalle, Site Observation Report 11 (Revised July 30, 2018).
- [30] Stadium Authority Board Funding Designation for Funding Notice No. 5 (July 30, 2018).
- [31] StadCo Funding Designation for Funding Notice No. 5 (July 20, 2018).
- [32] Jones Lang LaSalle, Site Observation Report 12 (August 23, 2018). JLL reports, "There is an estimated balance to complete of \$1,492,407,094, which includes (as reported by Owner's Representative) project Contingencies as follows: an assumed Systems & Equipment Contingency of \$5,851,502; a current Project Contingency of \$9,136,870, and a current GMP Contingency of \$96,649,268." JLL notes later in the report, "The Project Contingency balance currently totals \$9,136,870. Although it was originally reported that the Development team felt confident that the Design Build GMP was adequate to provide for the programmed scope of the stadium, items such as Owner enhancements, tariffs and allowance adjustments could potentially increase construction costs by an additional \$11,460,762. Should the costs for this work be approved, a combination of sources such as the remaining \$9,136,870 Owner Contingency, and/or potential GMP Contingency (currently \$96,649,268) savings, and/or Owner Equity, would be utilized."
- [33] Jones Lang LaSalle, Site Observation Report 12 (August 23, 2018). JLL notes, "Although at present time, the Budget is in balance, and the remaining funds are sufficient to complete the current scope of work, there are pending Change Orders totaling \$11,460,762, which if approved and accepted, would exceed the Owner Contingency and cause the Budget to be out of balance. This potential overage would be covered by a combination of sources such as the Developer Contingency, savings within the GMP Contingency, or Owner Equity. The Contingency should be carefully monitored to ensure a balanced Budget."
- [34] Jones Lang LaSalle, Site Observation Report 12 (August 23, 2018).
- [35] Stadium Authority Board Funding Designation for Funding Notice No. 6 (August 25, 2018).
- [36] StadCo Funding Designation for Funding Notice No. 6 (August 21, 2018).
- [37] Jones Lang LaSalle, Site Observation Report 13 (September 26, 2018; Revised October 4, 2018). JLL reports, "There is an estimated balance to complete of \$1,439,195,294, which includes (as reported by Owner's Representative) project Contingencies as follows: an assumed Systems & Equipment Contingency of \$5,851,502; a current Project Contingency of \$8,636,870, and a current GMP Contingency of \$92,690,782."
- [38] Jones Lang LaSalle, Site Observation Report 13 (September 26, 2018; Revised October 4, 2018). Although there are no change orders reported for the current month, JLL notes that the Developer's September 24, 2018 Change Order Log reports pending change orders totaling \$33,626,356.
- [39] Jones Lang LaSalle, Site Observation Report 13 (September 26, 2018; Revised October 4, 2018). **REVISION NOTE:** JLL and StadCo subsequently issued a revision note to Site Observation Report 13 as well as the StadCo Funding Notice No. 7 and the StadCo Funding Designation for Funding Notice No. 7 to reflect the payment of \$1,579,841.76 in PSL processing fees. See also, Note 41. September project expenditure values were adjusted upward in the amount of the these payments.
- [40] Stadium Authority Board Funding Designation for Funding Notice No. 7 (October 4, 2018).
- [41] StadCo Funding Designation for Funding Notice No. 7 (September 17, 2018). Please note that in addition to the funds allocated to Funding Notice No. 7, pursuant to the StadCo Funding Designation, JLL reported that "\$1,579,841.76 in processing costs that will be disbursed from Bank of America directly into the Clearing Account pursuant to the PSL Purchase and Agreement were also allocated during this period." See also, PSL Notice of Sale for September 2018, reflecting PSL Tranche to be sold to fund the current PSL Contribution Amount of \$29,525,762.34, PSL Tranche to be sold to fund Processing Costs of \$1,579,841.76 and Total PSL Tranche to be sold on Purchase Date for \$31,105,604.10. See also, PSL Disbursement Instructions for September 2018 similarly reflecting a value of \$31,105,604.10. **REVISION NOTE:** JLL and StadCo subsequently issued a revision note to Site Observation Report 13, as well as the StadCo Funding Notice No. 7 and the StadCo Funding Designation for Funding Notice No. 7 to reflect the payment of \$1,579,841.76 in PSL processing fees. These funds were allocated directly from the PSL account. Note that all of the cost of the credit card processing fees are paid by StadCo/Raiders, as those fees are not subject to the funding split applied to other project costs.
- [42] Jones Lang LaSalle, Site Observation Report 14 (October 26, 2018). JLL reports, "There is an estimated balance to complete of \$1,391,526,227, which includes (as reported by Owner's Representative) project Contingencies as follows: a remaining Systems & Equipment Contingency of \$3,164,116; an Infrastructure Contingency of \$2,514,050; a current Project Contingency of \$7,078,219, and a projected savings in the GMP Contingency of \$62,244,735." Note the distinction between the description of the project contingency in JLL's September and October reports. In October, JLL introduces the concept of the project savings in the GMP, where, in previous reports, this was a reference to the GMP contingency. In its October report, JLL references the GMP contingency separately stating, "The Design Build Agreement established a \$97,015,583 Contingency within the GMP cost itemization. The Contingency decreased by \$5,390,659 (\$1,335,859 this period) to the current Contingency value of \$91,624,923 which now represents 8.1% of the GMP's Balance to Complete." This differential merely reflects the potential contingency usage of \$29.4 million based on the Design Builder's potential contingency usage estimates.

Las Vegas Stadium Authority Board
Project Status Report | August 2019

Notes (cont.):

- [43] Jones Lang LaSalle, Site Observation Report 14 (October 26, 2018). Change Order 3 totaling \$1,558,651 was submitted this period specific to "ETFE – Provide all labor, equipment and materials to substitute modified ETFE cushion build up layers in lieu of previously specified ETFE layers." Note also that pending change orders that have been approved and will be incorporated into the GMP in future draws total \$11,159,609 and potential change orders reported by the Design Builder total \$22,703,435.
- [44] Jones Lang LaSalle, Site Observation Report 14 (October 26, 2018).
- [45] Stadium Authority Board Funding Designation for Funding Notice No. 8 (October 30, 2018).
- [46] StadCo Funding Designation for Funding Notice No. 8 (October 22, 2018).
- [47] Jones Lang LaSalle, Site Observation Report 15 (November 26, 2018; Revised November 28, 2018). JLL reports, "The Design Build Agreement established a \$97,015,583 Contingency within the GMP cost itemization. The Contingency decreased by \$12,060,615 (\$6,669,955 this period) to the current Contingency value of \$84,954,968 which now represents 7.6% of the GMP's Balance to Complete" at page 21. The report then goes on to state the following at 23, (i) "The Development Contingency, originally established at \$9,136,870 was reduced by \$5,331,750 (\$3,273,009 this period) to the current \$3,805,120" and (ii) "Additional Contingencies contained within the Budget line items, as reported by the Owner's Representative include a remaining Systems & Equipment Costs Contingency of \$3,164,116; and an Infrastructure Contingency of \$1,516,775." Please note that that JLL also states, "In addition to the above approved usage, the Design Builder is reflecting potential Contingency usage totaling \$21,445,931 and a potential remaining Contingency of \$63,509,037 if all pending options are approved." However, the remaining contingency reported in the November staff update reflects the actual contingency usage and not the potential contingency usage.
- [48] Jones Lang LaSalle, Site Observation Report 15 (November 26, 2018; Revised November 28, 2018). Change Order 2 totaling \$9,068,016 was submitted this period and was specific to "Off-Site infrastructure on public ways surrounding the stadium site." Note also that pending change orders that have been approved and will be incorporated into the GMP in future draws total \$653,368. Potential change orders are reported at \$22,703,435.
- [49] Jones Lang LaSalle, Site Observation Report 15 (November 26, 2018, Revised November 28, 2018).
- [50] Stadium Authority Board Funding Designation for Funding Notice No. 9 (November 30, 2018).
- [51] StadCo Funding Designation for Funding Notice No. 9 (November 15, 2018).
- [52] Jones Lang LaSalle, Site Observation Report 16 (December 26, 2018; Revised December 28, 2018). JLL reports, "The Design Build Agreement established a \$97,015,583 Contingency within the GMP cost itemization. The Contingency decreased by \$18,733,702 (\$6,673,087 this period) to the current Contingency value of \$78,281,880 which now represents approximately 7.5% of the GMP's Balance to Complete." at page 21. It then goes on to state the following at pages 23-24, (i) "The Development Contingency, originally established at \$9,136,870 was reduced by \$6,289,666 (\$957,916 this period) to the current \$2,847,204"; (ii) "Additionally, the Owner's Representative indicated that there will be quarterly meetings to discuss releasing excess funds in the GMP Contingency, with the next meeting occurring in early February 2019. Currently the remaining GMP Contingency is noted as \$84,292,352, and the projected excess funds is estimated currently at \$33,380,866" and (iii) "Additional Contingencies contained within the Budget line items, as reported by the Owner's Representative include a remaining Systems & Equipment Costs Contingency of \$3,164,116; and an Infrastructure Contingency of \$1,000,524." JLL also notes, " costs for Owner enhancements are not included in our tabulations and will be addressed at a later date."
- [53] Jones Lang LaSalle, Site Observation Report 16 (December 26, 2018; Revised December 28, 2018). Change Orders 4 to 9 totaling \$598,984 were submitted this period. Change orders 10 and 11 totaling \$1,639,788 have been approved, and incorporated into the hard cost budget. Finally, Potential change orders totaled \$47,755,526 during this period.
- [54] Jones Lang LaSalle, Site Observation Report 16 (December 26, 2018; Revised December 28, 2018).
- [55] Stadium Authority Board Funding Designation for Funding Notice No. 10 (December 26, 2018).
- [56] StadCo Funding Designation for Funding Notice No. 10 (December 15, 2018).
- [57] Jones Lang LaSalle, Site Observation Report 17 (January 23, 2019). JLL reports, "The Design Build Agreement established a \$97,015,583 Contingency within the GMP cost itemization. The Contingency decreased by \$18,661,700 (\$71,002 increase this period) to the current Contingency value of \$78,353,882 which now represents approximately 8% of the GMP's Balance to Complete." at page 22. Additional project contingences are noted as follows at page 6: "Systems & Equipment Contingency of \$3,164,116; an Infrastructure Contingency of \$1,000,524; a current Project Contingency of \$2,847,204, and a projected savings in the GMP Contingency of \$35,177,639." Please note that the \$35.2M contingency sourced to the projected cost savings has not been added to the reported project contingency as it is unclear at this time whether it is an actual or potential addition.
- [58] Jones Lang LaSalle, Site Observation Report 17 (January 23, 2019). Change Orders 10 and 11, previously approved, totaling \$1,639,788 were incorporated into the GMP this period. The Developer's January 15, 2019 Change Order Log reports potential change orders of \$47,755,526.
- [59] Jones Lang LaSalle, Site Observation Report 17 (January 23, 2019). See draw request summary table at page 6.
- [60] Stadium Authority Board Funding Designation for Funding Notice No. 11 (January 31, 2019).
- [61] StadCo Funding Designation for Funding Notice No. 11 (January 15, 2019).
- [62] Jones Lang LaSalle, Site Observation Report 18 (February 20, 2019; Revised February 26, 2019). JLL reports, "The Design Build Agreement established a \$97,015,583 Contingency within the GMP cost itemization. The Contingency decreased by \$16,509,962 (\$2,151,738 increase this period) to the current Contingency value of \$80,505,620 which now represents approximately 8.7% of the GMP's Balance to Complete" at page 22. Additional project contingences are noted as follows at page 7: "Systems & Equipment Contingency of \$3,164,116; an Infrastructure Contingency of \$2,830,838; a current Project Contingency of \$2,847,204, and a projected savings in the GMP Contingency of \$35,829,760." Please note that the \$35.8M contingency sourced to the projected cost savings has not been added to the reported project contingency as it is unclear at this time whether it is an actual or potential addition.
- [63] Jones Lang LaSalle, Site Observation Report 18 (February 20, 2019; Revised February 26, 2019). JLL reports, no new change orders were submitted this period at page 12. That said, JLL also reports potential change orders totaling \$47,761,535 (\$6,009 for Change Order 12 and \$47,755,526 pending change orders).
- [64] Jones Lang LaSalle, Site Observation Report 18 (February 20, 2019; Revised February 26, 2019). See draw request summary table at page 6.
- [65] Stadium Authority Board Funding Designation for Funding Notice No. 12 (February 26, 2019).
- [66] StadCo Funding Designation for Funding Notice No. 12 (February 18, 2019).

Las Vegas Stadium Authority Board
Project Status Report | August 2019

Notes (cont.):

- [67] Jones Lang LaSalle, Site Observation Report 19 (March 25, 2019). JLL reports, "The Design Build Agreement established a \$97,015,583 Contingency within the GMP cost itemization. The Contingency decreased by \$15,279,978 (\$1,229,984 increase this period) to the current Contingency value of \$81,735,605 which now represents approximately 9.5% of the GMP's Balance to Complete." JLL further reports, "The Development Contingency, originally established at \$9,136,870 has been reduced by \$8,848,213 (\$2,558,548 this period), to the current \$288,657." Additionally, JLL states, "Additional Contingencies contained within the Budget line items, as reported by the Owner's Representative include a remaining Systems & Equipment Costs Contingency of \$3,164,116; and a remaining Infrastructure Contingency of \$331,029 (this period, although not reflected in the Infrastructure Budget, the Master Budget reflects the reallocation of \$2,499,809 due to Owner Representative -reported savings in the Ali Baba Sewer scope)."
- [68] Jones Lang LaSalle, Site Observation Report 19 (March 25, 2019). JLL reports change orders totaling \$6,009 submitted this period. JLL reported pending change orders (i.e., those that have been accepted and will be reflected in future draws) of \$6,785,547. They report potential change orders (i.e., those that remain under consideration) of \$35,559,026.
- [69] Jones Lang LaSalle, Site Observation Report 19 (March 25, 2019). See draw request summary table at page 7.
- [70] Stadium Authority Board Funding Designation for Funding Notice No. 13 (March 29, 2019).
- [71] StadCo Funding Designation for Funding Notice No. 13 (March 20, 2019).
- [72] Jones Lang LaSalle, Site Observation Report 20 (April 25, 2019). JLL reports, "The Design Build Agreement established a \$97,015,583 GMP Contingency within the GMP cost itemization. The GMP Contingency decreased by \$28,760,360 (\$13,480,382 decrease this period) to the current GMP Contingency value of \$68,255,223 which now represents approximately 8.2% of the GMP's Balance to Complete." JLL further reports, The Owner's Contingency, originally established at \$9,136,870 has been reduced by \$4,554,701 (\$4,293,512 increase this period), to the current \$4,582,169." Additionally, JLL states, "Additional Contingencies contained within the Budget line items, as reported by the Owner's
- [73] Jones Lang LaSalle, Site Observation Report 20 (April 25, 2019). JLL reports change orders totaling \$5767,581 submitted this period. JLL also reported pending change orders, which in the current report appears to include both pending and potential change orders, totaling \$63,883,334.
- [74] Jones Lang LaSalle, Site Observation Report 20 (April 25, 2019). See draw request summary table at page 6.
- [75] Stadium Authority Board Funding Designation for Funding Notice No. 14 (April 30, 2019).
- [76] StadCo Funding Designation for Funding Notice No. 14 (April 17, 2019).
- [77] Jones Lang LaSalle, Site Observation Report 21 (May 22, 2019). JLL reports, "The Design Build Agreement established a \$97,015,583 GMP Contingency within the GMP cost itemization. The GMP Contingency decreased by \$48,905,857 (\$20,145,497 decrease this period) to the current GMP Contingency value of \$48,109,724 which now represents approximately 6.5% of the GMP's Balance to Complete." JLL also notes FF&E contingency of \$3,164,116, a remaining infrastructure contingency of \$260,270 and a current owner's contingency of \$3,094,243.
- [78] Jones Lang LaSalle, Site Observation Report 21 (May 22, 2019). JLL reports no change orders issued during the period. JLL also included an estimate for potential change orders, which appears to include both pending and potential change orders, totaling \$59,652,249.
- [79] Jones Lang LaSalle, Site Observation Report 21 (May 22, 2019). See draw request summary table at page 6. **REVISION NOTE:** Note also that on February 13, 2018 StadCo processed Draw No. 8 (pre stadium bonds) totaling \$10,588,275.19. Within this Draw were fees associated for expediting the review of Permit Package #2 Foundations and Deep Utilities. The amount of those fees totaled \$216,332.16 and were paid by the Raiders. The costs were posted to the Stadium budget under Budget Line 801 Building Permit Fees. Similarly, on April 13, 2018, StadCo processed Funding Notice No. 2 (post stadium bonds) totaling \$16,150,752.39. Within this draw were fees associated for expediting the review of Permit Package #3a Structural Frame – Concrete (also noted as Foundational Walls). The amount of those fees totaled \$394,719.36. Since this transaction was governed by the Construction Funds Trust Agreement and the Stadium Disbursing Agreement, the payment allocation was split between the NFL G-4 Facility Subaccount (~55.49%) at \$219,018.90 and the Clark County Stadium Authority Subaccount (~44.51%) at \$175,700.46. These costs were also posted to the stadium budget under Budget Line 801 Building Permit Fees. In December 2018, an ordinance was passed reducing the plan review fees for projects valued between \$50M and \$100M to three times the normal building plan review fee, and projects valued over \$100M to two times the normal building plan review fee. The ordinance was back dated to January 1, 2018, resulting in a partial refund of paid express review fees from projects meeting the new requirements. Clark County calculated the StadCo refund as follows: BD18-10708 – Las Vegas Stadium – Package 3a Foundation Walls (also noted as Structural Frame -Concrete) - \$394,719.36; BD18-01222 – Las Vegas Stadium – Foundation - \$216,332.16. These refunds totaled \$611,051.52 and a refund payment (check #1621882) was issued by Clark County on April 10, 2019 payable to LV Stadium Events Company, LLC. Subsequently, and after Funding Notice No. 15 was issued and disbursed, StadCo processed an addendum to reconcile these credits to the sources with checks issued and payable to US Bank Operations Center (StadCo Credit Facility Subaccount \$216,332.16 on check #1054, NFL G-4 Facility Subaccount \$219,018.90 on check #1052, Stadium Authority Subaccount \$175,700.46 on check #1053). These checks were dated April 25, 2019 and were received and deposited into the appropriate accounts by US Bank. Credit entries were made on the Draw 21 Addendum back into the StadCo Stadium Budget Line 801. Revisions were also made to the draw amount reported in May to reflect the net amount after the aforementioned credit was processed. There was also a second credit made during this period. On May 6, 2019 StadCo received an invoice from Parking and Transportation Group totaling \$20,000.00 via email addressed to the Stadium invoice receiving account LVStadium.Invoices@caaicon.com. StadCo included this invoice in Draw 21 (Funding Notice 15), and when the Disbursing Agent attempted to make the payment on May 31, 2019, Mr. Patrick Garvey of Parking and Transportation Group notified the Disbursing Agent that the invoice had already been paid. The funds were therefor returned to US Bank who notified StadCo and the Authority on June 6, 2019 that the funds were deposited as follows: \$20,000 x 55.48724% - \$11,097.45 to the G-4 Facility Subaccount and \$20,000 x 44.51375% - \$8,902.55 to the Stadium Authority Bond Proceeds Subaccount. Concurrently, in the Draw 21 Addendum, a credit was processed to the Stadium Budget Line 490 Other Design Related Consultants totaling \$20,000.00.
- [80] Stadium Authority Board Funding Designation for Funding Notice No. 15 (May 24, 2019). **REVISION NOTE:** Please see revision note in Note #79. Adjustment reflects credit of \$175,700.46 and \$8,902.55 deposited in the Stadium Authority Subaccounts. +B85:U87B82:U87B80:U87B96B86:U87B77:U87
- [81] StadCo Funding Designation for Funding Notice No. 15 (May 20, 2019). **REVISION NOTE:** Please see revision note in Note #79. Adjustment reflects a credit to StadCo Credit Facility Subaccount in the amount of \$216,332.16 and a credits to the NFL G-4 Facility Subaccount in the amounts of \$219,018.90 and \$11,097.45.
- [82] Jones Lang LaSalle, Site Observation Report 22 (June 25, 2019; Revised July 1, 2019). JLL reports, "The Design Build Agreement established a \$97,015,583 GMP Contingency within the GMP cost itemization. The GMP Contingency decreased by \$48,325,529 (\$7,110,574 decrease this period) to the current GMP Contingency value of \$41,795,283 which now represents approximately 5.7% of the GMP's Balance to Complete." JLL also notes a reported/remaining FF&E contingency of \$3,164,116, a remaining infrastructure contingency of \$260,270 and a current owner's contingency of \$2,175,443.

Las Vegas Stadium Authority Board
Project Status Report | August 2019

Notes (cont.):

- [83] Jones Lang LaSalle, Site Observation Report 22 (June 25, 2019; Revised July 1, 2019). JLL reports change orders totaling \$25,443,308 submitted this period. The most significant of these change orders were \$11,757,984 for the allowance reconciliation for the signature tower design-build scope including mock ups and \$7,447,675 for acceptance and addition of the south 100 and 200 level suites from the GMP alternatives list. JLL reported pending/potential change orders of \$36,529,676. JLL notes further that, "For the purpose of estimating Potential Change Orders, and after excluding Rejected Change Orders, and Change Orders to be funded through Budget line item transfers, and adding a 10% surcharge, we now are projecting the cost of Potential Change Orders at approximately \$40-M."
- [84] Jones Lang LaSalle, Site Observation Report 22 (June 25, 2019; Revised July 1, 2019). See draw request summary table at page 6.
- [85] Stadium Authority Board Funding Designation for Funding Notice No. 16 (July 1, 2019).
- [86] StadCo Funding Designation for Funding Notice No. 16 (June 14, 2019).
- [87] Las Vegas Stadium Authority Board Approved a \$40,000,000 increase in the project budget on July 18, 2019. Budget increase included several project enhancements, including additional suites and additions to the north endzone
- [88] Jones Lang LaSalle, Site Observation Report 23 (July 22, 2019; Revised July 26, 2019). JLL reports, "The Design Build Agreement established a \$97,015,583 GMP Contingency within the GMP cost itemization. The GMP Contingency decreased by \$58,483,179 (\$10,157,650 decrease this period) to the current GMP Contingency value of \$38,532,403 which now represents approximately 5.9% of the GMP's Balance to Complete." JLL also notes a reported/remaining FF&E contingency of \$3,164,116, a remaining infrastructure contingency of \$260,270 and a current owner's contingency of \$10,608,888.
- [89] Jones Lang LaSalle, Site Observation Report 23 (July 22, 2019; Revised July 26, 2019). JLL reports change orders totaling \$10,189,098 submitted this period. The most significant of these change orders were \$4.5 million for a low voltage adjustment, \$2.8 million for a retractable seating allowance and \$2.4 million for tariff impacts.
- [90] Jones Lang LaSalle, Site Observation Report 23 (July 22, 2019; Revised July 26, 2019). See draw request summary table at page 6. REVISION NOTE: On July 31, 2019, ICON received correspondence from Steve DeGroot, VP of Operations for Mortenson-McCarthy Las Vegas Stadium, a Joint Venture ("MMJV"), stating that MMJV reassessed Merrill Iron & Steel, Inc. requested payment for June 2019 and MMJV intended to withhold a portion of Merrill's requested payment. The amount of the reassessment reduced the payment to Merrill by \$5,779,253.22. On August 13, 2019, ICON prepared an addendum to Draw No. 23, Funding Notice No. 17 which reduced Draw No. 23 by the Credited Funds of \$5,779,253.22 to a new Draw No. 23 total of \$61,136,023.78 (the "Addendum"). ICON prepared the Addendum with the understanding that MMJV would return the Credited Funds to Chicago Title—the Disbursing Agent. Chicago Title would then return the Credited Funds to US Bank and US Bank would deposit the Credited Funds back into the appropriate source accounts. On August 22, 2019, Jason David with U.S. Bank confirmed that \$5,779,253.22 was returned to the Clark County Stadium Authority Bond Proceeds Subaccount (\$2,572,504.78) and the NFL G-4 Facility Subaccount (\$3,206,748.44).
- [91] Stadium Authority Board Funding Designation for Funding Notice No. 17 (July 29, 2019). REVISION NOTE: On July 31, 2019, ICON received correspondence from Steve DeGroot, VP of Operations for Mortenson-McCarthy Las Vegas Stadium, a Joint Venture ("MMJV"), stating that MMJV reassessed Merrill Iron & Steel, Inc. requested payment for June 2019 and MMJV intended to withhold a portion of Merrill's requested payment. The amount of the reassessment reduced the payment to Merrill by \$5,779,253.22. On August 13, 2019, ICON prepared an addendum to Draw No. 23, Funding Notice No. 17 which reduced Draw No. 23 by the Credited Funds of \$5,779,253.22 to a new Draw No. 23 total of \$61,136,023.78 (the "Addendum"). ICON prepared the Addendum with the understanding that MMJV would return the Credited Funds to Chicago Title—the Disbursing Agent. Chicago Title would then return the Credited Funds to US Bank and US Bank would deposit the Credited Funds back into the appropriate source accounts. On August 22, 2019, Jason David with U.S. Bank confirmed that \$5,779,253.22 was returned to the Clark County Stadium Authority Bond Proceeds Subaccount (\$2,572,504.78) and the NFL G-4 Facility Subaccount (\$3,206,748.44).
- [92] StadCo Funding Designation for Funding Notice No. 17 (July 15, 2019). REVISION NOTE: On July 31, 2019, ICON received correspondence from Steve DeGroot, VP of Operations for Mortenson-McCarthy Las Vegas Stadium, a Joint Venture ("MMJV"), stating that MMJV reassessed Merrill Iron & Steel, Inc. requested payment for June 2019 and MMJV intended to withhold a portion of Merrill's requested payment. The amount of the reassessment reduced the payment to Merrill by \$5,779,253.22. On August 13, 2019, ICON prepared an addendum to Draw No. 23, Funding Notice No. 17 which reduced Draw No. 23 by the Credited Funds of \$5,779,253.22 to a new Draw No. 23 total of \$61,136,023.78 (the "Addendum"). ICON prepared the Addendum with the understanding that MMJV would return the Credited Funds to Chicago Title—the Disbursing Agent. Chicago Title would then return the Credited Funds to US Bank and US Bank would deposit the Credited Funds back into the appropriate source accounts. On August 22, 2019, Jason David with U.S. Bank confirmed that \$5,779,253.22 was returned to the Clark County Stadium Authority Bond Proceeds Subaccount (\$2,572,504.78) and the NFL G-4 Facility Subaccount (\$3,206,748.44).
- [93] Jones Lang LaSalle, Site Observation Report 24 (August 23, 2019; Revised August 28, 2019). JLL reports, "The Design Build Agreement established a \$97,015,583 GMP Contingency within the GMP cost itemization. The GMP Contingency decreased by \$74,800,461 (\$16,317,281 decrease this period) to the current GMP Contingency value of \$22,215,122 which now represents approximately 3.4% of the GMP's Balance to Complete." JLL also notes a reported/remaining FF&E contingency of \$3,164,116, a remaining infrastructure contingency of \$189,134 and a current owner's contingency of \$5,478,932.
- [94] Jones Lang LaSalle, Site Observation Report 24 (August 23, 2019; Revised August 28, 2019). JLL reports change orders totaling \$4,312,191 submitted this period. The lion's share of new change order cost was attributable to plaza changes, which cost approximately \$3.6 million.
- [95] Jones Lang LaSalle, Site Observation Report 24 (August 23, 2019; Revised August 28, 2019). See draw request summary table at page 7.
- [96] Stadium Authority Board Funding Designation for Funding Notice No. 18 (August 29, 2019).
- [97] StadCo Funding Designation for Funding Notice No. 18 (August 22, 2019).