

DATE: October 17, 2018
FROM: Lynn R. Littlejohn
RE: Las Vegas Stadium
Community Benefits Plan Report – September 2018

SBE Program

- The SBE project goal is 15%.
- The current SBE participation is 18%.
- Approximately \$776 million dollars of work has been awarded with \$133 million committed to SBE firms.
- 57 different SBE firms have been awarded work on the project; 23 with multiple contracts.
- 14 different WMBE firms have been awarded work.
- 73% of all firms awarded work on the project are Nevada based.

Workforce Diversity

- The workforce goal is 38% minority and female.
- The goal is expressed as a percentage of work hours.
- The workforce participation is 69% minority/female and 3% veteran with approximately 671,955 hours worked through September.

Community Engagement and Outreach

- Proposal solicitation notices are sent to community organizations.
- Supported the Three Square food bank.
- Participated in the Clark County Committed to our Business Community (CTOBC) Expo.

f

Attached are the SBE and workforce participation reports.

Las Vegas Stadium SBE Participation



This report reflects procurement activity through September 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Lewis K. Construction	Fencing Repairs	SBE	\$ 19,360	\$ 19,360	100%	\$ 21,838	100%	\$ 21,838		\$ 21,838	\$ -
	NV	Nevada Water Trucks	Track Out Pad Installation	SBE	\$ 10,000	\$ 10,000	100%	\$ 9,903	100%	\$ 9,903		\$ 9,903	\$ -
	NV	Amazon Masonry	Dust Control	SBE/MBE	\$ 10,000	\$ 10,000	100%	\$ 11,495	100%	\$ 11,495		\$ 11,495	\$ -
	NV	Tab Contractors, Inc.	Trailer Set-up & Geotech Fault Study	Other	\$ 748,450	\$ 490,567	66%	\$ 908,200	60%				\$ 862,790
	NV	Boulder Sand & Gravel	Aggregates	SBE						\$ 10,900		\$ 9,815	
	NV	Donovan Bros. Trucking	Trucking	SBE						\$ 7,267			
	NV	JS & S Surveying	Surveying	SBE/MBE						\$ 28,190		\$ 20,088	
	NV	M Con	Utilities	SBE/MBE						\$ 402,693		\$ 401,133	
	NV	Olson Precast Co.	Concrete Manhole	SBE						\$ 14,738		\$ 14,738	
	NV	Acme Electric	Street Light Repairs	Other							\$ 4,033	\$ -	\$ 4,033
	NV	Nevada Tap Master	Hot Taps	SBE						\$ 1,560		\$ 1,560	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 595		\$ 595	
	NV	National Trench Safety	Traffic Control	Other							\$ 11,767		\$ 11,767
	NV	Wells Cargo	Cold Mix, Reject Sand, Rock	Other							\$ 3,090		\$ 3,090
	NV	HD White Cap	Equipment Rental	Other							\$ 9,536		\$ 9,536
	NV	Cashman Equipment	Equipment Rental	Other							\$ 5,016		\$ 5,016
	NV	Sunstate	Sewer & Water Materials	Other							\$ 1,793		\$ 1,793
	NV	Ferguson Waterworks	Equipment Rental	Other							\$ 84,388		\$ 84,388
	NV	United Rentals	Concrete	Other							\$ 20,386		\$ 20,386
	NV	Nevada Ready Mix	Equipment Rental	Other							\$ 7,954		\$ 7,954
	NV	Ahern Rentals	Trucking Materials	Other							\$ 2,474		\$ 2,474
	NV	Werdco	Trucking Materials	Other							\$ 2,764		\$ 2,764
	NV	Diaz Trucking	Trucking Materials	Other							\$ 385		\$ 385

Las Vegas Stadium SBE Participation



This report reflects procurement activity through September 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Boulder Sand & Gravel	Type II	SBE						\$ 7,717		\$ 7,717	\$ -
	NV	Hernandez Trucking	Trucking Materials	Other							\$ 2,026		\$ 2,026
	NV	HD Barricade	Traffic Control	Other							\$ 8,575		\$ 8,575
	NV	MMC, Inc.	Vactoring	Other							\$ 10,000		\$ 1,950
	NV	A-1 Concrete Cutting	Saw Cutting/Core Drilling/Demo	SBE/MBE						\$ 75,000		\$ 360	\$ -
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 31,200		\$ 29,640
	NV	Nevada Water Trucks	SWPPP & Dust Control Services	SBE	\$ 494,460	\$ 494,460	100%	\$ 964,444	100%	\$ 964,444		\$ 810,134	\$ -
	NV	Cashman Professional	Photography	SBE	\$ 37,800	\$ 37,800	100%	\$ 37,800	100%	\$ 37,800		\$ 2,157	
	NV	Eros Environmental	SWPPP Inspections	SBE	\$ 18,195	\$ 18,195	100%	\$ 18,195	100%	\$ 18,195		\$ 5,595	
	NV	Preventive Measures	Site Security	SBE	\$ 100,000	\$ 100,000	100%	\$ 100,000	100%	\$ 100,000		\$ 70,173	
	MN	Danny's Construction	Field Tray Mock-up	WBE	\$ 147,000	\$ -		\$ 147,000					
1.01	WI	Merrill Iron & Steel	Structural Steel	Other	\$ 179,413,551	\$ 26,912,032	15%	\$ 179,413,551	15%		\$ 179,413,551		\$ 32,230,458
	TX	Derr & Isbell Construction	Steel Erection	Other							\$ 78,613,203		\$ 6,314,358
	NV	Reliable Crane Service	Crane Operation & Maintenance	SBE						\$ 7,500,000			
	NV	Reliable Crane Service	Crane Services	SBE						\$ 9,900			
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 1,000,000			
	NV	Union Erectors, LLC	Steel Erection	SBE						\$ 2,500,000			
	NV	Steel Partners	Stair Supply	SBE						\$ 600,000		\$ 147,791	
	IL	Chicago Metal Rolled Products	Rolled Materials	Other							\$ 25,000		\$ 22,420
	WI	Computerized Structural Design	Connection Design Services	Other							\$ 289,438		
	NV	Hershberger Bros Welding	Misc. Fabrication Services	SBE/VBE						\$ 300,000		\$ 190,461	
	OK	Hilti	Anchors/Anchor Rods	Other							\$ 16,193		\$ 16,193
	IL	Atlas Tube	HSS Tube & Pipe	Other							\$ 1,098,938		\$ 1,098,938

Las Vegas Stadium SBE Participation



This report reflects procurement activity through September 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	IL	Infra Metals	W, HSS, Plate, Raw Materials	Other							\$ 105,125		\$ 105,125
	TX	Madden Bolt Corp.	Anchor Rod Assemblies	Other							\$ 3,000		\$ 2,314
	OH	Nelson Stud Welding	Weld Studs	Other							\$ 10,000		\$ 8,961
	AR	Nucor Yamato Steel	WF Beams, Raw Material	Other							\$ 3,000,000		\$ 1,251,763
	KS	Steel & Pipe Supply	W, HSS, Plate, Raw Materials	Other							\$ 66,388		\$ 66,388
	IN	Steel Dynamics	W, C, L, Raw Materials	Other							\$ 53,395		\$ 53,395
	IN	Aarbee Structures	Detailing Services	Other							\$ 5,770,634		\$ 2,624,824
	IA	Kloeckner Metals - Dubuque	Material Supplier	Other							\$ 85,543		\$ 85,543
	IL	Kloeckner Metals - Chicago	Material Supplier	Other							\$ 60,000		\$ 53,355
	SE	SSAB/IPSCO	Material Supplier	Other							\$ 2,500,000		\$ 2,229,997
	IL	Tubular Steel	Material Supplier	Other							\$ 2,660,161		\$ 2,660,161
	NV	Fasco	Fastener Supply & Delivery	SBE						\$ 1,138,900		\$ 104,190	
	NV	Mori Consulting	Raw Material Procurement	SBE						\$ 13,000,000		\$ 6,604,654	
	IN	Triad Metals International	Raw Material Supply	Other							\$ 100,000		\$ 66,078
	AL	Saginaw Pipe Company	Raw Material Supply	Other							\$ 15,000		\$ 6,605
	CO	Brown Strauss Co.	Raw Material Supply	Other							\$ 200,000		\$ 31,036
	IL	Leeco Steel, LLC	Raw Material Supply	Other							\$ 401,331		\$ 401,331
	SC	Nucor Steel Berkeley	Raw Material	Other							\$ 106,068		\$ 106,068
	SC	Erico International Corp.	Fasteners	Other							\$ 40,000		\$ 17,340
	IL	O'Brian Steel Service Co.	Raw Material	Other							\$ 163,902		\$ 158,708
	PA	PPG Industries	Raw Material	Other							\$ 317,276		\$ 317,276
	WA	Corona Stud & Deck	Deck Supply & Installation	Other							\$ 5,446,026		
	TX	Universal Steel America	Material Supplier	Other							\$ 50,000		\$ 13,118
	IL	Black Diamond Pipe & Tube	Raw Material Supply	Other							\$ 86,563		\$ 86,563
	SC	Con-Serv Inc.	Raw Material Supply	Other							\$ 48,776		\$ 48,776
	OH	Kenilworth Steel Co.	Raw Material Supply	Other							\$ 14,123		\$ 14,123
	MO	Tubular Steel	HSS Tube & Raw Materials	Other							\$ 1,750,000		\$ 1,539,478
	CA	West Coast Inspections	Shop Inspection Services	Other							\$ 71,850		\$ 71,850
1.02a	NJ	Vector Foiltec	ETF Roofing System	Other	\$ 29,701,944	\$ 4,455,292	15%	\$ 31,669,543	15%	\$ 4,750,431			\$ 1,387,334
	CA	Walter P Moore	Professional Engineering	Other							\$ 740,000		

Las Vegas Stadium SBE Participation



This report reflects procurement activity through September 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
1.02b	VA	Freyssinet, Inc.	Cable Net Roof Support	Other	\$ 31,600,000	\$ 4,740,000	15%	\$ 31,600,000	15%	\$ 4,685,200			\$ 4,758,295
	CH	Fatzer AG	Manufacture & Supply of Fully Locked coil Ropes	Other							\$ 3,419,258		\$ 1,163,614
	DE	Bollinger & Grohmann International	Design Services	Other							\$ 385,578		\$ 217,190
	MO	Thornton Tomasetti	Structural Engineering	Other							\$ 120,000		\$ 85,000
	NV	Kordt Engineering	PE Services of Permanent Works	SBE						\$ 54,800		\$ 16,300	
1.03	NV	Sunstate Companies, LLC	PreCast	Other	\$ 25,129,767	\$ 3,769,465	15%	\$ 25,129,767	15%	\$ 3,769,465			\$ 4,881,107
1.04/1.05	MN	Harris Companies	Mechanical & Plumbing	Other	\$ 121,500,000	\$ 18,225,000	15%	\$ 125,396,604	12%	\$ 3,409,789			\$ 11,233,670
	NV	Maui One Excavating	Trenching, Excating & Hauling	SBE/MBE						\$ 1,584,429		\$ 1,002,222	
	NV	Lone Mountain Excavation	Site Prep	Other							\$ 941,399		\$ 596,455
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 50,000		\$ 12,412	
	NV	C-Los Industries	Warehouse Lease to Erect Oval Mock-up	MBE						\$ 5,000			
	NV	Mechanical Equipment Reps	IT AC Units	MBE						\$ 246,431			
	NV	Corporate Air Mechanical Services	Pump Skids & Heat Exchangers	SBE						\$ 926,310			
	NV	Corporate Air Mechanical Services	6 Cooling Towers	SBE						\$ 568,832			
	NV	Corporate Air Mechanical Services	7 Boilers	SBE						\$ 403,133			
	NV	Corporate Air Mechanical Services	Supplies - Fans & PCU's	SBE						\$ 1,671,525			
	NV	Corporate Air Mechanical Services	Electric Water Heaters & Storage Tanks	SBE						\$ 181,418			
	NV	LTSA, LLC	Furnish & Install BAS Mechanical Control System	SBE						\$ 2,760,826			
	NV	LTSA, LLC	Furnish air Handling Units	SBE						\$ 6,417,307			
1.06	NV	Gephart/Morse	Electrical	Other	\$ 85,793,108	\$ 13,087,750	15%	\$ 87,113,148	2%	\$ 11,489,722			\$ 8,383,098
	NV	Morse Electric	Excavation	Other							\$ 100,000		
	NV	A-1 Concrete	Concrete & Excavation	SBE/MBE						\$ 126,944		\$ 126,944	
	NV	MMC	Hydro Excavating	Other							\$ 10,450		\$ 10,450
	NV	Pyrocom	Sprinkler Monitoring Dialer	SBE/WBE						\$ 8,860		\$ 7,060	
	NV	Hampton Tedder Electric	Electrical Testing	Other							\$ 2,400		\$ 1,250
	NV	Lone Mountain Excavation	Excavation	Other							\$ 1,819,531		\$ 1,587,377
	NV	Live Electric	Electrical	SBE/WBE						\$ 129,645		\$ 71,700	
	NV	Westland State	Parking	Other							\$ 402,213		\$ 402,213
	NV	The Tiberti Fence Company	Drilling	SBE						\$ 21,367		\$ 21,367	
	NV	Main Electric	Electrical Supplier	Other							\$ 1,189,545		\$ 214,794
	NV	Codale Energy	Electrical Supplier	Other							\$ 310,119		\$ 274,454
Page 4 of 10	CA	Industrial Electric Mftg	Electrical Distribution	Other							\$ 3,770,625		\$ 270,625

Las Vegas Stadium SBE Participation



This report reflects procurement activity through September 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	CESS	Generator/PDV's/Transfer Switches	SBE						\$ 1,311,212			
1.07	NV	Desert Fire Protection, LP	Fire Protection	Other	\$ 14,200,000	\$ 2,130,000	15%	\$ 14,200,000	14%	\$ 1,973,835			\$ 244,196
	NV	TAB Contractors	Underground Fire Line	Other							\$ 115,655		
	NV	Jcord Construction	GPR & Core Drill	SBE						\$ 940			
	NV	Silver State Marketing Group	Supply bulf Fire Sprinkler Pipe	SBE						\$ 155,225			
1.08/1.09	NV	Enclos Corp.	Exterior Curtainwall/Ribbon Rainscreen	Other	\$ 97,194,122	\$ 14,620,335	15%	\$ 97,194,122	8%	\$ 6,500,000			\$ 7,099,155
	NV	Innova Technologies	Structural Engineering/Material Mock-up	SBE/MBE						\$ 14,618		\$ 14,618	
	NV	Union Erectors	Steel Structure & Install Material Mock-up	SBE						\$ 20,717		\$ 20,717	
	NV	Affordable Federal Services	Misc. Construction Services	SBE						\$ 5,785,000		\$ 32,891	
	NV	Hershberger Bros Welding	Curtainwall Anchor & Steel Clips	SBE/VBE						\$ 1,100,000		\$ 251,373	
	NV	FASCO	Fasteners	SBE						\$ 1,200,000			
1.10	NV	KONE	Elevator & Lifts	Other	\$ 17,942,010	\$ 1,435,361	8%	\$ 17,942,010	4%	\$ 760,361			\$ 2,925,930
	NV	Hightower Trucking, Inc.	Warehouse/Logistics Support	MBE						\$ 675,000		\$ 149,530	
2.01a	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE	\$ 38,770	\$ 38,770	100%	\$ 71,251	100%	\$ 71,251		\$ 67,689	
2.01f	NV	Marnell Masonry	Box Culvert - Masonry	SBE	\$ 33,198	\$ 33,198	100%	\$ 33,198	100%	\$ 33,198		\$ 33,198	
2.01h	NV	Sahara Concrete	Box Culvert - Site Concrete, Paving & Hardscapes	SBE	\$ 3,678,883	\$ 3,678,883	100%	\$ 4,180,022	100%	\$ 4,014,237		\$ 3,971,021	
	NV	CMC Rebar	Box Culvert - Reinforcing (Supply & Install)	Other							\$ 794,604		\$ 794,604
	NV	Nevada Ready Mix	Box Culvert - Concrete Supplier	Other							\$ 475,000		
	NV	Dielco Crane Services	Box Culvert - Crane Work	Other							\$ 107,725		\$ 107,725
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 78,642	\$ -	\$ 77,691	
	NV	A-1 Concrete	Demolition	SBE/MBE						\$ 87,143		\$ 41,383	
2.01k	NV	The Tiberti Fence Company	Box Culvert - Fence	SBE	\$ 256,862	\$ 256,862	100%	\$ 312,099	100%	\$ 303,376		\$ 176,752	
	NV	Flippen's Trenching	143 Holes	SBE						\$ 8,723		\$ 8,723	
2.02/2.03	NV	Tab Contractors	Box Culvert /Earthwork/Site Utilities	Other	\$ 15,258,168	\$ 10,707,010	70%	\$ 24,176,828	44%				\$ 13,915,601

Las Vegas Stadium SBE Participation



This report reflects procurement activity through September 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Brightview Landscape	Box Culvert - Landscape & Irrigation	Other							\$ 21,550		\$ 20,473
	NV	Nelson Hiniker Striping	Stripping/Traffic Control	SBE						\$ 38,614		\$ 38,614	
	NV	Sanders Construction	Drilling & Blasting	SBE						\$ 1,515,000		\$ 1,502,771	
	NV	JS & S Surveying	Land Survey & Construction Staking	SBE/MBE						\$ 287,384		\$ 25,205	
	NV	A-1 Concrete Cutting	Core Drilling/Concrete Cutting/Demolition	SBE/MBE						\$ 41,180		\$ 40,890	
	NV	M Con, Inc.	Utility Work Installation	SBE/MBE						\$ 435,993		\$ 266,760	
	NV	MMC, Inc.	Hydro Excavating/Vactor	Other							\$ 18,550		\$ 18,550
	NV	Nevada Ready Mix	Concrete	Other							\$ 2,679		\$ 2,679
	NV	Nelson Hiniker Striping	Traffic Control	SBE						\$ 3,240		\$ 3,240	
	NV	Sticha Inc.	Trucking Materials	Other							\$ 1,080		\$ 1,080
	NV	National Trench Safety	Steel Plates & Shoring	Other							\$ 285,000		\$ 257,593
	MO	Core & Main	Water Materials	Other							\$ 29,790		\$ 27,992
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 77,527		\$ 31,108
	NV	Merli Concrete Pumping	Pump Concrete	SBE						\$ 10,000		\$ 639	
	NV	MMC, Inc.	Hydro Excavating/Pot Holing	Other							\$ 360,737		\$ 308,111
	NV	TAB Contractors	Excavating	Other							\$ 5,000		
	CA	Viking Drillers, Inc.	Abandonment (4) Monitoring Wells	Other							\$ 8,800		\$ 8,800
	NV	Acme Electric	Remove/Replace Street Lights	Other							\$ 74,561		\$ 74,933
	NV	Boulder Sand & Gravel	Gravel base for concrete & asphalt disposal	SBE						\$ 357,361		\$ 77,732	
	NV	Elkhorn Environmental	Trucking/Street Sweeping	SBE						\$ 2,383,601		\$ 2,383,601	
	NV	Donovan Brothers Trucking	Trucking/Haul-Off	SBE						\$ 2,518,042		\$ 2,065,424	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 10,000		\$ 1,827	
	NV	Olson PreCast Company	Install Storm Drain & Sewer MH & Drop Inlets	SBE						\$ 316,342			
	NV	Armorock, LLC	Manhole Materials	Other							\$ 211,042		
	NV	Nevada Tap Master	Wet Tap	SBE						\$ 49,895			
	NV	Nevada Water Trucks	Water Truck	SBE						\$ 239,921			
	NV	Enco Southwest, Inc.	Pump Controls	SBE						\$ 208,780			

Las Vegas Stadium SBE Participation



This report reflects procurement activity through September 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	M Con, Inc.	Main Water Line	SBE/MBE						\$ 2,178,147		\$ 306,935	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 8,381		\$ 8,381
	NV	MMc Inc.	Vactor/Pothole Services	Other							\$ 10,000		\$ 4,800
	CA	Cashman Equipment Co.	Equipment Rental	Other							\$ 2,268		
	TX	Aggregate Industries	Type II Supplier	Other							\$ 25,000		\$ 6,548
	MO	Core & Main	Material Supplier	Other							\$ 675,000		\$ 119,042
	NV	National Trench Safety	Shoring/Trench Plates	Other							\$ 25,000		\$ 6,601
	NV	Nevada Ready Mix	Concrete Supplier	Other							\$ 10,000		\$ 1,534
	NV	Rinker Materials	RPC Onsite/Offsite	Other							\$ 108,450		\$ 23,083
	NV	HD Barricade, Inc.	Traffic Control	Other							\$ 2,500		
	NV	Sticha Inc.	Trucking	Other							\$ 1,394		
	NV	Las Vegas Paving	Cold Mix	Other							\$ 2,500		\$ 500
	CA	HD White Cap	Safety Supplies	Other							\$ 5,000		\$ 1,141
	NV	Olson Precast Company	8" Meter Vaults	SBE						\$ 62,997		\$ 20,999	
2.05	CA	Malcolm Drilling	Deep Foundations	Other	\$ 8,630,311	\$ 1,588,177	18%	\$ 10,729,892	26%				\$ 10,183,897
	NV	CMC Steel	Reinforcing Steel	Other							\$ 2,200,385		\$ 2,200,385
	NV	Steel Edge, Inc.	Piles	SBE						\$ 457,446		\$ 457,446	
	NV	Precision aggregate Products	Supply Grout for Deep Foundations	SBE						\$ 2,133,225		\$ 2,133,225	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 187,619		\$ 187,619	\$ -
	NV	Dielco Crane Service	Crane Lift Services	Other							\$ 20,353		\$ 20,353
	NV	TAB Contractors	Load Haul-off & Dispose ACIP Spoils	Other							\$ 221,790		\$ 221,790
	NV	Fugro USA Land	Osterberg Cell load testing equipment & services	Other							\$ 205,817		\$ 205,817
	NV	Clark Welding & Fabricating	Welding	Other							\$ 51,702		\$ 51,702
	NV	White Cap	General Building Materials	Other							\$ 44,503		\$ 44,503

Las Vegas Stadium SBE Participation



This report reflects procurement activity through September 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	United Rentals	Rental Equipment	Other							\$ 20,791		\$ 20,791
	NV	MMC	Potholing/Vac Truck Work	Other							\$ 1,200		
2.99/3.99	NV	Mortenson/McCarthy	Structural Concrete	Other	\$ 128,419,469	\$ 19,262,920	15%	\$ 128,649,716	23%				\$ 12,299,707
3.99a	WI	Gateway Forming Systems	Horizontal Formwork	Other							\$ 14,730,932		\$ 9,803,389
	NV	Region 9 Safety	Safety Director	SBE/MBE						\$ 100,000		\$ 82,845	
	NV	Pacific Construction Services	Shoring Rental/Lumber	SBE						\$ 850,000		\$ 811,109	
3.99b	NV	CMC Rebar	Reinforcing	Other							\$ 17,539,133		\$ 6,132,073
	NV	Steel Edge, Inc.	Reinforcing Steel	SBE						\$ 5,261,740		\$ 2,456,688	
	NV	Precision Aggregate Products	Concrete	SBE						\$ 13,256,715		\$ 4,606,513	
	NV	Merli Concrete	Concrete Pumping	SBE						\$ 522,421		\$ 216,193	\$ -
	NV	Penhall Co.	Demolition	Other							\$ 500,000		
	NV	Jcord	Demolition	SBE						\$ 500,000		\$ 306,192	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 40,000		\$ 16,393
	AZ	Sunstate Equipment	Equipment Rental	Other							\$ 5,000		\$ 3,694
	CA	HD Supply	Supplies & Materials	Other							\$ 40,000		\$ 24,236
	IL	CDW Direct, LLC	Technology Equipment	Other							\$ 31,243		\$ 10,933
	NV	Atlas Construction Supply	Column Formwork - Supplies	Other							\$ 1,402,595		\$ 200,371
	NV	BC Wire Rope & Rigging	Rigging Supplies	SBE						\$ 646,731		\$ 230,154	
	NV	Pacific Construction Services	Lumber - Supplier	SBE						\$ 586,032		\$ 496,382	
	NV	Construction Testing Services	Professional Services	Other							\$ 75,455		\$ 65,256
	NV	Concrete Accessories	Grout/Concrete - Supplier	SBE						\$ 25,500		\$ 19,672	
	MN	Curtis 1000 Inc.	Materials	Other							\$ 3,458		\$ 494
	MN	ESCH Construction Supply	Materials	Other							\$ 900		\$ 831
	NV	FASCO	Materials	SBE						\$ 22,000		\$ 14,320	
	NV	Fastenal Company	Materials	Other							\$ 2,438		\$ 348

Las Vegas Stadium SBE Participation



This report reflects procurement activity through September 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Fasteners Inc.	Thread Supplier	Other							\$ 89,770		\$ 41,550
	NV	Glove Connection	Safety Equipment & Small Tools	SBE						\$ 220,000		\$ 153,304	
	IL	Grainger	Construction Supplies	Other							\$ 490		\$ 261
	NJ	Hilti	Small Tools & Epoxy	Other							\$ 83,484		\$ 19,721
	WA	KR	Materials	Other							\$ 600		\$ 167
	CO	Smalley & Company	Water Stop Supplies	Other							\$ 10,532		\$ 1,505
	NV	White Cap	Materials	Other							\$ 710,537		\$ 334,340
	NV	New Life Office LLC	Workstation Materials	Other							\$ 41,552		\$ 20,967
	PA	Norcen Industries	Materials	Other							\$ 19,268		\$ 1,826
	NV	NOVA Geotechnical & Inspection	Professional Services	Other							\$ 19,500		\$ 3,250
	MO	Office Essentials	Office Supplies	Other							\$ 2,000		\$ 380
	NV	Staples	Office Supplies	Other							\$ 3,534		\$ 2,656
	NV	William Vollmer	Materials	Other							\$ 19,292		\$ 2,756
	CO	RMD KWIKform North America	Materials	Other							\$ 965,000		\$ 401,361
	NV	M.J. Dean Construction	Concrete Forming	Other							\$ 750,000		\$ 103,740
	AZ	UFP Chandler, LLC	Materials	Other							\$ 25,500		\$ 8,499
	IL	Uline, Inc.	Materials	Other							\$ 2,000		\$ 1,196
	NV	Reliable Crane	Crane Rental	SBE						\$ 7,000,000			
	NV	Eberhard SW Roofing	Water Stop Supplies	SBE						\$ 20,000		\$ 11,564	
	NV	IQC Southwest, LLC	Quality Control - Inspections	Other							\$ 90,000		\$ 80,104
	NV	Artkore LLC	Materials	SBE						\$ 1,428			\$ 500
	NV	Commercial Scaffolding of Nevada	Stair Tower & Scaffolding	SBE						\$ 15,000			
3.04/3.10	NV	Eberhard Southwest Roofing	Roofing & Waterproofing	SBE	\$ 4,259,219	\$ 4,259,219	100%	\$ 4,316,800	100%	\$ 3,995,270		\$ 385,428	
	CO	Smalley & Company	Waterproofing Materials	Other							\$ 30,000		\$ 16,415
	NV	Construction Sealants Supply	Waterproofing Materials	SBE						\$ 321,530		\$ 189,719	

Las Vegas Stadium SBE Participation



This report reflects procurement activity through September 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	TX	StarFoam Manufacturing	Waterproofing Materials	Other							\$ 50,000		\$ 26,482
3.05	NV	Union Erectors	Misc. Metals - Stairs	SBE	\$ 974,144	\$ 974,144	100%	\$ 974,144	100%	\$ 974,144			
3.06	KS	Dimensional Innovations	Signature Tower	Other	\$ 9,865,882	\$ 1,470,000	15%	\$ 9,865,882	15%	\$ 1,470,000			
3.08b	NV	McKeon Door of Nevada, Inc.	Operable Field Door Mechanization	Other	\$ 475,967	\$ 126,735	27%	\$ 475,967	27%			\$ -	\$ 46,835
	NV	Mojave Electric	Electrical	Other							\$ 29,210		
	NV	Panelfold, Inc.	Operable Wall	Other							\$ 26,555		
	NV	Clear Solutions Group	Material (glass) Supplier	SBE						\$ 126,735			
	NV	MJDean/Southwest Door & Hardware	Doors, Frames & Hardware	Other							\$ 60,186		
4.03	NV	American Door Installation, LP	Frames, Doors & Hardware	SBE	\$ 595,725	\$ 595,725	100%	\$ 595,725	100%	\$ 595,725			
			Totals		\$ 776,546,365	\$ 133,547,260	17%	\$ 796,259,144	18%	\$ 145,061,805	\$ 339,629,487	\$ 34,030,998	\$ 156,859,670
			Goal				15%						



Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through September 2018.

Subcontractor	Cumulative hours through September 2018				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Lewis K Construction	30	30	0	100%	0%
Modern Demo & Services	198	198	0	100%	0%
Total for Lewis K Construction	228	228	0	100%	0%
Geotechnical & Environmental Services	0	0	0	0%	0%
Eagle Drilling Services	110	33	0	30%	0%
Total for Geotechnical & Environmental Svcs	110	33	0	30%	0%
Nevada Water Truck	10,126	6,713	0	66%	0%
Total for Nevada Water Truck	10,126	6,713	0	66%	0%
Amazon Masonry	99	99	0	100%	0%
Total for Amazon Masonry	99	99	0	100%	0%
TAB Contractors - Trailer City	2,439	605	0	25%	0%
Mcon	2,333	2,076	0	89%	0%
Acme Electric - Mcon TC	27	12	0	44%	0%
Olson Precast - Mcon TC	91	91	0	100%	0%
Nevada Tap Master - Mcon TC	2	2	0	100%	0%
Merli - Mcon TC	4	0	0	0%	0%
MMC, Inc.	7	7	0	100%	0%
A-1 Concrete	4	4	0	100%	0%
Wells Cargo	88	44	0	50%	0%
Total for TAB Contractors - Trailer City	4,993	2,838	0	57%	0%
Sahara Concrete	20,483	19,564	0	96%	0%
CMC Rebar	4,450	3,347	0	75%	0%
Dielco Crane Service	379	0	0	0%	0%
Merli Concrete	297	0	0	0%	0%
A-1 Concrete	1,346	719	0	53%	0%
Total for Sahara Concrete	26,955	23,630	0	88%	0%
Marnell Masonry	139	47	0	34%	0%
Total for Marnell Masonry	139	47	0	34%	0%
TAB Contractors - Main	71,011	30,469	119	43%	0%
Brightview Landscape	100	100	0	100%	0%
Nelson Hiniker Striping	205	104	0	51%	0%
Sanders Construction	3,648	2,254	0	62%	0%
A-1 Concrete	341	202	0	59%	0%
MMC	4,020	3,875	0	96%	0%
TAB-MMC	6	6	0	100%	0%
Mcon	4,209	3,997	0	95%	0%
MMC - Mcon	80	67	0	83%	0%
Wells Cargo - Mcon	184	108	0	59%	0%
Merli - Mcon BC	10	0	0	0%	0%
Viking Drillers, Inc.	4	0	0	0%	0%
Acme Electric	823	466	0	57%	0%
Merli Concrete	10	0	0	0%	0%
Olson Precast	197	102	0	52%	0%
Total for TAB Contractors - Main	84,845	41,747	119	49%	0%
Southland - TC	473	191	0	40%	0%
Lone Mountain - Southland	614	152	0	25%	0%
Total for Southland - TC	1,087	343	0	32%	0%



Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through September 2018.

Subcontractor	Cumulative hours through September 2018				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Gephart-Morse, LLC	0	0	0	0%	0%
Morse Electric - GM	28,223	19,624	3,481	70%	12%
A-1 Concrete - Morse	664	293	24	44%	4%
MMC - A-1 Morse	52	52	0	100%	0%
Lone Mountain - Morse	9,223	3,884	0	42%	0%
Live Electric - Morse	98	98	0	100%	0%
Pyrocom	20	0	0	0%	0%
Gephart Electric - GM	0	0	0	0%	0%
Total for Gephart-Morse, LLC	38,278	23,949	3,505	63%	9%
The Tiberti Fence	1,270	942	142	74%	11%
Flippins	77	25	0	32%	0%
Total for Tiberti Fence	1,347	967	142	72%	11%
Malcolm Drilling	18,088	6,022	0	33%	0%
CMC Rebar	2,913	2,030	0	70%	0%
Clark Welding & Fabricating	144	76	0	53%	0%
Dielco Crane	108	0	0	0%	0%
MMC	5	5	0	100%	0%
Total for Malcolm Drilling	21,258	8,133	0	38%	0%
Mortenson McCarthy	183,568	137,248	8,557	75%	5%
Merli Concrete Pumping	857	192	0	22%	0%
CMC Rebar	138,232	116,945	311	85%	0%
Gateway Concrete	99,371	72,409	3,929	73%	4%
Jcord	2,843	1,886	0	66%	0%
Silver Star Ready Mix	10,834	4,243	165	39%	2%
MJ Dean	5,845	4,494	0	77%	0%
Total for Mortenson McCarthy Joint Venture	441,549	337,416	12,961	76%	3%
Eberhard SW Roofing	4,388	4,367	0	100%	0%
Total for Eberhard Southwest Roofing	4,388	4,367	0	100%	0%
Sunstate	0	0	0	0%	0%
GM Construction	794	742	0	93%	0%
Dielco - GM	129	0	0	0%	0%
Total for Sunstate	923	742	0	80%	0%
Harris	11,959	3,248	884	27%	7%
Maui One	3,358	2,122	0	63%	0%
Lone Mountain	3,695	1,208	0	33%	0%
Total for Harris	19,012	6,577	884	35%	5%
Merrill Steel	0	0	0	0%	0%
Derr & Isbell	15,137	4,730	0	31%	0%
Union Erectors	601	0	0	0%	0%
Total for Merrill Steel	15,738	4,730	0	30%	0%
Enclos	58	0	0	0%	0%
Total for Enclos	58	0	0	0%	0%
KONE	713	0	0	0%	0%
Total for KONE	713	0	0	0%	0%
Desert Fire Protection	0	0	0	0%	0%
TAB	109	101	0	93%	0%
Jcord	3	0	0	0%	0%
Total for Desert Fire	112	101	0	90%	0%
TOTAL HOURS	671,955	462,659	17,610	69%	3%
			Goal	38%	