

DATE: November 21, 2019
FROM: Lynn R. Littlejohn
RE: Allegiant Stadium
Community Benefits Plan Report – October 2019

SBE Program

- The SBE project goal is 15%.
- The current SBE participation is 22%.
- Approximately \$1.1 billion dollars of work has been awarded with \$268 million committed to SBE firms.
- 142 different SBE firms have been awarded work on the project; 44 with multiple contracts.
- 27 different WMBE firms have been awarded work on the project totaling \$60 million dollars
- 71% of all firms awarded work on the project are Nevada based.

Workforce Diversity

- The workforce goal is 38% minority and female.
- The workforce participation is 62% minority/female and 2% veteran with approximately 3,207,548 hours worked through October.
- 77% of the project workforce is Nevada residents.

Community Engagement and Outreach

- Participated in the 11th Annual Rose Regatta Dragon Boat Festival

Attached are the SBE and workforce participation reports.

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Lewis K. Construction	Fencing Repairs	SBE	\$ 19,360	\$ 19,360	100%	\$ 21,838	100%	\$ 21,838		\$ 21,838	\$ -
	NV	Nevada Water Trucks	Track Out Pad Installation	SBE	\$ 10,000	\$ 10,000	100%	\$ 9,903	100%	\$ 9,903		\$ 9,903	\$ -
	NV	Amazon Masonry	Dust Control	SBE/MBE	\$ 10,000	\$ 10,000	100%	\$ 11,495	100%	\$ 11,495		\$ 11,495	\$ -
	NV	Tab Contractors, Inc.	Trailer Set-up & Geotech Fault Study	Other	\$ 748,450	\$ 490,567	66%	\$ 908,200	60%				\$ 862,790
	NV	Boulder Sand & Gravel	Aggregates	SBE						\$ 10,900		\$ 9,815	
	NV	JS & S Surveying	Surveying	SBE/MBE						\$ 28,190		\$ 20,088	
	NV	M Con	Utilities	SBE/MBE						\$ 402,693		\$ 401,133	
	NV	Olson Precast Co.	Concrete Manhole	SBE						\$ 14,738		\$ 14,738	
	NV	Acme Electric	Street Light Repairs	Other							\$ 4,033	\$ -	\$ 4,033
	NV	Nevada Tap Master	Hot Taps	SBE						\$ 1,560		\$ 1,560	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 595		\$ 595	
	NV	National Trench Safety	Traffic Control	Other							\$ 11,767		\$ 11,767
	NV	Wells Cargo	Cold Mix, Reject Sand, Rock	Other							\$ 3,090		\$ 3,090
	NV	HD White Cap	Equipment Rental	Other							\$ 9,536		\$ 9,536
	NV	Cashman Equipment	Equipment Rental	Other							\$ 5,016		\$ 5,016
	NV	Sunstate	Sewer & Water Materials	Other							\$ 1,793		\$ 1,793
	NV	Ferguson Waterworks	Equipment Rental	Other							\$ 84,388		\$ 84,388
	NV	United Rentals	Concrete	Other							\$ 20,386		\$ 20,386
	NV	Nevada Ready Mix	Equipment Rental	Other							\$ 7,954		\$ 7,954
	NV	Ahern Rentals	Trucking Materials	Other							\$ 2,474		\$ 2,474
	NV	Werdco	Trucking Materials	Other							\$ 2,764		\$ 2,764
	NV	Diaz Trucking	Trucking Materials	Other							\$ 385		\$ 385

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Boulder Sand & Gravel	Type II	SBE						\$ 7,717		\$ 7,717	\$ -
	NV	Hernandez Trucking	Trucking Materials	Other							\$ 2,026		\$ 2,026
	NV	HD Barricade	Traffic Control	Other							\$ 8,575		\$ 8,575
	NV	MMC, Inc.	Vactoring	Other							\$ 10,000		\$ 1,950
	NV	A-1 Concrete Cutting	Saw Cutting/Core Drilling/Demo	SBE/MBE						\$ 75,000		\$ 360	
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 31,200		\$ 29,710
	NV	Nevada Water Trucks	SWPPP & Dust Control Services	SBE	\$ 494,460	\$ 494,460	100%	\$ 2,597,767	100%	\$ 2,597,767		\$ 2,413,028	
	NV	Cashman Professional	Photography	SBE	\$ 37,800	\$ 37,800	100%	\$ 37,800	100%	\$ 37,800		\$ 12,813	
	NV	Eros Environmental	SWPPP Inspections	SBE	\$ 18,195	\$ 18,195	100%	\$ 18,195	100%	\$ 18,195		\$ 12,195	
	NV	Preventive Measures	Site Security	SBE	\$ 100,000	\$ 100,000	100%	\$ 181,544	100%	\$ 181,544		\$ 192,565	
	MN	Danny's Construction	Field Tray Mock-up	WBE	\$ 147,000	\$ -		\$ 1,797,000			\$ 1,797,000		\$ 1,643,815
1.01	TX	Derr & Isbell Construction	Personnel Hoist	Other	\$ 2,799,134	\$ 419,870	15%	\$ 2,156,127	32%				\$ 2,048,321
	NV	A&N Custom Fabrication	Misc. Metals	SBE						\$ 568		\$ 568	
	TX	Beck Steel	Misc. Steel	Other							\$ 17,963		\$ 17,963
	NY	Extra Mile Transportation	Misc. Steel Items	Other							\$ 30,000		\$ -
	NV	Fastenal	Mast Tools & Fasteners	Other							\$ 8,099		\$ 8,099
	NV	Hershberger Bros Welding	Mast Installation	SBE						\$ 944		\$ 944	
	NV	Steel Partners	Fabrication of Bracing/Bridges	SBE						\$ 680,604		\$ 680,604	
	TX	Walter P Moore	Construction Engineering & Design	Other							\$ 104,235		\$ 104,235
1.01	NV	Southwest Specialty Coatings	High Performance Coatings - Steel	SBE	\$ 1,000,000	\$ 1,000,000	100%	\$ 1,448,973	100%	\$ 1,437,706			\$ 1,409,473
	NV	Commercial Scaffolding of NV	Erect Scaffolding	SBE						\$ 11,267			
1.01	WI	Merrill Iron & Steel	Structural Steel	Other	\$ 179,413,551	\$ 26,912,032	15%	\$ 237,741,213	17%				\$ 218,081,623

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	TX	Derr & Isbell Construction	Steel Erection	Other							\$ 94,806,873		\$ 83,346,789
	NV	Reliable Crane Service	Crane Operation & Maintenance	SBE						\$ 9,900,000		\$ 5,320,460	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 1,000,000		\$ 990,668	
	NV	Union Erectors, LLC	Steel Erection	SBE						\$ 2,500,000		\$ 2,084,743	
	CO	Derr & Gruenewald Construction	Steel Erection	Other							\$ 1,000,000		
	CA	The Herrick Corporation	Steel Erection	Other							\$ 500,000		
	NV	Ahern Rentals, Inc.	Equipment Rental	Other							\$ 5,000,000		\$ 2,298,009
	CA	Barnhart Crane & Rigging	Rigging Equipment Rental	Other							\$ 212,007		\$ 212,007
	NV	All-Star Building Services	Office Cleaning Services	Other							\$ 10,000		
	IN	Aarbee Structures	Detailing Services	Other							\$ 7,111,619		\$ 7,111,619
	MT	ADF International	Various Fabrication Scope	Other							\$ 8,195,718		\$ 6,741,695
	OR	Albina Pipe Bending	Bending Service	Other							\$ 28,708		\$ 28,708
	MI	Alro Steel Corporation	Raw Material Supply	Other							\$ 21,253		\$ 21,253
	WI	Amston Supply	Trailer Rental	Other							\$ 234,362		\$ 234,362
	DE	Arcelormittal International	Raw Material Supply	Other							\$ 573,987		\$ 573,987
	IL	Arcelormittal USA	Raw Material Supply	Other							\$ 187,422		\$ 187,422
	NC	Armstrong Transport Group	Freight	Other							\$ 409,283		\$ 409,283
	IL	Atlas Tube	HSS Tube & Pipe	Other							\$ 1,847,527		\$ 1,847,527
	TN	Avenger Logistics	Freight	Other							\$ 941,517		\$ 941,517
	CO	AZZ Galvanizing Denver	Galvanizing	Other							\$ 26,809		\$ 26,809
	WI	Baum Machine	Machining	Other							\$ 303,662		\$ 301,703
	TX	Bedrock Logistics	Freight	Other							\$ 518,471		\$ 518,471
	AZ	Bell Street	Fabrication Subcontractor	Other							\$ 1,369,600		\$ 1,369,600
	IL	Black Diamond Pipe & Tube	Raw Material Supply	Other							\$ 141,790		\$ 141,790
	MO	Bourne Logistics Management	Freight	Other							\$ 17,035		\$ 17,035
	CO	Brown Strauss Co.	Raw Material Supply	Other							\$ 585,914		\$ 585,914
	IL	Chapel Steel	Material Supply	Other							\$ 134,748		\$ 134,748

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	IL	Chicago Metal Rolled Products	Rolled Materials	Other							\$ 22,420		\$ 22,420
	VA	Cives Corporation	Fabrication Subcontractor	Other							\$ 874,701		\$ 874,701
	WI	Computerized Structural Design	Connection Design Services	Other							\$ 146,100		\$ 146,100
	SC	Con-Serv Inc.	Raw Material Supply	Other							\$ 257,022		\$ 257,022
	WA	Corona Stud & Deck	Deck Supply & Installation	Other							\$ 5,952,613		\$ 5,063,651
	IL	Custom Fab & Coatings	Fabrication Subcontractor	Other							\$ 992,542		\$ 942,915
	WI	D&S Machine Service, Inc.	Machining	Other							\$ 115,766		\$ 115,766
	SC	Erico International Corp.	Fasteners	Other							\$ 17,399		\$ 17,399
	NV	Fasco	Fastener Supply & Delivery	SBE						\$ 3,036,876		\$ 3,036,876	
	IL	FHS Consulting	Testing Service	Other							\$ 16,245		\$ 16,245
	MN	Gephart Morse	Temp Power	Other							\$ 46,318		\$ 46,318
	PA	Global Rope Access	Touch-up Field Painting & Cleaning	Other							\$ 500,000		
	MT	HCA Transport	Freight	Other							\$ 384,997		\$ 384,997
	CA	The Herrick Corp.	Fabrication Subcontractor	Other							\$ 3,198,845		\$ 3,198,845
	NV	Hershberger Bros Welding	Misc. Fabrication Services	SBE						\$ 2,882,882		\$ 2,882,882	
	MO	Hillsdale Fabricators	Fabrication Subcontractor	Other							\$ 265,388		\$ 265,388
	OK	Hilti	Anchors/Anchor Rods	Other							\$ 82,164		\$ 82,164
	AL	Independence Tube Corp.	Material Supplier	Other							\$ 91,438		\$ 91,438
	IL	Infra Metals	W, HSS, Plate, Raw Materials	Other							\$ 221,158		\$ 221,158
	UT	Interstate Gratings	Grating Supply	Other							\$ 408,459		\$ 408,459
	UT	Intsel Steel West	Raw Material Supply	Other							\$ 321,877		\$ 321,877
	AZ	JV Driver	Fabrication Subcontractor	Other							\$ 2,780,813		\$ 2,558,168
	OH	Kenilworth Steel Co.	Raw Material Supply	Other							\$ 134,898		\$ 134,898
	KS	King of Freight LLC	Freight	Other							\$ 607,773		\$ 607,773
	IL	Kloekner Metals - Chicago	Material Supplier	Other							\$ 384,352		\$ 384,352
	IA	Kloekner Metals - Dubuque	Material Supplier	Other							\$ 110,840		\$ 110,840
	IL	Leeco Steel, LLC	Raw Material Supply	Other							\$ 948,552		\$ 948,552
	MN	LeJeune Steel Company	Fabrication Subcontractor	Other							\$ 520,577		\$ 520,577

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	OK	Love's Solutions	Freight	Other							\$ 53,098		\$ 53,098
	TX	Madden Bolt Corp.	Anchor Rod Assemblies	Other							\$ 4,992		\$ 4,992
	WI	Max Weiss	Rolled Materials	Other							\$ 123,400		\$ 123,400
	CA	McKinney Trailer Rentals	Trailer Rental	Other							\$ 243,068		\$ 243,068
	FL	Metals USA	Raw Material Supply	Other							\$ 40,508		\$ 40,508
	NV	Metro Trailer Leasing	Trailer Rental	Other							\$ 116,900		\$ 116,900
	MO	Milestone Trailer Leasing	Trailer Rental	Other							\$ 89,605		\$ 89,605
	NV	Mori Consulting	Raw Material Procurement	SBE/MBE						\$ 14,208,499		\$ 14,208,499	
	WI	Monarch LLC	Machining	Other							\$ 14,770		\$ 14,770
	MO	Murphy Hoffman	Freight	Other							\$ 301,820		\$ 301,820
	AL	NAFCO	Fabrication Subcontractor	Other							\$ 2,396,994		\$ 2,396,994
	OH	Nelson Stud Welding	Weld Studs	Other							\$ 8,961		\$ 8,961
	MI	Niles Industrial Coatings	Touch-up Field Painting & Cleaning	Other							\$ 2,624,559		\$ 1,148,665
	NV	NP Tropicana LLC	Lot Rentals	Other							\$ 253,000		\$ 253,000
	SC	Nucor Steel Berkeley	Raw Material	Other							\$ 120,133		\$ 120,133
	AR	Nucor Yamato Steel	WF Beams, Raw Material	Other							\$ 1,520,127		\$ 1,520,127
	AL	NuSteel Fabricators	Fabrication Subcontractor	Other							\$ 1,011,718		\$ 1,011,718
	IL	O'Brian Steel Service Co.	Raw Material	Other							\$ 276,744		\$ 276,744
	NC	Old Dominion Freight Line	Freight	Other							\$ 44,080		\$ 44,080
	IL	Olympic Steel	Material Supply	Other							\$ 155,736		\$ 155,736
	CA	PDM Steel Services	Material Supply	Other							\$ 212,263		\$ 212,263
	KS	PKM Steel Service	Fabrication Subcontractor	Other							\$ 737,467		\$ 737,467
	PA	PPG Industries	Raw Material	Other							\$ 1,285,185		\$ 1,285,185
	MO	Proenergy Crafts	Tradesmen	Other							\$ 263,399		\$ 263,399
	CA	RBC Lubron Bearing Systems	Bearing Supplier	Other							\$ 201,219		\$ 201,219
	WI	Russell Metals Williams Bahcall	Material Supply	Other							\$ 207,874		\$ 207,874
	NV	Ryan Transportation	Freight	Other							\$ 34,891		\$ 34,891
	AL	Saginaw Pipe Company	Raw Material Supply	Other							\$ 207,297		\$ 207,297

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	TX	Service Steel Warehouse	Raw Material Supply	Other							\$ 63,419		\$ 63,419
	MO	South Side Machine Works	Machining	Other							\$ 21,050		\$ 21,050
	WI	SPE, Inc.	Tradesmen	Other							\$ 154,203		\$ 154,203
	SE	SSAB/IPSCO	Material Supplier	Other							\$ 2,291,647		\$ 2,291,647
	NV	Southwest Specialty Coatings	Touch-up Field Painting & Cleaning	SBE						\$ 1,301,215			\$ 1,301,215
	KS	Steel & Pipe Supply	W, HSS, Plate, Raw Materials	Other							\$ 133,645		\$ 133,645
	IN	Steel Dynamics	W, C, L, Raw Materials	Other							\$ 117,455		\$ 117,455
	LA	Steel Fabricators of Monroe	Fabrication	Other							\$ 987,492		\$ 987,492
	NV	Steel Partners	Stair Supply	SBE						\$ 1,217,747		\$ 1,203,534	
	MO	Steelman Transportation	Freight	Other							\$ 37,498		\$ 37,498
	TX	STI Group, Inc.	Fabrication Subcontractor	Other							\$ 4,117,644		\$ 3,909,807
	WI	Strohwig Industries	Machining	Other							\$ 1,116,364		\$ 1,100,778
	OH	TQL	Freight	Other							\$ 315,520		\$ 315,520
	NV	Tradesmen International	Tradesmen	Other							\$ 43,832		\$ 43,832
	IN	Triad Metals International	Raw Material Supply	Other							\$ 108,589		\$ 108,589
	MO	Tubular Steel	HSS Tube & Raw Materials	Other							\$ 3,385,010		\$ 3,385,010
	NV	Union Erectors	Field Repairs	SBE						\$ 2,573,885		\$ 2,500,388	
	KS	Unique Metal Fabrications	Fabrication Subcontractor	Other							\$ 2,383,104		\$ 2,383,104
	TX	Universal Steel America	Material Supplier	Other							\$ 13,118		\$ 13,118
	OH	US Logistics LLC	Freight	Other							\$ 253,804		\$ 253,804
	AZ	VDS West	Fabrication Subcontractor	Other							\$ 2,776,461		\$ 2,776,461
	CA	West Coast Inspections	Shop Inspection Services	Other							\$ 2,338,911		\$ 2,338,911
	FL	Worldwide Specialty Logistics	Freight	Other							\$ 1,351,915		\$ 1,351,915
	NV	Xtra Lease LLC	Trailer Rental	Other							\$ 1,341,964		\$ 1,341,964
	WI	Zalk Josephs Fabricators	Fabrication	Other							\$ 115,532		\$ 115,532
	WI	ZMAC Transportation Solutions	Freight	Other							\$ 18,625		\$ 18,625
	NV	Rigging International Group	Rigging - Rope Access	SBE						\$ 1,300,000			

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
1.02a	NJ	Vector Foiltec	ETF Roofing System	Other	\$ 29,701,944	\$ 4,455,292	15%	\$ 32,684,853	15%	\$ 4,640,480			\$ 20,441,666
	CA	Walter P Moore	Professional Engineering	Other							\$ 825,700		\$ 825,700
	IT	Cimolai S.P.A.	Material Supplies	Other							\$ 6,435,750		\$ 6,156,353
	NV	Union Erectors	Material Supplies	SBE						\$ 3,391		\$ 3,391	
	NV	Reliable Crane Services	Equipment & Storage	SBE						\$ 8,490		\$ 8,490	
	NV	General Design & Const. Co., Inc.	Plenum Material	SBE						\$ 20,367		\$ 20,367	
	NV	TV Transport	Warehouse	SBE						\$ 230,000		\$ 205,260	
	MN	Danny's Construction Co	ETFE Secondary Steel Erection	WBE							\$ 4,252,000		
1.02b	VA	Freyssinet, Inc.	Cable Net Roof Support	Other	\$ 31,600,000	\$ 4,740,000	15%	\$ 34,111,762	20%				\$ 26,958,435
	CH	Fatzer AG	Manufacture & Supply of Fully Locked coil Ropes	Other							\$ 3,848,988		\$ 3,204,419
	DE	Bollinger & Grohmann International	Design Services	Other							\$ 431,332		\$ 371,800
	MO	Thornton Tomasetti	Structural Engineering	Other							\$ 175,831		\$ 175,831
	NV	Kordt Engineering	PE Services of Permanent Works	SBE						\$ 79,100		79,100.00	
	IT	CAVE S.R.L.	Manufacture & Supply of Cable Clamps	Other							\$ 284,881		\$ 272,919
	CH	HFE	Manufacture & Supply of Cable Struts	Other							\$ 476,084		\$ 476,084
	CH	CHINA Grand Engineering	Manufacture & Supply of Temporary Work Steel	Other							\$ 894,626		\$ 818,174
	NV	TV Transport	Yard - Rental, Security & Storage	SBE						\$ 428,070		349,192.00	
	NV	Vision Construction Services	Crane Rental	SBE						\$ 1,615,000		804,541.00	
	NV	Steel Partners, LLC	Installation	SBE						\$ 4,152,078		3,187,046.00	
	NV	Rigging International Group	Rope Access	SBE						\$ 506,656		97,586.00	
	NV	Southwest Specialty Coatings	Painting Struts	SBE						\$ 177,353		159,618.00	
	LA	Aggreko, LLC	Electrical Supply	Other							\$ 140,000		
	TX	Roll-Lift USA, Inc.	Provide Equipment	Other							\$ 200,000		114,745.00
	NV	Desert Lumber	Supply Lumber	Other							\$ 75,000		61,784.00
	NV	Trinity Land Surveying, Inc.	Land Surveyor	SBE/WBE						\$ 30,000		7,963.00	
	TX	Layher, Inc.	Tower Bare Rental	Other							\$ 290,000		166,547.00
	NV	Mojave Electric	On-Call Electrician	Other							\$ 20,000		11,115.00
	NV	Border Construction Specialties	Safety Supplier	Other							\$ 35,000		24,608.00
NV	HD Supply Constuction Supply/WhiteCap	Safety Supplier	Other							\$ 30,000		27,126.00	
1.03	NV	Sunstate Companies, LLC	PreCast	Other	\$ 25,129,767	\$ 3,769,465	15%	\$ 33,119,384	28%				\$ 27,235,616
	NV	Expansion Specialties	Caulking of PreCast	SBE/VBE						\$ 205,000		\$ 143,450	
	NV	GM Construction, LLC	Erection of PreCast - Prior	Other							\$ 2,245,641		\$ 2,119,887
	NV	GM Construction, LLC	Erection of PreCast	SBE						\$ 4,945,867		\$ 3,929,349	

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	GM Construction, LLC	Erection of PreCast - Lower Bowl	SBE						\$ 3,462,433		\$ 798,021	
	NV	Westside Building Materials	Supplier	Other							\$ 1,000		\$ 36
	NV	Lowe's	Supplier	Other							\$ 1,000		\$ 713
	NV	Reliable Steel	Stud & Shield Welding	SBE						\$ 260,000		\$ 536,310	
	CA	United Rentals Northwest	Rental	Other							\$ 5,603		\$ 5,603
	OH	Tru-Fit Products of Utah	Field Supplies	Other							\$ 36,886		\$ 36,886
	NV	Fasteners	Field Supplies	Other							\$ 10,550		\$ 10,550
	UT	DJB Gas Service	Fuel	Other							\$ 637		\$ 637
	NV	Curtis Steel	Material	Other							\$ 619		\$ 619
	CA	California Tool Welding	Weld Supplies	Other							\$ 9,671		\$ 9,671
	NV	CES	Field Supplies	Other							\$ 959		\$ 959
	NV	AXT Transportation	Fuel	Other							\$ 1,533		\$ 1,533
	CA	Airgas West	Welding Gas	Other							\$ 541		\$ 541
	NV	Ahern Rentals	Rental	Other							\$ 20,530		\$ 20,530
	CT	CS Unitec, Inc.	Field Supplies	Other							\$ 555		\$ 555
	NV	Home Depot	Field Supplies	Other							\$ 698		\$ 698
	NV	Red-O-Arc Welding	Field Equipment	Other							\$ 16,549		\$ 16,549
	NV	Southern Nevada Welding	Field Supplies	Other							\$ 241		\$ 241
	NV	PR Diamond Products	Field Small Tools	Other							\$ 724		\$ 724
	NV	Dielco Crane Services	Crane Services & Hydraulic Lifts	Other							\$ 1,011,430		\$ 1,011,430
	NV	Abatix	Supplier	Other							\$ 50,000		\$ 42,324
	WA	Amazon	Supplier	Other							\$ 916		\$ 916
	NV	Concrete Accessories	Supplier	SBE						\$ 50,000		\$ 15,764	
	NV	BC Rope & Rigging	Supplier	SBE						\$ 1,894		\$ 1,894	
	NV	Copper State Bolt & Nut Co.	Supplier	Other							\$ 5,000		\$ 70
	NV	Core T Trucking	Supplier	Other							\$ 350		\$ 350
	NV	Fasteners, Inc.	Supplier	Other							\$ 50,000		\$ 34,937
	NV	Cutting Edge	Supplier	Other							\$ 1,000		\$ 455
	NV	Harbor Freight Tools	Supplier	Other							\$ 1,000		\$ 348
	NV	HD Supply Waterworks	Supplier	Other							\$ 3,000		\$ 1,699
	NV	McFadden-Dale Hardware	Supplier	Other							\$ 500		\$ 213
	MN	M.A. Mortenson Co.	Supplier	Other							\$ 180,723		\$ 170,950
	NV	Kuker Ranken Vegas	Supplier	Other							\$ 500		\$ 182
	NV	McIntosh Communications	Supplier	Other							\$ 6,074		\$ 6,074
	NV	Mobile Mini	Supplier	Other							\$ 15,000		\$ 8,417
	NV	Mobile Materials	Supplier	Other							\$ 10,000		\$ 4,425
	NV	Senergy Petroleum	Supplier	Other							\$ 100,000		\$ 26,802
Page 8 of 16		Silver State Rope & Rigging	Supplier	Other							\$ 166,986		\$ 166,986

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Steel Edge	Supplier	SBE						\$ 150,000		\$ 55,903	
	NV	Precision Aggregate Products	Supplier	SBE						\$ 40,000		\$ 11,661	
	OK	Hilti, Inc.	Supplier	Other							\$ 1,000		\$ 196
	NV	JS&S Surveying, Inc.	Suveying	SBE/MBE						\$ 177,408		\$ 46,680	
	NV	Home Depot	Supplier	Other							\$ 1,000		\$ 132
	IL	U-Line	Supplier	Other							\$ 5,000		\$ 4,001
	NV	Monsen Engineering	Supplying Engineering Equip	Other							\$ 30,000		\$ 26,478
	IL	Reddaway, Inc.	Freight Charges	Other							\$ 2,000		\$ 435
	NV	JLB Land Surveying, LLC	Supplier	Other							\$ 13,215		\$ 13,215
	NV	Standard Steel, LTD	Welding	Other							\$ 316,428		\$ 366,975
	NV	Commercial Hardward	Consumables	Other							\$ 500		\$ 36
	NV	Fasteners, Inc.	Consumables	Other							\$ 2,500		\$ 2,265
	NV	Terrible Herbst	Water/Ice	Other							\$ 2,500		\$ 1,441
	NV	Home Depot	Small Tools	Other							\$ 3,000		\$ 1,347
	NV	McFadden Dale Hardware	Consumables	Other							\$ 2,500		\$ 704
	NV	Praxair, Inc.	Consumables	Other							\$ 15,000		\$ 12,091
	NV	Walmart	Ice/Water	Other							\$ 500		\$ 67
	NV	Ahern Rentals	Equipment Rental	Other							\$ 5,000		\$ 2,755
	NV	Harbor Freight	Consumables	Other							\$ 1,500		\$ 53
	NV	Lowe's	Consumables	Other							\$ 1,500		\$ 208
	NV	Hilti	Small Tools	Other							\$ 10,000		\$ 4,984
	NV	United Rentals	Equipment Rental	Other							\$ 5,000		\$ 4,593
	NM	Heatly Engineering	Design/Engineering of PreCast	Other							\$ 1,711,420		\$ 1,572,790
	NV	Western Pacific Precast, LLC	Precast Elements	Other							\$ 16,590,904		\$ 15,069,844
1.04/1.05	MN	Harris Companies	Mechanical & Plumbing	Other	\$ 121,500,000	\$ 18,225,000	15%	\$ 132,234,015	22%				\$ 91,084,060
	NV	Maui One Excavating	Trenching, Excating & Hauling	SBE/MBE						\$ 2,855,326		\$ 2,412,212	
	NV	Lone Mountain Excavation	Site Prep	Other							\$ 2,098,170		\$ 985,743
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 50,000		\$ 13,065	
	NV	C-Los Industries	Warehouse Lease to Erect Oval Mock-up	SBE/MBE						\$ 5,412		\$ 5,412	
	NV	Mechanical Equipment Reps	Provide Computer Room AC Units	SBE/MBE						\$ 348,646			
	NV	Corporate Air Mechanical Services	Furnish 3 Pump Skids, 2 Head Exhcangers, 6 Domestic Heat Exchangers, 1 Triplex Booster Pump Package, 2 Rolairtrols...	SBE						\$ 954,100		\$ 834,935	
	NV	Corporate Air Mechanical Services	Furnish 6 Cell Stainless Cooling Tower w/Free Cooling and Single Flange Inlet	SBE						\$ 597,274		\$ 23,468	
	NV	Corporate Air Mechanical Services	7 Boilers	SBE						\$ 403,133		\$ 372,690	

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Corporate Air Mechanical Services	Supplies - Fans & PCU's	SBE						\$ 1,796,833		\$ 1,799,895	
	NV	Corporate Air Mechanical Services	Furnish 35 Electric Water Heaters & 7 ASME 125# Storage Tanks	SBE						\$ 187,079		\$ 179,508	
	NV	Corporate Air Mechanical Services	Provide 1 Lot Fabric Duct (Ductsox) & Associated hangers	SBE						\$ 1,021,488			
	NV	Corporate Air Mechanical Services	Provide 26 Fire Smoke Dampers, 48 Fire Dampers & 6 Silencers	SBE						\$ 87,400			
	NV	Corporate Air Mechanical Services	Provide 1 Lot Metal-Fab UL Listed Grease Duct, 1 Lot Metal-Fab UL Listed General Exhaust Flue, & 1 Lot Metal Fab UL Listed boiler Exhaust Flue	SBE						\$ 2,444,744			
	NV	LTSA, LLC	Furnish air Handling Units;VAV's & BCU's	SBE						\$ 6,851,295		\$ 6,851,295	
	NV	LTSA, LLC	Provide 26 Variable Frequency Drives with 3% Line Reactors & 20 Passive Harmonic Filters	SBE						\$ 280,788			
	MN	Trane U.S., Inc.	Furnish & Install BAS Mechanical Control System	Other							\$ 2,948,924		\$ 1,097,261
	NV	Lawyer Mechanical Services	HVAC Controls Installation	SBE						\$ 1,715,296			
	NV	Precision Automation	Low Voltage Controls HVAC Controls Installation	SBE						\$ 870,433			
	NV	Advanced Controls & Electric	Low Voltage HVAC Controls Installation	SBE						\$ 500,000			
	NV	Ideal Supply Company	Provide all Galvanized Victaulic Fittings Supplies	SBE						\$ 2,670,892		\$ 2,543,277	
	NV	Energy Mechanical Insulation	Furnish & Install Plumbing Insulation	SBE/WBE						\$ 655,368		\$ 332,062	
	NV	Energy Mechanical Insulation	Furnish & Install Piping Insulation	SBE/WBE						\$ 1,335,305		\$ 612,405	
	NV	Energy Mechanical Insulation	Furnish & Install Mechanical Insulation	SBE/WBE						\$ 742,766		\$ 175,800	
	NV	Energy Mechanical Insulation	Furnish & Install All Fire-Stopping on all Plumbing, Piping & Mechanical Systems	SBE/WBE						\$ 633,670		\$ 229,000	
	NV	Superior Duct Fabrication	Fabricate & Supply all round ductwork Fittings	Other							\$ 1,070,506		\$ 642,869
	NV	Mesa Mechanical	Beverage Conduite & CO2 Branch Lines	SBE/WBE						\$ 700,000			
	IL	BevStream Corp.	Beverage Conduit System & CO2 Branch lines	Other							\$ 1,717,000		
	NV	Mesa Mechanical	Beverage Piping Install	SBE/WBE						\$ 612,000			
	NV	Spider	Swing Stages	Other							\$ 38,278		
	NV	Jcord, LLC	Saw Cutting and Core Drilling	SBE						\$ 160,000			
	NV	MMC, Inc.	Vacuum Truck for Cleaning Sump Basins & Interceptors	Other							\$ 20,000		
	NV	Tabitt	HVAC & Plumbing Testing, Adjusting & Balancing	Other							\$ 567,000		

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
1.06 & 4.08	NV	Gephart/Morse	Electrical & Low Voltage	Other	\$ 85,793,108	\$ 13,087,750	15%	\$ 143,398,875	15%	\$ 2,926,335			\$ 75,605,471
	NV	Morse Electric											
	NV	A-1 Concrete	Concrete & Excavation	SBE/MBE						\$ 127,418		\$ 127,418	
	NV	MMC	Hydro Excavating	Other							\$ 10,450		\$ 10,450
	NV	Pyrocom	Sprinkler Monitoring Dialer	SBE/WBE						\$ 8,860		\$ 8,860	
	NV	Hampton Tedder Electric	Electrical Testing	Other							\$ 1,250		\$ 1,250
	NV	Lone Mountain Excavation	Excavation	Other							\$ 2,035,396		\$ 2,004,318
	NV	Live Electric	Electrical	SBE/WBE						\$ 71,700		\$ 71,700	
	NV	Westland State	Parking	Other							\$ 852,949		\$ 858,949
	NV	The Tiberti Fence Company	Drilling	SBE						\$ 25,337		\$ 25,026	
	NV	Main Electric	Electrical Supplier	Other							\$ 2,407,765		\$ 1,799,483
	NV	Codale Energy	Electrical Supplier	Other							\$ 1,538,959		\$ 671,686
	CA	Industrial Electric Mftg	Electrical Distribution	Other							\$ 6,271,370		\$ 5,572,509
	NV	CESS	Generator/PDV's/Transfer Switches & Show Power, Broadcast Truck Power, Pedestals	SBE/MBE						\$ 2,537,103		\$ 843,240	
	NV	National Field Services	Electrical Acceptance Testing & Studies	Other							\$ 311,650		\$ 166,000
	NV	General Design & Const.	Fabrication	SBE						\$ 45,728		\$ 45,919	
	NV	Valley Steel	Unload and set Electrical Gear	SBE/WBE						\$ 31,350		\$ 31,350	
	NV	Coherent Design	AV Design Assist, Testing & Commissioning	SBE						\$ 168,000		\$ 56,000	
	NV	Johnson Controls Fire Protection	Fire Alarm System	Other						\$ -	\$ 4,613,308		\$ 1,002,608
	PA	Tait Towers Manufacturing, LLC	Design Development for Speaker Array Rigging	Other							\$ 24,150		
	NV	Clinton Nevada, LLC	Supply Commscope Cable	SBE						\$ 1,864,486		\$ 1,272,612	
	NV	Well Equipment, Inc.	Supply Low Voltage Cabling Materials & Equipment	SBE						\$ 1,535,837		\$ 203,606	
	BC	Global Rope Access	Speaker Install, Infill speakers, Array speaker, cable pull	Other							\$ 334,468		
	NV	Simply Connected, Inc.	Harman Order	Other							\$ 2,658,256		\$ 2,658,256
	NV	Jcord, LLC	Scanning/coredrilling	SBE						\$ 2,800			
	MN	Gephart Electric, Inc.											
	MN	Border States Supply	Electrical Supplies	Other							\$ 73,751		\$ 15,029
	NV	CESS	Cable Tray/Interior & Sports Lighting	SBE/MBE						\$ 9,687,535		\$ 684,534	
	NV	Fastener & Supply Co., Inc	Electrical Supplies	Other							\$ 121,319		\$ 68,194
	IL	Global Equipment Company, Inc.	Electrical Supplies	Other							\$ 16,861		\$ 16,861
	MN	Graybar Electric Supply	Electrical Supplies	Other							\$ 48,551		\$ 48,108

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Las Vegas Lighting	Feeder Cable & Branch Wire	SBE/MBE						\$ 1,343,141		\$ 368,388	
	NV	Live Electric	Generator Distribution Feeds - Quad A, B, C & D	SBE/WBE						\$ 499,716		\$ 153,494	
	MN	MA Mortenson	Equipment Rental	Other							\$ 801,684		\$ 220,684
	CO	National Lightning Protection	Lightning Protection System	Other							\$ 127,040		
	NV	Nedco Supply	Electrical Supplies	Other							\$ 44,641		\$ 39,117
	MN	Povolny Specialties	Electrical Supplies	Other							\$ 36,610		\$ 36,610
	NV	Rosendin	Install MV Cables, Install & Terminate 600V Cables	Other							\$ 415,284		\$ 195,758
	MN	Total Tool Supply, Inc.	Electrical Material	Other							\$ 19,599		\$ 19,551
	MN	Viking Electric Supply	Electrical Supplies	Other							\$ 8,123		\$ 5,682
	NV	Brandsafeway Services	Level 350 Electrical Installation	Other							\$ 34,150		
	AZ	Communications Integrators	Electrical Supplies	Other							\$ 185,618		\$ 20,865
	MN	Gopher Stage Lighting	Electrical Supplies	Other							\$ 1,620,383		\$ 183,442
	NV	Jcord Construction Services	Pole Bases	SBE						\$ 624,485			
	NV	Merli Concrete Pumping	Concrete Pumping	SBE						\$ 10,000			
	NV	R.E.B Construction	Drill Foundations	Other							\$ 60,000		
	NV	DIG 3, LLC	Excavation	Other							\$ 70,000		
	TX	Vahle Electrifications Systems	Electrical	Other							\$ 26,745		
	MS	Sequel Electric Supply	Electrical Supplies	Other							\$ 15,799		
1.07	NV	Desert Fire Protection, LP	Fire Protection	Other	\$ 14,200,000	\$ 2,130,000	15%	\$ 14,731,228	15%	\$ 220,117			\$ 7,169,640
	NV	TAB Contractors	Underground Fire Line	Other							\$ 115,655		\$ 100,475
	NV	Jcord Construction	GPR & Core Drill	SBE						\$ 30,000		\$ 26,708	
	NV	JS&S Inc.	Fire Sprinkler Layout with Trimble	SBE/MBE						\$ 6,312		\$ 6,312	
	NV	Lucky Transportation	Transportation	SBE						\$ 86,000		\$ 61,225	
	NV	Energy Mechanical Insulation	Fire Caulking & Insulation of Pipe	SBE						\$ 96,030		\$ 31,400	
	NV	Monsen Engineering Services	Plotter & Printing Supplies	SBE						\$ 3,000		\$ 2,577	
	NV	Silver State Marketing Group	Supply bulk Fire Sprinkler Material & Pipe & Fittings	SBE						\$ 1,760,225		\$ 898,214	
	NV	Sin City Portables, LLC	Portable RestRoom Rentals	SBE						\$ 2,000			
	NV	Lone Mountain Excavation	South FDC Underground	Other							\$ 92,394		\$ 92,394
	NV	Carefree Catering	Site Water Delivery	SBE						\$ 2,000		\$ 1,890	
	NV	Ice Now NV, LLC	Ice & Water	SBE						\$ 8,000			
1.08/1.09	NV	Enclos Corp.	Exterior Curtainwall/Ribbon Rainscreen	Other	\$ 97,194,122	\$ 14,620,335	15%	\$ 100,339,138	17%				\$ 59,445,610

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Innova Technologies	Structural Engineering/Material Mock-up	SBE/MBE						\$ 14,618		\$ 14,618	
	NV	Union Erectors	Steel Structure & Install Material Mock-up	SBE						\$ 20,717		\$ 20,717	
	NV	Affordable Federal Services	Misc. Construction Services	SBE						\$ 9,845,714		\$ 6,799,143	
	NV	Walters & Wolf	Storefront	Other							\$ 2,041,571		
	NV	Hershberger Bros Welding	Curtainwall Anchor & Steel Clips	SBE						\$ 1,552,501		\$ 1,552,501	
	NV	FASCO	Fasteners	SBE						\$ 650,000		\$ 512,719	
	TX	Baker Metal	CW Metal Panels	Other							\$ 6,421,181		\$ 5,113,347
	NV	Expansion Specialties	Exterior Expansion Joint System	SBE/VBE						\$ 783,570		\$ 22,088	
	NV	Gephart/Morse Electrical	Operable Door	Other							\$ 143,111		
	NV	Union Erectors	Operable Door	SBE						\$ 4,467,010		\$ 690,771	
	CA	Railworks Track Service	Welding on back for Operable Doors	Other							\$ 50,400		
	NV	Team Construction	Grouting - operable door	Other							\$ 103,777		
	NV	Reliable Crane Services	Crane Services	SBE						\$ 130,000			
1.10	NV	KONE	Elevator & Lifts	Other	\$ 17,942,010	\$ 1,435,361	8%	\$ 18,397,327	8%	\$ 270,281			\$ 9,089,759
	NV	Hightower Trucking, Inc.	Warehouse/Logistics Support	SBE/MBE						\$ 955,000		\$ 934,326	
	NV	Storage on Wheels, Inc.	Jobsite Trailer	Other							\$ 15,000		\$ 3,079
	NV	CESS	Misc. Electrical Supplies	SBE/MBE						\$ 71,500		\$ 4,488	
	TX	Platinum Specialty Services	Scaffolding	Other							\$ 50,000		\$ 27,998
	NV	Codale Electric Supply	Electrical Supplies	Other							\$ 15,000		\$ 10,899
	TX	Hutcherson Elevator Co.	Freight Elevator - D5, Install 6 hatch doors, 1 car gate	Other							\$ 62,900		
	TX	Hutcherson Elevator Co.	Freight Elevator - C3, Install 7 hatch doors, 1 car gate	Other							\$ 70,100		
	NV	Union Erectors	Furnish Material	SBE						\$ 80,000		\$ 63,745	
	NV	Energy Mechanical Insulation	Firestopping	SBE/WBE						\$ 75,000		\$ 2,409	
	NV	Jcord LLC	Drill holes to hang rigging to hoist escalator	SBE						\$ 16,500			
	NV	Dielco Crane	Craning of the Escalators	Other							\$ 6,500		\$ 4,250
2.01a	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE	\$ 38,770	\$ 38,770	100%	\$ 71,251	100%	\$ 71,251		\$ 71,251	

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
2.01f	NV	Marnell Masonry	Box Culvert - Masonry	SBE	\$ 33,198	\$ 33,198	100%	\$ 33,198	100%	\$ 33,198		\$ 33,198	
2.01h	NV	Sahara Concrete	Box Culvert - Site Concrete, Paving & Hardscapes	SBE	\$ 3,678,883	\$ 3,678,883	100%	\$ 4,180,022	100%	\$ 3,919,506		\$ 4,180,022	
	NV	CMC Rebar	Box Culvert - Reinforcing (Supply & Install)	Other							\$ 794,604		\$ 794,604
	NV	Dielco Crane Services	Box Culvert - Crane Work	Other							\$ 107,725		\$ 107,725
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 78,642	\$ -	\$ 78,642	
	NV	A-1 Concrete	Demolition	SBE/MBE						\$ 181,874		\$ 181,874	
2.01k	NV	The Tiberti Fence Company	Box Culvert - Fence	SBE	\$ 256,862	\$ 256,862	100%	\$ 261,409	100%	\$ 252,686		\$ 228,481	
	NV	Flippen's Trenching	143 Holes	SBE						\$ 8,723		\$ 8,723	
2.02/2.03	NV	Tab Contractors	Box Culvert /Earthwork/Site Utilities	Other	\$ 15,258,168	\$ 10,707,010	70%	\$ 28,755,646	45%				\$ 24,300,501
	NV	Brightview Landscape	Box Culvert - Landscape & Irrigation	Other							\$ 21,550		\$ 21,550
	NV	Sanders Construction	Drilling & Blasting	SBE						\$ 2,309,326		\$ 2,193,860	
	NV	JS & S Surveying	Land Survey & Construction Staking	SBE/MBE						\$ 384,517		\$ 206,683	
	NV	A-1 Concrete Cutting	Core Drilling/Concrete Cutting/Demolition	SBE/MBE						\$ 75,000		\$ 66,363	
	NV	M Con, Inc.	Utility Work Installation	SBE/MBE						\$ 435,993		\$ 414,193	
	NV	MMC, Inc.	Hydro Excavating/Vactor	Other							\$ 18,550		\$ 18,550
	NV	Nevada Ready Mix	Concrete	Other							\$ 2,679		\$ 2,679
	NV	Nelson Hiniker Striping	Traffic Control	SBE						\$ 3,240		\$ 3,240	
	NV	Sticha Inc.	Trucking Materials	Other							\$ 1,080		\$ 1,080
	NV	National Trench Safety	Steel Plates & Shoring	Other							\$ 285,000		\$ 259,350
	MO	Core & Main	Water Materials	Other							\$ 29,790		\$ 27,992
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 77,527		\$ 68,555
	NV	Merli Concrete Pumping	Pump Concrete	SBE						\$ 639		\$ 639	
	NV	MMC, Inc.	Hydro Excavating/Pot Holing	Other							\$ 708,097		\$ 708,097
	NV	TAB Contractors	Excavating	Other							\$ 5,000		

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CA	Viking Drillers, Inc.	Abandonment (4) Monitoring Wells	Other							\$ 8,800		\$ 8,800
	NV	Acme Electric	Remove/Replace Street Lights	Other							\$ 354,223		\$ 354,223
	NV	Boulder Sand & Gravel	Gravel base for concrete & asphalt disposal	SBE						\$ 357,361		\$ 316,110	
	NV	Elkhorn Environmental	Trucking/Street Sweeping	SBE						\$ 2,384,021		\$ 2,384,021	
	NV	Donovan Brothers Trucking	Trucking/Haul-Off	SBE						\$ 2,619,067		\$ 2,619,067	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 10,000		\$ 2,979	
	NV	Olson PreCast Company	Install Storm Drain & Sewer MH & Drop Inlets	SBE						\$ 478,911		\$ 249,858	
	NV	Armorock, LLC	Manhole Materials	Other							\$ 325,230		\$ 325,230
	NV	Nevada Tap Master	Wet Tap	SBE						\$ 49,895		\$ 48,765	
	NV	Nevada Water Trucks	Water Truck	SBE						\$ 265,877		\$ 265,877	
	NV	Enco Southwest, Inc.	Pump Controls	SBE						\$ 208,780		\$ 208,780	
	NV	M Con, Inc.	Main Water Line	SBE/MBE						\$ 3,060,201		\$ 2,067,223	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 12,000		\$ 11,744
	NV	MMc Inc.	Vactor/Pothole Services	Other							\$ 15,000		\$ 13,825
	CA	Cashman Equipment Co.	Equipment Rental	Other							\$ 4,478		\$ 4,478
	TX	Aggregate Industries	Type II Supplier	Other							\$ 50,000		\$ 45,089
	MO	Core & Main	Material Supplier	Other							\$ 675,000		\$ 460,012
	NV	National Trench Safety	Shoring/Trench Plates	Other							\$ 25,000		\$ 19,019
	NV	Nevada Ready Mix	Concrete Supplier	Other							\$ 16,602		\$ 16,602
	NV	Rinker Materials	RPC Onsite/Offsite	Other							\$ 108,450		\$ 132,896
	NV	HD Barricade, Inc.	Traffic Control	Other							\$ 2,500		\$ 2,400
	NV	Sticha Inc.	Trucking	Other							\$ 1,394		\$ 1,338
	NV	Las Vegas Paving	Cold Mix	Other							\$ 2,500		\$ 500
	CA	HD White Cap	Safety Supplies	Other							\$ 5,000		\$ 4,658

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Olson Precast Company	8" Meter Vaults	SBE						\$ 62,997		\$ 55,686	
	NV	Las Vegas Paving	Flaggers	Other							\$ 1,006		\$ 1,006
	NV	Wells Cargo, Inc.	Asphalt Patching	Other							\$ 151,974		\$ 151,974
	NV	Nelson Hiniker Striping	Striping/Traffic Control	SBE						\$ 142,018		\$ 103,927	
	NV	Sahara Concrete	Concrete Repair	SBE						\$ 2,836			
2.05	CA	Malcolm Drilling	Deep Foundations	Other	\$ 8,630,311	\$ 1,588,177	18%	\$ 10,729,892	26%				\$ 10,729,892
	NV	CMC Steel	Reinforcing Steel	Other							\$ 2,200,385		\$ 2,096,926
	NV	Steel Edge, Inc.	Piles	SBE						\$ 457,446		\$ 457,446	
	NV	Precision aggregate Products	Supply Grout for Deep Foundations	SBE						\$ 2,133,225		\$ 2,133,225	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 187,619		\$ 187,619	\$ -
	NV	Dielco Crane Service	Crane Lift Services	Other							\$ 20,353		\$ 20,353
	NV	TAB Contractors	Load Haul-off & Dispose ACIP Spoils	Other							\$ 221,790		\$ 210,700
	NV	Fugro USA Land	Osterberg Cell load testing equipment & services	Other							\$ 205,817		\$ 205,817
	NV	Clark Welding & Fabricating	Welding	Other							\$ 51,702		\$ 51,702
	NV	White Cap	General Building Materials	Other							\$ 44,503		\$ 44,503
	NV	United Rentals	Rental Equipment	Other							\$ 20,791		\$ 20,791
	NV	MMC	Potholing/Vac Truck Work	Other							\$ 1,125		\$ 1,125
2.99/3.99	NV	Mortenson/McCarthy	Structural Concrete	Other	\$ 128,419,469	\$ 19,262,920	15%	\$ 142,926,934	24%				\$ 117,514,427
3.99a	WI	Gateway Forming Systems	Horizontal Formwork	Other							\$ 15,128,319		\$ 15,128,319
	NV	Region 9 Safety	Safety Director	SBE/MBE						\$ 168,341		\$ 168,341	
	NV	Pacific Construction Services	Shoring Rental/Lumber	SBE						\$ 1,000,000		\$ 934,987	
3.99b	NV	CMC Rebar	Reinforcing	Other							\$ 20,692,578		\$ 17,328,311
	NV	Steel Edge, Inc.	Reinforcing Steel	SBE						\$ 5,358,109		\$ 5,358,109	

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Precision Aggregate Products	Concrete	SBE						\$ 14,888,517		\$ 12,909,891	
	NV	Merli Concrete	Concrete Pumping	SBE						\$ 722,421		\$ 719,911	
	NV	Penhall Co.	Demolition	Other							\$ 80,648		\$ 80,648
	NV	Copper State Bolt & Nut Co.	Materials	Other							\$ 10,000		\$ 4,419
	NV	Jcord	Demolition	SBE						\$ 1,411,998		\$ 1,246,960	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 40,000		\$ 22,512
	AZ	Sunstate Equipment	Equipment Rental	Other							\$ 5,000		\$ 3,694
	CA	HD Supply	Supplies & Materials	Other							\$ 40,000		\$ 25,480
	NJ	Hilti	Small Tools , Materials & Equipment	Other							\$ 91,329		\$ 91,329
	TX	H & E Equipment	Equipment Rental	Other							\$ 20,000		\$ 6,934
	GA	Herc Rentals	Equipment Rental	Other							\$ 30,000		\$ 15,116
	NV	Lynco Associates	Epoxy & Rebar Embeds	Other							\$ 54,000		\$ 46,420
	IL	CDW Direct, LLC	Technology Equipment	Other							\$ 35,000		\$ 10,933
	NV	Atlas Construction Supply	Column Formwork - Supplies	Other							\$ 1,500,000		\$ 320,938
	NV	BC Wire Rope & Rigging	Rigging Supplies	SBE						\$ 650,000		\$ 354,612	
	NV	Pacific Construction Services	Lumber - Supplier	SBE						\$ 1,500,000		\$ 979,511	
	NV	Construction Testing Services	Professional Services	Other							\$ 100,000		\$ 85,020
	NV	Concrete Accessories	Grout/Concrete - Supplier	SBE						\$ 200,000		\$ 155,472	
	MN	Curtis 1000 Inc.	Materials	Other							\$ 3,450		\$ 1,205
	MN	ESCH Construction Supply	Materials	Other							\$ 3,000		\$ 2,573
	NV	FASCO	Materials	SBE						\$ 100,000		\$ 55,707	
	NV	Fastenal Company	Materials	Other							\$ 2,450		\$ 348
	NV	Fasteners Inc.	Thread Supplier	Other							\$ 200,000		\$ 141,993
	NV	Glove Connection	Safety Equipment & Small Tools	SBE						\$ 300,000		\$ 252,140	
	IL	Grainger	Construction Supplies	Other							\$ 10,000		\$ 5,914

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NJ	Hilti	Small Tools & Epoxy	Other							\$ 500,000		\$ 338,311
	WA	KR	Materials	Other							\$ 20,000		\$ 8,248
	CO	Smalley & Company	Water Stop Supplies	Other							\$ 10,500		\$ 1,505
	NV	White Cap	Materials	Other							\$ 1,200,000		\$ 896,163
	NV	New Life Office LLC	Workstation Materials	Other							\$ 42,000		\$ 2,944
	PA	Norcen Industries	Materials	Other							\$ 20,000		\$ 1,826
	NV	NOVA Geotechnical & Inspection	Professional Services	Other							\$ 20,000		\$ 3,779
	MO	Office Essentials	Office Supplies	Other							\$ 2,000		\$ 380
	NV	Staples	Office Supplies	Other							\$ 4,000		\$ 3,012
	NV	William Vollmer	Materials	Other							\$ 20,000		\$ 2,756
	CO	RMD KWIKform North America	Materials	Other							\$ 2,000,000		\$ 1,645,321
	NV	M.J. Dean Construction	Concrete Forming	Other							\$ 1,200,000		\$ 1,143,842
	AZ	UFP Chandler, LLC	Materials	Other							\$ 25,500		\$ 8,499
	IL	Uline, Inc.	Materials	Other							\$ 10,000		\$ 3,269
	NV	Reliable Crane	Crane Rental	SBE						\$ 7,000,000		\$ 1,825,755	
	NV	Eberhard SW Roofing	Water Stop Supplies	SBE						\$ 50,000		\$ 43,434	
	NV	IQC Southwest, LLC	Quality Control - Inspections	Other							\$ 500,000		\$ 394,193
	NV	Artkore LLC	Materials	SBE						\$ 1,500		\$ 602	
	NV	Commercial Scaffolding of Nevada	Stair Tower & Scaffolding	SBE						\$ 500,000		\$ 219,442	
	NV	Union Erectors	Steel Corrections	SBE						\$ 591,062		\$ 591,062	
	SD	Dakota Riggers & Tool Supply	Materials	Other							\$ 3,450		\$ 122
	NV	Fiber Tech Lifting Products	Materials	Other							\$ 2,000		\$ 217
	NV	Hershberger Bros Welding	Materials	SBE						\$ 2,000		\$ 1,588	
	NV	June Rose, LLC	Materials	SBE						\$ 30,000		\$ 9,434	
Page 18 of 26	NV	Mars Supply	Materials	Other							\$ 4,000		\$ 1,038

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	RGR Training Center	Safety Training	Other							\$ 20,000		\$ 3,360
	NV	Border Construction Specialties	Materials	Other							\$ 30,000		\$ 15,947
	GA	Global Equipment Co.	Materials	Other							\$ 10,000		\$ 1,044
	NV	Go2 Partners	Materials	Other							\$ 2,500		\$ 1,312
	MD	Canam Steel Corporation	Materials	Other							\$ 10,000		\$ 2,336
	NV	Mobile Materials, LLC	Materials	Other							\$ 20,000		\$ 9,540
	WA	Safeworks Holding, Inc.	Materials	Other							\$ 200,000		\$ 163,865
	NV	BrandSafway Services, LLC	Scaffolding	Other							\$ 225,000		\$ 149,169
	MN	Acme Tools	Small Tools	Other							\$ 5,000		\$ 150
	WA	Amazon Business	Misc. Supplies	Other							\$ 5,000		\$ 2,114
	NV	Ice Now	Ice & Water	SBE						\$ 20,000		\$ 9,743	
	IL	Deslauries, Inc.	Equipment Rental	Other							\$ 20,000		\$ 5,311
	MN	Tforce Final Mile LLC	Materials	Other							\$ 5,000		\$ 886
	NV	GM Construction	Professional Services	SBE						\$ 30,000		\$ 18,103	
	NV	ORR Safety Corp.	Safety Supplies	Other							\$ 20,000		\$ 9,630
	PA	Traffic Safety Store	Materials	Other							\$ 5,000		\$ 1,109
	NV	Silver Star Ready Mix	Site Concrete	Other							\$ 1,200,000		\$ 26,669
3.01	WA	Corona Stud & Deck, LLC	Scoreboard	Other	\$ 2,671,201	\$ 400,680	15%	\$ 2,672,996	17%				\$ 501,136
	NV	Crown Fabricators	Supply & Fabricate Misc. Steel & Handrail	SBE						\$ 453,068			
3.02	TX	Camatic Seating, Inc.	Fixed Seating	Other	\$ 8,225,124	\$ 1,233,769	15%	\$ 8,225,124	15%	\$ 1,233,769			
	FL	Seating Installation Group	Seating Installation	WBE							\$ 1,359,723		
3.03	CA	Seda Seating Ltd.	Retractable Seating	Other	\$ 6,448,586	\$ 967,288	15%	\$ 6,612,510	15%	\$ 991,877			\$ 3,156,765
3.04/3.10	NV	Eberhard Southwest Roofing	Roofing & Waterproofing	SBE	\$ 4,259,219	\$ 4,259,219	100%	\$ 5,427,869	100%	\$ 5,002,869		\$ 918,264	

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CO	Smalley & Company	Waterproofing Materials	Other							\$ 30,000		\$ 27,657
	NV	Construction Sealants Supply	Waterproofing Materials	SBE						\$ 425,000		\$ 422,354	
	TX	StarFoam Manufacturing	Waterproofing Materials	Other							\$ 67,000		\$ 64,527
	CA	Sika Sarnafil	Roofing Materials	Other							\$ 1,400,000		\$ 2,357
	NV	Dielco Crane	Crane Service	Other							\$ 40,000		
3.05	NV	Union Erectors	Misc. Metals - Stairs	SBE	\$ 974,144	\$ 974,144	100%	\$ 6,776,573	100%	\$ 6,769,789		\$ 2,881,208	
	IN	American Stairs Corp.	Stair Material Supplier	Other							\$ 663,039		\$ 494,512
	NV	Commercial Scaffolding	Provide Scaffold	SBE						\$ 6,784		\$ 2,731	
3.06	KS	Dimensional Innovations	Signature Tower	Other	\$ 580,823	\$ 87,123	15%	\$ 14,887,683	15%	\$ 1,828,946			\$ 4,387,041
	NV	Valley Steel, LLC	Fabrication & Installation for Al Davis Signature Tower	SBE/WBE						\$ 404,206			
3.08a	TN	Industrial Door Contractors (IDC)	Operable Field Mechanization	Other	\$ 17,160,597	\$ 2,600,000	15%	\$ 17,481,810	15%	\$ 148,777			\$ 5,565,858
	MN	Danny's Construction Co., LLC	Installation of Field Tray	WBE							\$ 3,419,360		\$ 1,146,619
	PA	Gantrex Inc.	Thermite Welding	Other							\$ 169,900		\$ 61,921
	NV	Mori Consulting	Supplier	SBE/MBE						\$ 2,472,245		\$ 2,472,245	
	NV	Gephart/Morse	Mechanized Field Tray Wiring	Other							\$ 247,869		
	NV	FSI/Flooring Solutions of NV, Inc.	Mondo for mock-up plus field tray	SBE						\$ 1,250			
3.08b	NV	McKeon Door of Nevada, Inc.	Operable Field Door Mechanization	Other	\$ 475,967	\$ 126,735	27%	\$ 475,967	27%				\$ 46,835
	NV	Mojave Electric	Electrical	Other							\$ 29,210		
	NV	Panelfold, Inc.	Operable Wall	Other							\$ 26,555		
	NV	Clear Solutions Group	Material (glass) Supplier	SBE						\$ 126,735			
	NV	MJDean/Southwest Door & Hardware	Doors, Frames & Hardware	Other							\$ 60,186		
3.08c	CA	Show Canada Industries	Retractable Columns	Other	\$ 1,701,160	\$ 255,174	15%	\$ 1,900,939	15%	\$ 112,992			\$ 1,056,587
	NV	Daniel K Sobel	Project Management	SBE						\$ 163,000		\$ 72,000	

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
3.09	NV	Gephart/Morse	Distributed Antenna System (DAS)	Other	\$ 3,000,000	\$ 450,000	15%	\$ 12,665,889	15%	\$ 1,421,033			\$ 4,633,263
		Morse Electric											
	NV	MD Electric	DAS Conduit	SBE/WBE						\$ 462,257		\$ 461,760	
	NV	CESS	DAS Generator, ATS, PDU	SBE/MBE						\$ 16,593			
3.11/4.01	NV	Performance Contracting, Inc.	Exterior & Interior Framing/Drywall	Other	\$ 40,095,890	\$ 6,025,279	15%	\$ 45,656,604	16%				\$ 19,135,191
	NV	Commercial Scaffolding	Erection/dismantle of Scaffold	SBE						\$ 1,346,171		\$ 42,303	
	NV	Gale Building Products	Insulation and Firestopping	Other							\$ 1,698,712		\$ 217,400
	NV	Lochsa Engineering	Engineering Services	Other							\$ 86,450		\$ 86,450
	NV	R&P Supply	Framing, Drywall, Taping	SBE						\$ 4,300,000		\$ 532,057	
	NV	Technicoat Management	Interior Moisture Barrier	SBE						\$ 347,248		\$ 100,225	
	NV	Tomarco Fastening Systems, Inc.	Fasteners	Other							\$ 78,588		\$ 78,588
	NV	Legacy Cast & Stone & Composites	Ceiling Shapes	SBE						\$ 31,860		\$ 14,716	
	NV	Herman Truck Lines, LLC	Metal Decking/Trucking	SBE						\$ 200,000		\$ 170,472	
	NV	MPS Plastic Wall Products	FRP	SBE						\$ 900,000			
	4.02	NV	CEDCO, Inc.	Masonry	Other	\$ 5,258,412	\$ 861,346	16%	\$ 4,897,933	24%			
NV		A Track-Out Solutions	Material Purchasing Delivery	SBE/WBE						\$ 855,500		\$ 388,630	
NV		JS & S Surveying	Survey - CMU Wall Control Layout	SBE/MBE						\$ 16,000		\$ 13,850	
NV		Technicoat Management	Fire Stop/Joint Sealants	SBE						\$ 158,710		\$ 75,157	
NV		Region 9 Safety Compliance	Safety Coordinator	SBE/MBE						\$ 95,000		\$ 93,244	
CA		Epic CAD Solutions	Providing 3D Modeling	Other							\$ 50,000		\$ 46,695
NV		Silver Star Ready Mix	Supplying of Masonry Grout	Other							\$ 280,000		\$ 103,625
NV		JCord Construction	CMU Wall Demolition	SBE						\$ 35,000		\$ 26,290	
4.03	NV	American Door Installation, LP	Frames, Doors & Hardware	SBE	\$ 595,725	\$ 595,725	100%	\$ 3,006,615	100%	\$ 3,006,615		\$ 1,190,110	
	NV	The Hallgren Co.	Supply Frames, Doors & Hardware	Other							\$ 2,101,374		\$ 1,154,997

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
4.03	NV	The Hallgren Company of Las Vegas	Door Hardware	Other	\$ 348,030			\$ 348,030					
4.04	NV	Giroux Glass, Inc.	Decorative Glazing & Mirrors	Other	\$ 2,161,805	\$ 324,271	15%	\$ 2,114,885	16%				\$ 38,907
	NV	Glass Supply, Inc.	Supplying Architectural Mirror Fabricated to size	SBE						\$ 329,603			
4.04	NV	Davis Glass & Mirror	Storefront Curtain Wall Entrances	SBE	\$ 1,850,406	\$ 1,850,406	100%	\$ 1,784,248	100%	\$ 1,784,248		\$ 87,894	
4.05	GA	Raydeo Enterprises, Inc.	Stadium Railings	Other	\$ 11,524,358	\$ 2,751,947	24%	\$ 12,180,142	24%	\$ 2,319,888			\$ 3,115,003
	GA	East Gate Pallets	Pallets	Other							\$ 40,000		\$ 11,306
	GA	G&F Southeast Distributors Inc.	Stainless Steel Cable & Hardware	Other							\$ 198,000		\$ 152,547
	NV	Innova Technologies	Engineering	SBE						\$ 60,000		\$ 59,129	
	IL	McMaster Carr	Misc. Hardware	Other							\$ 20,000		\$ 11,083
	WI	R&B Wagner	Core Cups, Cladding Tape, End Caps, Panel Grip, Handrail Brackets	Other							\$ 337,308		\$ 7,878
	TX	Ryerson	Steal Flat & Steal Tube	Other							\$ 200,000		\$ 55,248
	NV	Steel Partners	Panel Grip, Gaskets & Glass Shoe	SBE						\$ 390,696		\$ 388,748	
	GA	Stewart Stainless Supply	Stainless Steel Pipe & Sheets	Other							\$ 325,000		\$ 231,375
	CA	Glassworks LA, Inc.	Glass	Other							\$ 456,860		\$ 207,033
	NV	Expansion Specialties	Caulk & Grout	SBE/VBE						\$ 152,650			
4.07	NV	Expansion Specialties	Expansion Joints	SBE/VBE	\$ 1,640,550	\$ 1,640,550	100%	\$ 1,852,947	100%	\$ 1,852,947		\$ 852,511	
	KS	Balco, Inc.	Material Supplier	Other							\$ 100,000		\$ 27,990
	MA	Emseal Joint System, Ltd.	Material Supplier	Other							\$ 600,000		\$ 326,122
	WI	Inpro Corporation	Material Supplier	Other							\$ 60,000		\$ 51,891
4.08f	MN	Alpha Video Sports & Entertainment Group	Video Production Systems	Other	\$ 7,499,815	\$ 1,125,000	15%	\$ 7,499,815	15%	\$ 1,125,000			
4.09	NV	Aggregate Industries	Bituminous Pavement	Other	\$ 4,408,062	\$ 661,209	15%	\$ 6,070,150	25%				\$ 190,569
	NV	MC4 Construction	Traffic Signals & Streetlights	SBE						\$ 1,275,330		\$ 352,532	
	NV	Affordable Striping and Sealing	Striping and Signs	SBE						\$ 165,630			
	NV	Stewart & Sundell Concrete	Concrete Island & Barrier Rail	SBE						\$ 29,948			
	NV	A-1 Concrete Cutting & Demolition	Core Drilling/Saw Cutting	SBE/MBE						\$ 5,000			
	NV	Flippins Trenching Inc.	Sawcutting	SBE						\$ 5,000			
	NV	HD Barricade, Inc.	Traffic Barricade Rental	Other							\$ 43,750		\$ 21,700
	NV	JS&S, Inc.	Survey	SBE/MBE						\$ 8,500		\$ 422	
4.10a	NV	Sahara Concrete	Decorative Site Concrete	SBE	\$ 14,216,220	\$ 14,216,220	100%	\$ 12,642,104	100%	\$ 12,517,104		\$ 783,377	
	NV	T.B. Penick & Sons	Decorative Concrete	Other							\$ 5,476,988		
	CA	Triton Structural Concrete, Inc.	Site Concrete - Labor	Other							\$ 1,522,428		

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Merli Concrete Pumping of Nevada	Concrete Pump	SBE						\$ 25,000			
	NV	TAB Contractors Inc.	Excavation/Grading	Other							\$ 1,881,475		
	NV	Merli Concrete Inc.	Concrete Pump	SBE						\$ 100,000		\$ 4,078	
	CA	CMC Rebar	Rebar Install	Other							\$ 714,953		
4.10a	NV	Stewart & Sundell Concrete	Curbs, Gutters & Sidewalk	SBE	\$ 2,295,788	\$ 2,295,788	100%	\$ 1,958,310	100%	\$ 1,958,310		\$ 162,444	
4.10b	NV	Aggregate Industries	MSE Retaining Walls	Other	\$ 5,132,049	\$ 793,792	15%	\$ 5,654,924	18%				\$ 5,305,005
	CA	The Reinforced Earth Company	Design/Provide MSE Wall Material	Other							\$ 918,947		\$ 918,947
	NV	Stewart & Sundell	CIP Concrete for MSE Walls	SBE						\$ 942,022		\$ 942,022	
	NV	Harris Rebar Las Vegas, Inc.	Reinforcing Steel	Other							\$ 72,394		\$ 68,774
	NV	Sunbelts of Nevada, LLC	Type II Placement over CMU walls with belted equipment	SBE						\$ 58,750		\$ 45,372	
	NV	JS&S, Inc.	Survey as pertains to MSE Walls	SBE/MBE						\$ 40,192		\$ 39,487	
4.11	NV	Brightview Landscape Development	Landscape & Irrigation	Other	\$ 2,799,991	\$ 447,672	16%	\$ 2,806,971	15%				
	NV	Amazon Masonry	Trucking & Hauling of Material along with Trenching	SBE						\$ 329,496			
	NV	Synthetic Turf Products dba Green Living Services	Site Amenities	SBE						\$ 50,400			
	NV	Sunbelts of Nevada	Placement of Conveyored Equipment	SBE						\$ 42,920			
4.12	CO	Rolling Plains Construction	Fireproofing	Other	\$ 4,378,322	\$ 667,494	15%	\$ 4,852,941	18%				\$ 3,566,588
	NV	Quinette King Consulting	Material Supplier	SBE/MBE						\$ 869,080		\$ 869,080	
	NV	United Rentals	Equipment Rentals	Other							\$ 250,000		\$ 21,224
5.01/5.19	NV	Southwest Specialty Contractors	Acoustical Ceilings & Bowl Acoustical Treatment	Other	\$ 11,842,089	\$ 1,780,000	15%	\$ 12,914,849	15%	\$ 1,317,474			\$ 1,874,771
	NV	AMS	Misc. Grid	Other							\$ 15,000		\$ 12,858
	NV	T3 Distributors LLC	Ceiling/Fabric Supplier	SBE						\$ 619,753		\$ 1,497	
5.02	NV	Architectural Southwest Stone Co.	Ceramic Tile	SBE	\$ 3,273,830	\$ 3,273,830	100%	\$ 3,258,830	100%	\$ 3,243,230		\$ 1,310,643	
	NV	Technicoat Management Inc.	Installation of Mapei Mapelastic AquaDefense in Designated Areas	SBE						\$ 15,600		\$ 7,504	

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
5.02	NV	T. Nickolas Company	Ceramic Tile & Quartz	Other	\$ 5,911,121	\$ 886,668	15%	\$ 6,288,685	15%				
	NV	Marble Tec	Install Quartz Tops	SBE						\$ 950,000			
5.03	NV	Master Craft Carpet Services	Carpet/Flooring	Other	\$ 1,712,860	\$ 256,929	15%	\$ 1,712,860	15%	\$ 256,929			
5.04	NV	Technicoat Management, Inc.	Resinous Flooring	SBE	\$ 850,170	\$ 850,170	100%	\$ 850,170	100%	\$ 850,170		\$ 7,600	
5.05	NV	Midwest Pro Painting	Paint & Wallcovering	Other	\$ 4,015,702	\$ 973,035	24%	\$ 4,086,288	24%				\$ 717,642
	NV	Quinette King Consulting	Supplier	SBE/MBE						\$ 973,035		\$ 131,757	
5.08/5.09	NV	ISEC	Toilet Compartments & Toilet Accessories	Other	\$ 2,286,410	\$ 342,962	15%	\$ 5,669,417	17%				\$ 1,503,747
	NV	Sunstone Building Specialties	Metal Toilet Compartments, Adult Changing Stations & AED's	SBE						\$ 371,450		\$ 16,489	
	MN	Activar, Inc.	Fire Extinguisher, AED & AED Cabinet Samples	Other							\$ 12,209		\$ 12,209
	NY	American Specialties, Inc.	TRA Samples	Other							\$ 6,650		\$ 6,650
	CO	Buck Engineering	Engineering Shop Drawings	Other							\$ 10,920		\$ 10,920
	WI	InPro	Cubical Curtain Samples	Other							\$ 3,336		\$ 378
	NV	Nevada Precision	DM1 Aluminum Base & Steel Plate Shelves	SBE/MBE						\$ 36,215		\$ 1,405	
	NV	Woodstock Architectural Products	Column Covers & Escalator Panels	SBE						\$ 566,858			
	FL	Access-Able Designs	Folding Dressing Benches	Other							\$ 11,721		
	TX	Allied Hand Dryer	VERDEdri Hand Dryers	Other							\$ 97,801		\$ 97,801
5.11	NV	YESCO	Signage & Graphics	Other	\$ 4,793,199	\$ 718,980	15%	\$ 6,338,064	15%	\$ 948,679			\$ 369,967
5.12/5.20/5.22a	NV	Spilker Pacific, LLC	Overhead Doors, Loading Dock Equipment & Coiling Smoke Doors	Other	\$ 641,879	\$ 285,805	45%	\$ 739,234	51%				\$ 451,692
	NV	The Smith Overhead Door	Ovehead Doors & Loading Dock Equipment	SBE						\$ 379,389		\$ 212,358	
5.14/5.10b & c	CA	Golden Bay Fence Plus Iron Works	Fence, Gates, Bollards & Wedge Barrier	Other	\$ 2,297,856	\$ 344,678	15%	\$ 5,170,803	15%	\$ 775,620			

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	R.E.B. Construction Co.	Foundation Drilling	Other							\$ 6,800		
5.14b	WI	Jones Sign Company	Decorative Site Railings	Other	\$ 549,340	\$ 82,401	15%	\$ 680,760	15%	\$ 96,114			\$ 87,194
	CA	Walmsley Safety Consulting, LLC	Safety Professional	Other							\$ 10,000		
	NV	Region 9 Safety	Safety Director	SBE/MBE						\$ 6,000			
5.15	AZ	Western Millwork	Millwork	Other	\$ 9,676,392	\$ 1,451,459	15%	\$ 9,676,392	15%	\$ 1,451,459			\$ 629,298
5.15	NV	Austin Millwork & Cabinetry	Millwork NEZ (North End Zone Club)	Other	\$ 937,328	\$ 191,154	20%	\$ 937,328	20%	\$ 191,154			
5.17b	GA	Sports Field, Inc. dba Fields	Heat System for Operable Field	Other	\$ 1,716,348	\$ 257,452	15%	\$ 3,336,722	15%	\$ 108,699			\$ 376,229
	UT	Cache Valley Electric	Electrical Installation	Other							\$ 320,124		\$ 18,732
	CO	The RMH Group	Electrical Engineering	Other							\$ 68,960		\$ 64,849
	OH	Rovisys Building Technologies	Control Panel Design & Fabrication	Other							\$ 109,892		\$ 109,892
	NV	Construction Sealants Supply	Furnish Drain Board & Filter Fabric	SBE						\$ 188,524		\$ 271	
	NV	3 QTD Technologies	Panel Construction	SBE						\$ 203,285		\$ 104,143	
	AQ	Heating Solutions International	Furnish Heating Ribbons	Other							\$ 203,260		\$ 203,260
5.22	NV	Mueller Custom Cabinetry of Nevada	Lockers	SBE	\$ 1,606,750	\$ 1,606,750	100%	\$ 1,606,750	100%	\$ 1,606,750		\$ 193,342	
	TX	Hollman, Inc.	Locker Fabrication	Other							\$ 940,000		
5.22b	NV	Arcon Global, Inc.	Access Flooring	Other	\$ 36,060	\$ 5,409	15%	\$ 36,060	15%	\$ 5,409			
5.22d	NV	Sunstone Building Specialties	Operable Partitions	SBE	\$ 198,426	\$ 198,426	100%	\$ 259,979	100%	\$ 259,979			
5.22e	AZ	Luminous Egress	Photoluminescent	MBE	\$ 297,842	\$ 44,676	15%	\$ 297,842	15%	\$ 44,676			
5.22g	NV	Custom Hearth Distributors dba Custom Specialties Group	Trash Chutes	SBE	\$ 128,408	\$ 128,408	100%	\$ 301,768	100%	\$ 142,365		\$ 121,988	

Allegiant Stadium SBE Participation



This report reflects procurement activity through October 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Energy Mechanical Insulation	Trash Chutes Insulation fire wrap	SBE/WBE						\$ 159,403			
5.24	CA	Contract Décor, Inc.	Window Treatment (Curtains & Drapes)	Other	\$ 32,236	\$ 4,835	15%	\$ 32,236	15%	\$ 4,835			
			Totals		\$ 966,681,052	\$ 186,836,165	19%	\$ 1,197,554,005	22%	\$ 268,033,748	\$ 344,133,218	\$ 139,620,882	\$ 1,022,481,087
			Goal				15%						

Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through October 2019.

Subcontractor	Cumulative hours through October 2019				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Lewis K Construction	30	30	0	100%	0%
Modern Demo & Services	198	198	0	100%	0%
Total for Lewis K Construction	228	228	0	100%	0%
Geotechnical & Environmental Services	0	0	0	0%	0%
Eagle Drilling Services	110	33	0	30%	0%
Total for Geotechnical & Environmental Svcs	110	33	0	30%	0%
Nevada Water Truck	25,271	20,074	0	79%	0%
Total for Nevada Water Truck	25,271	20,074	0	79%	0%
Amazon Masonry	99	99	0	100%	0%
Total for Amazon Masonry	99	99	0	100%	0%
TAB Contractors - Trailer City	2,439	605	0	25%	0%
Mcon	2,333	2,076	0	89%	0%
Acme Electric - Mcon TC	27	12	0	44%	0%
Olson Precast - Mcon TC	91	91	0	100%	0%
Nevada Tap Master - Mcon TC	2	2	0	100%	0%
Merli - Mcon TC	4	0	0	0%	0%
MMC, Inc.	7	7	0	100%	0%
A-1 Concrete	4	4	0	100%	0%
Wells Cargo	88	44	0	50%	0%
Total for TAB Contractors - Trailer City	4,993	2,838	0	57%	0%
Sahara Concrete	20,805	19,858	0	95%	0%
CMC Rebar	4,450	3,363	0	76%	0%
Dielco Crane Service	379	0	0	0%	0%
Merli Concrete	297	0	0	0%	0%
A-1 Concrete	1,346	719	0	53%	0%
Total for Sahara Concrete	27,277	23,940	0	88%	0%
Marnell Masonry	139	47	0	34%	0%
Total for Marnell Masonry	139	47	0	34%	0%
TAB Contractors - Main	137,255	60,208	119	44%	0%
Brightview Landscape	100	100	0	100%	0%
Nelson Hiniker Striping	479	284	0	59%	0%
Sanders Construction	3,648	2,254	0	62%	0%
A-1 Concrete	516	316	5	61%	1%
MMC	7,864	7,463	0	95%	0%
TAB-MMC	330	314	0	95%	0%
Mcon	13,281	11,318	0	85%	0%
MMC - Mcon	122	86	0	70%	0%
Wells Cargo - Mcon	184	108	0	59%	0%
Merli - Mcon BC	4	0	0	0%	0%
Viking Drillers, Inc.	4	0	0	0%	0%
Acme Electric	3,252	1,760	0	54%	0%
Merli Concrete	17	0	0	0%	0%
Olson Precast	799	628	0	79%	0%
Las Vegas Paving	80	88	0	110%	0%
Nevada Tap Master	117	22	0	18%	0%
Wells Cargo - TAB	293	126	0	43%	0%
The Tiberti Fence - TAB	3	3	0	100%	0%
Total for TAB Contractors - Main	168,346	85,074	124	51%	0%
Southland - TC	473	191	0	40%	0%
Lone Mountain - Southland	614	152	0	25%	0%
Total for Southland - TC	1,087	343	0	32%	0%

Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through October 2019.

Subcontractor	Cumulative hours through October 2019				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Gephart-Morse, LLC	0	0	0	0%	0%
Morse Electric - GM	202,785	122,516	18,273	60%	9%
A-1 Concrete - Morse	664	293	24	44%	4%
MMC - A-1 Morse	52	52	0	100%	0%
Lone Mountain - Morse	11,001	4,879	0	44%	0%
Jcord	341	168	0	49%	0%
Live Electric - Morse	4,863	3,379	0	69%	0%
Pyrocom	20	0	0	0%	0%
Valley Steel	28	0	0	0%	0%
Gephart Electric - GM	2,587	1,928	0	75%	0%
Jcord	24	24	0	100%	0%
Rosendin Electric	6,641	2,206	1,538	33%	23%
Total for Gephart-Morse, LLC	229,005	135,442	19,835	59%	9%
The Tiberti Fence	1,726	1,398	142	81%	8%
Flippins	77	25	0	32%	0%
Total for Tiberti Fence	1,803	1,423	142	79%	8%
Malcolm Drilling	18,088	6,333	0	35%	0%
CMC Rebar	2,913	2,030	0	70%	0%
Clark Welding & Fabricating	167	76	0	46%	0%
Dielco Crane	108	0	0	0%	0%
MMC	5	5	0	100%	0%
Total for Malcolm Drilling	21,280	8,443	0	40%	0%
Mortenson McCarthy	518,191	422,379	13,499	82%	3%
Merli Concrete Pumping	2,467	529	0	21%	0%
CMC Rebar	276,652	239,233	0	86%	0%
Gateway Concrete	157,670	115,629	6,926	73%	4%
Jcord	13,569	10,808	0	80%	0%
Precision	0	0	0	0%	0%
Silver Star Ready Mix	21,818	8,654	0	40%	0%
Commercial Scaffolding	6,031	6,031	0	100%	0%
Union Erectors - MMc Concrete	2,310	584	0	25%	0%
Reliable Crane Service - MMC	28,401	1,321	0	5%	0%
Penhall Company	631	562	0	89%	0%
MJ Dean	9,516	7,724	0	81%	0%
Total for Mortenson McCarthy Joint Venture	1,037,253	813,451	20,425	78%	2%
Eberhard SW Roofing	14,416	13,846	0	96%	0%
Total for Eberhard Southwest Roofing	14,416	13,846	0	96%	0%
Sunstate	0	0	0	0%	0%
Expansion Specialties - Sunstate	1,313	1,207	0	92%	0%
GM Construction	36,043	33,418	0	93%	0%
Reliable Steel - GM	3,431	1,263	0	37%	0%
Standard Steel	5,624	3,072	0	55%	0%
Dielco - GM	3,125	159	0	5%	0%
Total for Sunstate	49,536	39,118	0	79%	0%
Harris	295,096	148,182	3,556	50%	1%
Energy Mechanical Insulation	17,574	8,565	902	49%	5%
Mesa Mechanical Inc.	5,119	740	27	14%	1%
Advanced Controls & Electric	4,694	0	10	0%	0%
JCord	1,433	785	0	55%	0%
Bevstream	0	0	0	0%	0%
Mesa Mechanical Inc. - Bevstream	2,277	844	32	37%	1%
Maui One	4,664	2,829	0	61%	0%
Lone Mountain	6,217	2,791	0	45%	0%
Total for Harris	337,072	164,734	4,527	49%	1%
Merrill Steel	0	0	0	0%	0%
Corona Stud & Deck	51,882	16,107	0	31%	0%
Niles Industrial Coatings	35,281	14,027	1,096	40%	3%
Union Erectors	20,512	7,617	1,812	37%	9%
Southwest Specialty Coatings	19,694	13,142	80	67%	0%
Derr & Isbell	509,376	265,468	1,842	52%	0%
Union Erectors - Derr	28,614	11,643	1,411	41%	5%
Derr & Gruenwald Construction	12,939	8,785	0	68%	0%
The Herrick Corp.	1,808	932	0	52%	0%
Reliable Crane Service	50,092	2,346	0	5%	0%
Total for Merrill Steel	730,197	340,066	6,241	47%	1%
Enclos	15,777	8,958	0	57%	0%
Expansion Specialties, Inc.	83	52	0	63%	0%
Union Erectors	2,721	451	315	17%	12%
Team Construction	584	470	0	80%	0%

Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through October 2019.

Subcontractor
Total for Enclos
KONE
Dielco Crane
Jcord
Hutcherson Elevator Co.
Energy Mechanical Insulation
Total for KONE
Desert Fire Protection
TAB
Energy Mechanical Insulation - Desert Fire
Jcord
Lone Mountain Excavation
Total for Desert Fire
Gephart/Morse - Low Voltage
Morse - GM Low Voltage
Total for Gephart/Morse - Low Voltage
Performance Contracting
Commercial Scaffolding - PCI
MPS Plastic Wall Products
Technicoat
Gale Building Products
Total for Performance Contracting
Aggregate Industries - MSE Retaining Wall
MC4 Construction, Inc.
Stewart & Sundell
Harris Rebar - S&S
Total for Aggregate Industries MSE Retaining Wall
CEDCO Commercial LLC
Jcord
Total for CEDCO Commercial, LLC
Rolling Plains Construction
Total for Rolling Plains Construction
Union Erectors - Core
Jcord
Total for Union Erectors - Core
Derr & Isbell - Hoist
Total for Derr & Isbell - Hoist
Freyssinet
Steel Partners
Southwest Specialty Coatings
Mojave Electric
Vision Construction
Dielco - Vision
Total for Freyssinet
American Door
Total for American Door
Expansion Specialties
Total for Expansion Specialties
Danny's Construction
Total for Danny's Construction Co.
Midwest Pro Painting
Total for Midwest Pro Painting
Sports Fields, Inc.
Cache Valley Electric Co.
Total for Sports Fields, Inc.
Gephart/Morse - DAS
Morse - DAS
MD Electric
Total for Gephart/Morse DAS

Cumulative hours through October 2019				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
19,164	9,931	315	57%	0%
28,775	7,323	110	25%	0%
19	0	0	0%	0%
71	60	0	85%	0%
100	0	0	0%	0%
72	38	0	53%	0%
29,037	7,421	110	26%	0%
38,654	15,718	3,456	41%	9%
109	101	0	93%	0%
351	300	8	85%	2%
254	169	0	66%	0%
343	154	0	45%	0%
39,711	16,441	3,464	41%	9%
0	0	0	0%	0%
30,624	11,176	3,656	36%	12%
30,624	11,176	3,656	36%	12%
161,667	129,623	901	80%	1%
4,684	2,951	0	63%	0%
768	314	0	41%	0%
297	297	0	100%	0%
4,775	4,666	0	98%	0%
172,190	137,850	901	80%	1%
36,806	16,460	990	45%	0%
930	875	0	94%	0%
8,189	4,694	0	57%	0%
320	163	0	51%	0%
46,245	22,191	990	48%	2%
16,450	11,526	0	70%	0%
328	249	0	76%	0%
16,778	11,775	0	70%	0%
45,432	33,150	0	73%	0%
45,432	33,150	0	73%	0%
13,748	6,375	232	46%	2%
40	4	0	10%	0%
13,788	6,379	232	46%	2%
8,770	3,547	0	40%	0%
8,770	3,547	0	40%	0%
18,859	12,959	0	69%	0%
30,418	14,611	518	48%	2%
219	116	0	53%	0%
276	106	0	38%	0%
0	0	0	0%	0%
4,880	432	0	9%	0%
54,653	28,223	518	52%	1%
1,242	934	0	75%	0%
1,242	934	0	75%	0%
2,836	2,172	0	77%	0%
2,836	2,172	0	77%	0%
10,245	4,869	1,054	48%	10%
10,245	4,869	1,054	48%	10%
13,351	7,265	0	54%	0%
13,351	7,265	0	54%	0%
400	40	0	10%	0%
56	0	0	0%	0%
456	40	0	9%	0%
0	0	0	0%	0%
11,277	5,679	1,065	50%	9%
7,779	2,786	1,173	36%	15%
19,055	8,465	2,238	44%	12%

Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through October 2019.

Subcontractor
Industrial Door
Danny's Construction - IDC
Total for Industrial Door
Sahara Concrete - Decorative Site
TB Penick
Triton Structural Concrete
Merli Concrete
Total for Sahara Concrete - Decorative Site
Southwest Specialty Contractors
Total for Southwest Specialty Contractors
Architectural Southwest Stone
Total for Architectural Southwest Stone
Sunstone Building Specialties
Total for Sunstone Building Specialties
Southwest Specialty Coatings
Total for Southwest Specialty Coatings
Western Millwork
Total for Western Millwork
Raydeo Enterprise
Steel Partners
Total for Raydeo Enterprise
Master Craft Floors
Total for Master Craft Floors
ISEC
Total for ISEC
Custom Hearth Distributors
Energy Mechanical Insulation
Total for Custom Hearth Distributors
Corona Stud & Deck
Total for Corona Stud & Deck
Aggregate Industries
Total for Aggregate Industries - Pavement
Golden Bay Fence Plus Iron Works, Inc.
REB Construction
Total for Golden Bay Fence Plus Iron Works
Stewart & Sundell
Total for Stewart & Sundell - Decorative Concrete
YESCO
Total for YESCO
Jones Sign Co.
Total for Jones Sign Co., Inc.
Camatic
Seating Installation Group
Total for Seating Installation Group
Dimensional Innovations
Seating Installation Group
Total for Dimensional Innovations
Vector Foiltec
Danny's Construction
Total for Vector Foiltec
TOTAL HOURS

Cumulative hours through October 2019				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
0	0	0	0%	0%
1,260	646	328	51%	26%
1,260	646	328	51%	26%
2,101	2,063	0	98%	0%
0	0	0	0%	0%
1,554	1,064	0	68%	0%
43	0	0	0%	0%
3,698	3,127	0	85%	0%
2,234	2,200	0	98%	0%
2,234	2,200	0	98%	0%
6,412	6,048	0	94%	0%
6,412	6,048	0	94%	0%
256	6	0	2%	0%
256	6	0	2%	0%
10,482	7,510	0	72%	0%
10,482	7,510	0	72%	0%
703	80	0	11%	0%
703	80	0	11%	0%
113	41	0	36%	0%
2,826	670	755	24%	27%
2,939	711	755	24%	26%
81	81	0	100%	0%
81	81	0	100%	0%
1,228	308	0	25%	0%
1,228	308	0	25%	0%
774	376	0	49%	0%
554	313	24	56%	4%
1,328	689	24	52%	2%
1,263	407	0	32%	0%
1,263	407	0	32%	0%
1,312	488	0	37%	0%
1,312	488	0	37%	0%
264	264	0	100%	0%
48	0	0	0%	0%
312	264	0	85%	0%
1,116	1,108	0	99%	0%
1,116	1,108	0	99%	0%
599	226	0	38%	0%
599	226	0	38%	0%
57	0	0	0%	0%
57	0	0	0%	0%
0	0	0	0%	0%
329	368	0	112%	0%
329	368	0	112%	0%
0	0	0	0%	0%
32	8	0	25%	0%
32	8	0	25%	0%
0	0	0	0%	0%
228	197	82	86%	36%
228	197	82	86%	36%
3,207,548	1,985,493	65,957	62%	2%
		Goal	38%	