

DATE: June 29, 2020  
FROM: Lynn R. Littlejohn  
RE: Allegiant Stadium  
Community Benefits Plan Report – May 2020

#### SBE Program

- The SBE project goal is 15%.
- The current SBE participation is 23%.
- Approximately \$1.2 billion dollars of work has been awarded with \$289 million committed to SBE firms.
- 164 different SBE firms have been awarded work on the project; 47 with multiple contracts.
- 39 different WMBE firms have been awarded work on the project totaling \$76.1 million dollars.
- 70% of all firms awarded work on the project are Nevada based.

#### Workforce Diversity

- The workforce goal is 38% minority and female.
- The workforce participation is 62% minority/female and 2% veteran with approximately 5,350,530 hours worked through May
- 79% of the project workforce is Nevada residents.

Attached are the SBE and workforce participation reports.

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Lewis K. Construction	Fencing Repairs	SBE	\$ 19,360	\$ 19,360	100%	\$ 21,838	100%	\$ 21,838		\$ 21,838	\$ -
	NV	Nevada Water Trucks	Track Out Pad Installation	SBE	\$ 10,000	\$ 10,000	100%	\$ 9,903	100%	\$ 9,903		\$ 9,903	\$ -
	NV	Amazon Masonry	Dust Control	SBE/MBE	\$ 10,000	\$ 10,000	100%	\$ 11,495	100%	\$ 11,495		\$ 11,495	\$ -
	NV	Tab Contractors, Inc.	Trailer Set-up & Geotech Fault Study	Other	\$ 748,450	\$ 490,567	66%	\$ 908,200	50%				\$ 862,790
	NV	Boulder Sand & Gravel	Aggregates	SBE						\$ 9,815		\$ 9,815	
	NV	JS & S Surveying	Surveying	SBE/MBE						\$ 21,145		\$ 20,088	
	NV	M Con	Utilities	SBE/MBE						\$ 402,693		\$ 401,133	
	NV	Olson Precast Co.	Concrete Manhole	SBE						\$ 14,738		\$ 14,738	
	NV	Acme Electric	Street Light Repairs	Other							\$ 4,033		\$ 4,033
	NV	Nevada Tap Master	Hot Taps	SBE						\$ 1,560		\$ 1,560	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 595		\$ 595	
	NV	National Trench Safety	Traffic Control	Other							\$ 11,767		\$ 11,767
	NV	Wells Cargo	Cold Mix, Reject Sand, Rock	Other							\$ 3,090		\$ 3,090
	NV	HD White Cap	Equipment Rental	Other							\$ 9,536		\$ 9,536
	NV	Cashman Equipment	Equipment Rental	Other							\$ 5,016		\$ 5,016
	NV	Sunstate	Sewer & Water Materials	Other							\$ 1,793		\$ 1,793
	NV	Ferguson Waterworks	Equipment Rental	Other							\$ 84,388		\$ 84,388
	NV	United Rentals	Concrete	Other							\$ 20,386		\$ 20,386
	NV	Nevada Ready Mix	Equipment Rental	Other							\$ 7,954		\$ 7,954
	NV	Ahern Rentals	Trucking Materials	Other							\$ 2,474		\$ 2,474
	NV	Werdco	Trucking Materials	Other							\$ 2,764		\$ 2,764
	NV	Diaz Trucking	Trucking Materials	Other							\$ 385		\$ 385

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Boulder Sand & Gravel	Type II	SBE						\$ 7,717		\$ 7,717	
	NV	Hernandez Trucking	Trucking Materials	Other							\$ 2,026		\$ 2,026
	NV	HD Barricade	Traffic Control	Other							\$ 8,575		\$ 8,575
	NV	MMC, Inc.	Vactoring	Other							\$ 1,950		\$ 1,950
	NV	A-1 Concrete Cutting	Saw Cutting/Core Drilling/Demo	SBE/MBE						\$ 360		\$ 360	
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 31,270		\$ 29,710
	NV	<b>Nevada Water Trucks</b>	SWPPP & Dust Control Services	SBE	\$ 494,460	\$ 494,460	100%	\$ 3,579,792	100%	\$ 3,579,792		\$ 3,329,074	
	NV	<b>Cashman Professional</b>	Photography	SBE	\$ 37,800	\$ 37,800	100%	\$ 37,800	100%	\$ 37,800		\$ 15,788	
	NV	<b>Eros Environmental</b>	SWPPP Inspections	SBE	\$ 18,195	\$ 18,195	100%	\$ 15,796	100%	\$ 15,796		\$ 15,195	
	NV	<b>Preventive Measures</b>	Site Security	SBE	\$ 100,000	\$ 100,000	100%	\$ 267,048	100%	\$ 267,048		\$ 267,048	
	MN	<b>Danny's Construction</b>	Field Tray Mock-up	WBE	\$ 147,000	\$ -		\$ 2,543,718			\$ 2,543,718		\$ 2,600,199
<b>1.01</b>	TX	<b>Derr &amp; Isbell Construction</b>	Personnel Hoist	Other	\$ 2,799,134	\$ 419,870	15%	\$ 2,828,523	26%				\$ 2,048,321
	NV	A&N Custom Fabrication	Misc. Metals	SBE						\$ 568		\$ 568	
	TX	Beck Steel	Misc. Steel	Other							\$ 17,963		\$ 17,963
	NY	Dynamics	Transportation - Misc. Steel Items	Other							\$ 5,800		\$ 5,800
	NV	Fastenal	Mast Tools & Fasteners	Other							\$ 8,099		\$ 8,099
	NV	Hershberger Bros Welding	Mast Installation	SBE						\$ 944		\$ 944	
	NV	Steel Partners	Fabrication of Bracing/Bridges	SBE						\$ 726,343		\$ 726,343	
	TX	Walter P Moore	Construction Engineering & Design	Other							\$ 104,235		\$ 104,235
<b>1.01</b>	NV	<b>Southwest Specialty Coatings</b>	High Performance Coatings - Steel	SBE	\$ 1,000,000	\$ 1,000,000	100%	\$ 1,936,582	100%	\$ 1,906,776		\$ 1,790,177	
	NV	Commercial Scaffolding of NV	Erect Scaffolding	SBE						\$ 29,806		\$ 29,806	
<b>1.01</b>	MI	<b>Niles Industrial Coatings</b>	Misc. Steel Painting	Other	\$ 165,000	\$ 24,750	15%	\$ 208,200			\$ 208,200		\$ 95,665

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
1.01	WI	Merrill Iron & Steel	Structural Steel	Other	\$ 179,413,551	\$ 26,912,032	15%	\$ 239,757,551	22%				\$ 224,100,933
	TX	Derr & Isbell Construction	Steel Erection	Other							\$ 95,840,872		\$ 88,308,636
	NV	Reliable Crane Service	Crane Operation & Maintenance	SBE						\$ 9,900,000		\$ 5,320,460	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 1,000,000		\$ 990,668	
	NV	Union Erectors, LLC	Steel Erection	SBE						\$ 2,500,000		\$ 2,084,743	
	CO	Derr & Gruenewald Construction	Steel Erection	Other							\$ 1,000,000		
	CA	The Herrick Corporation	Steel Erection	Other							\$ 500,000		
	NV	Ahern Rentals, Inc.	Equipment Rental	Other							\$ 5,000,000		\$ 2,298,009
	CA	Barnhart Crane & Rigging	Rigging Equipment Rental	Other							\$ 212,007		\$ 212,007
	NV	All-Star Building Services	Office Cleaning Services	Other							\$ 10,000		
	IN	Aarbee Structures	Detailing Services	Other							\$ 7,111,619		\$ 7,111,619
	MT	ADF International	Various Fabrication Scope	Other							\$ 8,195,718		\$ 6,741,695
	OR	Albina Pipe Bending	Bending Service	Other							\$ 28,708		\$ 28,708
	MI	Alro Steel Corporation	Raw Material Supply	Other							\$ 21,253		\$ 21,253
	WI	Amston Supply	Trailer Rental	Other							\$ 234,362		\$ 234,362
	DE	Arcelormittal International	Raw Material Supply	Other							\$ 573,987		\$ 573,987
	IL	Arcelormittal USA	Raw Material Supply	Other							\$ 187,422		\$ 187,422
	NC	Armstrong Transport Group	Freight	Other							\$ 409,283		\$ 409,283
	IL	Atlas Tube	HSS Tube & Pipe	Other							\$ 1,847,527		\$ 1,847,527
	TN	Avenger Logistics	Freight	Other							\$ 941,517		\$ 941,517
	CO	AZZ Galvanizing Denver	Galvanizing	Other							\$ 26,809		\$ 26,809
	WI	Baum Machine	Machining	Other							\$ 301,703		\$ 301,703
	TX	Bedrock Logistics	Freight	Other							\$ 530,876		\$ 530,876
	AZ	Bell Street	Fabrication Subcontractor	Other							\$ 1,369,600		\$ 1,369,600
	IL	Black Diamond Pipe & Tube	Raw Material Supply	Other							\$ 141,790		\$ 141,790
	MO	Bourne Logistics Management	Freight	Other							\$ 17,035		\$ 17,035

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CO	Brown Strauss Co.	Raw Material Supply	Other							\$ 585,914		\$ 585,914
	IL	Chapel Steel	Material Supply	Other							\$ 134,748		\$ 134,748
	IL	Chicago Metal Rolled Products	Rolled Materials	Other							\$ 22,420		\$ 22,420
	VA	Cives Corporation	Fabrication Subcontractor	Other							\$ 874,701		\$ 874,701
	WI	Computerized Structural Design	Connection Design Services	Other							\$ 163,195		\$ 163,195
	SC	Con-Serv Inc.	Raw Material Supply	Other							\$ 257,022		\$ 257,022
	WA	Corona Stud & Deck	Deck Supply & Installation	Other							\$ 5,952,613		\$ 5,063,651
	IL	Custom Fab & Coatings	Fabrication Subcontractor	Other							\$ 992,542		\$ 942,915
	WI	D&S Machine Service, Inc.	Machining	Other							\$ 115,766		\$ 115,766
	SC	Erico International Corp.	Fasteners	Other							\$ 17,399		\$ 17,399
	NV	Expansion Specialties	Furnish & Install Expansion Joints at Stairs	SBE						\$ 35,275			
	NV	Fasco	Fastener Supply & Delivery	SBE						\$ 3,036,876		\$ 3,036,876	
	IL	FHS Consulting	Testing Service	Other							\$ 16,245		\$ 16,245
	MN	Gephart Morse	Temp Power	Other							\$ 46,318		\$ 46,318
	PA	Global Rope Access	Touch-up Field Painting & Cleaning	Other							\$ 1,099,422		\$ 321,182
	MT	HCA Transport	Freight	Other							\$ 384,997		\$ 384,997
	CA	The Herrick Corp.	Fabrication Subcontractor	Other							\$ 3,198,845		\$ 3,198,845
	NV	Hershberger Bros Welding	Misc. Fabrication Services	SBE						\$ 2,882,882		\$ 2,882,882	
	MO	Hillsdale Fabricators	Fabrication Subcontractor	Other							\$ 265,388		\$ 265,388
	OK	Hilti	Anchors/Anchor Rods	Other							\$ 82,431		\$ 82,431
	AL	Independence Tube Corp.	Material Supplier	Other							\$ 91,438		\$ 91,438
	IL	Infra Metals	W, HSS, Plate, Raw Materials	Other							\$ 221,158		\$ 221,158
	UT	Interstate Gratings	Grating Supply	Other							\$ 408,459		\$ 408,459
	UT	Intsel Steel West	Raw Material Supply	Other							\$ 321,877		\$ 321,877
	AZ	JV Driver	Fabrication Subcontractor	Other							\$ 2,780,813		\$ 2,558,168
	OH	Kenilworth Steel Co.	Raw Material Supply	Other							\$ 134,898		\$ 134,898
	KS	King of Freight LLC	Freight	Other							\$ 607,773		\$ 607,773
	IL	Kloeckner Metals - Chicago	Material Supplier	Other							\$ 384,352		\$ 384,352
	IA	Kloeckner Metals - Dubuque	Material Supplier	Other							\$ 110,840		\$ 110,840

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	IL	Leeco Steel, LLC	Raw Material Supply	Other							\$ 948,552		\$ 948,552
	MN	LeJeune Steel Company	Fabrication Subcontractor	Other							\$ 520,577		\$ 520,577
	OK	Love's Solutions	Freight	Other							\$ 53,098		\$ 53,098
	TX	Madden Bolt Corp.	Anchor Rod Assemblies	Other							\$ 4,992		\$ 4,992
	WI	Max Weiss	Rolled Materials	Other							\$ 123,400		\$ 123,400
	CA	McKinney Trailer Rentals	Trailer Rental	Other							\$ 243,068		\$ 243,068
	FL	Metals USA	Raw Material Supply	Other							\$ 40,508		\$ 40,508
	NV	Metro Trailer Leasing	Trailer Rental	Other							\$ 118,511		\$ 118,511
	MO	Milestone Trailer Leasing	Trailer Rental	Other							\$ 87,697		\$ 87,697
	NV	Mori Consulting	Raw Material Procurement	SBE/MBE						\$ 14,208,499		\$ 14,208,499	
	WI	Monarch LLC	Machining	Other							\$ 14,770		\$ 14,770
	MO	Murphy Hoffman	Freight	Other							\$ 301,820		\$ 301,820
	AL	NAFCO	Fabrication Subcontractor	Other							\$ 2,396,994		\$ 2,396,994
	OH	Nelson Stud Welding	Weld Studs	Other							\$ 8,961		\$ 8,961
	MI	Niles Industrial Coatings	Touch-up Field Painting & Cleaning	Other							\$ 2,863,556		\$ 1,148,665
	NV	NP Tropicana LLC	Lot Rentals	Other							\$ 253,000		\$ 253,000
	SC	Nucor Steel Berkeley	Raw Material	Other							\$ 120,133		\$ 120,133
	AR	Nucor Yamato Steel	WF Beams, Raw Material	Other							\$ 1,520,127		\$ 1,520,127
	AL	NuSteel Fabricators	Fabrication Subcontractor	Other							\$ 1,011,718		\$ 1,011,718
	IL	O'Brian Steel Service Co.	Raw Material	Other							\$ 276,744		\$ 276,744
	NC	Old Dominion Freight Line	Freight	Other							\$ 44,080		\$ 44,080
	IL	Olympic Steel	Material Supply	Other							\$ 155,736		\$ 155,736
	CA	PDM Steel Services	Material Supply	Other							\$ 212,263		\$ 212,263
	KS	PKM Steel Service	Fabrication Subcontractor	Other							\$ 737,467		\$ 737,467
	PA	PPG Industries	Raw Material	Other							\$ 1,285,185		\$ 1,285,185
	MO	Proenergy Crafts	Tradesmen	Other							\$ 263,399		\$ 263,399
	CA	RBC Lubron Bearing Systems	Bearing Supplier	Other							\$ 201,219		\$ 201,219
	NV	Rigging International Group	Primary Rope Access - Touch-up Field Painting & Cleaning	SBE						\$ 1,267,511		\$ 389,451	
	WI	Russell Metals Williams Bahcall	Material Supply	Other							\$ 207,874		\$ 207,874

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Ryan Transportation	Freight	Other							\$ 34,891		\$ 34,891
	AL	Saginaw Pipe Company	Raw Material Supply	Other							\$ 207,297		\$ 207,297
	TX	Service Steel Warehouse	Raw Material Supply	Other							\$ 63,419		\$ 63,419
	MO	South Side Machine Works	Machining	Other							\$ 21,050		\$ 21,050
	WI	SPE, Inc.	Tradesmen	Other							\$ 154,203		\$ 154,203
	SE	SSAB/IPSCO	Material Supplier	Other							\$ 2,291,647		\$ 2,291,647
	NV	Southwest Specialty Coatings	Touch-up Field Painting & Cleaning	SBE						\$ 6,000,175		\$ 5,215,082	
	NV	Rigging International Group	Rigging - Rope Access	SBE						\$ 1,471,499		\$ 1,471,499	
	KS	Steel & Pipe Supply	W, HSS, Plate, Raw Materials	Other							\$ 133,645		\$ 133,645
	IN	Steel Dynamics	W, C, L, Raw Materials	Other							\$ 117,455		\$ 117,455
	LA	Steel Fabricators of Monroe	Fabrication	Other							\$ 987,492		\$ 987,492
	NV	Steel Partners	Stair Supply	SBE						\$ 1,264,228		\$ 1,203,534	
	MO	Steelman Transportation	Freight	Other							\$ 37,498		\$ 37,498
	TX	STI Group, Inc.	Fabrication Subcontractor	Other							\$ 4,251,206		\$ 4,251,206
	WI	Strohwig Industries	Machining	Other							\$ 1,116,364		\$ 1,100,778
	OH	TQL	Freight	Other							\$ 315,520		\$ 315,520
	NV	Tradesmen International	Tradesmen	Other							\$ 43,832		\$ 43,832
	IN	Triad Metals International	Raw Material Supply	Other							\$ 108,589		\$ 108,589
	MO	Tubular Steel	HSS Tube & Raw Materials	Other							\$ 3,385,010		\$ 3,385,010
	NV	Union Erectors	Field Repairs	SBE						\$ 3,258,179		\$ 3,180,571	
	KS	Unique Metal Fabrications	Fabrication Subcontractor	Other							\$ 2,383,104		\$ 2,383,104
	TX	Universal Steel America	Material Supplier	Other							\$ 13,118		\$ 13,118
	OH	US Logistics LLC	Freight	Other							\$ 253,804		\$ 253,804
	AZ	VDS West	Fabrication Subcontractor	Other							\$ 2,776,461		\$ 2,776,461
	CA	West Coast Inspections	Shop Inspection Services	Other							\$ 2,338,911		\$ 2,338,911
	FL	Worldwide Specialty Logistics	Freight	Other							\$ 1,364,893		\$ 1,364,893
	NV	Xtra Lease LLC	Trailer Rental	Other							\$ 1,343,323		\$ 1,343,323
Page 6 of 34	WI	Zalk Josephs Fabricators	Fabrication	Other							\$ 115,532		\$ 115,532



## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	WI	ZMAC Transportation Solutions	Freight	Other							\$ 18,625		\$ 18,625
<b>1.02a</b>	NJ	<b>Vector Foiltec</b>	ETF Roofing System	Other	\$ 29,701,944	\$ 4,455,292	15%	\$ 36,818,132	15%	\$ 3,232,804			\$ 31,041,013
	CA	Walter P Moore	Professional Engineering	Other							\$ 883,477		\$ 883,477
	IT	Cimolai S.P.A.	Material Supplies	Other							\$ 6,740,953		\$ 6,740,953
	NV	Union Erectors	Material Supplies	SBE						\$ 52,969		\$ 52,969	
	NV	Reliable Crane Services	Equipment & Storage	SBE						\$ 5,190		\$ 5,190	
	NV	General Design & Const. Co., Inc.	Plenum Material	SBE/MBE						\$ 76,689		\$ 76,689	
	NV	TV Transport	Warehouse	SBE						\$ 1,866,245		\$ 1,866,245	
	MN	Danny's Construction Co	ETFE Secondary Steel Erection	WBE							\$ 5,766,328		\$ 5,766,328
	NV	Dielco Crane	Crane Work	Other							\$ 700,000		\$ 443,150
	NV	Unforgettable Coatings	Painting	SBE						\$ 288,822		\$ 288,822	
	PA	Global Mountain Solutions	Labor to Install EFTE Air Supply Units	Other							\$ 183,864		\$ 183,864
	MN	Harris Mechanical	Install EFTE Plenum Duct	Other							\$ 86,296		\$ 86,296
<b>1.02b</b>	VA	<b>Freyssinet, Inc.</b>	Cable Net Roof Support	Other	\$ 31,600,000	\$ 4,740,000	15%	\$ 34,988,541	23%				\$ 31,627,570
	CH	Fatzer AG	Manufacture & Supply of Fully Locked coil Ropes	Other							\$ 3,848,988		\$ 3,841,043
	DE	Bollinger & Grohmann International	Design Services	Other							\$ 431,332		\$ 371,800
	MO	Thornton Tomasetti	Structural Engineering	Other							\$ 241,834		\$ 175,831
	NV	Kordt Engineering	PE Services of Permanent Works	SBE						\$ 84,400		84,400	
	IT	CAVE S.R.L.	Manufacture & Supply of Cable Clamps	Other							\$ 284,881		\$ 272,919
	CH	HFE	Manufacture & Supply of Cable Struts	Other							\$ 476,084		\$ 476,084
	CH	CHINA Grand Engineering	Manufacture & Supply of Temporary Work Steel	Other							\$ 894,626		\$ 847,516
	NV	TV Transport	Yard - Rental, Security & Storage	SBE						\$ 462,027		462,027	
	NV	Vision Construction Services	Crane Rental	SBE						\$ 1,745,266		1,599,956	
	NV	Steel Partners, LLC	Installation	SBE						\$ 4,721,256		4,721,256	
	NV	Rigging International Group	Rope Access	SBE						\$ 872,200		515,546	
	NV	Southwest Specialty Coatings	Painting Struts	SBE						\$ 209,393		188,453	
	LA	Aggreko, LLC	Electrical Supply	Other							\$ 351,765		\$ 282,983
	TX	Roll-Lift USA, Inc.	Provide Equipment	Other							\$ 234,535		234,535.00
	NV	Desert Lumber	Supply Lumber	Other							\$ 62,915		62,915.00
	NV	Trinity Land Surveying, Inc.	Land Surveyor	SBE/WBE						\$ 28,153		25,337	
Page 7 of 34		Layher, Inc.	Tower Bare Rental	Other							\$ 285,122		269,219.00



## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Mojave Electric	On-Call Electrician	Other							\$ 57,719		54,968.00
	NV	Border Construction Specialties	Safety Supplier	Other							\$ 25,255		25,255.00
	NV	HD Supply Constuction Supply/WhiteCap	Safety Supplier	Other							\$ 29,376		29,376.00
	MN	M.A. Mortenson Construction	Equipment Rental	Other							\$ 203,677		203,677.00
	NV	Ahern	Equipment Rental	Other							\$ 26,533		26,533.00
	NV	TS Safety Group	Safety Coordinator	Other							\$ 43,908		43,908.00
	NV	JS&S Surveying, Inc.	Suveying	SBE/MBE						\$ 17,000		17,000.00	
<b>1.03</b>	NV	<b>Sunstate Companies, LLC</b>	PreCast	Other	\$ 25,129,767	\$ 3,769,465	15%	\$ 34,646,499	34%				\$ 32,718,161
	NV	Expansion Specialties	Caulking of PreCast	SBE/VBE						\$ 228,378		\$ 214,584	
	NV	GM Construction, LLC	Erection of PreCast - Prior	Other							\$ 2,245,641		\$ 2,245,641
	NV	GM Construction, LLC	Erection of PreCast	SBE						\$ 4,752,966		\$ 4,692,968	
	NV	GM Construction, LLC	Erection of PreCast - Lower Bowl	SBE						\$ 5,871,790		\$ 5,080,909	
	NV	Westside Building Materials	Supplier	Other							\$ 36		\$ 36
	NV	Lowe's	Supplier	Other							\$ 1,332		\$ 1,332
	NV	Reliable Steel	Stud & Shield Welding	SBE						\$ 550,000		\$ 536,310	
	CA	United Rentals Northwest	Rental	Other							\$ 5,603		\$ 5,603
	OH	Tru-Fit Products of Utah	Field Supplies	Other							\$ 36,886		\$ 36,886
	NV	Fasteners	Field Supplies	Other							\$ 10,550		\$ 10,550
	UT	DJB Gas Service	Fuel	Other							\$ 637		\$ 637
	NV	Curtis Steel	Material	Other							\$ 619		\$ 619
	CA	California Tool Welding	Weld Supplies	Other							\$ 9,671		\$ 9,671
	NV	CES	Field Supplies	Other							\$ 959		\$ 959
	NV	AXT Transportation	Fuel	Other							\$ 1,533		\$ 1,533
	CA	Airgas West	Welding Gas	Other							\$ 541		\$ 541
	NV	Ahern Rentals	Rental	Other							\$ 20,530		\$ 20,530
	CT	CS Unitec, Inc.	Field Supplies	Other							\$ 555		\$ 555
	NV	Home Depot	Field Supplies	Other							\$ 698		\$ 698
	NV	Red-O-Arc Welding	Field Equipment	Other							\$ 16,549		\$ 16,549
	NV	Southern Nevada Welding	Field Supplies	Other							\$ 241		\$ 241
	NV	PR Diamond Products	Field Small Tools	Other							\$ 724		\$ 724
	NV	Dielco Crane Services	Crane Services & Hydraulic Lifts	Other							\$ 1,825,000		\$ 1,824,523
	NV	Abatix	Supplier	Other							\$ 62,046		\$ 62,046
	WA	Amazon	Supplier	Other							\$ 10,476		\$ 10,476

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Concrete Accessories	Supplier	SBE						\$ 26,543		\$ 26,543	
	NV	BC Rope & Rigging	Supplier	SBE						\$ 2,542		\$ 2,542	
	NV	Copper State Bolt & Nut Co.	Supplier	Other							\$ 350		\$ 350
	NV	Core T Trucking	Supplier	Other							\$ 350		\$ 350
	NV	Fasteners, Inc.	Supplier	Other							\$ 35,064		\$ 35,064
	NV	Cutting Edge	Supplier	Other							\$ 455		\$ 455
	NV	Harbor Freight Tools	Supplier	Other							\$ 594		\$ 594
	NV	HD Supply Waterworks	Supplier	Other							\$ 5,250		\$ 5,250
	NV	McFadden-Dale Hardware	Supplier	Other							\$ 213		\$ 213
	MN	M.A. Mortenson Co.	Supplier	Other							\$ 299,703		\$ 299,703
	NV	Kuker Ranken Vegas	Supplier	Other							\$ 182		\$ 182
	NV	McIntosh Communications	Supplier	Other							\$ 9,138		\$ 9,138
	NV	Mobile Mini	Supplier	Other							\$ 10,159		\$ 10,159
	NV	Mobile Materials	Supplier	Other							\$ 20,476		\$ 20,476
	NV	Senergy Petroleum	Supplier	Other							\$ 41,741		\$ 41,741
	NV	Silver State Rope & Rigging	Supplier	Other							\$ 224,281		\$ 224,281
	NV	Steel Edge	Supplier	SBE						\$ 80,752		\$ 80,752	
	NV	Precision Aggregate Products	Supplier	SBE						\$ 11,661		\$ 11,661	
	OK	Hilti, Inc.	Supplier	Other							\$ 196		\$ 196
	NV	JS&S Surveying, Inc.	Suveying	SBE/MBE						\$ 177,408		\$ 46,680	
	NV	Home Depot	Supplier	Other							\$ 2,698		\$ 2,698
	IL	U-Line	Supplier	Other							\$ 4,001		\$ 4,001
	NV	Monsen Engineering	Supplying Engineering Equip	Other							\$ 28,678		\$ 28,678
	IL	Reddaway, Inc.	Freight Charges	Other							\$ 435		\$ 435
	NV	JLB Land Surveying, LLC	Supplier	Other							\$ 13,215		\$ 13,215
	GA	Conac - Concrete Product Solutions	Supplier	Other							\$ 2,387		\$ 2,387
	NV	Standard Steel, LTD	Welding	Other							\$ 1,096,665		\$ 1,096,665
	NV	Commercial Hardware	Consumables	Other							\$ 36		\$ 36
	NV	Fasteners, Inc.	Consumables	Other							\$ 5,078		\$ 5,078
	NV	Terrible Herbst	Water/Ice	Other							\$ 5,146		\$ 5,146

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Home Depot	Small Tools	Other							\$ 3,419		\$ 3,419
	NV	McFadden Dale Hardware	Consumables	Other							\$ 1,782		\$ 1,782
	NV	Praxair, Inc.	Consumables	Other							\$ 42,235		\$ 42,235
	NV	Walmart	Ice/Water	Other							\$ 96		\$ 96
	NV	Ahern Rentals	Equipment Rental	Other							\$ 3,218		\$ 3,218
	NV	Harbor Freight	Consumables	Other							\$ 53		\$ 53
	NV	Lowe's	Consumables	Other							\$ 208		\$ 208
	NV	Hilti	Small Tools	Other							\$ 4,984		\$ 4,984
	NV	Silver State Wire & Rope	Supplier	Other							\$ 474		\$ 474
	UT	Page Industrial Supply	Supplier	Other							\$ 705		\$ 705
	NV	United Rentals	Equipment Rental	Other							\$ 12,000		\$ 11,864
	NV	Dirtworks Positioning LLC	Supplier	Other							\$ 1,000		\$ 244
	NV	Border Construction	Supplier	Other							\$ 10,000		\$ 436
	NV	American Eagle Ready Mix	Supplier	Other							\$ 20,000		\$ 16,800
	NV	Ahern	Supplier	Other							\$ 100,000		\$ 58,267
	FL	Jim & Slims Tool Supply	Supplier	Other							\$ 500		\$ 55
	NV	Silver Star Ready Mix	Supplier	Other							\$ 10,000		\$ 8,364
	NM	Heatly Engineering	Design/Engineering of PreCast	Other							\$ 1,845,145		\$ 1,714,805
	NV	Western Pacific Precast, LLC	Precast Elements	Other							\$ 18,591,763		\$ 18,493,042
	NV	Mountain West Excavation & Utilities	Core Drilling	SBE/WBE						\$ 100,000		\$ 87,732	
	NV	Standard Steel Ltd	Embed Repairs	Other							\$ 12,000		\$ 8,219
<b>1.04/1.05</b>	MN	<b>Harris Companies</b>	Mechanical & Plumbing	Other	\$ 121,500,000	\$ 18,225,000	15%	\$ 138,598,494	21%				\$ 119,860,526
	NV	Maui One Excavating	Trenching, Excating & Hauling	SBE/MBE						\$ 2,999,701		\$ 2,709,342	
	NV	Lone Mountain Excavation	Site Prep	Other							\$ 2,098,170		\$ 1,617,235
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 50,000		\$ 13,065	
	NV	C-Los Industries	Warehouse Lease to Erect Oval Mock-up	SBE/MBE						\$ 5,412		\$ 5,412	
	NV	Mechanical Equipment Reps	Provide Computer Room AC Units	SBE/MBE						\$ 372,194		\$ 372,194	
	NV	Corporate Air Mechanical Services	Furnish 3 Pump Skids, 2 Head Exhcangers, 6 Domestic Heat Exchangers, 1 Triplex Booster Pump Package, 2 Rolairtrols...	SBE						\$ 954,100		\$ 924,199	
	NV	Corporate Air Mechanical Services	Furnish 6 Cell Stainless Cooling Tower w/Free Cooling and Single Flange Inlet	SBE						\$ 613,779		\$ 597,274	
	NV	Corporate Air Mechanical Services	7 Boilers	SBE						\$ 403,133		\$ 372,690	

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Corporate Air Mechanical Services	Supplies - Fans & PCU's	SBE						\$ 1,810,938		\$ 1,810,938	
	NV	Corporate Air Mechanical Services	Furnish 35 Electric Water Heaters & 7 ASME 125# Storage Tanks	SBE						\$ 187,079		\$ 179,508	
	NV	Corporate Air Mechanical Services	Provide 1 Lot Fabric Duct (Ductsox) & Associated hangers	SBE						\$ 1,021,488			
	NV	Corporate Air Mechanical Services	Provide 26 Fire Smoke Dampers, 48 Fire Dampers & 6 Silencers	SBE						\$ 87,400			
	NV	Corporate Air Mechanical Services	Provide 1 Lot Metal-Fab UL Listed Grease Duct, 1 Lot Metal-Fab UL Listed General Exhaust Flue, & 1 Lot Metal Fab UL Listed boiler Exhaust Flue	SBE						\$ 2,444,744			
	NV	LTSA, LLC	Furnish air Handling Units;VAV's & BCU's	SBE						\$ 6,983,062		\$ 6,959,066	
	NV	LTSA, LLC	Provide 26 Variable Frequency Drives with 3% Line Reactors & 20 Passive Harmonic Filters	SBE						\$ 315,024		\$ 306,762	
	MN	Trane U.S., Inc.	Furnish & Install BAS Mechanical Control System	Other							\$ 3,310,631		\$ 2,089,930
	NV	Lawyer Mechanical Services	HVAC Controls Installation	SBE						\$ 943,789		\$ 732,215	
	NV	Precision Automation	Low Voltage Controls HVAC Controls Installation	SBE						\$ 900,551		\$ 648,000	
	NV	Advanced Controls & Electric	Low Voltage HVAC Controls Installation	SBE						\$ 600,000		\$ 546,421	
	NV	Ideal Supply Company	Provide all Galvanized Victaulic Fittings Supplies	SBE						\$ 2,894,304		\$ 2,877,459	
	NV	Energy Mechanical Insulation	Furnish & Install Plumbing Insulation	SBE/WBE						\$ 655,368		\$ 561,654	
	NV	Energy Mechanical Insulation	Furnish & Install Piping Insulation	SBE/WBE						\$ 1,458,549		\$ 1,193,892	
	NV	Energy Mechanical Insulation	Furnish & Install Mechanical Insulation	SBE/WBE						\$ 879,929		\$ 626,539	
	NV	Energy Mechanical Insulation	Furnish & Install All Fire-Stopping on all Plumbing, Piping & Mechanical Systems	SBE/WBE						\$ 761,252		\$ 667,152	
	NV	BrandSafway	Scaffolding erection & rental	Other							\$ 38,563		\$ 38,563
	NV	Superior Duct Fabrication	Fabricate & Supply all round ductwork Fittings	Other							\$ 1,546,918		\$ 1,465,114
	NV	Mesa Mechanical	Beverage Conduite & CO2 Branch Lines	SBE/WBE						\$ 700,000		\$ 662,965	
	IL	BevStream Corp.	Beverage Conduit System & CO2 Branch lines	Other							\$ 999,562		\$ 802,180
	NV	Spider	Swing Stages	Other							\$ 71,058		\$ 56,236
	NV	Jcord, LLC	Saw Cutting and Core Drilling	SBE						\$ 427,000		\$ 405,278	
	NV	MMC, Inc.	Vacuum Truck for Cleaning Sump Basins & Interceptors	Other							\$ 20,000		\$ 9,525
	NV	Tabitt	HVAC & Plumbing Testing, Adjusting & Balancing	Other							\$ 151,121		\$ 151,121

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Commercial Scaffolding, Inc.	Provide Rental, Erection & Dismantle Scaffold	SBE						\$ 61,450		\$ 49,514	
	BC	Global Rope Access	Furnish, Install & Remove Rigging	Other							\$ 100,000		
	NV	Rigging International	Furnish, Install & Remove Rigging	SBE						\$ 100,000		\$ 75,051	
	NV	Southwest Specialty Contractor	Insulate & Label 180' of drain lines with heat trace cabling	Other							\$ 3,410		
	CA	Johnson Controls	Revise PCU Ansul Protection	Other							\$ 6,812		
	NV	Union Erectors	Cooling Tower Steel Support	SBE						\$ 42,726			
	AZ	Western Water Technologies	Water Treatment Systems	Other							\$ 71,974		
<b>1.06 &amp; 4.08</b>	NV	<b>Gephart/Morse</b>	Electrical & Low Voltage	Other	\$ 85,793,108	\$ 13,087,750	15%	\$ 152,381,857	15%				\$ 122,583,331
	NV	<b>Morse Electric</b>											
	NV	A-1 Concrete	Concrete & Excavation	SBE/MBE						\$ 127,418		\$ 127,418	
	NV	MMC	Hydro Excavating	Other							\$ 10,450		\$ 10,450
	NV	Pyrocom	Sprinkler Monitoring Dialer	SBE/WBE						\$ 68,860		\$ 8,860	
	NV	Hampton Tedder Electric	Electrical Testing	Other							\$ 1,250		\$ 1,250
	NV	Lone Mountain Excavation	Excavation	Other							\$ 2,165,425		\$ 2,043,115
	NV	Live Electric	Electrical	SBE/WBE						\$ 71,700		\$ 71,700	
	NV	Westland State	Parking	Other							\$ 1,096,981		\$ 1,096,981
	NV	The Tiberti Fence Company	Drilling	SBE						\$ 27,003		\$ 26,722	
	NV	Main Electric	Electrical Supplier	Other							\$ 4,482,452		\$ 3,761,651
	NV	Codale Energy	Electrical Supplier	Other							\$ 2,337,129		\$ 1,240,069
	CA	Industrial Electric Mftg	Electrical Distribution	Other							\$ 6,297,501		\$ 9,201,391
	NV	CESS	Generator/PDV's/Transfer Switches & Show Power, Broadcast Truck Power, Pedestals	SBE/MBE						\$ 2,605,634		\$ 2,533,377	
	NV	National Field Services	Electrical Acceptance Testing & Studies	Other							\$ 333,287		\$ 251,413
	NV	General Design & Const.	Fabrication	SBE/MBE						\$ 85,410		\$ 68,801	
	NV	Valley Steel	Unload and set Electrical Gear	SBE/WBE						\$ 31,350		\$ 31,350	
	NV	Coherent Design	AV Design Assist, Testing & Commissioning	SBE						\$ 197,750		\$ 56,000	
	NV	Johnson Controls Fire Protection	Fire Alarm System	Other							\$ 4,922,183		\$ 4,301,908
	PA	Tait Towers Manufacturing, LLC	Design Development for Speaker Array Rigging	Other							\$ 24,510		\$ 24,196
	NV	Clinton Nevada, LLC	Supply Commscope Cable	SBE						\$ 2,243,179		\$ 1,891,096	
	NV	Well Equipment, Inc.	Supply Low Voltage Cabling Materials & Equipment	SBE						\$ 1,673,107		\$ 1,614,942	
	BC	Global Rope Access	Speaker Install, Infill speakers, Array speaker, cable pull	Other							\$ 562,692		\$ 547,331
	NV	Simply Connected, Inc.	Harman Order	Other							\$ 3,599,786		\$ 3,469,594



## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Jcord, LLC	Scanning/coredrilling	SBE						\$ 179,000		\$ 178,990	
	NV	MD Electric	Torch Interior Electrical Fit Out	SBE/WBE						\$ 1,144,011		\$ 941,528	
	NV	Century Electric	Electrical Work	SBE						\$ 300,000		\$ 166,240	
	PA	Global Mountain Solutions	Matsing Antenna Mock Installation	Other							\$ 431,660		
	MN	<b>Gephart Electric, Inc.</b>											
	MN	Border States Supply	Electrical Supplies	Other							\$ 99,550		\$ 98,707
	NV	CESS	Cable Tray/Interior & Sports Lighting	SBE/MBE						\$ 9,550,111		\$ 7,328,756	
	NV	Fastener & Supply Co., Inc	Electrical Supplies	Other							\$ 121,319		\$ 121,319
	IL	Global Equipment Company, Inc.	Electrical Supplies	Other							\$ 16,861		\$ 16,861
	MN	Graybar Electric Supply	Electrical Supplies	Other							\$ 123,714		\$ 117,901
	NV	Las Vegas Lighting	Feeder Cable & Branch Wire	SBE/MBE						\$ 1,726,274		\$ 1,014,630	
	NV	Live Electric	Generator Distribution Feeds - Quad A, B, C & D	SBE/WBE						\$ 2,076,437		\$ 1,716,408	
	MN	MA Mortenson	Equipment Rental	Other							\$ 802,610		\$ 802,603
	CO	National Lightning Protection	Lightning Protection System	Other							\$ 127,040		\$ 69,022
	NV	Nedco Supply	Electrical Supplies	Other							\$ 106,466		\$ 86,247
	MN	Povolny Specialties	Electrical Supplies	Other							\$ 38,244		\$ 38,244
	NV	Rosendin	Install MV Cables, Install & Terminate 600V Cables	Other							\$ 1,536,446		\$ 991,328
	MN	Total Tool Supply, Inc.	Electrical Material	Other							\$ 27,668		\$ 26,291
	MN	Viking Electric Supply	Electrical Supplies	Other							\$ 12,581		\$ 12,498
	NV	Brandsafeway Services	Level 350 Electrical Installation	Other							\$ 53,128		\$ 44,431
	AZ	Communications Integrators	Electrical Supplies	Other							\$ 199,118		\$ 199,118
	MN	Gopher Stage Lighting	Electrical Supplies	Other							\$ 1,620,383		\$ 1,204,461
	NV	Jcord, LLC	Pole Bases	SBE						\$ 742,300		\$ 452,346	
	NV	Merli Concrete Pumping	Concrete Pumping	SBE						\$ 5,000		\$ 1,619	
	NV	R.E.B Construction	Drill Foundations	Other							\$ 50,000		\$ 35,290
	NV	DIG 3, LLC	Excavation	Other							\$ 300,000		\$ 272,719
	NV	MMC, Inc.	Hydro Excavation	Other							\$ 50,000		\$ 9,050
	NV	Nevada Ready Mix	Materials - Concrete	Other							\$ 50,000		\$ 20,076
	NV	Werdco	Hauling Materials	Other							\$ 75,000		\$ 53,394
	NV	Silver Star Ready Mix	Materials - Concrete	Other							\$ 50,000		\$ 13,917
	NV	Concrete Accessories	Materials - Rebar & Sonotube	Other							\$ 50,000		\$ 30,360
Page 13 of 84	NV	Ahern Rentals	Equipment Rental	Other							\$ 100,000		\$ 54,881

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CA	Reliable Crane	Crane Lift Rental	Other							\$ 58,900		\$ 50,557
	MS	Sequel Electric Supply	Electrical Supplies	Other							\$ 15,799		\$ 15,799
	NV	Union Erectors	Equipment Rental	SBE						\$ 24,104		\$ 24,104	
	WI	Cornell	Electrical Supplies	Other							\$ 48,837		\$ 48,837
	NV	Trinity Land Survey	Land Surveying	SBE/WBE						\$ 31,959		\$ 27,964	
	MN	Danny's Construction Co.	Install Lighting Procteon Poles	WBE							\$ 14,173		\$ 14,173
<b>1.07</b>	NV	<b>Desert Fire Protection, LP</b>	Fire Protection	Other	\$ 14,200,000	\$ 2,130,000	15%	\$ 15,402,011	15%	\$ 912,559			\$ 11,983,309
	NV	TAB Contractors	Underground Fire Line	Other							\$ 115,655		\$ 100,475
	NV	Jcord, LLC	GPR & Core Drill	SBE						\$ 154,473		\$ 154,473	
	NV	JS&S Inc.	Fire Sprinkler Layout with Trimble	SBE/MBE						\$ 6,312		\$ 6,312	
	NV	Lucky Transportation	Transportation	SBE						\$ 150,000		\$ 139,111	
	NV	Energy Mechanical Insulation	Fire Caulking & Insulation of Pipe	SBE						\$ 100,000		\$ 96,099	
	NV	Monsen Engineering Services	Plotter & Printing Supplies	SBE						\$ 3,581		\$ 3,581	
	NV	Silver State Marketing Group	Supply bulk Fire Sprinkler Material & Pipe & Fittings	SBE						\$ 946,377		\$ 946,377	
	NV	Lone Mountain Excavation	South FDC Underground	Other							\$ 92,394		\$ 113,409
	NV	Carefree Catering	Site Water Delivery	SBE						\$ 2,000		\$ 1,890	
	NV	Ice Now NV, LLC	Ice & Water	SBE						\$ 10,000		\$ 9,162	
	NV	World Wide Safety	Safety	SBE/WMBE						\$ 25,000		\$ 18,050	
<b>1.08/1.09</b>	NV	<b>Enclos Corp.</b>	Exterior Curtainwall/Ribbon Rainscreen	Other	\$ 97,194,122	\$ 14,620,335	15%	\$ 101,744,372	19%				\$ 91,998,466
	NV	Innova Technologies	Structural Engineering/Material Mock-up	SBE/MBE						\$ 14,618		\$ 14,618	
	NV	Union Erectors	Steel Structure & Install Material Mock-up	SBE						\$ 20,717		\$ 20,717	
	NV	Affordable Federal Services	Misc. Construction Services	SBE						\$ 10,859,032		\$ 10,854,740	
	NV	Walters & Wolf	Storefront	Other							\$ 2,197,248		\$ 2,075,533
	NC	Assa Abloy Entrance Systems	Door Auto Operators Supply & Install	Other							\$ 47,250		\$ 37,093
	TX	Baker Metal Products	Metal Panels, Louvers, ISA Buttons	Other							\$ 5,786,474		\$ 5,786,174
	NJ	Construction Specialties	Mechanical Louvers	Other							\$ 493,949		\$ 493,949
	NV	Federal Heath Sign Co.	Lighting Mock-up	Other							\$ 23,880		\$ 23,880
	IN	Owens Corning	Insulation	Other							\$ 797,741		\$ 797,741
Page 14 of 14	NV	PowerMation	Operable Door Controls	Other							\$ 82,250		\$ 82,970



## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Hershberger Bros Welding	Curtainwall Anchor & Steel Clips	SBE						\$ 1,553,054		\$ 1,553,054	
	NV	FASCO	Fasteners	SBE						\$ 650,000		\$ 647,730	
	TX	Baker Metal	CW Metal Panels	Other							\$ 7,455,800		\$ 7,039,376
	NV	Expansion Specialties	Exterior Expansion Joint System	SBE/VBE						\$ 736,034		\$ 550,069	
	NV	Gephart/Morse Electrical	Operable Door	Other							\$ 145,313		\$ 138,157
	NV	Union Erectors	Operable Door	SBE						\$ 4,502,176		\$ 4,264,639	
	CA	Railworks Track Service	Welding on back for Operable Doors	Other							\$ 50,400		\$ 50,400
	NV	Team Construction	Grouting - operable door	Other							\$ 103,777		\$ 103,777
	NV	Reliable Crane Services	Crane Services	SBE						\$ 1,240,000		\$ 1,107,577	
	CA	Intertek-ATI	Field Testing	Other							\$ 53,150		\$ 19,050
	NV	Vergith Contracting	Painting	Other							\$ 50,000		
1.10	NV	<b>KONE</b>	Elevator & Lifts	Other	\$ 17,942,010	\$ 1,435,361	8%	\$ 19,585,859	7%				\$ 16,295,757
	NV	Hightower Trucking, Inc.	Warehouse/Logistics Support	SBE/MBE						\$ 955,000		\$ 934,326	
	NV	Storage on Wheels, Inc.	Jobsite Trailer	Other							\$ 15,000		\$ 4,249
	NV	CESS	Misc. Electrical Supplies	SBE/MBE						\$ 145,000		\$ 137,825	
	TX	Platinum Specialty Services	Scaffolding	Other							\$ 85,000		\$ 79,994
	NV	Codale Electric Supply	Electrical Supplies	Other							\$ 15,000		\$ 12,072
	TX	Hutcherson Elevator Co.	Freight Elevator - D5 & D6 Install hatch doors, 2 car gate	Other							\$ 140,000		\$ 133,000
	NV	Union Erectors	Furnish Material	SBE						\$ 80,000		\$ 78,294	
	NV	Energy Mechanical Insulation	Firestopping	SBE/WBE						\$ 75,000		\$ 26,486	
	NV	Jcord, LLC	Drill holes to hang rigging to hoist escalator	SBE						\$ 16,500		\$ 14,335	
	NV	Dielco Crane	Craning of the Escalators	Other							\$ 6,500		\$ 4,250
	NV	Ameripro Service Systems, Inc.	On-Site Fuel & Lube	Other							\$ 20,000		\$ 11,250
	MN	MA Mortenson Company	Equipment Rentals	Other							\$ 260,000		\$ 84,192
	NV	Fasco	Vendor/Bin Stak	SBE						\$ 8,000		\$ 5,560	
	OK	Travertine	17 - Elevator Cab Interiors	WBE							\$ 554,504		\$ 469,704
	WA	Hankin Specialty Elevators	ADA Lifts	Other							\$ 175,000		\$ 173,998
	NV	Semperit Industrial Products	Consulting Services	Other							\$ 15,000		

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
2.01a	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE	\$ 38,770	\$ 38,770	100%	\$ 71,251	100%	\$ 71,251		\$ 71,251	
2.01f	NV	Marnell Masonry	Box Culvert - Masonry	SBE	\$ 33,198	\$ 33,198	100%	\$ 33,198	100%	\$ 33,198		\$ 33,198	
2.01h	NV	Sahara Concrete	Box Culvert - Site Concrete, Paving & Hardscapes	SBE	\$ 3,678,883	\$ 3,678,883	100%	\$ 4,180,022	100%	\$ 3,919,506		\$ 4,180,022	
	NV	CMC Rebar	Box Culvert - Reinforcing (Supply & Install)	Other							\$ 794,604		\$ 794,604
	NV	Dielco Crane Services	Box Culvert - Crane Work	Other							\$ 107,725		\$ 107,725
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 78,642		\$ 78,642	
	NV	A-1 Concrete	Demolition	SBE/MBE						\$ 181,874		\$ 181,874	
2.01k	NV	The Tiberti Fence Company	Box Culvert - Fence	SBE	\$ 256,862	\$ 256,862	100%	\$ 346,413	100%	\$ 337,690		\$ 259,719	
	NV	Flippen's Trenching	143 Holes	SBE						\$ 8,723		\$ 8,723	
2.02/2.03	NV	Tab Contractors	Box Culvert /Earthwork/Site Utilities	Other	\$ 15,258,168	\$ 10,707,010	70%	\$ 29,388,848	42%				\$ 27,172,430
	NV	Brightview Landscape	Box Culvert - Landscape & Irrigation	Other							\$ 21,550		\$ 21,550
	NV	Sanders Construction	Drilling & Blasting	SBE						\$ 2,309,326		\$ 2,193,860	
	NV	JS & S Surveying	Land Survey & Construction Staking	SBE/MBE						\$ 299,193		\$ 284,233	
	NV	A-1 Concrete Cutting	Core Drilling/Concrete Cutting/Demolition	SBE/MBE						\$ 74,888		\$ 74,888	
	NV	M Con, Inc.	Utility Work Installation	SBE/MBE						\$ 435,993		\$ 414,193	
	NV	MMC, Inc.	Hydro Excavating/Vactor	Other							\$ 18,550		\$ 18,550
	NV	Nevada Ready Mix	Concrete	Other							\$ 2,679		\$ 2,679
	NV	Nelson Hiniker Striping	Traffic Control	SBE						\$ 3,240		\$ 3,240	
	NV	Sticha Inc.	Trucking Materials	Other							\$ 1,080		\$ 1,080
	NV	National Trench Safety	Steel Plates & Shoring	Other							\$ 285,000		\$ 259,350
	MO	Core & Main	Water Materials	Other							\$ 29,790		\$ 27,992
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 77,527		\$ 68,555
	NV	Merli Concrete Pumping	Pump Concrete	SBE						\$ 639		\$ 639	

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	MMC, Inc.	Hydro Excavating/Pot Holing	Other							\$ 866,257		\$ 900,924
	NV	TAB Contractors	Excavating	Other							\$ 5,000		\$ 291
	CA	Viking Drillers, Inc.	Abandonment (4) Monitoring Wells	Other							\$ 8,800		\$ 8,800
	NV	Acme Electric	Remove/Replace Street Lights	Other							\$ 362,556		\$ 362,777
	NV	Boulder Sand & Gravel	Gravel base for concrete & asphalt disposal	SBE						\$ 357,361		\$ 329,685	
	NV	Elkhorn Environmental	Trucking/Street Sweeping	SBE						\$ 2,384,021		\$ 2,384,021	
	NV	Donovan Brothers Trucking	Trucking/Haul-Off	SBE						\$ 2,848,362		\$ 2,848,362	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 3,661		\$ 2,979	
	NV	Olson PreCast Company	Install Storm Drain & Sewer MH & Drop Inlets	SBE						\$ 435,390		\$ 409,938	
	NV	Armorock, LLC	Manhole Materials	Other							\$ 331,820		\$ 330,767
	NV	Nevada Tap Master	Wet Tap	SBE						\$ 48,765		\$ 48,765	
	NV	Nevada Water Trucks	Water Truck	SBE						\$ 265,877		\$ 265,877	
	NV	Enco Southwest, Inc.	Pump Controls	SBE						\$ 208,780		\$ 208,780	
	NV	M Con, Inc.	Main Water Line	SBE/MBE						\$ 2,457,172		\$ 2,334,313	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 12,000		\$ 11,744
	NV	MMc Inc.	Vactor/Pothole Services	Other							\$ 15,000		\$ 13,825
	CA	Cashman Equipment Co.	Equipment Rental	Other							\$ 4,478		\$ 4,478
	TX	Aggregate Industries	Type II Supplier	Other							\$ 50,000		\$ 45,089
	MO	Core & Main	Material Supplier	Other							\$ 675,000		\$ 536,655
	NV	National Trench Safety	Shoring/Trench Plates	Other							\$ 25,000		\$ 19,019
	NV	Nevada Ready Mix	Concrete Supplier	Other							\$ 20,256		\$ 20,256
	NV	Rinker Materials	RPC Onsite/Offsite	Other							\$ 200,000		\$ 186,463
	NV	HD Barricade, Inc.	Traffic Control	Other							\$ 2,500		\$ 2,400
	NV	Sticha Inc.	Trucking	Other							\$ 1,394		\$ 1,338
Page 17 of 64	NV	Las Vegas Paving	Cold Mix	Other							\$ 2,500		\$ 500

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CA	HD White Cap	Safety Supplies	Other							\$ 5,500		\$ 5,894
	NV	Olson Precast Company	8" Meter Vaults	SBE						\$ 62,997		\$ 55,686	
	NV	Nevada Tap Master	Hot Tap on Domestic Water Line	Other							\$ 1,500		
	NV	Las Vegas Paving	Flaggers	Other							\$ 702,265		\$ 697,039
	NV	Wells Cargo, Inc.	Asphalt Patching	Other							\$ 160,565		\$ 160,565
	NV	Nelson Hiniker Striping	Striping/Traffic Control	SBE						\$ 134,939		\$ 128,256	
	NV	Sahara Concrete	Concrete Repair	SBE						\$ 2,836		\$ 2,836	
<b>2.05</b>	CA	<b>Malcolm Drilling</b>	Deep Foundations	Other	\$ 8,630,311	\$ 1,588,177	18%	\$ 10,729,892	26%				\$ 10,729,892
	NV	CMC Steel	Reinforcing Steel	Other							\$ 2,096,926		\$ 2,096,926
	NV	Steel Edge, Inc.	Piles	SBE						\$ 457,446		\$ 457,446	
	NV	Precision aggregate Products	Supply Grout for Deep Foundations	SBE						\$ 2,133,225		\$ 2,133,225	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 187,619		\$ 187,619	\$ -
	NV	Dielco Crane Service	Crane Lift Services	Other							\$ 20,353		\$ 20,353
	NV	TAB Contractors	Load Haul-off & Dispose ACIP Spoils	Other							\$ 210,700		\$ 210,700
	NV	Fugro USA Land	Osterberg Cell load testing equipment & services	Other							\$ 205,817		\$ 205,817
	NV	Clark Welding & Fabricating	Welding	Other							\$ 51,702		\$ 51,702
	NV	White Cap	General Building Materials	Other							\$ 44,503		\$ 44,503
	NV	United Rentals	Rental Equipment	Other							\$ 20,791		\$ 20,791
	NV	MMC	Potholing/Vac Truck Work	Other							\$ 1,125		\$ 1,125
<b>2.99/3.99</b>	NV	<b>Mortenson/McCarthy</b>	Structural Concrete	Other	\$ 128,419,469	\$ 19,262,920	15%	\$ 142,926,934	19%				\$ 130,282,968
<b>3.99a</b>	WI	Gateway Forming Systems	Horizontal Formwork	Other							\$ 15,128,319		\$ 15,128,319
	NV	Region 9 Safety	Safety Director	SBE/MBE						\$ 168,341		\$ 168,341	
	NV	Pacific Construction Services	Shoring Rental/Lumber	SBE						\$ 934,013		\$ 934,987	

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
3.99b	NV	CMC Rebar	Reinforcing	Other							\$ 21,352,243		\$ 20,208,596
	NV	Steel Edge, Inc.	Reinforcing Steel	SBE						\$ 4,157,147		\$ 4,157,147	
	NV	Precision Aggregate Products	Concrete	SBE						\$ 15,373,190		\$ 15,318,895	
	NV	Merli Concrete	Concrete Pumping	SBE						\$ 722,421		\$ 719,911	
	NV	Penhall Co.	Demolition	Other							\$ 80,648		\$ 80,648
	NV	Copper State Bolt & Nut Co.	Materials	Other							\$ 10,000		\$ 6,177
	NV	Jcord, LLC	Demolition	SBE						\$ 1,977,578		\$ 1,786,703	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 40,000		\$ 30,776
	AZ	Sunstate Equipment	Equipment Rental	Other							\$ 5,000		\$ 3,694
	CA	HD Supply	Supplies & Materials	Other							\$ 40,000		\$ 25,563
	NJ	Hilti	Small Tools , Materials & Equipment	Other							\$ 89,199		\$ 89,199
	TX	H & E Equipment	Equipment Rental	Other							\$ 20,000		\$ 9,571
	GA	Herc Rentals	Equipment Rental	Other							\$ 30,000		\$ 15,116
	NV	Lynco Associates	Epoxy & Rebar Enbeds	Other							\$ 54,000		\$ 46,420
	NV	CDPI	Concrete Polishing	Other							\$ 376,555		\$ 376,555
	IL	CDW Direct, LLC	Technology Equipment	Other							\$ 10,933		\$ 10,933
	NV	Atlas Construction Supply	Column Formwork - Supplies	Other							\$ 375,000		\$ 365,415
	NV	BC Wire Rope & Rigging	Rigging Supplies	SBE						\$ 365,214		\$ 365,214	
	NV	Pacific Construction Services	Lumber - Supplier	SBE						\$ 1,200,000		\$ 1,116,641	
	NV	Construction Testing Services	Professional Services	Other							\$ 100,000		\$ 88,076
	NV	Concrete Accessories	Grout/Concrete - Supplier	SBE						\$ 188,414		\$ 188,414	
	MN	Curtis 1000 Inc.	Materials	Other							\$ 3,450		\$ 1,205
	MN	ESCH Construction Supply	Materials	Other							\$ 5,000		\$ 2,573
	NV	FASCO	Materials	SBE						\$ 55,765		\$ 55,765	
	NV	Fastenal Company	Materials	Other							\$ 348		\$ 348

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Fasteners Inc.	Thread Supplier	Other							\$ 172,135		\$ 172,135
	NV	Glove Connection	Safety Equipment & Small Tools	SBE						\$ 300,000		\$ 252,140	
	IL	Grainger	Construction Supplies	Other							\$ 10,000		\$ 6,024
	NJ	Hilti Incorporated	Small Tools & Epoxy	Other							\$ 500,000		\$ 441,046
	WA	KR	Materials	Other							\$ 8,248		\$ 8,248
	CO	Smalley & Company	Water Stop Supplies	Other							\$ 1,505		\$ 1,505
	NV	HD Supply White Cap Construction Supply	Materials	Other							\$ 1,500,000		\$ 1,450,841
	NV	New Life Office LLC	Workstation Materials	Other							\$ 42,000		\$ 2,944
	PA	Norcen Industries	Materials	Other							\$ 20,000		\$ 1,826
	NV	NOVA Geotechnical & Inspection	Professional Services	Other							\$ 20,000		\$ 3,779
	MO	Office Essentials	Office Supplies	Other							\$ 2,000		\$ 380
	NV	Staples	Office Supplies	Other							\$ 5,000		\$ 3,012
	NV	William Vollmer	Materials	Other							\$ 2,756		\$ 2,756
	CO	RMD KWIKform North America	Materials	Other							\$ 1,645,321		\$ 1,645,321
	NV	M.J. Dean Construction	Concrete Forming	Other							\$ 1,143,842		\$ 1,143,842
	AZ	UFP Chandler, LLC	Materials	Other							\$ 8,499		\$ 8,499
	IL	Uline, Inc.	Materials	Other							\$ 3,269		\$ 3,269
	NV	Reliable Crane	Crane Rental	SBE						\$ 6,521		\$ 6,521	
	NV	Eberhard SW Roofing	Water Stop Supplies	SBE						\$ 43,434		\$ 43,434	
	NV	IQC Southwest, LLC	Quality Control - Inspections	Other							\$ 394,193		\$ 394,193
	NV	Artkore LLC	Materials	SBE						\$ 602		\$ 602	
	NV	Commercial Scaffolding of Nevada	Stair Tower & Scaffolding	SBE						\$ 219,442		\$ 219,442	
	NV	Union Erectors	Steel Corrections	SBE						\$ 759,526		\$ 759,526	
	SD	Dakota Riggers & Tool Supply	Materials	Other							\$ 122		\$ 122
	NV	Fiber Tech Lifting Products	Materials	Other							\$ 217		\$ 217

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Hershberger Bros Welding	Materials	SBE						\$ 4,528		\$ 4,528	
	NV	June Rose, LLC	Materials	SBE						\$ 9,434		\$ 9,434	
	MN	Mars Supply	Materials	Other							\$ 1,434		\$ 1,434
	NV	RGR Training Center	Safety Training	Other							\$ 5,000		\$ 3,360
	NV	Border Construction Specialties	Materials	Other							\$ 23,949		\$ 23,949
	GA	Global Equipment Co.	Materials	Other							\$ 1,044		\$ 1,044
	NV	Go2 Partners	Materials	Other							\$ 1,312		\$ 1,312
	MD	Canam Steel Corporation	Materials	Other							\$ 10,000		\$ 2,336
	NV	Mobile Materials, LLC	Materials	Other							\$ 20,000		\$ 9,540
	WA	Safeworks Holding, Inc.	Materials	Other							\$ 200,000		\$ 172,026
	NV	BrandSafway Services, LLC	Scaffolding	Other							\$ 392,092		\$ 377,177
	MN	Acme Tools	Small Tools	Other							\$ 5,000		\$ 222
	WA	Amazon Business	Misc. Supplies	Other							\$ 5,000		\$ 2,614
	NV	Ice Now	Ice & Water	SBE						\$ 15,000		\$ 12,339	
	IL	Deslauries, Inc.	Equipment Rental	Other							\$ 20,000		\$ 5,311
	MN	Tforce Final Mile LLC	Materials	Other							\$ 5,000		\$ 886
	NV	GM Construction	Professional Services	SBE						\$ 18,103		\$ 18,103	
	NV	ORR Safety Corp.	Safety Supplies	Other							\$ 30,000		\$ 22,592
	PA	Traffic Safety Store	Materials	Other							\$ 5,000		\$ 1,109
	NV	Silver Star Ready Mix	Site Concrete	Other							\$ 1,254,294		\$ 177,671
	NV	84 Lumber Company	Materials	Other							\$ 15,000		\$ 4,854
	MN	Beton Consulting Engineers LLC	Consulting Services	Other							\$ 100,000		\$ 24,266
	NV	A Track-Out Solutions	Delamination Repair	SBE/WBE						\$ 200,000			
<b>3.01</b>	WA	<b>Corona Stud &amp; Deck, LLC</b>	Scoreboard	Other	\$ 2,671,201	\$ 400,680	15%	\$ 3,547,818	5%				\$ 2,911,222



## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Crown Fabricators	Supply & Fabricate Misc. Steel & Handrail	SBE						\$ 160,327		\$ 160,327	
	CA	EW Corporation Industrial Fabricators	Steel Fabrication	Other							\$ 683,830		\$ 683,830
<b>3.02</b>	TX	<b>Camatic Seating, Inc.</b>	Fixed Seating - Install	Other	\$ 79,353			\$ 2,017,944			\$ 1,938,121		\$ 945,374
<b>3.02</b>	TX	<b>Camatic Seating, Inc.</b>	Fixed Seating - Supply	Other	\$ 6,288,018	\$ 943,203	15%	\$ 6,349,922			\$ 6,349,922		\$ 4,265,177
	FL	Seating Installation Group	Seating Installation	WBE							\$ 1,372,383		\$ 619,963
<b>3.03</b>	CA	<b>Seda Seating Ltd.</b>	Retractable Seating	Other	\$ 6,448,586	\$ 967,288	15%	\$ 6,815,659	5%				\$ 5,156,957
	NV	Union Erectors	Installation Labor on Retractable Seating Units	SBE						\$ 328,495		\$ 70,695	
	NV	Live Electric	Electrical Work	SBE/WBE						\$ 27,200		\$ 15,545	
<b>3.04/3.10</b>	NV	<b>Eberhard Southwest Roofing</b>	Roofing & Waterproofing	SBE	\$ 4,259,219	\$ 4,259,219	100%	\$ 6,096,343	100%	\$ 5,626,343		\$ 4,638,222	
	CO	Smalley & Company	Waterproofing Materials	Other							\$ 60,000		\$ 54,247
	NV	Construction Sealants Supply	Waterproofing Materials	SBE						\$ 470,000		\$ 468,356	
	TX	StarFoam Manufacturing	Waterproofing Materials	Other							\$ 70,000		\$ 64,527
	CA	Sika Sarnafil	Roofing Materials	Other							\$ 2,300,000		\$ 2,102,352
	NV	Dielco Crane	Crane Service	Other							\$ 140,000		\$ 135,836
	IL	American Hydrotech	Waterproofing Materials	Other							\$ 430,000		\$ 429,492
	NV	H&E Equipment Services	Rental Equipment	Other							\$ 20,000		\$ 2,416
<b>3.05</b>	NV	<b>Union Erectors</b>	Misc. Metals - Stairs	SBE	\$ 974,144	\$ 974,144	100%	\$ 8,814,410	100%	\$ 8,808,979		\$ 7,503,138	
	IN	American Stairs Corp.	Stair Material Supplier	Other							\$ 663,039		\$ 602,290
	NV	Commercial Scaffolding	Provide Scaffold	SBE						\$ 2,731		\$ 2,731	
	NV	Jcord, LLC	Drill Holes	SBE						\$ 2,700		\$ 2,700	
	NV	Cashman Equipment	Boring Holes	WBE							\$ 29,391		\$ -
<b>3.06</b>	KS	<b>Dimensional Innovations</b>	Signature Tower	Other	\$ 580,823	\$ 87,123	15%	\$ 15,367,574	15%	\$ 494,197			\$ 11,421,627

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Valley Steel, LLC	Fabrication & Installation for Al Davis Signature Tower	SBE/WBE						\$ 1,730,853		\$ 1,148,520	
	NV	MD Electric	Torch Interior Electrical Fit Out	SBE/WBE						\$ 65,000			
	NV	P1 Group	Torch Plumbing	Other							\$ 81,300		\$ 77,235
	NV	Gephart/Morse	Torch Interior Electrical Fit Out Supervision	Other							\$ 10,010		
	NV	GM Construction	Grout for Torch Base	SBE						\$ 7,836		\$ 7,836	
	NV	Casas Electric	Electrical Engineering of Signature Tower	SBE						\$ 7,250		\$ 7,250	
<b>3.08a</b>	TN	<b>Industrial Door Contractors (IDC)</b>	Operable Field Mechanization	Other	\$ 17,160,597	\$ 2,600,000	15%	\$ 17,799,052	17%				\$ 16,333,701
	MN	Danny's Construction Co., LLC	Installation of Field Tray	WBE							\$ 3,536,483		\$ 3,336,737
	NV	Dielco Crane	Crane Work	Other							\$ 47,700		\$ 47,700
	NV	Trinity Land Survey	Surveying	SBE/WBE						\$ 98,909		\$ 98,909	
	NV	Trinity Land Surveying	Field Survey & Layout	SBE/WBE						\$ 72,779		\$ 72,779	
	PA	Gantrex Inc.	Thermite Welding	Other							\$ 172,459		\$ 172,459
	NV	Mori Consulting	Supplier	SBE/MBE						\$ 2,703,203		\$ 2,703,203	
	NV	Gephart/Morse	Mechanized Field Tray Wiring	Other							\$ 328,225		\$ 328,225
	NV	FSI/Flooring Solutions of NV, Inc.	Mondo for mock-up plus field tray	SBE						\$ 130,046		\$ 130,046	
	MN	Harris	Drainage System for the Field Tray	Other							\$ 44,831		\$ 44,831
	NV	Southwest Specialty Coatings	Surface preparation and coating of field tray	SBE						\$ 66,193		\$ 66,193	
<b>3.08b</b>	NV	<b>McKeon Door of Nevada, Inc.</b>	Operable Field Door Mechanization	Other	\$ 475,967	\$ 126,735	27%	\$ 509,789	25%				\$ 312,502
	NV	Mojave Electric	Electrical	Other							\$ 29,210		
	NV	Clear Solutions Group	Material (glass) Supplier	SBE						\$ 126,735		\$ 126,735	
	NV	MJDean/Southwest Door & Hardware	Doors, Frames & Hardware	Other							\$ 60,186		
	CA	Moderco Inc.	Panel Operable Wall - Supplier	Other							\$ 22,043		\$ 22,043
<b>3.08c</b>	CA	<b>Show Canada Industries</b>	Retractable Columns	Other	\$ 1,701,160	\$ 255,174	15%	\$ 1,900,939	15%	\$ 92,140			\$ 1,625,752
	NV	Daniel K Sobel	Project Management	SBE						\$ 163,000		\$ 144,000	
	NV	JS & S Surveying	Survey for Retractable Columns	SBE/MBE						\$ 10,000		\$ 7,164	
	NV	MD Electric Inc.	Low Voltage Installation For Retractable Columns	SBE/WBE						\$ 10,000			

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Union Erectors	Installation Labor for Retractable Columns	SBE						\$ 10,000			
<b>3.09</b>	NV	<b>Gephart/Morse</b>	Distributed Antenna System (DAS)	Other	\$ 3,000,000	\$ 450,000	15%	\$ 28,115,635	19%				\$ 20,301,605
		<b>Morse Electric</b>											
	NV	MD Electric	DAS Conduit	SBE/WBE						\$ 1,512,257		\$ 1,472,777	
	NV	CESS	DAS Generator, ATS, PDU	SBE/MBE						\$ 16,593			
	NV	General Design & Construction	Multi Brackets & Compression Plates	SBE/MBE						\$ 101,935		\$ 100,365	
	NV	Clinton Nevada	Cabling Supplier/Distributor	SBE						\$ 2,610,269		\$ 1,469,153	
	CA	Industrial Electric Mfg.	Electrical Switchgear	Other							\$ 99,160		\$ 99,073
	NY	JMA Wireless	Wireless Components	Other							\$ 2,029,552		\$ 2,029,552
	NV	Well Equipment, Inc.	Electrical Material	SBE						\$ 524,722		\$ 473,802	
	NV	Main Electric	Electrical Supplier	Other							\$ 502,122		\$ 148,432
	OR	Global Rope Access	Matsing Antenna	Other							\$ 375,436		\$ 10,327
		<b>Gephart Electric</b>											
	NV	Fastener & Supply Co., Inc.	Electrical Supplies	Other							\$ 54,188		\$ 29,866
	NV	Las Vegas Lighting	Feeder Cable	SBE/MBE						\$ 459,152			
	MN	MA Mortenson	Equipment Rental	Other							\$ 382,767		
	NV	Jcord, LLC	Excavation	SBE						\$ 103,952		\$ 79,986	
<b>3.11/4.01</b>	NV	<b>Performance Contracting, Inc.</b>	Exterior & Interior Framing/Drywall	Other	\$ 40,095,890	\$ 6,025,279	15%	\$ 51,815,936	17%				\$ 41,738,212
	NV	Commercial Scaffolding	Erection/dismantle of Scaffold	SBE						\$ 1,665,776		\$ 1,022,585	
	NV	Gale Building Products	Insulation and Firestopping	Other							\$ 2,207,249		\$ 1,475,293
	NV	Lochsa Engineering	Engineering Services	Other							\$ 142,200		\$ 142,200
	NV	R&P Supply	Framing, Drywall, Taping	SBE						\$ 5,524,755		\$ 5,524,755	
	NV	Technicoat Management	Interior Moisture Barrier	SBE						\$ 359,710		\$ 276,679	
	NV	Tomarco Fastening Systems, Inc.	Fasteners	Other							\$ 239,669		\$ 239,669
	NV	Legacy Cast & Stone & Composites	Ceiling Shapes	SBE						\$ 36,875		\$ 36,875	

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Herman Truck Lines, LLC	Metal Decking/Trucking	SBE						\$ 170,472		\$ 170,472	
	NV	MPS Plastic Wall Products	FRP	SBE						\$ 911,334		\$ 722,870	
<b>4.02</b>	NV	<b>CEDCO, Inc.</b>	Masonry	Other	\$ 5,258,412	\$ 861,346	16%	\$ 4,959,719	18%				\$ 4,660,020
	NV	A Track-Out Solutions	Material Purchasing Delivery	SBE/WBE						\$ 541,038		\$ 541,038	
	NV	JS & S Surveying	Survey - CMU Wall Control Layout	SBE/MBE						\$ 42,388		\$ 42,388	
	NV	Technicoat Management	Fire Stop/Joint Sealants	SBE						\$ 124,202		\$ 124,202	
	NV	Region 9 Safety Compliance	Safety Coordinator	SBE/MBE						\$ 147,285		\$ 147,285	
	CA	Epic CAD Solutions	Providing 3D Modeling	Other							\$ 19,305		\$ 19,305
	NV	Silver Star Ready Mix	Supplying of Masonry Grout	Other							\$ 176,689		\$ 176,689
	NV	Jcord, LLC	CMU Wall Demolition	SBE						\$ 46,690		\$ 46,690	
	NV	Hard Rock Pumping & Placement	Grout Pumping	Other							\$ 15,333		\$ 15,333
<b>4.03</b>	NV	<b>American Door Installation, LP</b>	Frames, Doors & Hardware	SBE	\$ 595,725	\$ 595,725	100%	\$ 3,321,974	100%	\$ 3,321,974		\$ 2,507,245	
	NV	The Hallgren Co.	Supply Frames, Doors & Hardware	Other							\$ 1,928,258		\$ 1,775,838
<b>4.03</b>	NV	<b>The Hallgren Company of Las Vegas</b>	Door Hardware	Other	\$ 348,030			\$ 348,030			\$ 348,030		\$ 330,629
<b>4.04</b>	NV	<b>Giroux Glass, Inc.</b>	Decorative Glazing & Mirrors	Other	\$ 2,161,805	\$ 324,271	15%	\$ 2,693,705	15%	\$ 74,902			\$ 1,227,480
	NV	Glass Supply, Inc.	Supplying Architectural Mirror Fabricated to size	SBE						\$ 329,603		\$ 36,232	
<b>4.04</b>	NV	<b>Davis Glass &amp; Mirror</b>	Storefront Curtain Wall Entrances	SBE	\$ 1,850,406	\$ 1,850,406	100%	\$ 1,373,876	100%	\$ 1,348,950		\$ 611,598	
	TX	Tepco Glass	Level 400 Motorized Windows	Other							\$ 113,845		\$ 113,845
	NV	Sunstone Building Specialties	TV Booth Operable Windows	SBE						\$ 24,926			\$ 4,736
<b>4.05</b>	GA	<b>Raydeo Enterprises, Inc.</b>	Stadium Railings	Other	\$ 11,524,358	\$ 2,751,947	24%	\$ 12,417,516	13%				\$ 5,596,216
	GA	East Gate Pallets	Pallets	Other							\$ 40,000		\$ 11,306
	GA	G&F Southeast Distributors Inc.	Stainless Steel Cable & Hardware	Other							\$ 325,000		\$ 261,362
	NV	Innova Technologies	Engineering	SBE						\$ 70,000		\$ 63,905	

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	IL	McMaster Carr	Misc. Hardware	Other							\$ 20,728		\$ 20,728
	WI	R&B Wagner	Core Cups, Cladding Tape, End Caps, Panel Grip, Handrail Brackets	Other							\$ 337,308		\$ 100,954
	TX	Ryerson	Steal Flat & Steal Tube	Other							\$ 227,276		\$ 227,276
	NV	Steel Partners	Panel Grip, Gaskets & Glass Shoe	SBE						\$ 1,264,070		\$ 1,264,070	
	GA	Stewart Stainless Supply	Stainless Steel Pipe & Sheets	Other							\$ 325,000		\$ 254,669
	CA	Glassworks LA, Inc.	Glass	Other							\$ 456,860		\$ 388,902
	NV	Expansion Specialties	Caulk & Grout	SBE/VBE						\$ 152,650		\$ 53,675	
	NV	Standard Steel	Installation	Other							\$ 1,000,000		\$ 909,815
	NV	Trinity Land Surveying	Field Survey & Layout	SBE/WBE						\$ 40,000		\$ 33,922	
	NV	Jcord, LLC	Concrete & Rebar Drilling	SBE						\$ 40,000			
	NV	Las Vegas Welding, LLC	Powder Coating	Other							\$ 55,000		\$ 44,700
<b>4.06</b>	NV	<b>Creative Play Recreation</b>	Shade Canopies	SBE	\$ 1,206,097	\$ 1,206,097	100%	\$ 1,536,093	100%	\$ 1,536,093		\$ 555,007	
	NV	REB Construction	Auger Excavation - 16 holes	Other							\$ 9,300		\$ 9,300
<b>4.06</b>	NV	<b>Valley Steel LLC</b>	North End Zone Camera Platform at Catwalk	SBE/WBE	\$ 123,487	\$ 123,487	100%	\$ 125,081	100%	\$ 125,081		\$ 118,827	
<b>4.07</b>	NV	<b>Expansion Specialties</b>	Expansion Joints	SBE/VBE	\$ 1,640,550	\$ 1,640,550	100%	\$ 1,952,790	100%	\$ 1,952,790		\$ 1,679,743	
	KS	Balco, Inc.	Material Supplier	Other							\$ 150,000		\$ 130,416
	MA	Emseal Joint System, Ltd.	Material Supplier	Other							\$ 650,000		\$ 648,279
	WI	Inpro Corporation	Material Supplier	Other							\$ 60,000		\$ 51,891
<b>4.08f</b>	MN	<b>Alpha Video Sports &amp; Entertainment Group</b>	Video Production Systems	Other	\$ 7,499,815	\$ 74,998	1%	\$ 7,567,887	1%				\$ 4,949,001
	IL	Clark Wire and Cable	Control Room Equipment Supplier	Other							\$ 15,479		\$ 15,479
	CA	Bittree In.	Control Room Equipment Supplier	Other							\$ 3,854		\$ 3,854
	NY	Tecmec Distributing	Control Room Equipment Supplier	Other							\$ 1,139		\$ 1,139
	CO	Wesco Broadcast & Entertainment	Control Room Equipment Supplier	Other							\$ 8,105		\$ 8,105
	MA	Superlogics Inc.	Control Room Equipment Supplier	Other							\$ 3,240		\$ 3,240
	NY	Dale Electronics	Control Room Equipment Supplier	Other							\$ 5,450		\$ 5,450
	MN	Bosch Security Systems	Control Room Equipment Supplier	Other							\$ 11,042		\$ 11,042
	IL	Studio Technologies	Control Room Equipment Supplier	Other							\$ 5,112		\$ 5,112
	CA	Wohler Technology	Control Room Equipment Supplier	Other							\$ 19,271		\$ 19,271

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NM	Lectronsonics	Control Room Equipment Supplier	Other							\$ 4,376		
	NY	American Music & Sound	Control Room Equipment Supplier	Other							\$ 10,710		\$ 10,710
	UT	Harmon Music Group	Control Room Equipment Supplier	Other							\$ 3,563		\$ 3,563
	CA	Yamaha Corp of America	Control Room Equipment Supplier	Other							\$ 1,680		\$ 1,680
	NY	EEG Enterprises	Control Room Equipment Supplier	Other							\$ 7,727		\$ 7,726
	CA	Barco Volsom, LLC	Control Room Equipment Supplier	Other							\$ 4,748		\$ 4,748
	PA	Simplylive, Inc.	Control Room Equipment Supplier	Other							\$ 6,022		\$ 6,022
	CA	AJA Video Systems	Control Room Equipment Supplier	Other							\$ 152,505		\$ 152,605
	NJ	IHSE USA, LLC	Control Room Equipment Supplier	Other							\$ 347,769		\$ 247,769
	NY	Multidune Video & Fiber Optics System	Control Room Equipment Supplier	Other							\$ 17,823		\$ 17,823
	CA	IDX Technology	Control Room Equipment Supplier	Other							\$ 226		\$ 226
	NJ	Panasonic Corp of NA	Control Room Equipment Supplier	Other							\$ 36,717		\$ 36,717
	OR	Tektronix, Inc.	Control Room Equipment Supplier	Other							\$ 119,067		\$ 119,067
	NJ	Sony Electronics, Inc.	Control Room Equipment Supplier	Other							\$ 159,917		\$ 159,917
	NY	Ross Video Inc.	Control Room Equipment Supplier	Other							\$ 533,814		\$ 427,585
	NJ	Evs Broadcast Equipment, Inc.	Control Room Equipment Supplier	Other							\$ 436,782		\$ 436,782
	CA	Riedel Communications	Control Room Equipment Supplier	Other							\$ 300,280		\$ 290,955
	ON	Evertz Microsystems, Inc.	Control Room Equipment Supplier	Other							\$ 808,747		\$ 808,747
	NV	Titan Systems, Inc.	Low Voltage Installers	Other							\$ 270,000		
	NV	MD Electric	Installation of Racks and Base	SBE/WBE						\$ 15,222			
	NV	MD Electric	High Voltage Installers	SBE/WBE						\$ 55,442		\$ 33,755	
	TX	Bedrock Logistics	Freight	Other							\$ 13,095		\$ 8,195
	NV	Ice Now	Water	SBE						\$ 461			
	NV	Vision Control Associates of Nevada	Misc. Camera Products	SBE/WBE						\$ 4,000			
<b>4.09</b>	Page 27 of 84	<b>Aggregate Industries</b>	Bituminous Pavement	Other	\$ 4,408,062	\$ 661,209	15%	\$ 6,585,019	25%				\$ 2,414,470



## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	MC4 Construction	Traffic Signals & Streetlights	SBE						\$ 1,275,330		\$ 1,360,657	
	NV	JS&S Survey	Land Surveying	SBE/MBE						\$ 2,224			
	NV	Affordable Striping and Sealing	Striping and Signs	SBE						\$ 165,630			
	NV	Stewart & Sundell Concrete	Concrete Island & Barrier Rail	SBE						\$ 29,948		\$ 17,008	
	NV	A-1 Concrete Cutting & Demolition	Core Drilling/Saw Cutting	SBE/MBE						\$ 5,000		\$ 2,268	
	NV	Flippins Trenching Inc.	Sawcutting	SBE						\$ 5,000			
	NV	HD Barricade, Inc.	Traffic Barricade Rental	Other							\$ 125,300		\$ 125,300
	NV	JS&S, Inc.	Survey	SBE/MBE						\$ 8,500		\$ 422	
	NV	A Affordable Striping & Sealing	Asphalt Striping & Signs	SBE						\$ 165,630			
<b>4.10a</b>	NV	<b>Sahara Concrete</b>	Decorative Site Concrete	SBE	\$ 14,216,220	\$ 14,216,220	100%	\$ 13,175,455	100%	\$ 13,040,455		\$ 6,442,649	
	NV	T.B. Penick & Sons	Decorative Concrete	Other							\$ 3,907,686		\$ 349,752
	CA	Triton Structural Concrete, Inc.	Site Concrete - Labor	Other							\$ 1,522,428		\$ 160,000
	NV	Merli Concrete Pumping of Nevada	Concrete Pump	SBE						\$ 25,000		\$ 5,662	
	NV	Penhall Company	Concrete Core Drilling	Other							\$ 7,000		
	NV	TAB Contractors Inc.	Excavation/Grading	Other							\$ 1,865,286		\$ 471,875
	NV	Merli Concrete Inc.	Concrete Pump	SBE						\$ 100,000		\$ 12,295	
	CA	CMC Rebar	Rebar Install	Other							\$ 781,026		\$ 243,099
	NV	Cell-Crete Core	Engineered Fill	Other							\$ 210,636		
	NV	A-1 Concrete Cutting & Demolition	Core Drilling/Saw Cutting	SBE/MBE						\$ 10,000			
<b>4.10a</b>	NV	<b>Stewart &amp; Sundell Concrete</b>	Curbs, Gutters & Sidewalk	SBE	\$ 2,295,788	\$ 2,295,788	100%	\$ 2,030,417	100%	\$ 2,030,295		\$ 1,116,898	
	NV	Nevada Ready Mix	Concrete Supplier	Other							\$ 390,000		\$ 211,276
	NV	Merli Concrete Inc.	Concret Pump	SBE						\$ 15,000			
<b>4.10b</b>	NV	<b>Aggregate Industries</b>	MSE Retaining Walls	Other	\$ 5,132,049	\$ 793,792	15%	\$ 5,654,924	18%				\$ 5,372,178
	CA	The Reinforced Earth Company	Design/Provide MSE Wall Material	Other							\$ 864,421		\$ 853,971
	NV	Stewart & Sundell	CIP Concrete for MSE Walls	SBE						\$ 942,022		\$ 941,202	
	NV	Harris Rebar Las Vegas, Inc.	Reinforcing Steel	Other							\$ 72,394		\$ 68,774
	NV	Sunbelts of Nevada, LLC	Type II Placement over CMU walls with belted equipment	SBE						\$ 58,750		\$ 45,372	
	NV	JS&S, Inc.	Survey as pertains to MSE Walls	SBE/MBE						\$ 40,192		\$ 41,918	
<b>4.11</b>	NV	<b>Brightview Landscape Development</b>	Landscape & Irrigation	Other	\$ 2,799,991	\$ 447,672	16%	\$ 2,891,240	23%				\$ 630,183
	NV	Amazon Masonry	Trucking & Hauling of Material along with Trenching	SBE/MBE						\$ 329,496		\$ 45,836	
	NV	Synthetic Turf Products dba Green Living Services	Site Amenities	SBE						\$ 50,400			
	NV	Sunbelts of Nevada	Placement of Conveyored Equipment	SBE						\$ 42,920		\$ 16,620	



## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Art & Alloy	Material Supplier	SBE/WBE						\$ 250,000			
	NV	Jcord, LLC	Core Drilling	SBE						\$ 500			
<b>4.12</b>	CO	<b>Rolling Plains Construction</b>	Fireproofing	Other	\$ 4,378,322	\$ 667,494	15%	\$ 6,220,027	18%				\$ 5,170,427
	NV	Quinette King Consulting	Material Supplier	SBE/MBE						\$ 1,105,910		\$ 1,110,389	
	NV	United Rentals	Equipment Rentals	Other							\$ 250,000		\$ 41,425
<b>5.01/5.19</b>	NV	<b>Southwest Specialty Contractors</b>	Acoustical Ceilings & Bowl Acoustical Treatment	Other	\$ 11,842,089	\$ 1,780,000	15%	\$ 13,955,288	27%				\$ 5,718,141
	NV	AMS	Misc. Grid	Other							\$ 15,000		\$ 16,477
	NV	T3 Distributors LLC	Ceiling/Fabric Supplier	SBE						\$ 293,650		\$ 292,780	
	NV	Affordable Federal Services	Acoustical Sound absorbing Ceiling Units	SBE						\$ 820,414		\$ 820,414	
	NV	Construction Sealants Supply	Concrete Sealer	SBE						\$ 90,000		\$ 64,160	
	NV	Mori Consulting LLC	Acoustical Sound Absorbing Ceiling Units & Sound absorbing Wall Units	SBE/MBE						\$ 239,379		\$ 239,379	
	NV	N & P Services Company, LLC	Acoustical Ceiling Material Supplier	SBE						\$ 626,626		\$ 909,219	
	OH	Sports Facility Acoustics	Acoustical Baffle Systems	Other							\$ 3,960,729		
	NV	Rigging International Group	MBI Lependary & Cloud Lite Baffle Installation	SBE						\$ 1,710,729			
<b>5.02</b>	NV	<b>Architectural Southwest Stone Co.</b>	Ceramic Tile	SBE	\$ 3,273,830	\$ 3,273,830	100%	\$ 3,327,931	100%	\$ 3,327,931		\$ 2,740,741	
	NV	Technicoat Management Inc.	Installation of Mapei Mapelastac AquaDefense in Designated Areas	SBE						\$ 15,600		\$ 10,299	
<b>5.02</b>	NV	<b>T. Nickolas Company</b>	Ceramic Tile & Quartz	Other	\$ 5,911,121	\$ 886,668	15%	\$ 9,810,190	15%				\$ 2,060,144
	NV	Marble Tec	Install Quartz Tops	SBE						\$ 1,372,583		\$ 1,071,719	
	NV	Technicoat	Waterproofing	SBE						\$ 91,150		\$ 89,700	
	OK	Travertine Elevator Interiors	Install Elevator Floors	MBE							\$ 243,292		\$ 243,292
	NV	Commercial Scaffolding	Install/Remove Scaffolding	SBE						\$ 12,499			
<b>5.03</b>	NV	<b>Master Craft Carpet Services</b>	Carpet/Flooring	Other	\$ 1,712,860	\$ 256,929	15%	\$ 2,097,920	18%				\$ 453,082

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Desired Space	Material Procurement	SBE						\$ 380,156		\$ 380,156	
5.04	NV	Technicoat Management, Inc.	Resinous Flooring	SBE	\$ 850,170	\$ 850,170	100%	\$ 851,185	100%	\$ 851,185		\$ 485,034	
	CT	Dur-A-Flex, Inc.	Resinous Flooring Material Supplier	Other							\$ 332,638		\$ 287,933
5.05	NV	Midwest Pro Painting	Paint & Wallcovering	Other	\$ 4,015,702	\$ 973,035	24%	\$ 4,949,388	20%				\$ 2,656,818
	NV	Quinette King Consulting	Supplier	SBE/MBE						\$ 973,035		\$ 522,604	
5.08/5.09	NV	ISEC	Toilet Compartments & Toilet Accessories	Other	\$ 2,286,410	\$ 342,962	15%	\$ 5,953,568	17%				\$ 3,384,353
	NV	Sunstone Building Specialties	Metal Toilet Compartments, Adult Changing Stations & AED's	SBE						\$ 399,392		\$ 297,503	
	MN	Activar, Inc.	Fire Extinguisher, AED & AED Cabinet Samples	Other							\$ 66,236		\$ 66,236
	NY	American Specialties, Inc.	TRA Samples	Other							\$ 68,942		\$ 66,501
	CO	Buck Engineering	Engineering Shop Drawings	Other							\$ 13,875		\$ 13,875
	WI	InPro	Cubical Curtain Samples	Other							\$ 2,764		\$ 2,760
	NV	Nevada Precision	DM1 Aluminum Base & Steel Plate Shelves	SBE/MBE						\$ 36,215		\$ 22,545	
	NV	Woodstock Architectural Products	Column Covers & Escalator Panels	SBE						\$ 600,820		\$ 511,911	
	FL	Access-Able Designs	Folding Dressing Benches	Other							\$ 14,250		\$ 14,250
	TX	Allied Hand Dryer	VERDEdri Hand Dryers	Other							\$ 98,862		\$ 98,862
	LA	Gordon Architectural & Eng Solutions	Column Covers	Other							\$ 78,437		\$ 53,570
	FL	American Sanitary Partition	Toilet Partitions	Other							\$ 237,256		\$ 199,476
	NY	Sportsfield Specialties, Inc.	Sports Equipment & Goal Post Padding	Other							\$ 85,743		\$ 58,881
	CA	Bobrick Washroom Equipment	Shower Curtain	Other							\$ 751		\$ 751
5.11	NV	YESCO	Signage & Graphics	Other	\$ 4,793,199	\$ 718,980	15%	\$ 9,930,302	14%				\$ 5,328,393
	NV	Flippin's Trenching, Inc.	Excavating	SBE						\$ 25,000		\$ 10,780	
	NV	Eberhard Southwest Roofing, Inc.	Rooftop Logo Signage	SBE						\$ 187,164		\$ 78,734	
	NV	Union Erectors	Furnish & Install Catwalks	SBE						\$ 1,004,860		\$ 927,756	

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Aries Consulting	Metal Material - Supplier	SBE						\$ 5,000			
	NV	Fasco Fastener & Design	Material	SBE						\$ 107,850		\$ 20,059	
	NV	Screaming Images	Grand Format Printing	SBE						\$ 6,000			
	NV	Trinity Land Surveying	Land Surveying	SBE/WBE						\$ 23,910		\$ 23,910	
	UT	Vector Structural Engineering	Material	Other							\$ 25,000		\$ 16,800
	NV	Nedco Supply	Material	Other							\$ 500		
	NV	CTI Industrial Supply	Material	Other							\$ 3,500		\$ 3,112
	NV	84 Lumber	Material	Other							\$ 2,500		
5.12/5.20/5.22a	NV	<b>Spilker Pacific, LLC</b>	Overhead Doors, Loading Dock Equipment & Coiling Smoke Doors	Other	\$ 641,879	\$ 285,805	45%	\$ 771,955	57%				\$ 728,607
	NV	The Smith Overhead Door	Ovehead Doors & Loading Dock Equipment	SBE						\$ 437,740		\$ 437,740	
5.14/5.10b & c	CA	<b>Golden Bay Fence Plus Iron Works</b>	Fence, Gates, Bollards & Wedge Barrier	Other	\$ 2,297,856	\$ 344,678	15%	\$ 5,357,566	25%				\$ 2,427,619
	NV	R.E.B. Construction Co.	Foundation Drilling	Other							\$ 30,000		\$ 17,000
	NV	Harris Rebar	Bollard Cage reinforced steel tied & delivered to the jobsite	Other							\$ 374,390		\$ 196,357
	NV	Fencing Specialties Inc.	Marerials	SBE/MBE						\$ 1,246,488		\$ 501,898	
	NV	Nevada Water Trucks	Vacuum Excavation	SBE						\$ 50,000		\$ 38,550	
	MN	M.A. Mortenson Company	Rental Equipment	Other							\$ 30,000		\$ 20,421
	NV	Silver Star Ready Mix	Supplier Materials	Other							\$ 70,000		\$ 67,530
	NV	United Rentals	Rental Equipment	Other							\$ 50,000		\$ 9,568
	OK	Ameristar Tulsa	Material Supplier	Other							\$ 1,103,919		\$ 1,065,035
	CA	Calpipe Security Bollards	Material Supplier	Other							\$ 20,000		\$ 14,860
	NV	Pacific Construction Services	Onsite Safety	SBE						\$ 20,000		\$ 10,960	
	NV	IQC Southwest LLC	Trench Certificate Report	Other							\$ 3,000		\$ 1,815
	NV	TAB Contractor, Inc.	Construction	Other							\$ 10,000		
	NV	Ahern Rentals	Rental Equipment	Other							\$ 30,000		\$ 40,527
Page 31 of 34	NV	Aggregate Industries	Material Supplier	Other							\$ 10,000		\$ 2,180

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	MD Electric, Inc.	Install 3" & 1" PVC in Two Locations for Bollard Hydraulics	SBE/WBE						\$ 2,560		\$ 2,560	
<b>5.14b</b>	WI	<b>Jones Sign Company</b>	Decorative Site Railings	Other	\$ 549,340	\$ 82,401	15%	\$ 4,404,298	15%	\$ 316,586			\$ 2,670,217
	CA	Walmsley Safety Consulting, LLC	Safety Professional	Other							\$ 10,163		\$ 10,163
	NV	Region 9 Safety	Safety Director	SBE/MBE						\$ 17,077		\$ 12,917	
	NV	Gilberts Precision Machine Co.	Materials	SBE						\$ 12,061		\$ 12,061	
	NV	TV Transport	Freight Transport	SBE						\$ 96,100		\$ 1,600	
	NV	The Tiberti Fence	Fencing Materials	SBE						\$ 45,044		\$ 45,044	
	NV	Southwest Specialty Coating	Onsite Touch-up Painting	SBE						\$ 48,000		\$ 48,000	
	NV	Fasco	Materials	SBE						\$ 1,842		\$ 1,842	
	NV	General Design	Materials	SBE/MBE						\$ 19,904		\$ 19,904	
	BC	Global Rope Access	Scoreboard Installation	Other							\$ 182,210		
	NV	House of Signs	Installation	SBE						\$ 95,040		\$ 31,832	
	NV	Ahern Rentals	Install Equipment	Other							\$ 80,398		\$ 55,550
<b>5.15</b>	AZ	<b>Western Millwork</b>	Millwork	Other	\$ 9,676,392	\$ 1,451,459	15%	\$ 11,325,823	15%	\$ 292,223			\$ 4,383,850
	NV	Plus Studios	Architectural Millwork	SBE						\$ 1,406,650		\$ 1,541,615	
	NV	Victory Woodworks	Architectural Millwork Installation	Other							\$ 100,000		\$ 79,958
<b>5.15</b>	NV	<b>Austin Millwork &amp; Cabinetry</b>	Millwork NEZ (North End Zone Club)	Other	\$ 937,328	\$ 191,154	20%	\$ 1,237,145	15%				\$ 303,253
	NV	All American Finishing LLC	Ornamental Metals Scope	SBE						\$ 191,154			
	NV	Ferraro Marble	Quartz Drink Rail Countertops	Other							\$ 43,435		
<b>5.17b</b>	GA	<b>Sports Field, Inc. dba Fields</b>	Heat System for Operable Field	Other	\$ 1,716,348	\$ 257,452	15%	\$ 3,333,579	16%				\$ 2,123,678
	UT	Cache Valley Electric	Electrical Installation	Other							\$ 310,481		\$ 310,481
	CO	The RMH Group	Electrical Engineering	Other							\$ 68,960		\$ 64,849
	OH	Rovisys Building Technologies	Control Panel Design & Fabrication	Other							\$ 166,627		\$ 139,450

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Construction Sealants Supply	Furnish Drain Board & Filter Fabric	SBE						\$ 196,427		\$ 196,427	
	NV	3 QTD Technologies	Panel Construction	SBE						\$ 235,815		\$ 235,815	
	AQ	Heating Solutions International	Furnish Heating Ribbons	Other							\$ 203,260		\$ 203,260
	NV	Alliance Landscaping & Water Features	Furnish Irrigation Pump Station	SBE						\$ 107,203		\$ 107,203	
	MN	<b>M.G. McGrath, Inc.</b>	Field Tray Header Wall Metal Panel	Other	\$ 220,000			\$ 220,000			\$ 220,000		
	MN	M3 Sixty LLC	Material Supplier	WBE							\$ 152,000		
<b>5.22</b>	NV	<b>Mueller Custom Cabinetry of Nevada</b>	Lockers	SBE	\$ 1,606,750	\$ 1,606,750	100%	\$ 1,611,161	100%	\$ 1,606,750		\$ 1,005,153	
	TX	Hollman, Inc.	Locker Fabrication	Other							\$ 1,006,541		\$ 535,312
<b>5.22b</b>	NV	<b>Arcon Global, Inc.</b>	Access Flooring	SBE	\$ 36,060	\$ 36,060	100%	\$ 36,060	100%	\$ 36,060		\$ 27,360	
	AZ	Faciliteq	Access Flooring	Other							\$ 12,267		\$ 12,267
	NV	<b>Amazon Masonry</b>	Pavers Team Store	SBE/MBE	\$ 250,448	\$ 250,448	100%	\$ 838,899	100%	\$ 838,899		\$ 85,500	
	NV	<b>Architectural Design &amp; Signs</b>	Gate Entry Signs	Other	\$ 145,000	\$ 21,750	15%	\$ 145,000			\$ 145,000		
<b>5.22d</b>	NV	<b>Sunstone Building Specialties</b>	Supply & Install Operable Partitions	SBE	\$ 198,426	\$ 198,426	100%	\$ 293,101	100%	\$ 293,101		\$ 49,396	
	NC	Modernfold	Supply Operable Partitions	Other							\$ 198,426		\$ 63,174
<b>5.22e</b>	AZ	<b>Luminous Egress</b>	Photoluminescent	MBE	\$ 297,842	\$ 44,676	15%	\$ 297,842	24%				\$ 132,325
	NV	Custom Specialties Group	Labor for Installation	SBE						\$ 71,000			
<b>5.22g</b>	NV	<b>Custom Hearth Distributors dba Custom Specialties Group</b>	Trash Chutes	SBE	\$ 128,408	\$ 128,408	100%	\$ 339,995	100%	\$ 180,592		\$ 312,873	
	NV	Energy Mechanical Insulation	Trash Chutes Insulation fire wrap	SBE/WBE						\$ 159,403		\$ 159,403	

## Allegiant Stadium SBE Participation

This report reflects procurement activity through May 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	XL Steel, Inc.	Set Ticket Office	SBE	\$ 74,360	\$ 11,154	15%	\$ 74,360	100%	\$ 74,360			
	NV	H & E Equipment Services, Inc.	Forklift Rental	Other							\$ 5,000		
5.24	CA	Contract Décor, Inc.	Window Treatment (Curtains & Drapes)	Other	\$ 32,236	\$ 4,835	15%	\$ 222,657			\$ 222,657		
6.00	NV	Cleaning Services, Inc.	Final Clean	SBE/MBE	\$ 1,524,491	\$ 1,524,491	100%	\$ 1,774,491	100%	\$ 1,367,076		\$ 16,568	
	NV	Rigging International Group	Interior Curtainwall Elevators	SBE						\$ 407,415			
<b>Totals</b>					<b>\$ 968,532,182</b>	<b>\$ 188,688,425</b>	<b>19%</b>	<b>\$ 1,279,133,247</b>	<b>23%</b>	<b>\$ 289,809,014</b>	<b>\$ 399,370,031</b>	<b>\$ 238,392,914</b>	<b>\$ 1,368,404,203</b>
<b>Goal</b>							<b>15%</b>						

### Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through May 2020

Subcontractor
<b>Lewis K Construction</b>
Modern Demo & Services
<b>Total for Lewis K Construction</b>
<b>Geotechnical &amp; Environmental Services</b>
Eagle Drilling Services
<b>Total for Geotechnical &amp; Environmental Svcs</b>
<b>Nevada Water Truck</b>
<b>Total for Nevada Water Truck</b>
<b>Amazon Masonry</b>
<b>Total for Amazon Masonry</b>
<b>TAB Contractors - Trailer City</b>
Mcon
Acme Electric - Mcon TC
Olson Precast - Mcon TC
Nevada Tap Master - Mcon TC
Merli - Mcon TC
MMC, Inc.
A-1 Concrete
Wells Cargo
<b>Total for TAB Contractors - Trailer City</b>
<b>Sahara Concrete</b>
CMC Rebar
Dielco Crane Service
Merli Concrete
A-1 Concrete
<b>Total for Sahara Concrete</b>
<b>Marnell Masonry</b>
<b>Total for Marnell Masonry</b>
<b>TAB Contractors - Main</b>
Brightview Landscape
Nelson Hiniker Striping
Sanders Construction
A-1 Concrete
MMC
TAB-MMC
Mcon
MMC - Mcon
Wells Cargo - Mcon
Merli - Mcon BC
Viking Drillers, Inc.
Acme Electric
Merli Concrete
Olson Precast
Las Vegas Paving
Nevada Tap Master
Sahara Concrete
Wells Cargo - TAB
The Tiberti Fence - TAB
<b>Total for TAB Contractors - Main</b>
<b>Southland - TC</b>
Lone Mountain - Southland
<b>Total for Southland - TC</b>

Cumulative hours through May 2020				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
30	30	0	100%	0%
198	198	0	100%	0%
<b>228</b>	<b>228</b>	<b>0</b>	<b>100%</b>	<b>0%</b>
0	0	0	0%	0%
110	33	0	30%	0%
<b>110</b>	<b>33</b>	<b>0</b>	<b>30%</b>	<b>0%</b>
33,962	27,178	0	80%	0%
<b>33,962</b>	<b>27,178</b>	<b>0</b>	<b>80%</b>	<b>0%</b>
99	99	0	100%	0%
<b>99</b>	<b>99</b>	<b>0</b>	<b>100%</b>	<b>0%</b>
2,439	605	0	25%	0%
2,333	2,076	0	89%	0%
27	12	0	44%	0%
91	91	0	100%	0%
2	2	0	100%	0%
4	0	0	0%	0%
7	7	0	100%	0%
4	4	0	100%	0%
88	44	0	50%	0%
<b>4,993</b>	<b>2,838</b>	<b>0</b>	<b>57%</b>	<b>0%</b>
20,805	19,858	0	95%	0%
4,450	3,363	0	76%	0%
379	0	0	0%	0%
297	0	0	0%	0%
1,346	719	0	53%	0%
<b>27,277</b>	<b>23,940</b>	<b>0</b>	<b>88%</b>	<b>0%</b>
139	47	0	34%	0%
<b>139</b>	<b>47</b>	<b>0</b>	<b>34%</b>	<b>0%</b>
158,349	70,673	119	45%	0%
100	100	0	100%	0%
525	319	0	61%	0%
3,648	2,254	0	62%	0%
528	324	5	61%	1%
9,930	9,365	0	94%	0%
6	6	0	100%	0%
14,106	12,023	0	85%	0%
122	86	0	70%	0%
184	108	0	59%	0%
4	0	0	0%	0%
4	0	0	0%	0%
3,309	1,780	0	54%	0%
21	0	0	0%	0%
2,068	1,854	0	90%	0%
80	88	0	110%	0%
117	22	0	18%	0%
68	68	0	100%	0%
293	126	0	43%	0%
3	3	0	100%	0%
<b>193,463</b>	<b>99,194</b>	<b>124</b>	<b>51%</b>	<b>0%</b>
473	191	0	40%	0%
614	152	0	25%	0%
<b>1,087</b>	<b>343</b>	<b>0</b>	<b>32%</b>	<b>0%</b>



### Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through May 2020

Subcontractor
<b>Gephart-Morse, LLC</b>
<b>Morse Electric - GM</b>
A-1 Concrete - Morse
MMC - A-1 Morse
Lone Mountain - Morse
Jcord
Live Electric - Morse
Pyrocom
Valley Steel
Century Electric
Global Rope Access
<b>Gephart Electric - GM</b>
Jcord
Merli Concrete - Jcord
REB Construction - Jcord
Dig 3
Rosendin Electric
<b>Total for Gephart-Morse, LLC</b>
<b>The Tiberti Fence</b>
Flippins
<b>Total for Tiberti Fence</b>
<b>Malcolm Drilling</b>
CMC Rebar
Clark Welding & Fabricating
Dielco Crane
MMC
<b>Total for Malcolm Drilling</b>
<b>Mortenson McCarthy</b>
Merli Concrete Pumping
CMC Rebar
Gateway Concrete
Jcord
Silver Star Ready Mix
Commercial Scaffolding
Union Erectors - MMc Concrete
Reliable Crane Service - MMc
Penhall Company
MJ Dean
<b>Total for Mortenson McCarthy Joint Venture</b>
<b>Eberhard SW Roofing</b>
Dielco Crane - Eberhard
<b>Total for Eberhard Southwest Roofing</b>
<b>Sunstate</b>
Expansion Specialties - Sunstate
Mountain West Excavation & Utilities
Standard Steel
GM Construction
Reliable Steel - GM
Standard Steel
Dielco - GM
<b>Total for Sunstate</b>
<b>Harris</b>
Energy Mechanical Insulation
Mesa Mechanical Inc.
Advanced Controls & Electric
Rigging International Group
JCord
Bevstream
Mesa Mechanical Inc. - Bevstream
Maui One
Lone Mountain
<b>Total for Harris</b>
<b>Merrill Steel</b>
Corona Stud & Deck
Niles Industrial Coatings
Union Erectors
Global Rope Access
Rigging International Group
Expansion Specialties
Southwest Specialty Coatings
Rigging Intl - SW Specialty
Derr & Isbell

Cumulative hours through May 2020				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
0	0	0	0%	0%
485,876	272,336	34,464	56%	7%
664	293	24	44%	4%
52	52	0	100%	0%
12,132	5,440	0	45%	0%
1,776	1,149	0	65%	0%
23,012	16,111	700	70%	3%
697	132	0	19%	0%
28	0	0	0%	0%
3,429	1,666	0	49%	0%
11,563	2,302	487	20%	4%
29,336	16,419	0	56%	0%
4,149	3,074	0	74%	0%
8	0	0	0%	0%
90	44	0	49%	0%
2,903	4	312	0%	11%
20,679	6,823	3,582	33%	17%
<b>596,391</b>	<b>325,842</b>	<b>39,568</b>	<b>55%</b>	<b>7%</b>
2,295	1,967	142	86%	6%
77	25	0	32%	0%
<b>2,371</b>	<b>1,991</b>	<b>142</b>	<b>84%</b>	<b>6%</b>
18,088	6,333	0	35%	0%
2,913	2,030	0	70%	0%
167	76	0	46%	0%
108	0	0	0%	0%
5	5	0	100%	0%
<b>21,280</b>	<b>8,443</b>	<b>0</b>	<b>40%</b>	<b>0%</b>
699,978	583,718	14,140	83%	2%
2,487	539	0	22%	0%
299,921	259,960	0	87%	0%
157,670	115,629	6,926	73%	4%
23,681	19,433	0	82%	0%
23,220	9,277	0	40%	0%
4,298	4,298	0	100%	0%
2,310	584	0	25%	0%
28,401	1,321	0	5%	0%
3,939	3,299	0	84%	0%
9,516	7,724	0	81%	0%
<b>1,255,420</b>	<b>1,005,779</b>	<b>21,066</b>	<b>80%</b>	<b>2%</b>
49,615	48,259	0	97%	0%
889	26	0	3%	0%
<b>50,503</b>	<b>48,285</b>	<b>0</b>	<b>96%</b>	<b>0%</b>
0	0	0	0%	0%
2,232	2,061	0	92%	0%
684	684	0	100%	0%
168	6	0	3%	0%
62,802	58,394	0	93%	0%
3,431	1,263	0	37%	0%
15,101	9,541	0	63%	0%
3,322	159	0	5%	0%
<b>87,739</b>	<b>72,106</b>	<b>0</b>	<b>82%</b>	<b>0%</b>
465,563	244,773	4,276	53%	1%
41,304	21,341	3,035	52%	7%
5,812	812	27	14%	0%
9,320	0	10	0%	0%
1,805	16	0	1%	0%
3,002	1,944	0	65%	0%
0	0	0	0%	0%
2,277	844	32	37%	1%
7,339	4,428	0	60%	0%
9,128	4,681	0	51%	0%
<b>545,549</b>	<b>278,839</b>	<b>7,380</b>	<b>51%</b>	<b>1%</b>
0	0	0	0%	0%
58,637	18,667	854	32%	1%
45,394	16,535	1,200	36%	3%
20,600	7,637	1,812	37%	9%
19,734	6,200	0	31%	0%
13,882	2,216	0	16%	0%
111	80	0	72%	0%
34,337	23,312	0	68%	0%
11,740	635	0	5%	0%
507,367	266,826	1,912	53%	0%

### Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through May 2020

Subcontractor
Union Erectors - Derr
Derr & Gruenwald Construction
The Herrick Corp.
Reliable Crane Service
<b>Total for Merrill Steel</b>
<b>Enclos</b>
Expansion Specialties, Inc.
Gephart Electric
Assa Abloy Entrance Systems
Reliable Crane
Vergith Contracting
Affordable Federal Services
Walters & Wolf
Union Erectors
Railworks
Team Construction
<b>Total for Enclos</b>
<b>KONE</b>
Dielco Crane
Jcord
Hutcherson Elevator Co.
Travertine
Energy Mechanical Insulation
<b>Total for KONE</b>
<b>Desert Fire Protection</b>
TAB
Energy Mechanical Insulation - Desert Fire
Jcord
Lone Mountain Excavation
<b>Total for Desert Fire</b>
<b>Gephart/Morse - Low Voltage</b>
Morse - GM Low Voltage
Gephart - GM Low Voltage
<b>Total for Gephart/Morse - Low Voltage</b>
<b>Performance Contracting</b>
Commercial Scaffolding - PCI
MPS Plastic Wall Products
Technicoat
Gale Building Products
<b>Total for Performance Contracting</b>
<b>Aggregate Industries - MSE Retaining Wall</b>
Stewart & Sundell
Harris Rebar - S&S
<b>Total for Aggregate Industries MSE Retaining Wall</b>
<b>CEDCO Commercial LLC</b>
Jcord
Technicoat
<b>Total for CEDCO Commercial, LLC</b>
<b>Rolling Plains Construction</b>
<b>Total for Rolling Plains Construction</b>
<b>Union Erectors - Core</b>
Jcord
<b>Total for Union Erectors - Core</b>
<b>Derr &amp; Isbell - Hoist</b>
<b>Total for Derr &amp; Isbell - Hoist</b>
<b>Freyssinet</b>
Steel Partners
Southwest Specialty Coatings
Mojave Electric
Rigging Intl - Freyssinet
Vision Construction
Dielco - Vision
<b>Total for Freyssinet</b>
<b>American Door</b>
<b>Total for American Door</b>

Cumulative hours through May 2020				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
28,762	11,716	1,411	41%	5%
12,939	8,785	0	68%	0%
1,808	932	0	52%	0%
50,092	2,346	0	5%	0%
<b>805,402</b>	<b>365,885</b>	<b>7,188</b>	<b>45%</b>	<b>1%</b>
66,023	33,168	141	50%	0%
1,325	577	0	44%	0%
1,805	1,353	0	75%	0%
153	0	0	0%	0%
4,031	907	45	22%	1%
175	56	0	32%	0%
0	0	0	0%	0%
6,652	3,397	0	51%	0%
3,839	678	331	18%	9%
180	180	0	100%	0%
568	470	0	83%	0%
<b>84,749</b>	<b>40,784</b>	<b>516</b>	<b>50%</b>	<b>0%</b>
53,851	14,004	734	26%	1%
19	0	0	0%	0%
99	88	0	89%	0%
222	0	0	0%	0%
1,467	1,467	0	100%	0%
142	74	12	52%	8%
<b>55,799</b>	<b>15,632</b>	<b>746</b>	<b>28%</b>	<b>1%</b>
79,676	35,911	5,616	45%	7%
109	101	0	93%	0%
1,192	726	56	61%	5%
1,122	671	3	60%	0%
473	210	0	44%	0%
<b>82,571</b>	<b>37,618</b>	<b>5,675</b>	<b>46%</b>	<b>7%</b>
0	0	0	0%	0%
163,034	78,571	14,185	48%	9%
10,595	3,791	0	36%	0%
<b>173,629</b>	<b>82,362</b>	<b>14,185</b>	<b>47%</b>	<b>8%</b>
398,047	324,305	3,006	81%	1%
23,186	23,186	0	100%	0%
2,739	1,112	0	41%	0%
2,338	2,274	0	97%	0%
15,560	14,294	0	92%	0%
<b>441,869</b>	<b>365,171</b>	<b>3,006</b>	<b>83%</b>	<b>1%</b>
36,922	17,555	990	48%	0%
8,217	4,718	0	57%	0%
348	169	0	49%	0%
<b>45,487</b>	<b>22,441</b>	<b>990</b>	<b>49%</b>	<b>2%</b>
25,848	19,560	0	76%	0%
413	326	0	79%	0%
1,525	1,484	0	97%	0%
<b>27,786</b>	<b>21,370</b>	<b>0</b>	<b>77%</b>	<b>0%</b>
64,818	45,443	0	70%	0%
<b>64,818</b>	<b>45,443</b>	<b>0</b>	<b>70%</b>	<b>0%</b>
36,168	15,892	256	44%	1%
40	4	0	10%	0%
<b>36,208</b>	<b>15,896</b>	<b>256</b>	<b>44%</b>	<b>1%</b>
8,761	3,547	0	40%	0%
<b>8,761</b>	<b>3,547</b>	<b>0</b>	<b>40%</b>	<b>0%</b>
38,686	24,271	0	63%	0%
45,311	23,599	1,063	52%	2%
277	126	0	45%	0%
389	167	0	43%	0%
6,134	385	0	6%	0%
0	0	0	0%	0%
5,728	432	0	8%	0%
<b>96,524</b>	<b>48,978</b>	<b>1,063</b>	<b>51%</b>	<b>1%</b>
8,881	6,031	0	68%	0%
<b>8,881</b>	<b>6,031</b>	<b>0</b>	<b>68%</b>	<b>0%</b>

### Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through May 2020

Subcontractor
<b>Expansion Specialties</b>
<i>Total for Expansion Specialties</i>
<b>Danny's Construction</b>
<i>Total for Danny's Construction Co.</i>
<b>Midwest Pro Painting</b>
<i>Total for Midwest Pro Painting</i>
<b>Sports Fields, Inc.</b>
Cache Valley Electric Co.
<i>Total for Sports Fields, Inc.</i>
<b>Gephart/Morse - DAS</b>
Morse - DAS
MD Electric
<i>Total for Gephart/Morse DAS</i>
<b>Industrial Door</b>
Southwest Specialty Coatings
Harris
Flooring Solutions of Nevada
Danny's Construction - IDC
<i>Total for Industrial Door</i>
<b>Sahara Concrete - Decorative Site</b>
TB Penick
Triton Structural Concrete
Penhall - TB Penick
Merli - TB Penick
CMC Rebar - Sahara
TAB - Sahara
A-1 Concrete
Merli Concrete = Sahara
<i>Total for Sahara Concrete - Decorative Site</i>
<b>Southwest Specialty Contractors</b>
Sports Facility
Rigging International
<i>Total for Southwest Specialty Contractors</i>
<b>Architectural Southwest Stone</b>
Technicoat Management, Inc.
<i>Total for Architectural Southwest Stone</i>
<b>Sunstone Building Specialties</b>
<i>Total for Sunstone Building Specialties</i>
<b>Southwest Specialty Coatings</b>
Rigging International
<i>Total for Southwest Specialty Coatings</i>
<b>Western Millwork</b>
Victory Woodworks
<i>Total for Western Millwork</i>
<b>Raydeo Enterprise</b>
Steel Partners
Standard Steel
JCord
Expansion Specialties
<i>Total for Raydeo Enterprise</i>
<b>Master Craft Floors</b>
<i>Total for Master Craft Floors</i>
<b>ISEC</b>
<i>Total for ISEC</i>
<b>Custom Hearth Distributors</b>
Energy Mechanical Insulation
<i>Total for Custom Hearth Distributors</i>
<b>Corona Stud &amp; Deck</b>

Cumulative hours through May 2020				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
6,112	4,529	0	74%	0%
<b>6,112</b>	<b>4,529</b>	<b>0</b>	<b>74%</b>	<b>0%</b>
13,257	5,927	1,106	45%	8%
<b>13,257</b>	<b>5,927</b>	<b>1,106</b>	<b>45%</b>	<b>8%</b>
54,346	33,712	0	62%	0%
<b>54,346</b>	<b>33,712</b>	<b>0</b>	<b>62%</b>	<b>0%</b>
3,247	2,741	0	84%	0%
818	0	0	0%	0%
<b>4,065</b>	<b>2,741</b>	<b>0</b>	<b>67%</b>	<b>0%</b>
0	0	0	0%	0%
71,282	36,152	3,976	51%	6%
31,461	13,527	3,643	43%	12%
<b>102,743</b>	<b>49,678</b>	<b>7,619</b>	<b>48%</b>	<b>7%</b>
389	259	0	67%	0%
814	266	0	33%	0%
183	179	0	98%	0%
770	356	0	46%	0%
5,471	1,912	633	35%	12%
<b>7,626</b>	<b>2,972</b>	<b>633</b>	<b>39%</b>	<b>8%</b>
20,905	20,380	0	97%	0%
0	0	0	0%	0%
12,154	9,607	0	79%	0%
116	78	0	67%	0%
322	24	0	7%	0%
2,086	1,686	0	81%	0%
2,993	1,455	0	49%	0%
110	94	8	85%	7%
185	67	0	36%	0%
<b>38,870</b>	<b>33,391</b>	<b>8</b>	<b>86%</b>	<b>0%</b>
23,070	20,420	0	89%	0%
0	0	0	0%	0%
4,493	699	0	16%	0%
<b>27,562</b>	<b>21,118</b>	<b>0</b>	<b>77%</b>	<b>0%</b>
21,461	21,578	0	101%	0%
196	181	0	92%	0%
<b>21,657</b>	<b>21,758</b>	<b>0</b>	<b>100%</b>	<b>0%</b>
496	125	0	25%	0%
<b>496</b>	<b>125</b>	<b>0</b>	<b>25%</b>	<b>0%</b>
13,178	8,774	0	67%	0%
494	120	0	24%	0%
<b>13,672</b>	<b>8,894</b>	<b>0</b>	<b>65%</b>	<b>0%</b>
24,904	10,548	1,924	42%	8%
1,197	655	0	55%	0%
<b>26,101</b>	<b>11,202</b>	<b>1,924</b>	<b>43%</b>	<b>7%</b>
2,352	347	0	15%	0%
11,410	3,305	2,066	29%	18%
18,196	5,365	0	29%	0%
473	106	0	22%	0%
1,164	852	0	73%	0%
<b>33,596</b>	<b>9,975</b>	<b>2,066</b>	<b>30%</b>	<b>6%</b>
4,067	3,855	0	95%	0%
<b>4,067</b>	<b>3,855</b>	<b>0</b>	<b>95%</b>	<b>0%</b>
16,372	7,893	0	48%	0%
<b>16,372</b>	<b>7,893</b>	<b>0</b>	<b>48%</b>	<b>0%</b>
1,105	542	0	49%	0%
1,218	745	150	61%	12%
<b>2,323</b>	<b>1,287</b>	<b>150</b>	<b>55%</b>	<b>6%</b>
24,491	9,255	4,484	38%	18%

### Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through May 2020

Subcontractor
<b>Total for Corona Stud &amp; Deck</b>
<b>Aggregate Industries</b>
A Affordable Striping & Sealing
Flippins Trenching
A-1 Concrete
MC4 Construction, Inc.
<b>Total for Aggregate Industries - Pavement</b>
<b>Golden Bay Fence Plus Iron Works, Inc.</b>
REB Construction
Harris Rebar - Golden Bay
<b>Total for Golden Bay Fence Plus Iron Works</b>
<b>Stewart &amp; Sundell</b>
Merli Concrete
<b>Total for Stewart &amp; Sundell - Decorative Concrete</b>
<b>YESCO</b>
Union Erectors
Eberhard SW Roofing
Flippins Trenching
<b>Total for YESCO</b>
<b>Jones Sign Co.</b>
SW Specialty Coatings
Global Rope Access
<b>Total for Jones Sign Co., Inc.</b>
<b>Camatic</b>
Seating Installation Group
<b>Total for Camatic</b>
<b>Dimensional Innovations</b>
P1 Group, Inc.
Valley Steel
<b>Total for Dimensional Innovations</b>
<b>Vector Foiltec</b>
Danny's Construction
Dielco Crane Services
Global Rope Access
Harris Las Vegas
Unforgettable Coatings
<b>Total for Vector Foiltec</b>
<b>Austin Millwork &amp; Cabinetry</b>
Ferraro Marble Companies
<b>Total for Austin Millwork &amp; Cabinetry, Inc.</b>
<b>Brightview Landscape Development</b>
JCord
<b>Total for Brightview Landscape Development</b>
<b>Davis Glass &amp; Mirror</b>
Sunstone Building Specialties
<b>Total for Davis Glass &amp; Mirror</b>
<b>Spilker Pacific</b>
<b>Total for Spilker Pacific</b>
<b>T. Nickolas</b>
Travertine
Technicoat Management
<b>Total for T. Nickolas</b>
<b>Technicoat Management</b>
<b>Total for Technicoat Management</b>
<b>Valley Steel</b>
<b>Total for Valley Steel</b>
<b>Las Vegas Demolition</b>
<b>Total for Las Vegas Demolition</b>

Cumulative hours through May 2020				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
24,491	9,255	4,484	38%	18%
11,115	4,903	251	44%	2%
132	110	0	83%	0%
14	8	0	57%	0%
14	14	0	100%	0%
5,220	4,141	0	79%	0%
16,494	9,175	251	56%	2%
7,292	5,252	0	72%	0%
108	22	0	20%	0%
973	513	0	53%	0%
8,373	5,787	0	69%	0%
11,699	11,291	0	97%	0%
5	0	0	0%	0%
11,703	11,291	0	96%	0%
14,073	4,347	228	31%	2%
2,023	347	0	17%	0%
878	842	0	96%	0%
128	120	0	94%	0%
17,101	5,656	228	33%	1%
6,842	766	610	11%	9%
476	385	0	81%	0%
2,286	176	190	17%	108%
9,604	1,326	800	14%	8%
0	0	0	0%	0%
11,257	8,319	0	74%	0%
11,257	8,319	0	74%	0%
36	0	0	0%	0%
328	61	21	19%	6%
2,616	1,454	0	56%	0%
2,980	1,515	21	51%	1%
21,858	10,772	0	49%	0%
5,543	1,947	293	35%	5%
1,836	139	0	8%	0%
886	0	0	0%	0%
154	81	0	53%	0%
634	396	0	63%	0%
30,910	13,335	293	43%	1%
3,682	1,546	0	42%	0%
149	149	0	100%	0%
3,831	1,695	0	44%	0%
6,525	6,525	0	100%	0%
3	3	0	100%	0%
6,528	6,528	0	100%	0%
2,666	1,017	0	38%	0%
125	45	0	36%	0%
2,791	1,063	0	76%	1%
1,927	1,144	0	59%	0%
1,927	1,144	0	131%	0%
44,719	41,154	0	92%	0%
728	728	0	100%	0%
704	663	0	94%	0%
46,151	42,545	0	92%	0%
11,267	7,940	0	70%	0%
11,267	7,940	0	70%	0%
626	229	0	37%	0%
626	229	0	37%	0%
1,446	1,462	0	101%	0%
1,446	1,462	0	101%	0%

### Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through May 2020

Subcontractor
<b>Niles Industrial Coatings</b>
<i>Total for Niles Industrial Coatings</i>
<b>Cleaning Services</b>
Rigging International
<i>Total for Cleaning Services Incorporated</i>
<b>Creative Play Recreation</b>
REB Construction
<i>Total for Creative Play Recreation</i>
<b>Seda Seating</b>
Live Electric
<i>Total for Seda Seating</i>
<b>Alpha Video &amp; Audio</b>
Titan Systems, Inc.
MD Electric
<i>Total for Alpha Video &amp; Audio</i>
<b>McKeon Door of America</b>
Mojave Electric
MJ Dean Construction
<i>Total for McKeon Door of America</i>
<b>Show Canada</b>
Union Erectors
MD Electric
<i>Total for Show Canada</i>
<b>A Track-out Solution LLC</b>
<i>Total for A Track-out Solution</i>
<b>XL Steel</b>
<i>Total for XL Steel</i>
<b>Giroux Glass</b>
<i>Total for Giroux Glass</i>
<b>TOTAL HOURS</b>

Cumulative hours through May 2020				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
1,508	1,141	20	76%	1%
<b>1,508</b>	<b>1,141</b>	<b>20</b>	<b>76%</b>	<b>1%</b>
4,097	7,721	0	188%	0%
2,050	314	0	15%	0%
<b>6,147</b>	<b>8,035</b>	<b>0</b>	<b>131%</b>	<b>0%</b>
750	750	0	100%	0%
32	16	0	50%	0%
<b>782</b>	<b>766</b>	<b>0</b>	<b>98%</b>	<b>0%</b>
0	0	0	0%	0%
164	92	0	56%	0%
<b>164</b>	<b>92</b>	<b>0</b>	<b>56%</b>	<b>0%</b>
0	0	0	0%	0%
1,104	192	0	17%	0%
493	22	0	4%	0%
<b>1,597</b>	<b>214</b>	<b>0</b>	<b>13%</b>	<b>0%</b>
661	99	0	15%	0%
164	0	0	0%	0%
111	94	0	85%	0%
<b>936</b>	<b>193</b>	<b>0</b>	<b>21%</b>	<b>0%</b>
0	0	0	0%	0%
256	100	0	39%	0%
203	0	0	0%	0%
<b>459</b>	<b>100</b>	<b>0</b>	<b>22%</b>	<b>0%</b>
62	31	0	50%	0%
<b>62</b>	<b>31</b>	<b>0</b>	<b>50%</b>	<b>0%</b>
71	37	0	52%	0%
<b>71</b>	<b>37</b>	<b>0</b>	<b>52%</b>	<b>0%</b>
5,372	2,621	0	49%	0%
<b>5,372</b>	<b>2,621</b>	<b>0</b>	<b>49%</b>	<b>0%</b>
<b>5,350,530</b>	<b>3,326,888</b>	<b>121,506</b>	<b>62%</b>	<b>2%</b>
		<b>Goal</b>	<b>38%</b>	