

DATE: August 20, 2019
FROM: Lynn R. Littlejohn
RE: Las Vegas Stadium
Community Benefits Plan Report – July 2019

SBE Program

- The SBE project goal is 15%.
- The current SBE participation is 21%.
- Approximately \$1.1 billion dollars of work has been awarded with \$231 million committed to SBE firms.
- 119 different SBE firms have been awarded work on the project; 41 with multiple contracts.
- 53 different WMBE firms have been awarded work with contracted value of \$49,382,654
- 71% of all firms awarded work on the project are Nevada based.

Workforce Diversity

- The workforce goal is 38% minority and female.
- The workforce participation is 62% minority/female and 2% veteran with approximately 2,371,060 hours worked through July.

Community Engagement and Outreach

- The project sponsored 5 high school student interns this summer.
- The companies that employed the students included:
 - Mortenson|McCarthy,
 - Derr & Isbell,
 - PCI,
 - Harris Mechanical
 - Gephart-Morse.
- The students were exposed to all facets of the project and the construction industry in general.
- The internship was for a period of 8 weeks and the students were paid \$10/hr.



Attached are the SBE and workforce participation reports.

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Lewis K. Construction	Fencing Repairs	SBE	\$ 19,360	\$ 19,360	100%	\$ 21,838	100%	\$ 21,838		\$ 21,838	\$ -
	NV	Nevada Water Trucks	Track Out Pad Installation	SBE	\$ 10,000	\$ 10,000	100%	\$ 9,903	100%	\$ 9,903		\$ 9,903	\$ -
	NV	Amazon Masonry	Dust Control	SBE/MBE	\$ 10,000	\$ 10,000	100%	\$ 11,495	100%	\$ 11,495		\$ 11,495	\$ -
	NV	Tab Contractors, Inc.	Trailer Set-up & Geotech Fault Study	Other	\$ 748,450	\$ 490,567	66%	\$ 908,200	60%				\$ 862,790
	NV	Boulder Sand & Gravel	Aggregates	SBE						\$ 10,900		\$ 9,815	
	NV	JS & S Surveying	Surveying	SBE/MBE						\$ 28,190		\$ 20,088	
	NV	M Con	Utilities	SBE/MBE						\$ 402,693		\$ 401,133	
	NV	Olson Precast Co.	Concrete Manhole	SBE						\$ 14,738		\$ 14,738	
	NV	Acme Electric	Street Light Repairs	Other							\$ 4,033	\$ -	\$ 4,033
	NV	Nevada Tap Master	Hot Taps	SBE						\$ 1,560		\$ 1,560	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 595		\$ 595	
	NV	National Trench Safety	Traffic Control	Other							\$ 11,767		\$ 11,767
	NV	Wells Cargo	Cold Mix, Reject Sand, Rock	Other							\$ 3,090		\$ 3,090
	NV	HD White Cap	Equipment Rental	Other							\$ 9,536		\$ 9,536
	NV	Cashman Equipment	Equipment Rental	Other							\$ 5,016		\$ 5,016
	NV	Sunstate	Sewer & Water Materials	Other							\$ 1,793		\$ 1,793
	NV	Ferguson Waterworks	Equipment Rental	Other							\$ 84,388		\$ 84,388
	NV	United Rentals	Concrete	Other							\$ 20,386		\$ 20,386
	NV	Nevada Ready Mix	Equipment Rental	Other							\$ 7,954		\$ 7,954
	NV	Ahern Rentals	Trucking Materials	Other							\$ 2,474		\$ 2,474
	NV	Werdco	Trucking Materials	Other							\$ 2,764		\$ 2,764
	NV	Diaz Trucking	Trucking Materials	Other							\$ 385		\$ 385
	NV	Boulder Sand & Gravel	Type II	SBE						\$ 7,717		\$ 7,717	\$ -

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Hernandez Trucking	Trucking Materials	Other							\$ 2,026		\$ 2,026
	NV	HD Barricade	Traffic Control	Other							\$ 8,575		\$ 8,575
	NV	MMC, Inc.	Vactoring	Other							\$ 10,000		\$ 1,950
	NV	A-1 Concrete Cutting	Saw Cutting/Core Drilling/Demo	SBE/MBE						\$ 75,000		\$ 360	
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 31,200		\$ 29,710
	NV	Nevada Water Trucks	SWPPP & Dust Control Services	SBE	\$ 494,460	\$ 494,460	100%	\$ 2,153,626	100%	\$ 2,153,626		\$ 1,941,316	
	NV	Cashman Professional	Photography	SBE	\$ 37,800	\$ 37,800	100%	\$ 37,800	100%	\$ 37,800		\$ 93,113	
	NV	Eros Environmental	SWPPP Inspections	SBE	\$ 18,195	\$ 18,195	100%	\$ 18,195	100%	\$ 18,195		\$ 10,395	
	NV	Preventive Measures	Site Security	SBE	\$ 100,000	\$ 100,000	100%	\$ 100,000	100%	\$ 100,000		\$ 160,866	
	MN	Danny's Construction	Field Tray Mock-up	WBE	\$ 147,000	\$ -		\$ 147,000					\$ 139,650
	TX	Derr & Isbell Construction	Personnel Hoist	Other	\$ 2,799,134	\$ 419,870	15%	\$ 2,064,410	31%				\$ 1,659,467
	NV	A&N Custom Fabrication	Misc. Metals	SBE						\$ 568		\$ 568	
	TX	Beck Steel	Misc. Steel	Other							\$ 17,963		\$ 17,963
	NY	Extra Mile Transportation	Misc. Steel Items	Other							\$ 30,000		\$ -
	NV	Fastenal	Mast Tools & Fasteners	Other							\$ 8,099		\$ 8,099
	NV	Hershberger Bros Welding	Mast Installation	SBE						\$ 944		\$ 944	
	NV	Steel Partners	Fabrication of Bracing/Bridges	SBE						\$ 633,398		\$ 633,398	
	TX	Walter P Moore	Construction Engineering & Design	Other							\$ 90,445		\$ 90,445
1.01	WI	Merrill Iron & Steel	Structural Steel	Other	\$ 179,413,551	\$ 26,912,032	15%	\$ 235,741,213	16%				\$ 210,781,017
	TX	Derr & Isbell Construction	Steel Erection	Other							\$ 93,840,872		\$ 73,025,384
	NV	Reliable Crane Service	Crane Operation & Maintenance	SBE						\$ 9,900,000		\$ 5,320,460	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 1,000,000		\$ 990,668	
	NV	Union Erectors, LLC	Steel Erection	SBE						\$ 2,500,000		\$ 2,084,743	
Page 2 of 22		Derr & Gruenewald Construction	Steel Erection	Other							\$ 1,000,000		

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CA	The Herrick Corporation	Steel Erection	Other							\$ 500,000		
	IN	Aarbee Structures	Detailing Services	Other							\$ 7,111,619		\$ 7,111,619
	MT	ADF International	Various Fabrication Scope	Other							\$ 8,195,718		\$ 6,741,695
	OR	Albina Pipe Bending	Bending Service	Other							\$ 28,708		\$ 28,708
	MI	Alro Steel Corporation	Raw Material Supply	Other							\$ 21,253		\$ 21,253
	WI	Amston Supply	Trailer Rental	Other							\$ 228,069		\$ 228,069
	DE	Arcelormittal International	Raw Material Supply	Other							\$ 573,987		\$ 573,987
	IL	Arcelormittal USA	Raw Material Supply	Other							\$ 187,422		\$ 187,422
	NC	Armstrong Transport Group	Freight	Other							\$ 407,923		\$ 407,923
	IL	Atlas Tube	HSS Tube & Pipe	Other							\$ 1,847,527		\$ 1,847,527
	TN	Avenger Logistics	Freight	Other							\$ 941,517		\$ 941,517
	CO	AZZ Galvanizing Denver	Galvanizing	Other							\$ 26,809		\$ 26,809
	WI	Baum Machine	Machining	Other							\$ 303,662		\$ 301,703
	TX	Bedrock Logistics	Freight	Other							\$ 513,346		\$ 513,346
	AZ	Bell Street	Fabrication Subcontractor	Other							\$ 1,373,596		\$ 1,373,596
	IL	Black Diamond Pipe & Tube	Raw Material Supply	Other							\$ 141,790		\$ 141,790
	MO	Bourne Logistics Management	Freight	Other							\$ 17,035		\$ 17,035
	CO	Brown Strauss Co.	Raw Material Supply	Other							\$ 585,914		\$ 585,914
	IL	Chapel Steel	Material Supply	Other							\$ 134,748		\$ 134,748
	IL	Chicago Metal Rolled Products	Rolled Materials	Other							\$ 22,420		\$ 22,420
	VA	Cives Corporation	Fabrication Subcontractor	Other							\$ 826,739		\$ 802,884
	WI	Computerized Structural Design	Connection Design Services	Other							\$ 136,250		\$ 136,250
	SC	Con-Serv Inc.	Raw Material Supply	Other							\$ 257,022		\$ 257,022
	WA	Corona Stud & Deck	Deck Supply & Installation	Other							\$ 5,952,613		\$ 4,229,669
	IL	Custom Fab & Coatings	Fabrication Subcontractor	Other							\$ 992,542		\$ 942,915
	WI	D&S Machine Service, Inc.	Machining	Other							\$ 115,766		\$ 115,766
	SC	Erico International Corp.	Fasteners	Other							\$ 17,399		\$ 17,399
	NV	Fasco	Fastener Supply & Delivery	SBE						\$ 3,031,885		\$ 3,031,885	
	IL	FHS Consulting	Testing Service	Other							\$ 16,245		\$ 16,245

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	MN	Gephart Morse	Temp Power	Other							\$ 46,318		\$ 46,318
	MT	HCA Transport	Freight	Other							\$ 384,997		\$ 384,997
	CA	The Herrick Corp.	Fabrication Subcontractor	Other							\$ 3,223,914		\$ 3,150,101
	NV	Hershberger Bros Welding	Misc. Fabrication Services	SBE						\$ 2,708,901		\$ 2,708,901	
	MO	Hillsdale Fabricators	Fabrication Subcontractor	Other							\$ 265,388		\$ 265,388
	OK	Hilti	Anchors/Anchor Rods	Other							\$ 80,615		\$ 80,615
	AL	Independence Tube Corp.	Material Supplier	Other							\$ 91,438		\$ 91,438
	IL	Infra Metals	W, HSS, Plate, Raw Materials	Other							\$ 221,158		\$ 221,158
	UT	Interstate Gratings	Grating Supply	Other							\$ 408,459		\$ 408,459
	UT	Intsel Steel West	Raw Material Supply	Other							\$ 321,877		\$ 321,877
	AZ	JV Driver	Fabrication Subcontractor	Other							\$ 2,780,813		\$ 2,558,168
	OH	Kenilworth Steel Co.	Raw Material Supply	Other							\$ 134,898		\$ 134,898
	KS	King of Freight LLC	Freight	Other							\$ 611,873		\$ 605,273
	IL	Kloeckner Metals - Chicago	Material Supplier	Other							\$ 384,352		\$ 384,352
	IA	Kloeckner Metals - Dubuque	Material Supplier	Other							\$ 110,840		\$ 110,840
	IL	Leeco Steel, LLC	Raw Material Supply	Other							\$ 948,552		\$ 948,552
	MN	LeJeune Steel Company	Fabrication Subcontractor	Other							\$ 520,577		\$ 520,577
	OK	Love's Solutions	Freight	Other							\$ 53,098		\$ 53,098
	TX	Madden Bolt Corp.	Anchor Rod Assemblies	Other							\$ 4,992		\$ 4,992
	WI	Max Weiss	Rolled Materials	Other							\$ 123,400		\$ 123,400
	CA	McKinney Trailer Rentals	Trailer Rental	Other							\$ 233,416		\$ 233,416
	FL	Metals USA	Raw Material Supply	Other							\$ 40,508		\$ 40,508
	NV	Metro Trailer Leasing	Trailer Rental	Other							\$ 110,987		\$ 110,987
	MO	Milestone Trailer Leasing	Trailer Rental	Other							\$ 88,549		\$ 92,183
	NV	Mori Consulting	Raw Material Procurement	SBE/MBE						\$ 14,200,275		\$ 14,200,275	
	WI	Monarch LLC	Machining	Other							\$ 14,770		\$ 14,770
	MO	Murphy Hoffman	Freight	Other							\$ 301,820		\$ 301,820
	AL	NAFCO	Fabrication Subcontractor	Other							\$ 2,396,994		\$ 2,396,994
	OH	Nelson Stud Welding	Weld Studs	Other							\$ 8,961		\$ 8,961
Page 4 of 22		Niles Industrial Coatings	Touch-up Field Painting & Cleaning	Other							\$ 2,624,559		\$ 1,069,051

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	NP Tropicana LLC	Lot Rentals	Other							\$ 241,000		\$ 241,000
	SC	Nucor Steel Berkeley	Raw Material	Other							\$ 120,133		\$ 120,133
	AR	Nucor Yamato Steel	WF Beams, Raw Material	Other							\$ 1,520,127		\$ 1,520,127
	AL	NuSteel Fabricators	Fabrication Subcontractor	Other							\$ 1,042,123		\$ 943,156
	IL	O'Brian Steel Service Co.	Raw Material	Other							\$ 276,744		\$ 276,744
	NC	Old Dominion Freight Line	Freight	Other							\$ 44,080		\$ 44,080
	IL	Olympic Steel	Material Supply	Other							\$ 155,736		\$ 155,736
	CA	PDM Steel Services	Material Supply	Other							\$ 212,263		\$ 212,263
	KS	PKM Steel Service	Fabrication Subcontractor	Other							\$ 737,467		\$ 737,467
	PA	PPG Industries	Raw Material	Other							\$ 1,284,657		\$ 1,284,657
	MO	Proenergy Crafts	Tradesmen	Other							\$ 263,399		\$ 263,399
	CA	RBC Lubron Bearing Systems	Bearing Supplier	Other							\$ 201,219		\$ 201,219
	WI	Russell Metals Williams Bahcall	Material Supply	Other							\$ 207,874		\$ 207,874
	NV	Ryan Transportation	Freight	Other							\$ 34,891		\$ 34,891
	AL	Saginaw Pipe Company	Raw Material Supply	Other							\$ 207,297		\$ 207,297
	TX	Service Steel Warehouse	Raw Material Supply	Other							\$ 63,419		\$ 63,419
	MO	South Side Machine Works	Machining	Other							\$ 21,050		\$ 21,050
	WI	SPE, Inc.	Tradesmen	Other							\$ 154,203		\$ 154,203
	SE	SSAB/IPSCO	Material Supplier	Other							\$ 2,291,647		\$ 2,291,647
	KS	Steel & Pipe Supply	W, HSS, Plate, Raw Materials	Other							\$ 133,645		\$ 133,645
	IN	Steel Dynamics	W, C, L, Raw Materials	Other							\$ 117,455		\$ 117,455
	LA	Steel Fabricators of Monroe	Fabrication	Other							\$ 1,078,944		\$ 978,944
	NV	Steel Partners	Stair Supply	SBE						\$ 1,217,747		\$ 1,203,534	
	MO	Steelman Transportation	Freight	Other							\$ 37,498		\$ 37,498
	TX	STI Group, Inc.	Fabrication Subcontractor	Other							\$ 4,117,644		\$ 2,823,156
	WI	Strohwig Industries	Machining	Other							\$ 1,116,364		\$ 1,100,778
	OH	TQL	Freight	Other							\$ 315,520		\$ 315,520
	NV	Tradesmen International	Tradesmen	Other							\$ 43,832		\$ 43,832
	IN	Triad Metals International	Raw Material Supply	Other							\$ 108,589		\$ 108,589

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	MO	Tubular Steel	HSS Tube & Raw Materials	Other							\$ 3,385,010		\$ 3,385,010
	NV	Union Erectors	Field Repairs	SBE						\$ 2,245,928		\$ 1,214,675	
	KS	Unique Metal Fabrications	Fabrication Subcontractor	Other							\$ 2,383,104		\$ 2,383,104
	TX	Universal Steel America	Material Supplier	Other							\$ 13,118		\$ 13,118
	OH	US Logistics LLC	Freight	Other							\$ 253,804		\$ 253,804
	AZ	VDS West	Fabrication Subcontractor	Other							\$ 2,776,461		\$ 2,776,461
	CA	West Coast Inspections	Shop Inspection Services	Other							\$ 2,338,911		\$ 2,338,911
	FL	Worldwide Specialty Logistics	Freight	Other							\$ 1,264,890		\$ 1,264,890
	NV	Xtra Lease LLC	Trailer Rental	Other							\$ 1,115,648		\$ 1,115,648
	WI	Zalk Josephs Fabricators	Fabrication	Other							\$ 124,767		\$ 110,025
	WI	ZMAC Transportation Solutions	Freight	Other							\$ 18,625		\$ 18,625
	NV	Southwest Specialty Coatings	Touch-up Field Painting & Cleaning	SBE						\$ 500,000			
1.02a	NJ	Vector Foiltec	ETF Roofing System	Other	\$ 29,701,944	\$ 4,455,292	15%	\$ 32,685,186	15%	\$ 4,892,288			\$ 19,612,665
	CA	Walter P Moore	Professional Engineering	Other							\$ 825,700		\$ 825,700
	IT	Cimolai S.P.A.	Material Supplies	Other							\$ 6,435,750		\$ 5,393,423
	NV	Union Erectors	Material Supplies	SBE						\$ 2,000		\$ 1,969	
	NV	Reliable Crane Services	Equipment & Storage	SBE						\$ 8,490		\$ 8,490	
1.02b	VA	Freyssinet, Inc.	Cable Net Roof Support	Other	\$ 31,600,000	\$ 4,740,000	15%	\$ 34,074,717	15%				\$ 18,906,816
	CH	Fatzer AG	Manufacture & Supply of Fully Locked coil Ropes	Other							\$ 3,848,988		\$ 3,201,751
	DE	Bollinger & Grohmann International	Design Services	Other							\$ 431,332		\$ 371,800
	MO	Thornton Tomasetti	Structural Engineering	Other							\$ 175,831		\$ 175,831
	NV	Kordt Engineering	PE Services of Permanent Works	SBE						\$ 74,700		72,200.00	
	IT	CAVE S.R.L.	Manufacture & Supply of Cable Clamps	Other							\$ 284,881		\$ 161,564
	CH	HFE	Manufacture & Supply of Cable Struts	Other							\$ 476,084		\$ 476,084
	CH	CHINA Grand Engineering	Manufacture & Supply of Temporary Work Steel	Other							\$ 894,626		\$ 811,625
	NV	TV Transport	Yard - Rental, Security & Storage	SBE						\$ 315,000		217,798.00	
	NV	Vision Construction Services	Crane Rental	SBE						\$ 1,615,000		56,740.00	
	NV	Steel Partners, LLC	Installation	SBE						\$ 2,690,700		903,292.00	
	NV	Rigging International Group	Rope Access	SBE						\$ 422,660			
	NV	Southwest Specialty Coatings	Painting Struts	SBE						\$ 133,500		30,038.00	
	LA	Aggreko, LLC	Electrical Supply	Other							\$ 140,000		
Page 6 of 22	TX	Roll-Lift USA, Inc.	Provide Equipment	Other							\$ 355,160		

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Desert Lumber	Supply Lumber	Other							\$ 75,000		49,837.00
	NV	Trinity Land Surveying, Inc.	Land Surveyor	SBE/WBE						\$ 30,000			
1.03	NV	Sunstate Companies, LLC	PreCast	Other	\$ 25,129,767	\$ 3,769,465	15%	\$ 29,698,162	18%				\$ 22,032,087
	NV	Expansion Specialties	Caulking of PreCast	SBE/VBE						\$ 205,000		\$ 91,675	
	NV	GM Construction, LLC	Erection of PreCast	Other							\$ 4,883,331		\$ 1,842,831
	NV	GM Construction, LLC	Erection of PreCast	SBE						\$ 2,125,179			
	NV	GM Construction, LLC	Erection of PreCast - Upper Bowl	SBE						\$ 2,245,641		\$ 1,815,446	
	NV	Westside Building Materials	Supplier	Other							\$ 1,000		\$ -
	NV	Lowe's	Supplier	Other							\$ 1,000		\$ -
	NV	Reliable Steel	Stud & Shield Welding	SBE						\$ 260,000		\$ 467,625	
	CA	United Rentals Northwest	Rental	Other							\$ 50,000		\$ 5,603
	OH	Tru-Fit Products of Utah	Field Supplies	Other							\$ 36,886		\$ 36,886
	NV	Fasteners	Field Supplies	Other							\$ 10,550		\$ 10,550
	UT	DJB Gas Service	Fuel	Other							\$ 2,500		\$ 637
	NV	Curtis Steel	Material	Other							\$ 50,000		\$ 619
	CA	California Tool Welding	Weld Supplies	Other							\$ 9,671		\$ 9,671
	NV	CES	Field Supplies	Other							\$ 2,000		\$ 959
	NV	AXT Transportation	Fuel	Other							\$ 20,000		\$ 1,533
	CA	Airgas West	Welding Gas	Other							\$ 2,500		\$ 541
	NV	Ahern Rentals	Rental	Other							\$ 50,000		\$ 20,530
	CT	CS Unitec, Inc.	Field Supplies	Other							\$ 2,500		\$ 555
	NV	Home Depot	Field Supplies	Other							\$ 5,500		\$ 698
	NV	Red-O-Arc Welding	Field Equipment	Other							\$ 16,549		\$ 16,549
	NV	Southern Nevada Welding	Field Supplies	Other							\$ 5,500		\$ 241
	NV	PR Diamond Products	Field Small Tools	Other							\$ 2,000		\$ 724
	NV	Dielco Crane Services	Crane Services & Hydraulic Lifts	Other							\$ 520,508		\$ 520,508
	NV	Abatix	Supplier	Other							\$ 50,000		\$ 36,663
	WA	Amazon	Supplier	Other							\$ 916		\$ 916
	NV	Concrete Accessories	Supplier	SBE						\$ 50,000		\$ 12,078	
	NV	BC Rope & Rigging	Supplier	SBE						\$ 1,894		\$ 1,894	
	NV	Copper State Bolt & Nut Co.	Supplier	Other							\$ 5,000		\$ 70
	NV	Core T Trucking	Supplier	Other							\$ 350		\$ 350
	NV	Fasteners, Inc.	Supplier	Other							\$ 50,000		\$ 34,937
	NV	Cutting Edge	Supplier	Other							\$ 1,000		\$ 455
	NV	Harbor Freight Tools	Supplier	Other							\$ 1,000		\$ 348
	NV	HD Supply Waterworks	Supplier	Other							\$ 3,000		\$ 1,653
	NV	McFadden-Dale Hardware	Supplier	Other							\$ 500		\$ 213
	MN	M.A. Mortenson Co.	Supplier	Other							\$ 180,723		\$ 180,723

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Kuker Ranken Vegas	Supplier	Other							\$ 500		\$ 182
	NV	McIntosh Communications	Supplier	Other							\$ 6,074		\$ 6,074
	NV	Mobile Mini	Supplier	Other							\$ 15,000		\$ 7,453
	NV	Mobile Materials	Supplier	Other							\$ 10,000		\$ 4,425
	NV	Senergy Petroleum	Supplier	Other							\$ 100,000		\$ 23,079
	NV	Silver State Rope & Rigging	Supplier	Other							\$ 161,328		\$ 162,948
	NV	Steel Edge	Supplier	SBE						\$ 150,000		\$ 20,617	
	NV	Precision Aggregate Products	Supplier	SBE						\$ 40,000		\$ 11,661	
	OK	Hilti, Inc.	Supplier	Other							\$ 1,000		\$ 196
	NV	JS&S Surveying, Inc.	Suveying	SBE/MBE						\$ 177,408		\$ 46,771	
	NV	Home Depot	Supplier	Other							\$ 1,000		\$ 111
	IL	U-Line	Supplier	Other							\$ 5,000		\$ 4,001
	NV	Monsen Engineering	Supplying Engineering Equip	Other							\$ 30,000		\$ 26,424
	IL	Reddaway, Inc.	Freight Charges	Other							\$ 2,000		\$ 435
	NV	JLB Land Surveying, LLC	Supplier	Other							\$ 13,215		\$ 13,215
	NV	Standard Steel, LTD	Welding	Other							\$ 139,016		\$ 139,016
	NV	Commercial Hardward	Consumables	Other							\$ 500		\$ 36
	NV	Fasteners, Inc.	Consumables	Other							\$ 2,500		\$ 829
	NV	Terrible Herbst	Water/Ice	Other							\$ 2,500		\$ 582
	NV	Home Depot	Small Tools	Other							\$ 3,000		\$ 606
	NV	McFadden Dale Hardware	Consumables	Other							\$ 2,500		\$ 648
	NV	Praxair, Inc.	Consumables	Other							\$ 15,000		\$ 7,152
	NV	Walmart	Ice/Water	Other							\$ 500		\$ 34
	NV	United Rentals	Equipment Rental	Other							\$ 5,000		\$ 1,968
	NM	Heatly Engineering	Design/Engineering of PreCast	Other							\$ 1,455,554		\$ 1,455,554
	NV	Western Pacific Precast, LLC	Precast Elements	Other							\$ 16,590,904		\$ 11,896,951
1.04/1.05	MN	Harris Companies	Mechanical & Plumbing	Other	\$ 121,500,000	\$ 18,225,000	15%	\$ 130,934,166	21%				\$ 75,076,201
	NV	Maui One Excavating	Trenching, Excating & Hauling	SBE/MBE						\$ 2,360,501		\$ 1,701,721	
	NV	Lone Mountain Excavation	Site Prep	Other							\$ 2,098,170		\$ 985,743
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 50,000		\$ 13,065	
	NV	C-Los Industries	Warehouse Lease to Erect Oval Mock-up	SBE/MBE						\$ 5,412		\$ 5,412	
	NV	Mechanical Equipment Reps	Provide Computer Room AC Units	SBE/MBE						\$ 246,431			
	NV	Corporate Air Mechanical Services	Furnish 3 Pump Skids, 2 Head Exhcangers, 6 Domestic Heat Exchangers, 1 Triplex Booster Pump Package, 2 Rolairtrols...	SBE						\$ 954,100		\$ 813,060	
	NV	Corporate Air Mechanical Services	Furnish 6 Cell Stainless Cooling Tower w/Free Cooling and Single Flange Inlet	SBE						\$ 597,274		\$ 23,468	
Page 8 of 22	NV	Corporate Air Mechanical Services	7 Boilers	SBE						\$ 403,133		\$ 372,690	

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Corporate Air Mechanical Services	Supplies - Fans & PCU's	SBE						\$ 1,790,360		\$ 1,793,417	
	NV	Corporate Air Mechanical Services	Furnish 35 Electric Water Heaters & 7 ASME 125# Storage Tanks	SBE						\$ 181,418		\$ 52,624	
	NV	Corporate Air Mechanical Services	Provide 1 Lot Fabric Duct (Ductsox) & Associated hangers	SBE						\$ 1,021,488			
	NV	Corporate Air Mechanical Services	Provide 26 Fire Smoke Dampers, 48 Fire Dampers & 6 Silencers	SBE						\$ 87,400			
	NV	Corporate Air Mechanical Services	Provide 1 Lot Metal-Fab UL Listed Grease Duct, 1 Lot Metal-Fab UL Listed General Exhaust Flue, & 1 Lot Metal Fab UL Listed boiler Exhaust Flue	SBE						\$ 2,444,744			
	NV	LTSA, LLC	Furnish air Handling Units;VAV's & BCU's	SBE						\$ 6,851,295		\$ 6,600,851	
	NV	LTSA, LLC	Provide 26 Variable Frequency Drives with 3% Line Reactors & 20 Passive Harmonic Filters	SBE						\$ 280,788			
	MN	Trane U.S., Inc.	Furnish & Install BAS Mechanical Control System	Other							\$ 2,917,781		\$ 809,068
	NV	Lawyer Mechanical Services	HVAC Controls Installation	SBE						\$ 1,715,296			
	NV	Precision Automation	Low Voltage Controls HVAC Controls Installation	SBE						\$ 870,433			
	NV	Advanced Controls & Electric	Low Voltage HVAC Controls Installation	SBE						\$ 500,000			
	NV	Ideal Supply Company	Provide all Galvanized Victaulic Fittings Supplies	SBE						\$ 2,374,093		\$ 1,860,063	
	NV	Energy Mechanical Insulation	Furnish & Install Plumbing Insulation	SBE/WBE						\$ 596,715		\$ 263,969	
	NV	Energy Mechanical Insulation	Furnish & Install Piping Insulation	SBE/WBE						\$ 1,335,305		\$ 461,775	
	NV	Energy Mechanical Insulation	Furnish & Install Mechanical Insulation	SBE/WBE						\$ 739,403		\$ 63,269	
	NV	Energy Mechanical Insulation	Furnish & Install All Fire-Stopping on all Plumbing, Piping & Mechanical Systems	SBE/WBE						\$ 604,072		\$ 113,916	
	NV	Superior Duct Fabrication	Fabricate & Supply all round ductwork Fittings	Other							\$ 1,070,506		\$ 291,854
	NV	Mesa Mechanical	Beverage Conduite & CO2 Branch Lines	SBE/WBE						\$ 700,000			
	IL	BevStream Corp.	Beverage Conduit System & CO2 Branch lines	Other							\$ 1,717,000		
	NV	Mesa Mechanical	Beverage Piping Install	SBE/WBE						\$ 612,000			
	NV	Spider	Swing Stages	Other							\$ 38,278		
1.06 & 4.08	NV	Gephart/Morse	Electrical & Low Voltage	Other	\$ 85,793,108	\$ 13,087,750	15%	\$ 137,064,765	15%	\$ 6,030,629			\$ 47,507,080
	NV	Morse Electric											
	NV	A-1 Concrete	Concrete & Excavation	SBE/MBE						\$ 127,418		\$ 127,418	
	NV	MMC	Hydro Excavating	Other							\$ 10,450		\$ 10,450
Page 9 of 22		Pyrocom	Sprinkler Monitoring Dialer	SBE/WBE						\$ 8,860		\$ 8,860	

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Hampton Tedder Electric	Electrical Testing	Other							\$ 1,250		\$ 1,250
	NV	Lone Mountain Excavation	Excavation	Other							\$ 2,024,785		\$ 1,972,989
	NV	Live Electric	Electrical	SBE/WBE						\$ 71,700		\$ 71,700	
	NV	Westland State	Parking	Other							\$ 748,933		\$ 748,933
	NV	The Tiberti Fence Company	Drilling	SBE						\$ 22,282		\$ 21,971	
	NV	Main Electric	Electrical Supplier	Other							\$ 1,297,440		\$ 1,012,538
	NV	Codale Energy	Electrical Supplier	Other							\$ 1,425,396		\$ 460,701
	CA	Industrial Electric Mftg	Electrical Distribution	Other							\$ 5,735,340		\$ 4,997,050
	NV	CESS	Generator/PDV's/Transfer Switches	SBE/MBE						\$ 1,719,645		\$ 692,799	
	NV	CESS	Show Power, Broadcast Truck Power, Pedestals	SBE/MBE						\$ 200,747			
	NV	National Field Services	Electrical Acceptance Testing & Studies	Other							\$ 311,650		\$ 138,000
	NV	General Design & Const.	Fabrication	SBE						\$ 44,502		\$ 44,502	
	NV	Valley Steel	Unload and set Electrical Gear	SBE/WBE						\$ 31,350		\$ 31,350	
	NV	Coherent Design	AV Design Assist, Testing & Commissioning	SBE						\$ 168,000		\$ 11,200	
	NV	Johnson Controls Fire Protection	Fire Alarm System	Other						\$ -	\$ 4,557,823		\$ 501,290
	PA	Tait Towers Manufacturing, LLC	Design Development for Speaker Array Rigging	Other							\$ 24,150		
	NV	Clinton Nevada, LLC	Supply Commscope Cable	SBE						\$ 1,311,739			
	NV	Well Equipment, Inc.	Supply Low Voltage Cabling Materials & Equipment	SBE						\$ 1,112,994			
	BC	Global Rope Access	Speakers	Other							\$ 15,313		
	MN	Gephart Electric, Inc.											
	MN	Border States Supply	Electrical Supplies	Other							\$ 11,698		\$ 10,257
	NV	CESS	Cable Tray/Interior & Sports Lighting	SBE/MBE						\$ 8,061,992		\$ 284,780	
	IL	Global Equipment Company, Inc.	Electrical Supplies	Other							\$ 16,861		\$ 10,397
	MN	Graybar Electric Supply	Electrical Supplies	Other							\$ 23,910		\$ 23,695
	NV	Las Vegas Lighting	Feeder Cable & Branch Wire	SBE/MBE						\$ 1,343,141		\$ 43,842	
	NV	Live Electric	Generator Distribution Feeds - Quad A, B, C & D	SBE/WBE						\$ 304,716			
	MN	MA Mortenson	Equipment Rental	Other							\$ 801,684		\$ 110,250
	CO	National Lightning Protection	Lightning Protection System	Other							\$ 127,040		
	MN	Povolny Specialties	Electrical Supplies	Other							\$ 36,610		\$ 36,610
	MN	Viking Electric Supply	Electrical Supplies	Other							\$ 6,590		\$ 6,556
	NV	Rosendin	Install MV Cables, Install & Terminate 600V Cables	Other							\$ 89,640		
	MN	Total Tool Supply, Inc.	Electrical Material	Other							\$ 19,599		\$ 4,792
	NV	Nedco Supply	Electrical Supplies	Other							\$ 44,641		
	NV	Fastener & Supply Co., Inc	Electrical Supplies	Other							\$ 27,063		

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
1.07	NV	Desert Fire Protection, LP	Fire Protection	Other	\$ 14,200,000	\$ 2,130,000	15%	\$ 14,451,524	15%	\$ 250,967			\$ 5,048,053
	NV	TAB Contractors	Underground Fire Line	Other							\$ 115,655		\$ 100,475
	NV	Jcord Construction	GPR & Core Drill	SBE						\$ 19,125		\$ 19,125	
	NV	JS&S Inc.	Fire Sprinkler Layout with Trimble	SBE/MBE						\$ 6,312		\$ 6,312	
	NV	Lucky Transportation	Transportation	SBE						\$ 86,000		\$ 38,886	
	NV	Energy Mechanical Insulation	Fire Caulking & Insulation of Pipe	SBE						\$ 42,100		\$ 17,784	
	NV	Monsen Engineering Services	Plotter & Printing Supplies	SBE						\$ 3,000		\$ 2,577	
	NV	Silver State Marketing Group	Supply bulk Fire Sprinkler Material & Pipe & Fittings	SBE						\$ 1,760,225		\$ 730,666	
	NV	Sin City Portables, LLC	Portable RestRoom Rentals	SBE						\$ 2,000			
	NV	Lone Mountain Excavation	South FDC Underground	Other							\$ 73,715		\$ 73,715
	NV	Carefree Catering	Site Water Delivery	SBE						\$ 2,000		\$ 910	
	NV	Ice Now NV, LLC	Ice & Water	SBE						\$ 8,000			
1.08/1.09	NV	Enclos Corp.	Exterior Curtainwall/Ribbon Rainscreen	Other	\$ 97,194,122	\$ 14,620,335	15%	\$ 100,186,098	17%				\$ 37,895,452
	NV	Innova Technologies	Structural Engineering/Material Mock-up	SBE/MBE						\$ 14,618		\$ 14,618	
	NV	Union Erectors	Steel Structure & Install Material Mock-up	SBE						\$ 20,717		\$ 20,717	
	NV	Affordable Federal Services	Misc. Construction Services	SBE						\$ 9,845,714		\$ 4,900,224	
	NV	Walters & Wolf	Storefront	Other							\$ 2,041,571		
	NV	Hershberger Bros Welding	Curtainwall Anchor & Steel Clips	SBE						\$ 1,541,068		\$ 1,503,001	
	NV	FASCO	Fasteners	SBE						\$ 650,000		\$ 260,677	
	TX	Baker Metal	CW Metal	Other							\$ 6,421,181		\$ 4,116,160
	NV	Expansion Specialties	Exterior Expansion Joint System	SBE/VBE						\$ 783,570		\$ 8,075	
	NV	Union Erectors	Operable Door	SBE						\$ 4,407,100		\$ 279,058	
	CA	Railworks Track Service	Welding on back for Operable Doors	Other							\$ 50,400		
1.10	NV	KONE	Elevator & Lifts	Other	\$ 17,942,010	\$ 1,435,361	8%	\$ 18,147,259	8%	\$ 425,281			\$ 6,901,698
	NV	Hightower Trucking, Inc.	Warehouse/Logistics Support	SBE/MBE						\$ 955,000		\$ 855,604	
	NV	Storage on Wheels, Inc.	Jobsite Trailer	Other							\$ 15,000		\$ 2,380
	NV	CESS	Misc. Electrical Supplies	SBE/MBE						\$ 71,500		\$ 5,866	
2.01a	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE	\$ 38,770	\$ 38,770	100%	\$ 71,251	100%	\$ 71,251		\$ 71,251	

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
2.01f	NV	Marnell Masonry	Box Culvert - Masonry	SBE	\$ 33,198	\$ 33,198	100%	\$ 33,198	100%	\$ 33,198		\$ 33,198	
2.01h	NV	Sahara Concrete	Box Culvert - Site Concrete, Paving & Hardscapes	SBE	\$ 3,678,883	\$ 3,678,883	100%	\$ 4,180,022	100%	\$ 3,919,506		\$ 3,971,021	
	NV	CMC Rebar	Box Culvert - Reinforcing (Supply & Install)	Other							\$ 794,604		\$ 794,604
	NV	Dielco Crane Services	Box Culvert - Crane Work	Other							\$ 107,725		\$ 107,725
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 78,642	\$ -	\$ 78,642	
	NV	A-1 Concrete	Demolition	SBE/MBE						\$ 181,874		\$ 181,874	
2.01k	NV	The Tiberti Fence Company	Box Culvert - Fence	SBE	\$ 256,862	\$ 256,862	100%	\$ 355,201	100%	\$ 346,478		\$ 217,719	
	NV	Flippen's Trenching	143 Holes	SBE						\$ 8,723		\$ 8,723	
2.02/2.03	NV	Tab Contractors	Box Culvert /Earthwork/Site Utilities	Other	\$ 15,258,168	\$ 10,707,010	70%	\$ 27,637,759	43%				\$ 22,698,509
	NV	Brightview Landscape	Box Culvert - Landscape & Irrigation	Other							\$ 21,550		\$ 21,550
	NV	Sanders Construction	Drilling & Blasting	SBE						\$ 2,309,326		\$ 2,193,860	
	NV	JS & S Surveying	Land Survey & Construction Staking	SBE/MBE						\$ 355,590		\$ 170,185	
	NV	A-1 Concrete Cutting	Core Drilling/Concrete Cutting/Demolition	SBE/MBE						\$ 75,000		\$ 64,220	
	NV	M Con, Inc.	Utility Work Installation	SBE/MBE						\$ 435,993		\$ 414,193	
	NV	MMC, Inc.	Hydro Excavating/Vactor	Other							\$ 18,550		\$ 18,550
	NV	Nevada Ready Mix	Concrete	Other							\$ 2,679		\$ 2,679
	NV	Nelson Hiniker Striping	Traffic Control	SBE						\$ 3,240		\$ 3,240	
	NV	Sticha Inc.	Trucking Materials	Other							\$ 1,080		\$ 1,080
	NV	National Trench Safety	Steel Plates & Shoring	Other							\$ 285,000		\$ 259,350
	MO	Core & Main	Water Materials	Other							\$ 29,790		\$ 27,992
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 77,527		\$ 68,555
	NV	Merli Concrete Pumping	Pump Concrete	SBE						\$ 639		\$ 639	
	NV	MMC, Inc.	Hydro Excavating/Pot Holing	Other							\$ 592,377		\$ 592,377
	NV	TAB Contractors	Excavating	Other							\$ 5,000		
	CA	Viking Drillers, Inc.	Abandonment (4) Monitoring Wells	Other							\$ 8,800		\$ 8,800

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Acme Electric	Remove/Replace Street Lights	Other							\$ 310,745		\$ 310,745
	NV	Boulder Sand & Gravel	Gravel base for concrete & asphalt disposal	SBE						\$ 357,361		\$ 271,544	
	NV	Elkhorn Environmental	Trucking/Street Sweeping	SBE						\$ 2,384,021		\$ 2,384,021	
	NV	Donovan Brothers Trucking	Trucking/Haul-Off	SBE						\$ 2,519,432		\$ 2,519,432	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 10,000		\$ 1,827	
	NV	Olson PreCast Company	Install Storm Drain & Sewer MH & Drop Inlets	SBE						\$ 458,591		\$ 196,078	
	NV	Armorock, LLC	Manhole Materials	Other							\$ 325,230		\$ 325,230
	NV	Nevada Tap Master	Wet Tap	SBE						\$ 49,895		\$ 12,065	
	NV	Nevada Water Trucks	Water Truck	SBE						\$ 265,169		\$ 265,169	
	NV	Enco Southwest, Inc.	Pump Controls	SBE						\$ 208,780		\$ 208,780	
	NV	M Con, Inc.	Main Water Line	SBE/MBE						\$ 2,334,561		\$ 1,692,102	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 11,653		\$ 11,653
	NV	MMc Inc.	Vactor/Pothole Services	Other							\$ 4,800		\$ 4,800
	CA	Cashman Equipment Co.	Equipment Rental	Other							\$ 4,478		\$ 4,478
	TX	Aggregate Industries	Type II Supplier	Other							\$ 25,000		\$ 31,657
	MO	Core & Main	Material Supplier	Other							\$ 675,000		\$ 342,574
	NV	National Trench Safety	Shoring/Trench Plates	Other							\$ 25,000		\$ 19,019
	NV	Nevada Ready Mix	Concrete Supplier	Other							\$ 15,000		\$ 11,104
	NV	Rinker Materials	RPC Onsite/Offsite	Other							\$ 108,450		\$ 114,791
	NV	HD Barricade, Inc.	Traffic Control	Other							\$ 2,500		\$ 2,400
	NV	Sticha Inc.	Trucking	Other							\$ 1,394		\$ 1,338
	NV	Las Vegas Paving	Cold Mix	Other							\$ 2,500		\$ 500
	CA	HD White Cap	Safety Supplies	Other							\$ 5,000		\$ 3,888
	NV	Olson Precast Company	8" Meter Vaults	SBE						\$ 62,997		\$ 34,052	
	NV	Las Vegas Paving	Flaggers	Other							\$ 1,006		\$ 1,006

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Wells Cargo, Inc.	Asphalt Patching	Other							\$ 23,680		
	NV	Nelson Hiniker Striping	Striping/Traffic Control	SBE						\$ 104,918		\$ 87,064	
2.05	CA	Malcolm Drilling	Deep Foundations	Other	\$ 8,630,311	\$ 1,588,177	18%	\$ 10,729,892	26%				\$ 10,729,892
	NV	CMC Steel	Reinforcing Steel	Other							\$ 2,200,385		\$ 2,096,926
	NV	Steel Edge, Inc.	Piles	SBE						\$ 457,446		\$ 457,446	
	NV	Precision aggregate Products	Supply Grout for Deep Foundations	SBE						\$ 2,133,225		\$ 2,133,225	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 187,619		\$ 187,619	\$ -
	NV	Dielco Crane Service	Crane Lift Services	Other							\$ 20,353		\$ 20,353
	NV	TAB Contractors	Load Haul-off & Dispose ACIP Spoils	Other							\$ 221,790		\$ 210,700
	NV	Fugro USA Land	Osterberg Cell load testing equipment & services	Other							\$ 205,817		\$ 205,817
	NV	Clark Welding & Fabricating	Welding	Other							\$ 51,702		\$ 51,702
	NV	White Cap	General Building Materials	Other							\$ 44,503		\$ 44,503
	NV	United Rentals	Rental Equipment	Other							\$ 20,791		\$ 20,791
	NV	MMC	Potholing/Vac Truck Work	Other							\$ 1,125		\$ 1,125
2.99/3.99	NV	Mortenson/McCarthy	Structural Concrete	Other	\$ 128,419,469	\$ 19,262,920	15%	\$ 139,546,539	24%				\$ 109,154,811
3.99a	WI	Gateway Forming Systems	Horizontal Formwork	Other							\$ 15,128,319		\$ 15,128,319
	NV	Region 9 Safety	Safety Director	SBE/MBE						\$ 168,341		\$ 168,341	
	NV	Pacific Construction Services	Shoring Rental/Lumber	SBE						\$ 1,213,110		\$ 879,170	
3.99b	NV	CMC Rebar	Reinforcing	Other							\$ 19,776,339		\$ 16,717,447
	NV	Steel Edge, Inc.	Reinforcing Steel	SBE						\$ 5,261,740		\$ 4,957,868	
	NV	Precision Aggregate Products	Concrete	SBE						\$ 14,054,653		\$ 11,223,714	
	NV	Merli Concrete	Concrete Pumping	SBE						\$ 722,421		\$ 715,881	
	NV	Penhall Co.	Demolition	Other							\$ 80,648		\$ 80,648
	NV	Copper State Bolt & Nut Co.	Materials	Other							\$ 5,000		\$ 3,404
Page 14 of 22	NV	Jcord	Demolition	SBE						\$ 1,317,288		\$ 1,201,355	

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Ahern Rentals	Equipment Rental	Other							\$ 40,000		\$ 22,144
	AZ	Sunstate Equipment	Equipment Rental	Other							\$ 5,000		\$ 3,694
	CA	HD Supply	Supplies & Materials	Other							\$ 40,000		\$ 25,480
	NJ	Hilti	Small Tools , Materials & Equipment	Other							\$ 89,199		\$ 89,199
	TX	H & E Equipment	Equipment Rental	Other							\$ 20,000		\$ 6,934
	GA	Herc Rentals	Equipment Rental	Other							\$ 30,000		\$ 15,116
	NV	Lynco Associates	Epoxy & Rebar Embeds	Other							\$ 54,000		\$ 46,420
	IL	CDW Direct, LLC	Technology Equipment	Other							\$ 35,000		\$ 10,933
	NV	Atlas Construction Supply	Column Formwork - Supplies	Other							\$ 1,500,000		\$ 307,628
	NV	BC Wire Rope & Rigging	Rigging Supplies	SBE						\$ 650,000		\$ 349,018	
	NV	Pacific Construction Services	Lumber - Supplier	SBE						\$ 1,000,000		\$ 917,753	
	NV	Construction Testing Services	Professional Services	Other							\$ 100,000		\$ 85,020
	NV	Concrete Accessories	Grout/Concrete - Supplier	SBE						\$ 200,000		\$ 146,656	
	MN	Curtis 1000 Inc.	Materials	Other							\$ 3,450		\$ 1,205
	MN	ESCH Construction Supply	Materials	Other							\$ 3,000		\$ 1,937
	NV	FASCO	Materials	SBE						\$ 100,000		\$ 55,707	
	NV	Fastenal Company	Materials	Other							\$ 2,450		\$ 348
	NV	Fasteners Inc.	Thread Supplier	Other							\$ 200,000		\$ 119,869
	NV	Glove Connection	Safety Equipment & Small Tools	SBE						\$ 300,000		\$ 252,140	
	IL	Grainger	Construction Supplies	Other							\$ 10,000		\$ 5,695
	NJ	Hilti	Small Tools & Epoxy	Other							\$ 500,000		\$ 267,527
	WA	KR	Materials	Other							\$ 20,000		\$ 8,248
	CO	Smalley & Company	Water Stop Supplies	Other							\$ 10,500		\$ 1,505
	NV	White Cap	Materials	Other							\$ 800,000		\$ 761,214
	NV	New Life Office LLC	Workstation Materials	Other							\$ 42,000		\$ 2,944
	PA	Norcen Industries	Materials	Other							\$ 20,000		\$ 1,826

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	NOVA Geotechnical & Inspection	Professional Services	Other							\$ 20,000		\$ 3,250
	MO	Office Essentials	Office Supplies	Other							\$ 2,000		\$ 380
	NV	Staples	Office Supplies	Other							\$ 4,000		\$ 3,012
	NV	William Vollmer	Materials	Other							\$ 20,000		\$ 2,756
	CO	RMD KWIKform North America	Materials	Other							\$ 2,000,000		\$ 1,626,538
	NV	M.J. Dean Construction	Concrete Forming	Other							\$ 1,200,000		\$ 1,143,842
	AZ	UFP Chandler, LLC	Materials	Other							\$ 25,500		\$ 8,499
	IL	Uline, Inc.	Materials	Other							\$ 10,000		\$ 2,589
	NV	Reliable Crane	Crane Rental	SBE						\$ 7,000,000			
	NV	Eberhard SW Roofing	Water Stop Supplies	SBE						\$ 50,000		\$ 43,434	
	NV	IQC Southwest, LLC	Quality Control - Inspections	Other							\$ 500,000		\$ 394,193
	NV	Artkore LLC	Materials	SBE						\$ 1,500		\$ 602	
	NV	Commercial Scaffolding of Nevada	Stair Tower & Scaffolding	SBE						\$ 500,000		\$ 219,442	
	NV	Union Erectors	Steel Corrections	SBE						\$ 250,000		\$ 1,548,902	
	SD	Dakota Riggers & Tool Supply	Materials	Other							\$ 3,450		\$ 122
	NV	Fiber Tech Lifting Products	Materials	Other							\$ 2,000		\$ 217
	NV	Hershberger Bros Welding	Materials	SBE						\$ 2,000		\$ 1,588	
	NV	June Rose, LLC	Materials	SBE						\$ 30,000		\$ 9,434	
	MN	Mars Supply	Materials	Other							\$ 1,000	\$ -	\$ 521
	NV	RGR Training Center	Safety Training	Other							\$ 20,000		\$ 3,360
	NV	Border Construction Specialties	Materials	Other							\$ 10,000		\$ 5,657
	GA	Global Equipment Co.	Materials	Other							\$ 1,000		\$ 617
	NV	Go2 Partners	Materials	Other							\$ 2,500		\$ 1,312
	MD	Canam Steel Corporation	Materials	Other							\$ 10,000		\$ 2,336
	NV	Mobile Materials, LLC	Materials	Other							\$ 20,000		\$ 9,540
	WA	Safeworks Holding, Inc.	Materials	Other							\$ 200,000		\$ 121,836

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	BrandSafway Services, LLC	Scaffolding	Other							\$ 150,000		\$ 27,759
	MN	Acme Tools	Small Tools	Other							\$ 5,000		\$ 150
	WA	Amazon Business	Misc. Supplies	Other							\$ 5,000		\$ 1,225
	NV	Ice Now	Ice & Water	SBE							\$ 5,000		\$ 448
	IL	Deslauries, Inc.	Equipment Rental	Other							\$ 20,000		\$ 5,311
3.03	CA	Seda Seating Ltd.	Retractable Seating	Other	\$ 6,448,586	\$ 967,288	15%	\$ 6,448,586	15%	\$ 967,288			\$ 836,773
3.04/3.10	NV	Eberhard Southwest Roofing	Roofing & Waterproofing	SBE	\$ 4,259,219	\$ 4,259,219	100%	\$ 4,827,138	100%	\$ 4,413,138		\$ 764,761	
	CO	Smalley & Company	Waterproofing Materials	Other							\$ 30,000		\$ 26,531
	NV	Construction Sealants Supply	Waterproofing Materials	SBE						\$ 414,000		\$ 413,049	
	TX	StarFoam Manufacturing	Waterproofing Materials	Other							\$ 55,000		\$ 63,327
	CA	Sika Sarnafil	Roofing Materials	Other							\$ 1,400,000		\$ 2,357
3.05	NV	Union Erectors	Misc. Metals - Stairs	SBE	\$ 974,144	\$ 974,144	100%	\$ 5,274,604	100%	\$ 5,267,820		\$ 866,219	
	IN	American Stairs Corp.	Stair Material Supplier	Other							\$ 557,856		\$ 235,806
	NV	Commercial Scaffolding	Provide Scaffold	SBE						\$ 6,784			
3.06	KS	Dimensional Innovations	Signature Tower	Other	\$ 580,823	\$ 87,123	15%	\$ 14,850,505	15%	\$ 2,227,576			\$ 3,754,686
3.08a	TN	Industrial Door Contractors (IDC)	Operable Field Mechanization	Other	\$ 17,160,597	\$ 2,600,000	15%	\$ 17,481,810	15%	\$ 461,000			\$ 3,479,090
	MN	Danny's Construction Co., LLC	Installation of Field Tray	WBE							\$ 3,419,360		\$ 353,971
	PA	Gantrex Inc.	Thermite Welding	Other							\$ 169,900		\$ 21,916
	NV	Mori Consulting	Supplier	SBE/MBE						\$ 2,139,000		\$ 1,015,515	
	NV	Gephart/Morse	Mechanized Field Tray Wiring	Other							\$ 247,869		
3.08b	NV	McKeon Door of Nevada, Inc.	Operable Field Door Mechanization	Other	\$ 475,967	\$ 126,735	27%	\$ 475,967	27%				\$ 46,835
	NV	Mojave Electric	Electrical	Other							\$ 29,210		
	NV	Panelfold, Inc.	Operable Wall	Other							\$ 26,555		

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Clear Solutions Group	Material (glass) Supplier	SBE						\$ 126,735			
	NV	MJDean/Southwest Door & Hardware	Doors, Frames & Hardware	Other							\$ 60,186		
3.08c	CA	Show Canada Industries	Retractable Columns	Other	\$ 1,701,160	\$ 255,174	15%	\$ 1,839,945	15%	\$ 212,992			\$ 589,695
	NV	Daniel K Sobel	Project Management	SBE						\$ 63,000		\$ 36,000	
3.09	NV	Gephart/Morse	Distributed Antenna System (DAS)	Other	\$ 3,000,000	\$ 450,000	15%	\$ 3,000,000	27%				\$ 720,520
		Morse Electric											
	NV	MD Electric	DAS Conduit	SBE/WBE						\$ 176,800		\$ 90,200	
	NV	CESS	DAS Generator, ATS, PDU	SBE/MBE						\$ 640,764			
3.11/4.01	NV	Performance Contracting, Inc.	Exterior & Interior Framing/Drywall	Other	\$ 40,095,890	\$ 6,025,279	15%	\$ 41,194,911	17%				\$ 9,121,005
	NV	Commercial Scaffolding	Erection/dismantle of Scaffold	SBE						\$ 1,346,171		\$ 33,875	
	NV	Gale Building Products	Insulation and Firestopping	Other							\$ 1,698,712		\$ 120,650
	NV	Lochsa Engineering	Engineering Services	Other							\$ 86,450		\$ 86,450
	NV	R&P Supply	Framing, Drywall, Taping	SBE						\$ 4,300,000		\$ 457,311	
	NV	Technicoat Management	Interior Moisture Barrier	SBE						\$ 347,248			
	NV	Tomarco Fastening Systems, Inc.	Fasteners	Other							\$ 66,208		\$ 66,208
	NV	Legacy Cast & Stone & Composites	Ceiling Shapes	SBE						\$ 31,860		\$ 14,716	
	NV	Herman Truck Lines, LLC	Metal Decking/Trucking	SBE						\$ 200,000		\$ 67,141	
	NV	MPS Plastic Wall Products	FRP	SBE						\$ 900,000			
4.02	NV	CEDCO, Inc.	Masonry	Other	\$ 5,258,412	\$ 861,346	16%	\$ 4,930,346	21%				\$ 3,496,422
	NV	A Track-Out Solutions	Material Purchasing Delivery	SBE/WBE						\$ 855,500		\$ 339,406	
	NV	JS & S Surveying	Survey - CMU Wall Control Layout	SBE/MBE						\$ 10,520		\$ 10,275	
	NV	Technicoat Management	Fire Stop/Joint Sealants	SBE						\$ 106,379		\$ 14,800	
	NV	Region 9 Safety Compliance	Safety Coordinator	SBE/MBE						\$ 50,000		\$ 36,849	
	CA	Epic CAD Solutions	Providing 3D Modeling	Other							\$ 36,000		\$ 31,130
	NV	Silver Star Ready Mix	Supplying of Masonry Grout	Other							\$ 280,000		\$ 76,151
4.03	NV	American Door Installation, LP	Frames, Doors & Hardware	SBE	\$ 595,725	\$ 595,725	100%	\$ 3,200,144	100%	\$ 3,200,144		\$ 182,670	

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	The Hallgren Co.	Supply Frames, Doors & Hardware	Other							\$ 2,101,374		\$ 173,547
4.04	NV	Giroux Glass, Inc.	Decorative Glazing & Mirrors	Other	\$ 2,161,805	\$ 324,271	15%	\$ 2,114,885	16%				\$ 11,085
	NV	Glass Supply, Inc.	Supplying Architectural Mirror Fabricated to size	SBE						\$ 329,603			
4.04	NV	Davis Glass & Mirror	Storefront Curtain Wall Entrances	SBE	\$ 1,850,406	\$ 1,850,406	100%	\$ 1,784,248	100%	\$ 1,784,248			
4.05	GA	Raydeo Enterprises, Inc.	Stadium Railings	Other	\$ 11,524,358	\$ 2,751,947	24%	\$ 11,735,165	24%	\$ 2,381,490			\$ 2,338,841
	GA	East Gate Pallets	Pallets	Other							\$ 40,000		\$ 11,306
	GA	G&F Southeast Distributors Inc.	Stainless Steel Cable & Hardware	Other							\$ 198,000		\$ 149,115
	NV	Innova Technologies	Engineering	SBE						\$ 44,254		\$ 44,254	
	IL	McMaster Carr	Misc. Hardware	Other							\$ 20,000		\$ 9,059
	WI	R&B Wagner	Core Cups, Cladding Tape, End Caps, Panel Grip, Handrail Brackets	Other							\$ 337,308		\$ 6,711
	TX	Ryerson	Steal Flat & Steal Tube	Other							\$ 200,000		\$ 13,545
	NV	Steel Partners	Panel Grip, Gaskets & Glass Shoe	SBE						\$ 390,696		\$ 388,748	
	GA	Stewart Stainless Supply	Stainless Steel Pipe & Sheets	Other							\$ 325,000		\$ 224,513
	CA	Glassworks LA, Inc.	Glass	Other							\$ 456,860		\$ 116,663
4.07	NV	Expansion Specialties	Expansion Joints	SBE/VBE	\$ 1,640,550	\$ 1,640,550	100%	\$ 1,640,550	100%	\$ 1,640,550		\$ 340,433	
	KS	Balco, Inc.	Material Supplier	Other							\$ 100,000		\$ 1,573
	MA	Emseal Joint System, Ltd.	Material Supplier	Other							\$ 600,000		\$ 154,954
	WI	Inpro Corporation	Material Supplier	Other							\$ 60,000		\$ 7,110
4.09	NV	Aggregate Industries	Bituminous Pavement	Other	\$ 4,408,062	\$ 661,209	15%	\$ 6,035,325	21%				
	NV	MC4 Construction	Traffic Signals & Streetlights	SBE						\$ 1,275,330			
4.10b	NV	Aggregate Industries	MSE Retaining Walls	Other	\$ 5,132,049	\$ 793,792	15%	\$ 5,632,583	17%				\$ 4,604,124
	CA	The Reinforced Earth Company	Design/Provide MSE Wall Material	Other							\$ 864,421		\$ 787,236
	NV	Stewart & Sundell	CIP Concrete for MSE Walls	SBE						\$ 873,210		\$ 518,843	
	NV	Harris Rebar Las Vegas, Inc.	Reinforcing Steel	Other							\$ 78,625		
	NV	Sunbelts of Nevada, LLC	Type II Placement over CMU walls with belted equipment	SBE						\$ 58,750			
	NV	JS&S, Inc.	Survey as pertains to MSE Walls	SBE/MBE						\$ 26,263		\$ 26,263	
4.11	NV	Brightview Landscape Development	Landscape & Irrigation	Other	\$ 2,799,991	\$ 447,672	16%	\$ 2,799,991	15%				
	NV	Amazon Masonry	Trucking & Hauling of Material along with Trenching	SBE						\$ 329,496			
	NV	Synthetic Turf Products dba Green Living Services	Site Amenities	SBE						\$ 50,400			

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Sunbelts of Nevada	Placement of Conveyored Equipment	SBE						\$ 42,920			
4.12	CO	Rolling Plains Construction	Fireproofing	Other	\$ 4,378,322	\$ 667,494	15%	\$ 4,721,511	15%	\$ 40,733			\$ 2,268,694
	NV	Quinette King Consulting	Material Supplier	SBE/MBE						\$ 667,494		\$ 439,020	
	NV	United Rentals	Equipment Rentals	Other							\$ 250,000		\$ 8,089
5.01/5.19	NV	Southwest Specialty Contractors	Acoustical Ceilings & Bowl Acoustical Treatment	Other	\$ 11,842,089	\$ 1,780,000	15%	\$ 12,914,849	15%	\$ 1,317,474			\$ 133,350
	NV	AMS	Misc. Grid	Other							\$ 15,000		\$ 5,503
	NV	T3 Distributors LLC	Ceiling/Fabric Supplier	SBE						\$ 619,753		\$ 1,497	
5.02	NV	Architectural Southwest Stone Co.	Ceramic Tile	SBE	\$ 3,273,830	\$ 3,273,830	100%	\$ 3,258,830	100%	\$ 3,243,230		\$ 302,820	
	NV	Technicoat Management Inc.	Installation of Mapei Mapelastac AquaDefense in Designated Areas	SBE						\$ 15,600			
5.02	NV	T. Nickolas Company	Ceramic Tile & Quartz	Other	\$ 5,911,121	\$ 886,668	15%	\$ 5,911,121	15%	\$ 886,668			
5.03	NV	Master Craft Carpet Services	Carpet/Flooring	Other	\$ 1,712,860	\$ 256,929	15%	\$ 1,712,860	15%	\$ 256,929			
5.04	NV	Technicoat Management, Inc.	Resinous Flooring	SBE	\$ 850,170	\$ 850,170	100%	\$ 850,170	100%	\$ 850,170			
5.05	NV	Midwest Pro Painting	Paint & Wallcovering	Other	\$ 4,015,702	\$ 973,035	24%	\$ 4,086,288	24%				\$ 227,624
	NV	Quinette King Consulting	Supplier	SBE/MBE						\$ 973,035		\$ 48,199	
5.08/5.09	NV	ISEC	Toilet Compartments & Toilet Accessories	Other	\$ 2,286,410	\$ 342,962	15%	\$ 5,244,131	18%				\$ 188,254
	NV	Sunstone Building Specialties	Metal Toilet Compartments, Adult Changing Stations & AED's	SBE						\$ 371,450			
	MN	Activar, Inc.	Fire Extinguisher, AED & AED Cabinet Samples	Other							\$ 12,209		\$ 12,209
	NY	American Specialties, Inc.	TRA Samples	Other							\$ 4,922		\$ 4,922
	CO	Buck Engineering	Engineering Shop Drawings	Other							\$ 8,080		\$ 8,080
	WI	InPro	Cubical Curtain Samples	Other							\$ 3,336		\$ 210
Page 20 of 22	NV	Nevada Precision	DM1 Aluminum Base & Steel Plate Shelves	SBE/MBE						\$ 36,215			

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Woodstock Architectural Products	Column Covers & Escalator Panels	SBE						\$ 562,379			
5.11	NV	YESCO	Signage & Graphics	Other	\$ 4,793,199	\$ 718,980	15%	\$ 6,324,526	15%	\$ 948,679			\$ 85,917
5.12/5.20/5.22a	NV	Spilker Pacific, LLC	Overhead Doors, Loading Dock Equipment & Coiling Smoke Doors	Other	\$ 641,879	\$ 285,805	45%	\$ 716,594	53%				
	NV	The Smith Overhead Door	Ovehead Doors & Loading Dock Equipment	SBE						\$ 379,389			
5.14	CA	Golden Bay Fence Plus Iron Works	Fence, Gates, Bollards & Wedge Barrier	Other	\$ 2,297,856	\$ 344,678	15%	\$ 2,297,856	15%	\$ 344,678			
5.14b	WI	Jones Sign Company	Decorative Site Railings	Other	\$ 549,340	\$ 82,401	15%	\$ 549,340	15%	\$ 82,401			
5.15	AZ	Western Millwork	Millwork	Other	\$ 9,676,392	\$ 1,451,459	15%	\$ 9,676,392	15%	\$ 1,451,459			
5.17b	GA	Sports Field, Inc. dba Fields	Heat System for Operable Field	Other	\$ 1,716,348	\$ 257,452	15%	\$ 3,240,390	15%	\$ 297,535			\$ 350,102
	UT	Cache Valley Electric	Electrical Installation	Other							\$ 299,258		
	CO	The RMH Group	Electrical Engineering	Other							\$ 68,960		
	OH	Rovisys Building Technologies	Control Panel Design & Fabrication	Other							\$ 101,835		
	NV	Construction Sealants Supply	Furnish Drain Board & Filter Fabric	SBE						\$ 188,524		\$ 271	
5.22	NV	Mueller Custom Cabinetry of Nevada	Lockers	SBE	\$ 1,606,750	\$ 1,606,750	100%	\$ 1,606,750	100%	\$ 1,606,750			
5.22b	NV	Arcon Global, Inc.	Access Flooring	Other	\$ 36,060	\$ 5,409	15%	\$ 36,060	15%	\$ 5,409			
5.22d	NV	Sunstone Building Specialties	Operable Partitions	SBE	\$ 198,426	\$ 198,426	100%	\$ 259,979	100%	\$ 259,979			
5.22e	AZ	Luminous Egress	Photoluminescent	MBE	\$ 297,842	\$ 44,676	15%	\$ 297,842	15%	\$ 44,676			
5.22g	NV	Custom Hearth Distributors	Trash Chutes	SBE	\$ 128,408	\$ 128,408	100%	\$ 128,408	100%	\$ 128,408			

Las Vegas Stadium SBE Participation



This report reflects procurement activity through July 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
5.24	CA	Contract Décor, Inc.	Window Treatment (Curtains & Drapes)	Other	\$ 32,236	\$ 4,835	15%	\$ 32,236	15%	\$ 4,835			
			Totals		\$ 929,487,546	\$ 166,373,554	18%	\$ 1,120,142,255	21%	\$ 230,499,338	\$ 308,731,169	\$ 108,998,428	\$ 855,274,768
			Goal				15%						

Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through July 2019.

Subcontractor	Cumulative hours through July 2019				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Lewis K Construction	30	30	0	100%	0%
Modern Demo & Services	198	198	0	100%	0%
Total for Lewis K Construction	228	228	0	100%	0%
Geotechnical & Environmental Services	0	0	0	0%	0%
Eagle Drilling Services	110	33	0	30%	0%
Total for Geotechnical & Environmental Svs	110	33	0	30%	0%
Nevada Water Truck	20,704	16,471	0	80%	0%
Total for Nevada Water Truck	20,704	16,471	0	80%	0%
Amazon Masonry	99	99	0	100%	0%
Total for Amazon Masonry	99	99	0	100%	0%
TAB Contractors - Trailer City	2,439	605	0	25%	0%
Mcon	2,333	2,076	0	89%	0%
Acme Electric - Mcon TC	27	12	0	44%	0%
Olson Precast - Mcon TC	91	91	0	100%	0%
Nevada Tap Master - Mcon TC	2	2	0	100%	0%
Merli - Mcon TC	4	0	0	0%	0%
MMC, Inc.	7	7	0	100%	0%
A-1 Concrete	4	4	0	100%	0%
Wells Cargo	88	44	0	50%	0%
Total for TAB Contractors - Trailer City	4,993	2,838	0	57%	0%
Sahara Concrete	20,805	19,858	0	95%	0%
CMC Rebar	4,450	3,347	0	75%	0%
Dielco Crane Service	379	0	0	0%	0%
Merli Concrete	297	0	0	0%	0%
A-1 Concrete	1,346	719	0	53%	0%
Total for Sahara Concrete	27,277	23,924	0	88%	0%
Marnell Masonry	139	47	0	34%	0%
Total for Marnell Masonry	139	47	0	34%	0%
TAB Contractors - Main	124,328	54,904	119	44%	0%
Brightview Landscape	100	100	0	100%	0%
Nelson Hiniker Striping	442	260	0	59%	0%
Sanders Construction	3,648	2,254	0	62%	0%
A-1 Concrete	476	292	5	61%	1%
MMC	7,238	6,857	0	95%	0%
TAB-MMC	6	6	0	100%	0%
Mcon	11,477	10,087	0	88%	0%
MMC - Mcon	117	80	0	69%	0%
Wells Cargo - Mcon	184	108	0	59%	0%
Merli - Mcon BC	4	0	0	0%	0%
Viking Drillers, Inc.	4	0	0	0%	0%
Acme Electric	3,231	1,748	0	54%	0%
Merli Concrete	17	0	0	0%	0%
Olson Precast	717	548	0	76%	0%
Las Vegas Paving	80	88	0	110%	0%
Nevada Tap Master	117	22	0	18%	0%
Wells Cargo - TAB	227	97	0	43%	0%
The Tiberti Fence - TAB	3	3	0	100%	0%
Total for TAB Contractors - Main	152,413	77,452	124	51%	0%
Southland - TC	473	191	0	40%	0%
Lone Mountain - Southland	614	152	0	25%	0%
Total for Southland - TC	1,087	343	0	32%	0%



Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through July 2019.

Subcontractor	Cumulative hours through July 2019				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Gephart-Morse, LLC					
Morse Electric - GM	132,323	83,674	11,865	63%	9%
A-1 Concrete - Morse	664	293	24	44%	4%
MMC - A-1 Morse	52	52	0	100%	0%
Lone Mountain - Morse	10,604	4,687	0	44%	0%
Live Electric - Morse	988	581	0	59%	0%
Pyrocom	20	0	0	0%	0%
Valley Steel	28	0	0	0%	0%
Gephart Electric - GM	0	0	0	0%	0%
Rosendin Electric	2,366	639	288	27%	12%
Total for Gephart-Morse, LLC	147,044	89,924	12,177	61%	8%
The Tiberti Fence					
Flippins	1,569	1,241	142	79%	9%
	77	25	0	32%	0%
Total for Tiberti Fence	1,646	1,266	142	77%	9%
Malcolm Drilling					
CMC Rebar	18,088	6,333	0	35%	0%
Clark Welding & Fabricating	2,913	2,030	0	70%	0%
Dielco Crane	167	76	0	46%	0%
MMC	108	0	0	0%	0%
	5	5	0	100%	0%
Total for Malcolm Drilling	21,280	8,443	0	40%	0%
Mortenson McCarthy					
Merli Concrete Pumping	435,223	348,570	11,946	80%	3%
CMC Rebar	2,453	529	0	22%	0%
Gateway Concrete	258,443	222,212	311	86%	0%
Jcord	157,670	115,629	6,686	73%	4%
Precision	9,622	7,174	0	75%	0%
	0	0	0	0%	0%
Silver Star Ready Mix	19,419	7,538	165	39%	1%
Commercial Scaffolding	4,246	4,246	0	100%	0%
Union Erectors - MMC Concrete	2,310	584	0	25%	0%
Reliable Crane Service - MMC	28,401	1,321	0	5%	0%
Penhall Company	631	562	0	89%	0%
MJ Dean	9,516	7,724	0	81%	0%
Total for Mortenson McCarthy Joint Venture	927,932	716,087	19,107	77%	2%
Eberhard SW Roofing					
	11,399	10,938	0	96%	0%
Total for Eberhard Southwest Roofing	11,399	10,938	0	96%	0%
Sunstate					
Expansion Specialties - Sunstate	0	0	0	0%	0%
GM Construction	941	835	0	89%	0%
Reliable Steel - GM	28,361	25,928	0	91%	0%
Standard Steel	3,431	1,263	0	37%	0%
Dielco - GM	2,613	1,269	0	49%	0%
	3,125	159	0	5%	0%
Total for Sunstate	38,470	29,453	0	77%	0%
Harris					
Energy Mechanical Insulation	178,994	84,187	2,864	47%	2%
Mesa Mechanical Inc.	9,231	4,184	387	45%	4%
Advanced Controls & Electric	1,866	452	4	24%	0%
Bevstream	2,863	0	10	0%	0%
	0	0	0	0%	0%
Mesa Mechanical Inc. - Bevstream	2,277	844	32	37%	1%
Maui One	4,317	2,609	0	60%	0%
Lone Mountain	5,314	2,288	0	43%	0%
Total for Harris	204,861	94,563	3,297	46%	2%
Merrill Steel					
Corona Stud & Deck	0	0	0	0%	0%
Niles Industrial Coatings	37,195	10,913	0	29%	0%
Union Erectors	16,201	4,906	381	30%	2%
Derr & Isbell	13,647	5,246	1,073	38%	8%
Union Erectors - Derr	425,287	212,655	1,303	50%	0%
Derr & Gruenwald Construction	23,857	8,791	1,373	37%	6%
The Herrick Corp.	11,523	7,853	0	68%	0%
Reliable Crane Service	1,808	932	0	52%	0%
	43,952	2,346	0	5%	0%
Total for Merrill Steel	573,468	253,641	4,130	44%	1%
Enclos					
Union Erectors	5,171	2,606	0	50%	0%
	160	0	0	0%	0%
Total for Enclos	5,331	2,606	0	50%	0%
KONE					
	16,361	4,352	0	27%	0%
Total for KONE	16,361	4,352	0	27%	0%
Desert Fire Protection					
TAB	22,476	8,312	2,071	37%	9%
	109	101	0	93%	0%



Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through July 2019.

Subcontractor	Cumulative hours through July 2019				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Energy Mechanical Insulation - Desert Fire	99	88	0	89%	0%
Jcord	138	92	0	67%	0%
Lone Mountain Excavation	343	154	0	45%	0%
Total for Desert Fire	23,165	8,747	2,071	38%	9%
Gephart/Morse - Low Voltage	0	0	0	0%	0%
Morse - GM Low Voltage	9,136	1,930	484	21%	5%
Total for Gephart/Morse - Low Voltage	9,136	1,930	484	21%	5%
Performance Contracting	72,039	56,971	0	79%	0%
Commercial Scaffolding - PCI	541	517	0	96%	0%
Gale Building Products	2,195	2,086	0	95%	0%
Total for Performance Contracting	74,774	59,573	0	80%	0%
Aggregate Industries - MSE	31,161	13,530	822	43%	0%
Stewart & Sundell	6,098	3,559	0	58%	0%
Harris Rebar - S&S	271	141	0	52%	0%
Total for Aggregate Industries	37,530	17,230	822	46%	2%
CEDCO Commercial LLC	14,451	9,807	0	68%	0%
Total for CEDCO Commercial, LLC	14,451	9,807	0	68%	0%
Rolling Plains Construction	22,453	17,383	0	77%	0%
Total for Rolling Plains Construction	22,453	17,383	0	77%	0%
Union Erectors - Core	1,679	564	0	34%	0%
Total for Union Erectors - Core	1,679	564	0	34%	0%
Derr & Isbell - Hoist	7,356	2,745	0	37%	0%
Total for Derr & Isbell - Hoist	7,356	2,745	0	37%	0%
Freyssinet	7,784	4,831	0	62%	0%
Steel Partners	3,472	1,904	232	55%	7%
Vision Construction	0	0	0	0%	0%
Dielco - Vision	1,324	0	0	0%	0%
Total for Freyssinet	12,580	6,734	232	54%	2%
American Door	320	233	0	73%	0%
Total for American Door	320	233	0	73%	0%
Expansion Specialties	825	587	0	71%	0%
Total for Expansion Specialties	825	587	0	71%	0%
Danny's Construction	850	321	99	38%	12%
Total for Danny's Construction Co.	850	321	99	38%	12%
Midwest Pro Painting	5,739	2,950	0	51%	0%
Total for Midwest Pro Painting	5,739	2,950	0	51%	0%
Sports Fields, Inc.	286	40	0	14%	0%
Cache Valley Electric Co.	56	0	0	0%	0%
Total for Sports Fields, Inc.	342	40	0	12%	0%
Gephart/Morse - DAS	0	0	0	0%	0%
Morse - DAS	2,002	1,335	120	67%	6%
MD Electric	788	151	26	19%	3%
Total for Gephart/Morse DAS	2,790	1,486	145	53%	5%
Industrial Door	0	0	0	0%	0%
Danny's Construction - IDC	608	180	180	30%	30%
Total for Industrial Door	608	180	180	30%	30%
Sahara Concrete - Decorative Site	307	297	0	97%	0%
Total for Sahara Concrete - Decorative Site	307	297	0	97%	0%
Southwest Specialty Contractors	666	660	0	99%	0%
Total for Southwest Specialty Contractors	666	660	0	99%	0%
Architectural Southwest Stone	653	481	0	74%	0%
Total for Architectural Southwest Stone	653	481	0	74%	0%
TOTAL HOURS	2,371,060	1,464,651	43,007	62%	2%
			Goal	38%	