

DATE: September 23, 2019
FROM: Lynn R. Littlejohn
RE: Allegiant Stadium
Community Benefits Plan Report – August 2019

SBE Program

- The SBE project goal is 15%.
- The current SBE participation is 22%.
- Approximately \$1.1 billion dollars of work has been awarded with \$254 million committed to SBE firms.
- 131 different SBE firms have been awarded work on the project; 41 with multiple contracts.
- 53 different WMBE firms have been awarded work with contracted value of \$53,187,343
- 71% of all firms awarded work on the project are Nevada based.

Workforce Diversity

- The workforce goal is 38% minority and female.
- The workforce participation is 62% minority/female and 2% veteran with approximately 2,625,737 hours worked through August.
- 75% of the workers are Nevada residents.

Community Engagement and Outreach

- Proposal solicitation notices are sent to community organizations.

Attached are the SBE and workforce participation reports.

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Lewis K. Construction	Fencing Repairs	SBE	\$ 19,360	\$ 19,360	100%	\$ 21,838	100%	\$ 21,838		\$ 21,838	\$ -
	NV	Nevada Water Trucks	Track Out Pad Installation	SBE	\$ 10,000	\$ 10,000	100%	\$ 9,903	100%	\$ 9,903		\$ 9,903	\$ -
	NV	Amazon Masonry	Dust Control	SBE/MBE	\$ 10,000	\$ 10,000	100%	\$ 11,495	100%	\$ 11,495		\$ 11,495	\$ -
	NV	Tab Contractors, Inc.	Trailer Set-up & Geotech Fault Study	Other	\$ 748,450	\$ 490,567	66%	\$ 908,200	60%				\$ 862,790
	NV	Boulder Sand & Gravel	Aggregates	SBE						\$ 10,900		\$ 9,815	
	NV	JS & S Surveying	Surveying	SBE/MBE						\$ 28,190		\$ 20,088	
	NV	M Con	Utilities	SBE/MBE						\$ 402,693		\$ 401,133	
	NV	Olson Precast Co.	Concrete Manhole	SBE						\$ 14,738		\$ 14,738	
	NV	Acme Electric	Street Light Repairs	Other							\$ 4,033	\$ -	\$ 4,033
	NV	Nevada Tap Master	Hot Taps	SBE						\$ 1,560		\$ 1,560	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 595		\$ 595	
	NV	National Trench Safety	Traffic Control	Other							\$ 11,767		\$ 11,767
	NV	Wells Cargo	Cold Mix, Reject Sand, Rock	Other							\$ 3,090		\$ 3,090
	NV	HD White Cap	Equipment Rental	Other							\$ 9,536		\$ 9,536
	NV	Cashman Equipment	Equipment Rental	Other							\$ 5,016		\$ 5,016
	NV	Sunstate	Sewer & Water Materials	Other							\$ 1,793		\$ 1,793
	NV	Ferguson Waterworks	Equipment Rental	Other							\$ 84,388		\$ 84,388
	NV	United Rentals	Concrete	Other							\$ 20,386		\$ 20,386
	NV	Nevada Ready Mix	Equipment Rental	Other							\$ 7,954		\$ 7,954
	NV	Ahern Rentals	Trucking Materials	Other							\$ 2,474		\$ 2,474
	NV	Werdco	Trucking Materials	Other							\$ 2,764		\$ 2,764
	NV	Diaz Trucking	Trucking Materials	Other							\$ 385		\$ 385
	NV	Boulder Sand & Gravel	Type II	SBE						\$ 7,717		\$ 7,717	\$ -

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Hernandez Trucking	Trucking Materials	Other							\$ 2,026		\$ 2,026
	NV	HD Barricade	Traffic Control	Other							\$ 8,575		\$ 8,575
	NV	MMC, Inc.	Vactoring	Other							\$ 10,000		\$ 1,950
	NV	A-1 Concrete Cutting	Saw Cutting/Core Drilling/Demo	SBE/MBE						\$ 75,000		\$ 360	
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 31,200		\$ 29,710
	NV	Nevada Water Trucks	SWPPP & Dust Control Services	SBE	\$ 494,460	\$ 494,460	100%	\$ 2,301,673	100%	\$ 2,301,673		\$ 2,084,837	
	NV	Cashman Professional	Photography	SBE	\$ 37,800	\$ 37,800	100%	\$ 37,800	100%	\$ 37,800		\$ 93,113	
	NV	Eros Environmental	SWPPP Inspections	SBE	\$ 18,195	\$ 18,195	100%	\$ 18,195	100%	\$ 18,195		\$ 10,995	
	NV	Preventive Measures	Site Security	SBE	\$ 100,000	\$ 100,000	100%	\$ 171,036	100%	\$ 171,036		\$ 171,036	
	MN	Danny's Construction	Field Tray Mock-up	WBE	\$ 147,000	\$ -		\$ 897,000					\$ 757,208
1.01	TX	Derr & Isbell Construction	Personnel Hoist	Other	\$ 2,799,134	\$ 419,870	15%	\$ 2,156,127	29%				\$ 1,659,467
	NV	A&N Custom Fabrication	Misc. Metals	SBE						\$ 568		\$ 568	
	TX	Beck Steel	Misc. Steel	Other							\$ 17,963		\$ 17,963
	NY	Extra Mile Transportation	Misc. Steel Items	Other							\$ 30,000		\$ -
	NV	Fastenal	Mast Tools & Fasteners	Other							\$ 8,099		\$ 8,099
	NV	Hershberger Bros Welding	Mast Installation	SBE						\$ 944		\$ 944	
	NV	Steel Partners	Fabrication of Bracing/Bridges	SBE						\$ 633,398		\$ 633,398	
	TX	Walter P Moore	Construction Engineering & Design	Other							\$ 90,445		\$ 90,445
1.01	NV	Southwest Specialty Coatings	High Performance Coatings - Steel	SBE	\$ 1,000,000	\$ 1,000,000	100%	\$ 1,000,000	100%	\$ 986,333			
	NV	Commercial Scaffolding of NV	Erect Scaffolding	SBE						\$ 13,667			
1.01	WI	Merrill Iron & Steel	Structural Steel	Other	\$ 179,413,551	\$ 26,912,032	15%	\$ 235,741,213	16%				\$ 214,785,135
	TX	Derr & Isbell Construction	Steel Erection	Other							\$ 94,806,873		\$ 80,495,452
	NV	Reliable Crane Service	Crane Operation & Maintenance	SBE						\$ 9,900,000		\$ 5,320,460	

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 1,000,000		\$ 990,668	
	NV	Union Erectors, LLC	Steel Erection	SBE						\$ 2,500,000		\$ 2,084,743	
	CO	Derr & Gruenewald Construction	Steel Erection	Other							\$ 1,000,000		
	CA	The Herrick Corporation	Steel Erection	Other							\$ 500,000		
	NV	Ahern Rentals, Inc.	Equipment Rental	Other							\$ 5,000,000		
	CA	Barnhart Crane & Rigging	Rigging Equipment Rental	Other							\$ 1,500,000		
	IN	Aarbee Structures	Detailing Services	Other							\$ 7,111,619		\$ 7,111,619
	MT	ADF International	Various Fabrication Scope	Other							\$ 8,195,718		\$ 6,741,695
	OR	Albina Pipe Bending	Bending Service	Other							\$ 28,708		\$ 28,708
	MI	Alro Steel Corporation	Raw Material Supply	Other							\$ 21,253		\$ 21,253
	WI	Amston Supply	Trailer Rental	Other							\$ 234,362		\$ 234,362
	DE	Arcelormittal International	Raw Material Supply	Other							\$ 573,987		\$ 573,987
	IL	Arcelormittal USA	Raw Material Supply	Other							\$ 187,422		\$ 187,422
	NC	Armstrong Transport Group	Freight	Other							\$ 409,283		\$ 409,283
	IL	Atlas Tube	HSS Tube & Pipe	Other							\$ 1,847,527		\$ 1,847,527
	TN	Avenger Logistics	Freight	Other							\$ 941,517		\$ 941,517
	CO	AZZ Galvanizing Denver	Galvanizing	Other							\$ 26,809		\$ 26,809
	WI	Baum Machine	Machining	Other							\$ 303,662		\$ 301,703
	TX	Bedrock Logistics	Freight	Other							\$ 513,346		\$ 513,346
	AZ	Bell Street	Fabrication Subcontractor	Other							\$ 1,369,600		\$ 1,369,600
	IL	Black Diamond Pipe & Tube	Raw Material Supply	Other							\$ 141,790		\$ 141,790
	MO	Bourne Logistics Management	Freight	Other							\$ 17,035		\$ 17,035
	CO	Brown Strauss Co.	Raw Material Supply	Other							\$ 585,914		\$ 585,914
	IL	Chapel Steel	Material Supply	Other							\$ 134,748		\$ 134,748
	IL	Chicago Metal Rolled Products	Rolled Materials	Other							\$ 22,420		\$ 22,420
	VA	Cives Corporation	Fabrication Subcontractor	Other							\$ 874,701		\$ 874,701
	WI	Computerized Structural Design	Connection Design Services	Other							\$ 141,450		\$ 141,450
	SC	Con-Serv Inc.	Raw Material Supply	Other							\$ 257,022		\$ 257,022
Page 3 of 23	WA	Corona Stud & Deck	Deck Supply & Installation	Other							\$ 5,952,613		\$ 4,853,271

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	IL	Custom Fab & Coatings	Fabrication Subcontractor	Other							\$ 992,542		\$ 942,915
	WI	D&S Machine Service, Inc.	Machining	Other							\$ 115,766		\$ 115,766
	SC	Erico International Corp.	Fasteners	Other							\$ 17,399		\$ 17,399
	NV	Fasco	Fastener Supply & Delivery	SBE						\$ 3,036,876		\$ 3,036,876	
	IL	FHS Consulting	Testing Service	Other							\$ 16,245		\$ 16,245
	MN	Gephart Morse	Temp Power	Other							\$ 46,318		\$ 46,318
	MT	HCA Transport	Freight	Other							\$ 384,997		\$ 384,997
	CA	The Herrick Corp.	Fabrication Subcontractor	Other							\$ 3,223,914		\$ 3,150,101
	NV	Hershberger Bros Welding	Misc. Fabrication Services	SBE						\$ 2,823,669		\$ 2,823,669	
	MO	Hillsdale Fabricators	Fabrication Subcontractor	Other							\$ 265,388		\$ 265,388
	OK	Hilti	Anchors/Anchor Rods	Other							\$ 81,701		\$ 81,701
	AL	Independence Tube Corp.	Material Supplier	Other							\$ 91,438		\$ 91,438
	IL	Infra Metals	W, HSS, Plate, Raw Materials	Other							\$ 221,158		\$ 221,158
	UT	Interstate Gratings	Grating Supply	Other							\$ 408,459		\$ 408,459
	UT	Intsel Steel West	Raw Material Supply	Other							\$ 321,877		\$ 321,877
	AZ	JV Driver	Fabrication Subcontractor	Other							\$ 2,780,813		\$ 2,558,168
	OH	Kenilworth Steel Co.	Raw Material Supply	Other							\$ 134,898		\$ 134,898
	KS	King of Freight LLC	Freight	Other							\$ 607,773		\$ 607,773
	IL	Kloeckner Metals - Chicago	Material Supplier	Other							\$ 384,352		\$ 384,352
	IA	Kloeckner Metals - Dubuque	Material Supplier	Other							\$ 110,840		\$ 110,840
	IL	Leeco Steel, LLC	Raw Material Supply	Other							\$ 948,552		\$ 948,552
	MN	LeJeune Steel Company	Fabrication Subcontractor	Other							\$ 520,577		\$ 520,577
	OK	Love's Solutions	Freight	Other							\$ 53,098		\$ 53,098
	TX	Madden Bolt Corp.	Anchor Rod Assemblies	Other							\$ 4,992		\$ 4,992
	WI	Max Weiss	Rolled Materials	Other							\$ 123,400		\$ 123,400
	CA	McKinney Trailer Rentals	Trailer Rental	Other							\$ 242,432		\$ 242,432
	FL	Metals USA	Raw Material Supply	Other							\$ 40,508		\$ 40,508
	NV	Metro Trailer Leasing	Trailer Rental	Other							\$ 115,438		\$ 115,438
	MO	Milestone Trailer Leasing	Trailer Rental	Other							\$ 88,624		\$ 88,624
Page 4 of 23		Mori Consulting	Raw Material Procurement	SBE/MBE						\$ 14,208,499		\$ 14,208,499	

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	WI	Monarch LLC	Machining	Other							\$ 14,770		\$ 14,770
	MO	Murphy Hoffman	Freight	Other							\$ 301,820		\$ 301,820
	AL	NAFCO	Fabrication Subcontractor	Other							\$ 2,396,994		\$ 2,396,994
	OH	Nelson Stud Welding	Weld Studs	Other							\$ 8,961		\$ 8,961
	MI	Niles Industrial Coatings	Touch-up Field Painting & Cleaning	Other							\$ 2,624,559		\$ 1,148,665
	NV	NP Tropicana LLC	Lot Rentals	Other							\$ 241,000		\$ 241,000
	SC	Nucor Steel Berkeley	Raw Material	Other							\$ 120,133		\$ 120,133
	AR	Nucor Yamato Steel	WF Beams, Raw Material	Other							\$ 1,520,127		\$ 1,520,127
	AL	NuSteel Fabricators	Fabrication Subcontractor	Other							\$ 1,011,718		\$ 1,011,718
	IL	O'Brian Steel Service Co.	Raw Material	Other							\$ 276,744		\$ 276,744
	NC	Old Dominion Freight Line	Freight	Other							\$ 44,080		\$ 44,080
	IL	Olympic Steel	Material Supply	Other							\$ 155,736		\$ 155,736
	CA	PDM Steel Services	Material Supply	Other							\$ 212,263		\$ 212,263
	KS	PKM Steel Service	Fabrication Subcontractor	Other							\$ 737,467		\$ 737,467
	PA	PPG Industries	Raw Material	Other							\$ 1,284,657		\$ 1,284,657
	MO	Proenergy Crafts	Tradesmen	Other							\$ 263,399		\$ 263,399
	CA	RBC Lubron Bearing Systems	Bearing Supplier	Other							\$ 201,219		\$ 201,219
	WI	Russell Metals Williams Bahcall	Material Supply	Other							\$ 207,874		\$ 207,874
	NV	Ryan Transportation	Freight	Other							\$ 34,891		\$ 34,891
	AL	Saginaw Pipe Company	Raw Material Supply	Other							\$ 207,297		\$ 207,297
	TX	Service Steel Warehouse	Raw Material Supply	Other							\$ 63,419		\$ 63,419
	MO	South Side Machine Works	Machining	Other							\$ 21,050		\$ 21,050
	WI	SPE, Inc.	Tradesmen	Other							\$ 154,203		\$ 154,203
	SE	SSAB/IPSCO	Material Supplier	Other							\$ 2,291,647		\$ 2,291,647
	KS	Steel & Pipe Supply	W, HSS, Plate, Raw Materials	Other							\$ 133,645		\$ 133,645
	IN	Steel Dynamics	W, C, L, Raw Materials	Other							\$ 117,455		\$ 117,455
	LA	Steel Fabricators of Monroe	Fabrication	Other							\$ 1,078,944		\$ 978,944
	NV	Steel Partners	Stair Supply	SBE						\$ 1,217,747		\$ 1,203,534	
	MO	Steelman Transportation	Freight	Other							\$ 37,498		\$ 37,498

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	TX	STI Group, Inc.	Fabrication Subcontractor	Other							\$ 4,117,644		\$ 3,877,427
	WI	Strohwig Industries	Machining	Other							\$ 1,116,364		\$ 1,100,778
	OH	TQL	Freight	Other							\$ 315,520		\$ 315,520
	NV	Tradesmen International	Tradesmen	Other							\$ 43,832		\$ 43,832
	IN	Triad Metals International	Raw Material Supply	Other							\$ 108,589		\$ 108,589
	MO	Tubular Steel	HSS Tube & Raw Materials	Other							\$ 3,385,010		\$ 3,385,010
	NV	Union Erectors	Field Repairs	SBE						\$ 2,245,928		\$ 1,396,952	
	KS	Unique Metal Fabrications	Fabrication Subcontractor	Other							\$ 2,383,104		\$ 2,383,104
	TX	Universal Steel America	Material Supplier	Other							\$ 13,118		\$ 13,118
	OH	US Logistics LLC	Freight	Other							\$ 253,804		\$ 253,804
	AZ	VDS West	Fabrication Subcontractor	Other							\$ 2,776,461		\$ 2,776,461
	CA	West Coast Inspections	Shop Inspection Services	Other							\$ 2,338,911		\$ 2,338,911
	FL	Worldwide Specialty Logistics	Freight	Other							\$ 1,322,465		\$ 1,322,465
	NV	Xtra Lease LLC	Trailer Rental	Other							\$ 1,303,540		\$ 1,303,540
	WI	Zalk Josephs Fabricators	Fabrication	Other							\$ 110,025		\$ 110,025
	WI	ZMAC Transportation Solutions	Freight	Other							\$ 18,625		\$ 18,625
	NV	Southwest Specialty Coatings	Touch-up Field Painting & Cleaning	SBE						\$ 500,000			
1.02a	NJ	Vector Foiltec	ETF Roofing System	Other	\$ 29,701,944	\$ 4,455,292	15%	\$ 32,685,186	15%	\$ 4,712,288			\$ 20,242,641
	CA	Walter P Moore	Professional Engineering	Other							\$ 825,700		\$ 825,700
	IT	Cimolai S.P.A.	Material Supplies	Other							\$ 6,435,750		\$ 5,393,423
	NV	Union Erectors	Material Supplies	SBE						\$ 2,000		\$ 1,969	
	NV	Reliable Crane Services	Equipment & Storage	SBE						\$ 8,490		\$ 8,490	
	NV	General Design & Const. Co., Inc.	Plenum Material	SBE						\$ 30,000			
	NV	TV Transport	Warehouse	SBE						\$ 150,000			
1.02b	VA	Freyssinet, Inc.	Cable Net Roof Support	Other	\$ 31,600,000	\$ 4,740,000	15%	\$ 34,074,717	16%				\$ 21,733,716
	CH	Fatzer AG	Manufacture & Supply of Fully Locked coil Ropes	Other							\$ 3,848,988		\$ 3,201,751
	DE	Bollinger & Grohmann International	Design Services	Other							\$ 431,332		\$ 371,800
	MO	Thornton Tomasetti	Structural Engineering	Other							\$ 175,831		\$ 175,831
	NV	Kordt Engineering	PE Services of Permanent Works	SBE						\$ 77,600		77,600.00	
	IT	CAVE S.R.L.	Manufacture & Supply of Cable Clamps	Other							\$ 284,881		\$ 161,564

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CH	HFE	Manufacture & Supply of Cable Struts	Other							\$ 476,084		\$ 476,084
	CH	CHINA Grand Engineering	Manufacture & Supply of Temporary Work Steel	Other							\$ 894,626		\$ 811,625
	NV	TV Transport	Yard - Rental, Security & Storage	SBE						\$ 339,570		270,597.00	
	NV	Vision Construction Services	Crane Rental	SBE						\$ 1,615,000		104,535.00	
	NV	Steel Partners, LLC	Installation	SBE						\$ 2,690,700		1,578,513.00	
	NV	Rigging International Group	Rope Access	SBE						\$ 422,660			
	NV	Southwest Specialty Coatings	Painting Struts	SBE						\$ 133,500		78,098.00	
	LA	Aggreko, LLC	Electrical Supply	Other							\$ 140,000		
	TX	Roll-Lift USA, Inc.	Provide Equipment	Other							\$ 355,160		
	NV	Desert Lumber	Supply Lumber	Other							\$ 75,000		52,613.00
	NV	Trinity Land Surveying, Inc.	Land Surveyor	SBE/WBE						\$ 30,000		7,963.00	
	TX	Layher, Inc.	Tower Bare Rental	Other							\$ 290,000		108,893.00
	NV	Mojave Electric	On-Call Electrician	Other							\$ 20,000		5,425.00
	NV	Border Construction Specialties	Safety Supplier	Other							\$ 35,000		21,597.00
	NV	HD Supply Constuction Supply/WhiteCap	Safety Supplier	Other							\$ 30,000		19,494.00
1.03	NV	Sunstate Companies, LLC	PreCast	Other	\$ 25,129,767	\$ 3,769,465	15%	\$ 29,794,661	26%				\$ 23,739,837
	NV	Expansion Specialties	Caulking of PreCast	SBE/VBE						\$ 205,000		\$ 87,875	
	NV	GM Construction, LLC	Erection of PreCast - Prior	Other							\$ 2,245,641		\$ 1,964,264
	NV	GM Construction, LLC	Erection of PreCast	SBE						\$ 4,644,938		\$ 3,020,272	
	NV	GM Construction, LLC	Erection of PreCast - Lower Bowl	SBE						\$ 2,125,179		\$ 201,892	
	NV	Westside Building Materials	Supplier	Other							\$ 1,000		\$ 36
	NV	Lowe's	Supplier	Other							\$ 1,000		\$ 713
	NV	Reliable Steel	Stud & Shield Welding	SBE						\$ 260,000		\$ 536,310	
	CA	United Rentals Northwest	Rental	Other							\$ 5,603		\$ 5,603
	OH	Tru-Fit Products of Utah	Field Supplies	Other							\$ 36,886		\$ 36,886
	NV	Fasteners	Field Supplies	Other							\$ 10,550		\$ 10,550
	UT	DJB Gas Service	Fuel	Other							\$ 637		\$ 637
	NV	Curtis Steel	Material	Other							\$ 619		\$ 619
	CA	California Tool Welding	Weld Supplies	Other							\$ 9,671		\$ 9,671
	NV	CES	Field Supplies	Other							\$ 959		\$ 959
	NV	AXT Transportation	Fuel	Other							\$ 1,533		\$ 1,533
	CA	Airgas West	Welding Gas	Other							\$ 541		\$ 541
	NV	Ahern Rentals	Rental	Other							\$ 20,530		\$ 20,530
	CT	CS Unitec, Inc.	Field Supplies	Other							\$ 555		\$ 555
	NV	Home Depot	Field Supplies	Other							\$ 698		\$ 698
	NV	Red-O-Arc Welding	Field Equipment	Other							\$ 16,549		\$ 16,549
	NV	Southern Nevada Welding	Field Supplies	Other							\$ 241		\$ 241

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	PR Diamond Products	Field Small Tools	Other							\$ 724		\$ 724
	NV	Dielco Crane Services	Crane Services & Hydraulic Lifts	Other							\$ 520,508		\$ 828,185
	NV	Abatix	Supplier	Other							\$ 50,000		\$ 41,629
	WA	Amazon	Supplier	Other							\$ 916		\$ 916
	NV	Concrete Accessories	Supplier	SBE						\$ 50,000		\$ 15,228	
	NV	BC Rope & Rigging	Supplier	SBE						\$ 1,894		\$ 1,894	
	NV	Copper State Bolt & Nut Co.	Supplier	Other							\$ 5,000		\$ 70
	NV	Core T Trucking	Supplier	Other							\$ 350		\$ 350
	NV	Fasteners, Inc.	Supplier	Other							\$ 50,000		\$ 34,937
	NV	Cutting Edge	Supplier	Other							\$ 1,000		\$ 455
	NV	Harbor Freight Tools	Supplier	Other							\$ 1,000		\$ 348
	NV	HD Supply Waterworks	Supplier	Other							\$ 3,000		\$ 1,699
	NV	McFadden-Dale Hardware	Supplier	Other							\$ 500		\$ 213
	MN	M.A. Mortenson Co.	Supplier	Other							\$ 180,723		\$ 170,950
	NV	Kuker Ranken Vegas	Supplier	Other							\$ 500		\$ 182
	NV	McIntosh Communications	Supplier	Other							\$ 6,074		\$ 6,074
	NV	Mobile Mini	Supplier	Other							\$ 15,000		\$ 7,935
	NV	Mobile Materials	Supplier	Other							\$ 10,000		\$ 4,425
	NV	Senergy Petroleum	Supplier	Other							\$ 100,000		\$ 24,314
	NV	Silver State Rope & Rigging	Supplier	Other							\$ 166,986		\$ 166,986
	NV	Steel Edge	Supplier	SBE						\$ 150,000		\$ 27,936	
	NV	Precision Aggregate Products	Supplier	SBE						\$ 40,000		\$ 11,661	
	OK	Hilti, Inc.	Supplier	Other							\$ 1,000		\$ 196
	NV	JS&S Surveying, Inc.	Suveying	SBE/MBE						\$ 177,408		\$ 46,680	
	NV	Home Depot	Supplier	Other							\$ 1,000		\$ 132
	IL	U-Line	Supplier	Other							\$ 5,000		\$ 4,001
	NV	Monsen Engineering	Supplying Engineering Equip	Other							\$ 30,000		\$ 26,478
	IL	Reddaway, Inc.	Freight Charges	Other							\$ 2,000		\$ 435
	NV	JLB Land Surveying, LLC	Supplier	Other							\$ 13,215		\$ 13,215
	NV	Standard Steel, LTD	Welding	Other							\$ 316,428		\$ 316,428
	NV	Commercial Hardward	Consumables	Other							\$ 500		\$ 36
	NV	Fasteners, Inc.	Consumables	Other							\$ 2,500		\$ 1,927
	NV	Terrible Herbst	Water/Ice	Other							\$ 2,500		\$ 926
	NV	Home Depot	Small Tools	Other							\$ 3,000		\$ 793
	NV	McFadden Dale Hardware	Consumables	Other							\$ 2,500		\$ 704
	NV	Praxair, Inc.	Consumables	Other							\$ 15,000		\$ 10,113
	NV	Walmart	Ice/Water	Other							\$ 500		\$ 67
	NV	Ahern Rentals	Equipment Rental	Other							\$ 5,000		\$ 1,856
	NV	Harbor Freight	Consumables	Other							\$ 1,500		\$ 53
Page 8 of 28		NV	Lowe's	Consumables							\$ 1,500		\$ 208

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Hilti	Small Tools	Other							\$ 10,000		\$ 4,984
	NV	United Rentals	Equipment Rental	Other							\$ 5,000		\$ 4,593
	NM	Heatly Engineering	Design/Engineering of PreCast	Other							\$ 1,455,554		\$ 1,482,724
	NV	Western Pacific Precast, LLC	Precast Elements	Other							\$ 16,590,904		\$ 12,848,622
1.04/1.05	MN	Harris Companies	Mechanical & Plumbing	Other	\$ 121,500,000	\$ 18,225,000	15%	\$ 130,934,166	21%				\$ 80,849,915
	NV	Maui One Excavating	Trenching, Excating & Hauling	SBE/MBE						\$ 2,360,501		\$ 1,787,540	
	NV	Lone Mountain Excavation	Site Prep	Other							\$ 2,098,170		\$ 985,743
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 50,000		\$ 13,065	
	NV	C-Los Industries	Warehouse Lease to Erect Oval Mock-up	SBE/MBE						\$ 5,412		\$ 5,412	
	NV	Mechanical Equipment Reps	Provide Computer Room AC Units	SBE/MBE						\$ 348,646			
	NV	Corporate Air Mechanical Services	Furnish 3 Pump Skids, 2 Head Exhcangers, 6 Domestic Heat Exchangers, 1 Triplex Booster Pump Package, 2 Rolairtrols...	SBE						\$ 954,100		\$ 834,935	
	NV	Corporate Air Mechanical Services	Furnish 6 Cell Stainless Cooling Tower w/Free Cooling and Single Flange Inlet	SBE						\$ 597,274		\$ 23,468	
	NV	Corporate Air Mechanical Services	7 Boilers	SBE						\$ 403,133		\$ 372,690	
	NV	Corporate Air Mechanical Services	Supplies - Fans & PCU's	SBE						\$ 1,796,833		\$ 1,793,417	
	NV	Corporate Air Mechanical Services	Furnish 35 Electric Water Heaters & 7 ASME 125# Storage Tanks	SBE						\$ 187,079		\$ 52,624	
	NV	Corporate Air Mechanical Services	Provide 1 Lot Fabric Duct (Ductsox) & Associated hangers	SBE						\$ 1,021,488			
	NV	Corporate Air Mechanical Services	Provide 26 Fire Smoke Dampers, 48 Fire Dampers & 6 Silencers	SBE						\$ 87,400			
	NV	Corporate Air Mechanical Services	Provide 1 Lot Metal-Fab UL Listed Grease Duct, 1 Lot Metal-Fab UL Listed General Exhaust Flue, & 1 Lot Metal Fab UL Listed boiler Exhaust Flue	SBE						\$ 2,444,744			
	NV	LTSA, LLC	Furnish air Handling Units;VAV's & BCU's	SBE						\$ 6,851,295		\$ 6,851,295	
	NV	LTSA, LLC	Provide 26 Variable Frequency Drives with 3% Line Reactors & 20 Passive Harmonic Filters	SBE						\$ 280,788			
	MN	Trane U.S., Inc.	Furnish & Install BAS Mechanical Control System	Other							\$ 2,917,781		\$ 889,232
	NV	Lawyer Mechanical Services	HVAC Controls Installation	SBE						\$ 1,715,296			
	NV	Precision Automation	Low Voltage Controls HVAC Controls Installation	SBE						\$ 870,433			
	NV	Advanced Controls & Electric	Low Voltage HVAC Controls Installation	SBE						\$ 500,000			
	NV	Ideal Supply Company	Provide all Galvanized Victaulic Fittings Supplies	SBE						\$ 2,481,252		\$ 2,217,070	

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Energy Mechanical Insulation	Furnish & Install Plumbing Insulation	SBE/WBE						\$ 596,715		\$ 294,491	
	NV	Energy Mechanical Insulation	Furnish & Install Piping Insulation	SBE/WBE						\$ 1,335,305		\$ 473,892	
	NV	Energy Mechanical Insulation	Furnish & Install Mechanical Insulation	SBE/WBE						\$ 739,403		\$ 63,269	
	NV	Energy Mechanical Insulation	Furnish & Install All Fire-Stopping on all Plumbing, Piping & Mechanical Systems	SBE/WBE						\$ 604,072		\$ 149,596	
	NV	Superior Duct Fabrication	Fabricate & Supply all round ductwork Fittings	Other							\$ 1,070,506		\$ 414,683
	NV	Mesa Mechanical	Beverage Conduite & CO2 Branch Lines	SBE/WBE						\$ 700,000			
	IL	BevStream Corp.	Beverage Conduit System & CO2 Branch lines	Other							\$ 1,717,000		
	NV	Mesa Mechanical	Beverage Piping Install	SBE/WBE						\$ 612,000			
	NV	Spider	Swing Stages	Other							\$ 38,278		
1.06 & 4.08	NV	Gephart/Morse	Electrical & Low Voltage	Other	\$ 85,793,108	\$ 13,087,750	15%	\$ 137,667,016	15%	\$ 3,394,458			\$ 56,386,243
	NV	Morse Electric											
	NV	A-1 Concrete	Concrete & Excavation	SBE/MBE						\$ 127,418		\$ 127,418	
	NV	MMC	Hydro Excavating	Other							\$ 10,450		\$ 10,450
	NV	Pyrocom	Sprinkler Monitoring Dialer	SBE/WBE						\$ 8,860		\$ 8,860	
	NV	Hampton Tedder Electric	Electrical Testing	Other							\$ 1,250		\$ 1,250
	NV	Lone Mountain Excavation	Excavation	Other							\$ 2,035,396		\$ 2,004,318
	NV	Live Electric	Electrical	SBE/WBE						\$ 71,700		\$ 71,700	
	NV	Westland State	Parking	Other							\$ 783,605		\$ 783,605
	NV	The Tiberti Fence Company	Drilling	SBE						\$ 25,337		\$ 24,691	
	NV	Main Electric	Electrical Supplier	Other							\$ 2,407,765		\$ 1,542,181
	NV	Codale Energy	Electrical Supplier	Other							\$ 1,538,959		\$ 472,037
	CA	Industrial Electric Mftg	Electrical Distribution	Other							\$ 6,271,370		\$ 5,236,366
	NV	CESS	Generator/PDV's/Transfer Switches & Show Power, Broadcast Truck Power, Pedestals	SBE/MBE						\$ 2,537,103		\$ 843,240	
	NV	National Field Services	Electrical Acceptance Testing & Studies	Other							\$ 311,650		\$ 166,000
	NV	General Design & Const.	Fabrication	SBE						\$ 44,502		\$ 44,502	
	NV	Valley Steel	Unload and set Electrical Gear	SBE/WBE						\$ 31,350		\$ 31,350	
	NV	Coherent Design	AV Design Assist, Testing & Commissioning	SBE						\$ 168,000		\$ 56,000	
	NV	Johnson Controls Fire Protection	Fire Alarm System	Other						\$ -	\$ 4,498,988		\$ 643,431
	PA	Tait Towers Manufacturing, LLC	Design Development for Speaker Array Rigging	Other							\$ 24,150		
	NV	Clinton Nevada, LLC	Supply Commscope Cable	SBE						\$ 1,484,454		\$ 432,862	
Page 10 of 23	NV	Well Equipment, Inc.	Supply Low Voltage Cabling Materials & Equipment	SBE						\$ 1,331,141		\$ 117,404	

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	BC	Global Rope Access	Speakers	Other							\$ 15,313		
	NV	Simply Connected, Inc.	Harman Order	Other							\$ 2,672,520		\$ 1,426,572
	MN	Gephart Electric, Inc.											
	MN	Border States Supply	Electrical Supplies	Other							\$ 15,099		\$ 10,257
	NV	CESS	Cable Tray/Interior & Sports Lighting	SBE/MBE						\$ 9,687,535		\$ 583,544	
	NV	Fastener & Supply Co., Inc	Electrical Supplies	Other							\$ 48,713		\$ 65
	IL	Global Equipment Company, Inc.	Electrical Supplies	Other							\$ 16,861		\$ 16,861
	MN	Graybar Electric Supply	Electrical Supplies	Other							\$ 47,932		\$ 23,695
	NV	Las Vegas Lighting	Feeder Cable & Branch Wire	SBE/MBE						\$ 1,343,141		\$ 135,818	
	NV	Live Electric	Generator Distribution Feeds - Quad A, B, C & D	SBE/WBE						\$ 304,716			
	MN	MA Mortenson	Equipment Rental	Other							\$ 801,684		\$ 162,495
	CO	National Lightning Protection	Lightning Protection System	Other							\$ 127,040		
	NV	Nedco Supply	Electrical Supplies	Other							\$ 44,641		
	MN	Povolny Specialties	Electrical Supplies	Other							\$ 36,610		\$ 36,610
	NV	Rosendin	Install MV Cables, Install & Terminate 600V Cables	Other							\$ 195,759		
	MN	Total Tool Supply, Inc.	Electrical Material	Other							\$ 19,599		\$ 19,551
	MN	Viking Electric Supply	Electrical Supplies	Other							\$ 6,590		\$ 6,556
1.07	NV	Desert Fire Protection, LP	Fire Protection	Other	\$ 14,200,000	\$ 2,130,000	15%	\$ 14,451,524	15%	\$ 231,067			\$ 6,347,684
	NV	TAB Contractors	Underground Fire Line	Other							\$ 115,655		\$ 100,475
	NV	Jcord Construction	GPR & Core Drill	SBE						\$ 19,125		\$ 19,125	
	NV	JS&S Inc.	Fire Sprinkler Layout with Trimble	SBE/MBE						\$ 6,312		\$ 6,312	
	NV	Lucky Transportation	Transportation	SBE						\$ 86,000		\$ 45,491	
	NV	Energy Mechanical Insulation	Fire Caulking & Insulation of Pipe	SBE						\$ 54,000		\$ 20,587	
	NV	Monsen Engineering Services	Plotter & Printing Supplies	SBE						\$ 3,000		\$ 2,577	
	NV	Silver State Marketing Group	Supply bulk Fire Sprinkler Material & Pipe & Fittings	SBE						\$ 1,760,225		\$ 765,030	
	NV	Sin City Portables, LLC	Portable RestRoom Rentals	SBE						\$ 2,000			
	NV	Lone Mountain Excavation	South FDC Underground	Other							\$ 73,715		\$ 73,715
	NV	Carefree Catering	Site Water Delivery	SBE						\$ 2,000		\$ 910	
	NV	Ice Now NV, LLC	Ice & Water	SBE						\$ 8,000			
1.08/1.09	NV	Enclos Corp.	Exterior Curtainwall/Ribbon Rainscreen	Other	\$ 97,194,122	\$ 14,620,335	15%	\$ 100,186,098	17%				\$ 44,065,329
	NV	Innova Technologies	Structural Engineering/Material Mock-up	SBE/MBE						\$ 14,618		\$ 14,618	

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Union Erectors	Steel Structure & Install Material Mock-up	SBE						\$ 20,717		\$ 20,717	
	NV	Affordable Federal Services	Misc. Construction Services	SBE						\$ 9,845,714		\$ 4,902,292	
	NV	Walters & Wolf	Storefront	Other							\$ 2,041,571		
	NV	Hershberger Bros Welding	Curtainwall Anchor & Steel Clips	SBE						\$ 1,552,501		\$ 1,552,501	
	NV	FASCO	Fasteners	SBE						\$ 650,000		\$ 261,209	
	TX	Baker Metal	CW Metal	Other							\$ 6,421,181		\$ 3,286,160
	NV	Expansion Specialties	Exterior Expansion Joint System	SBE/VBE						\$ 783,570		\$ 8,075	
	NV	Union Erectors	Operable Door	SBE						\$ 4,386,383		\$ 272,358	
	CA	Railworks Track Service	Welding on back for Operable Doors	Other							\$ 50,400		
	NV	Team Construction	Grouting - operable door	Other							\$ 103,777		
1.10	NV	KONE	Elevator & Lifts	Other	\$ 17,942,010	\$ 1,435,361	8%	\$ 18,147,259	8%	\$ 280,281			\$ 7,281,067
	NV	Hightower Trucking, Inc.	Warehouse/Logistics Support	SBE/MBE						\$ 955,000		\$ 931,303	
	NV	Storage on Wheels, Inc.	Jobsite Trailer	Other							\$ 15,000		\$ 2,952
	NV	CESS	Misc. Electrical Supplies	SBE/MBE						\$ 71,500		\$ 7,812	
	TX	Platinum Specialty Services	Scaffolding	Other							\$ 45,000		
	NV	Codale Electric Supply	Electrical Supplies	Other							\$ 15,000		
	TX	Hutcherson Elevator Co.	Installation of Peele Freight Door Equipment (Freight Elevators)	Other							\$ 133,000		
	NV	Union Erectors	Furnish Material	SBE						\$ 70,000			
	NV	Energy Mechanical Insulation	Firestopping	SBE/WBE						\$ 75,000			
2.01a	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE	\$ 38,770	\$ 38,770	100%	\$ 71,251	100%	\$ 71,251		\$ 71,251	
2.01f	NV	Marnell Masonry	Box Culvert - Masonry	SBE	\$ 33,198	\$ 33,198	100%	\$ 33,198	100%	\$ 33,198		\$ 33,198	
2.01h	NV	Sahara Concrete	Box Culvert - Site Concrete, Paving & Hardscapes	SBE	\$ 3,678,883	\$ 3,678,883	100%	\$ 4,180,022	100%	\$ 3,919,506		\$ 4,180,022	
	NV	CMC Rebar	Box Culvert - Reinforcing (Supply & Install)	Other							\$ 794,604		\$ 794,604
	NV	Dielco Crane Services	Box Culvert - Crane Work	Other							\$ 107,725		\$ 107,725
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 78,642	\$ -	\$ 78,642	
	NV	A-1 Concrete	Demolition	SBE/MBE						\$ 181,874		\$ 181,874	

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
2.01k	NV	The Tiberti Fence Company	Box Culvert - Fence	SBE	\$ 256,862	\$ 256,862	100%	\$ 355,201	100%	\$ 346,478		\$ 217,719	
	NV	Flippen's Trenching	143 Holes	SBE						\$ 8,723		\$ 8,723	
2.02/2.03	NV	Tab Contractors	Box Culvert /Earthwork/Site Utilities	Other	\$ 15,258,168	\$ 10,707,010	70%	\$ 28,629,588	44%				\$ 23,207,645
	NV	Brightview Landscape	Box Culvert - Landscape & Irrigation	Other							\$ 21,550		\$ 21,550
	NV	Sanders Construction	Drilling & Blasting	SBE						\$ 2,309,326		\$ 2,193,860	
	NV	JS & S Surveying	Land Survey & Construction Staking	SBE/MBE						\$ 358,655		\$ 179,480	
	NV	A-1 Concrete Cutting	Core Drilling/Concrete Cutting/Demolition	SBE/MBE						\$ 75,000		\$ 64,220	
	NV	M Con, Inc.	Utility Work Installation	SBE/MBE						\$ 435,993		\$ 414,193	
	NV	MMC, Inc.	Hydro Excavating/Vactor	Other							\$ 18,550		\$ 18,550
	NV	Nevada Ready Mix	Concrete	Other							\$ 2,679		\$ 2,679
	NV	Nelson Hiniker Striping	Traffic Control	SBE						\$ 3,240		\$ 3,240	
	NV	Sticha Inc.	Trucking Materials	Other							\$ 1,080		\$ 1,080
	NV	National Trench Safety	Steel Plates & Shoring	Other							\$ 285,000		\$ 259,350
	MO	Core & Main	Water Materials	Other							\$ 29,790		\$ 27,992
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 77,527		\$ 68,555
	NV	Merli Concrete Pumping	Pump Concrete	SBE						\$ 639		\$ 639	
	NV	MMC, Inc.	Hydro Excavating/Pot Holing	Other							\$ 592,377		\$ 592,377
	NV	TAB Contractors	Excavating	Other							\$ 5,000		
	CA	Viking Drillers, Inc.	Abandonment (4) Monitoring Wells	Other							\$ 8,800		\$ 8,800
	NV	Acme Electric	Remove/Replace Street Lights	Other							\$ 310,745		\$ 310,745
	NV	Boulder Sand & Gravel	Gravel base for concrete & asphalt disposal	SBE						\$ 357,361		\$ 293,472	
	NV	Elkhorn Environmental	Trucking/Street Sweeping	SBE						\$ 2,384,021		\$ 2,384,021	
	NV	Donovan Brothers Trucking	Trucking/Haul-Off	SBE						\$ 2,562,668		\$ 2,562,668	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 10,000		\$ 1,827	
	NV	Olson PreCast Company	Install Storm Drain & Sewer MH & Drop Inlets	SBE						\$ 478,911		\$ 205,954	
	NV	Armorock, LLC	Manhole Materials	Other							\$ 325,230		\$ 325,230

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Nevada Tap Master	Wet Tap	SBE						\$ 49,895		\$ 48,765	
	NV	Nevada Water Trucks	Water Truck	SBE						\$ 265,169		\$ 265,169	
	NV	Enco Southwest, Inc.	Pump Controls	SBE						\$ 208,780		\$ 208,780	
	NV	M Con, Inc.	Main Water Line	SBE/MBE						\$ 2,983,816		\$ 1,810,316	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 12,000		\$ 11,744
	NV	MMc Inc.	Vactor/Pothole Services	Other							\$ 15,000		\$ 9,025
	CA	Cashman Equipment Co.	Equipment Rental	Other							\$ 4,478		\$ 4,478
	TX	Aggregate Industries	Type II Supplier	Other							\$ 50,000		\$ 41,133
	MO	Core & Main	Material Supplier	Other							\$ 675,000		\$ 390,787
	NV	National Trench Safety	Shoring/Trench Plates	Other							\$ 25,000		\$ 19,019
	NV	Nevada Ready Mix	Concrete Supplier	Other							\$ 15,340		\$ 15,340
	NV	Rinker Materials	RPC Onsite/Offsite	Other							\$ 108,450		\$ 132,896
	NV	HD Barricade, Inc.	Traffic Control	Other							\$ 2,500		\$ 2,400
	NV	Sticha Inc.	Trucking	Other							\$ 1,394		\$ 1,338
	NV	Las Vegas Paving	Cold Mix	Other							\$ 2,500		\$ 500
	CA	HD White Cap	Safety Supplies	Other							\$ 5,000		\$ 4,312
	NV	Olson Precast Company	8" Meter Vaults	SBE						\$ 62,997		\$ 55,686	
	NV	Las Vegas Paving	Flaggers	Other							\$ 1,006		\$ 1,006
	NV	Wells Cargo, Inc.	Asphalt Patching	Other							\$ 23,680		\$ 23,680
	NV	Nelson Hiniker Striping	Striping/Traffic Control	SBE						\$ 128,517		\$ 93,287	
2.05	CA	Malcolm Drilling	Deep Foundations	Other	\$ 8,630,311	\$ 1,588,177	18%	\$ 10,729,892	26%				\$ 10,729,892
	NV	CMC Steel	Reinforcing Steel	Other							\$ 2,200,385		\$ 2,096,926
	NV	Steel Edge, Inc.	Piles	SBE						\$ 457,446		\$ 457,446	
	NV	Precision aggregate Products	Supply Grout for Deep Foundations	SBE						\$ 2,133,225		\$ 2,133,225	
Page 14 of 23	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 187,619		\$ 187,619	\$ -

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Dielco Crane Service	Crane Lift Services	Other							\$ 20,353		\$ 20,353
	NV	TAB Contractors	Load Haul-off & Dispose ACIP Spoils	Other							\$ 221,790		\$ 210,700
	NV	Fugro USA Land	Osterberg Cell load testing equipment & services	Other							\$ 205,817		\$ 205,817
	NV	Clark Welding & Fabricating	Welding	Other							\$ 51,702		\$ 51,702
	NV	White Cap	General Building Materials	Other							\$ 44,503		\$ 44,503
	NV	United Rentals	Rental Equipment	Other							\$ 20,791		\$ 20,791
	NV	MMC	Potholing/Vac Truck Work	Other							\$ 1,125		\$ 1,125
2.99/3.99	NV	Mortenson/McCarthy	Structural Concrete	Other	\$ 128,419,469	\$ 19,262,920	15%	\$ 141,130,216	23%				\$ 111,082,159
3.99a	WI	Gateway Forming Systems	Horizontal Formwork	Other							\$ 15,128,319		\$ 15,128,319
	NV	Region 9 Safety	Safety Director	SBE/MBE						\$ 168,341		\$ 168,341	
	NV	Pacific Construction Services	Shoring Rental/Lumber	SBE						\$ 1,000,000		\$ 934,987	
3.99b	NV	CMC Rebar	Reinforcing	Other							\$ 19,776,339		\$ 17,012,347
	NV	Steel Edge, Inc.	Reinforcing Steel	SBE						\$ 5,261,740		\$ 4,957,868	
	NV	Precision Aggregate Products	Concrete	SBE						\$ 14,054,653		\$ 11,565,746	
	NV	Merli Concrete	Concrete Pumping	SBE						\$ 722,421		\$ 715,881	
	NV	Penhall Co.	Demolition	Other							\$ 80,648		\$ 80,648
	NV	Copper State Bolt & Nut Co.	Materials	Other							\$ 5,000		\$ 3,997
	NV	Jcord	Demolition	SBE						\$ 1,392,963		\$ 1,222,469	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 40,000		\$ 22,512
	AZ	Sunstate Equipment	Equipment Rental	Other							\$ 5,000		\$ 3,694
	CA	HD Supply	Supplies & Materials	Other							\$ 40,000		\$ 25,480
	NJ	Hilti	Small Tools , Materials & Equipment	Other							\$ 89,199		\$ 89,199
	TX	H & E Equipment	Equipment Rental	Other							\$ 20,000		\$ 6,934
	GA	Herc Rentals	Equipment Rental	Other							\$ 30,000		\$ 15,116
Page 15 of 23	NV	Lynco Associates	Epoxy & Rebar Enbeds	Other							\$ 54,000		\$ 46,420

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	IL	CDW Direct, LLC	Technology Equipment	Other							\$ 35,000		\$ 10,933
	NV	Atlas Construction Supply	Column Formwork - Supplies	Other							\$ 1,500,000		\$ 310,648
	NV	BC Wire Rope & Rigging	Rigging Supplies	SBE						\$ 650,000		\$ 349,018	
	NV	Pacific Construction Services	Lumber - Supplier	SBE						\$ 1,000,000		\$ 917,753	
	NV	Construction Testing Services	Professional Services	Other							\$ 100,000		\$ 85,020
	NV	Concrete Accessories	Grout/Concrete - Supplier	SBE						\$ 200,000		\$ 149,404	
	MN	Curtis 1000 Inc.	Materials	Other							\$ 3,450		\$ 1,205
	MN	ESCH Construction Supply	Materials	Other							\$ 3,000		\$ 2,573
	NV	FASCO	Materials	SBE						\$ 100,000		\$ 55,707	
	NV	Fastenal Company	Materials	Other							\$ 2,450		\$ 348
	NV	Fasteners Inc.	Thread Supplier	Other							\$ 200,000		\$ 127,201
	NV	Glove Connection	Safety Equipment & Small Tools	SBE						\$ 300,000		\$ 252,140	
	IL	Grainger	Construction Supplies	Other							\$ 10,000		\$ 5,765
	NJ	Hilti	Small Tools & Epoxy	Other							\$ 500,000		\$ 277,827
	WA	KR	Materials	Other							\$ 20,000		\$ 8,248
	CO	Smalley & Company	Water Stop Supplies	Other							\$ 10,500		\$ 1,505
	NV	White Cap	Materials	Other							\$ 800,000		\$ 795,337
	NV	New Life Office LLC	Workstation Materials	Other							\$ 42,000		\$ 2,944
	PA	Norcen Industries	Materials	Other							\$ 20,000		\$ 1,826
	NV	NOVA Geotechnical & Inspection	Professional Services	Other							\$ 20,000		\$ 3,250
	MO	Office Essentials	Office Supplies	Other							\$ 2,000		\$ 380
	NV	Staples	Office Supplies	Other							\$ 4,000		\$ 3,012
	NV	William Vollmer	Materials	Other							\$ 20,000		\$ 2,756
	CO	RMD KWIKform North America	Materials	Other							\$ 2,000,000		\$ 1,631,653
	NV	M.J. Dean Construction	Concrete Forming	Other							\$ 1,200,000		\$ 1,143,842
	AZ	UFP Chandler, LLC	Materials	Other							\$ 25,500		\$ 8,499

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	IL	Uline, Inc.	Materials	Other							\$ 10,000		\$ 3,065
	NV	Reliable Crane	Crane Rental	SBE						\$ 7,000,000			
	NV	Eberhard SW Roofing	Water Stop Supplies	SBE						\$ 50,000		\$ 43,434	
	NV	IQC Southwest, LLC	Quality Control - Inspections	Other							\$ 500,000		\$ 394,193
	NV	Artkore LLC	Materials	SBE						\$ 1,500		\$ 602	
	NV	Commercial Scaffolding of Nevada	Stair Tower & Scaffolding	SBE						\$ 500,000		\$ 219,442	
	NV	Union Erectors	Steel Corrections	SBE						\$ 250,000		\$ 1,548,902	
	SD	Dakota Riggers & Tool Supply	Materials	Other							\$ 3,450		\$ 122
	NV	Fiber Tech Lifting Products	Materials	Other							\$ 2,000		\$ 217
	NV	Hershberger Bros Welding	Materials	SBE						\$ 2,000		\$ 1,588	
	NV	June Rose, LLC	Materials	SBE						\$ 30,000		\$ 9,434	
	MN	Mars Supply	Materials	Other							\$ 1,000		\$ 756
	NV	RGR Training Center	Safety Training	Other							\$ 20,000		\$ 3,360
	NV	Border Construction Specialties	Materials	Other							\$ 10,000		\$ 5,854
	GA	Global Equipment Co.	Materials	Other							\$ 1,000		\$ 617
	NV	Go2 Partners	Materials	Other							\$ 2,500		\$ 1,312
	MD	Canam Steel Corporation	Materials	Other							\$ 10,000		\$ 2,336
	NV	Mobile Materials, LLC	Materials	Other							\$ 20,000		\$ 9,540
	WA	Safeworks Holding, Inc.	Materials	Other							\$ 200,000		\$ 131,394
	NV	BrandSafway Services, LLC	Scaffolding	Other							\$ 150,000		\$ 44,567
	MN	Acme Tools	Small Tools	Other							\$ 5,000		\$ 150
	WA	Amazon Business	Misc. Supplies	Other							\$ 5,000		\$ 1,375
	NV	Ice Now	Ice & Water	SBE						\$ 5,000		\$ 2,608	
	IL	Deslauries, Inc.	Equipment Rental	Other							\$ 20,000		\$ 5,311
	MN	Tforce Final Mile LLC	Materials	Other							\$ 5,000		\$ 886

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
3.02	TX	Camatic Seating, Inc.	Fixed Seating	Other	\$ 8,225,124	\$ 1,233,769	15%	\$ 8,225,124	15%	\$ 1,233,769			
3.03	CA	Seda Seating Ltd.	Retractable Seating	Other	\$ 6,448,586	\$ 967,288	15%	\$ 6,506,670	15%	\$ 976,001			\$ 1,673,547
3.04/3.10	NV	Eberhard Southwest Roofing	Roofing & Waterproofing	SBE	\$ 4,259,219	\$ 4,259,219	100%	\$ 4,827,138	100%	\$ 4,411,581		\$ 840,609	
	CO	Smalley & Company	Waterproofing Materials	Other							\$ 30,000		\$ 26,813
	NV	Construction Sealants Supply	Waterproofing Materials	SBE						\$ 415,557		\$ 415,557	
	TX	StarFoam Manufacturing	Waterproofing Materials	Other							\$ 67,000		\$ 63,327
	CA	Sika Sarnafil	Roofing Materials	Other							\$ 1,400,000		\$ 2,357
3.05	NV	Union Erectors	Misc. Metals - Stairs	SBE	\$ 974,144	\$ 974,144	100%	\$ 6,469,178	100%	\$ 6,462,394		\$ 1,091,401	
	IN	American Stairs Corp.	Stair Material Supplier	Other							\$ 557,856		\$ 235,806
	NV	Commercial Scaffolding	Provide Scaffold	SBE						\$ 6,784			
3.06	KS	Dimensional Innovations	Signature Tower	Other	\$ 580,823	\$ 87,123	15%	\$ 14,850,505	15%	\$ 2,227,576			\$ 3,867,166
3.08a	TN	Industrial Door Contractors (IDC)	Operable Field Mechanization	Other	\$ 17,160,597	\$ 2,600,000	15%	\$ 17,481,810	15%	\$ 482,022			\$ 3,702,015
	MN	Danny's Construction Co., LLC	Installation of Field Tray	WBE							\$ 3,419,360		\$ 353,971
	PA	Gantrex Inc.	Thermite Welding	Other							\$ 169,900		\$ 21,916
	NV	Mori Consulting	Supplier	SBE/MBE						\$ 2,139,000		\$ 1,527,270	
	NV	Gephart/Morse	Mechanized Field Tray Wiring	Other							\$ 247,869		
	NV	FSI/Flooring Solutions of NV, Inc.	Mondo for mock-up plus field tray	SBE						\$ 1,250			
3.08b	NV	McKeon Door of Nevada, Inc.	Operable Field Door Mechanization	Other	\$ 475,967	\$ 126,735	27%	\$ 475,967	27%				\$ 46,835
	NV	Mojave Electric	Electrical	Other							\$ 29,210		
	NV	Panelfold, Inc.	Operable Wall	Other							\$ 26,555		
	NV	Clear Solutions Group	Material (glass) Supplier	SBE						\$ 126,735			
	NV	MJDean/Southwest Door & Hardware	Doors, Frames & Hardware	Other							\$ 60,186		
3.08c	CA	Show Canada Industries	Retractable Columns	Other	\$ 1,701,160	\$ 255,174	15%	\$ 1,839,945	15%	\$ 212,992			\$ 742,533
	NV	Daniel K Sobel	Project Management	SBE						\$ 63,000		\$ 48,000	

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid	
3.09	NV	Gephart/Morse	Distributed Antenna System (DAS)	Other	\$ 3,000,000	\$ 450,000	15%	\$ 5,828,172	15%	\$ 56,662			\$ 1,414,780	
		Morse Electric												
		MD Electric	DAS Conduit	SBE/WBE							\$ 176,800		\$ 163,404	
	NV	CESS	DAS Generator, ATS, PDU	SBE/MBE						\$ 640,764				
3.11/4.01	NV	Performance Contracting, Inc.	Exterior & Interior Framing/Drywall	Other	\$ 40,095,890	\$ 6,025,279	15%	\$ 41,194,911	17%				\$ 13,273,583	
		Commercial Scaffolding	Erection/dismantle of Scaffold	SBE						\$ 1,346,171			\$ 33,875	
		Gale Building Products	Insulation and Firestopping	Other								\$ 1,698,712		\$ 120,650
		Lochsa Engineering	Engineering Services	Other								\$ 86,450		\$ 86,450
		R&P Supply	Framing, Drywall, Taping	SBE						\$ 4,300,000			\$ 490,284	
		Technicoat Management	Interior Moisture Barrier	SBE						\$ 347,248				
		Tomarco Fastening Systems, Inc.	Fasteners	Other								\$ 66,208		\$ 66,208
		Legacy Cast & Stone & Composites	Ceiling Shapes	SBE						\$ 31,860			\$ 14,716	
		Herman Truck Lines, LLC	Metal Decking/Trucking	SBE						\$ 200,000			\$ 170,472	
		MPS Plastic Wall Products	FRP	SBE						\$ 900,000				
		4.02	NV	CEDCO, Inc.	Masonry	Other	\$ 5,258,412	\$ 861,346	16%	\$ 4,930,346	21%			
A Track-Out Solutions	Material Purchasing Delivery			SBE/WBE						\$ 855,500			\$ 353,324	
JS & S Surveying	Survey - CMU Wall Control Layout			SBE/MBE						\$ 12,000			\$ 11,665	
Technicoat Management	Fire Stop/Joint Sealants			SBE						\$ 115,210			\$ 14,800	
Region 9 Safety Compliance	Safety Coordinator			SBE/MBE						\$ 50,000			\$ 46,891	
CA	Epic CAD Solutions			Providing 3D Modeling	Other							\$ 50,000		\$ 46,695
NV	Silver Star Ready Mix			Supplying of Masonry Grout	Other							\$ 280,000		\$ 91,598
NV	JCord Construction			CMU Wall Demolition	SBE						\$ 17,680			
4.03	NV	American Door Installation, LP	Frames, Doors & Hardware	SBE	\$ 595,725	\$ 595,725	100%	\$ 3,200,144	100%	\$ 3,200,144		\$ 211,407		
		The Hallgren Co.	Supply Frames, Doors & Hardware	Other							\$ 2,101,374		\$ 231,734	
4.04	NV	Giroux Glass, Inc.	Decorative Glazing & Mirrors	Other	\$ 2,161,805	\$ 324,271	15%	\$ 2,114,885	16%				\$ 18,242	
		Glass Supply, Inc.	Supplying Architectural Mirror Fabricated to size	SBE						\$ 329,603				

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
4.04	NV	Davis Glass & Mirror	Storefront Curtain Wall Entrances	SBE	\$ 1,850,406	\$ 1,850,406	100%	\$ 1,784,248	100%	\$ 1,784,248			
4.05	GA	Raydeo Enterprises, Inc.	Stadium Railings	Other	\$ 11,524,358	\$ 2,751,947	24%	\$ 11,735,165	24%	\$ 2,228,840			\$ 2,624,031
	GA	East Gate Pallets	Pallets	Other							\$ 40,000		\$ 11,306
	GA	G&F Southeast Distributors Inc.	Stainless Steel Cable & Hardware	Other							\$ 198,000		\$ 149,115
	NV	Innova Technologies	Engineering	SBE						\$ 44,254		\$ 44,254	
	IL	McMaster Carr	Misc. Hardware	Other							\$ 20,000		\$ 9,078
	WI	R&B Wagner	Core Cups, Cladding Tape, End Caps, Panel Grip, Handrail Brackets	Other							\$ 337,308		\$ 6,711
	TX	Ryerson	Steal Flat & Steal Tube	Other							\$ 200,000		\$ 15,184
	NV	Steel Partners	Panel Grip, Gaskets & Glass Shoe	SBE						\$ 390,696		\$ 388,748	
	GA	Stewart Stainless Supply	Stainless Steel Pipe & Sheets	Other							\$ 325,000		\$ 224,513
	CA	Glassworks LA, Inc.	Glass	Other							\$ 456,860		\$ 136,443
	NV	Expansion Specialties	Caulk & Grout	SBE/VBE						\$ 152,650			
4.07	NV	Expansion Specialties	Expansion Joints	SBE/VBE	\$ 1,640,550	\$ 1,640,550	100%	\$ 1,640,550	100%	\$ 1,640,550		\$ 494,380	
	KS	Balco, Inc.	Material Supplier	Other							\$ 100,000		\$ 27,990
	MA	Emseal Joint System, Ltd.	Material Supplier	Other							\$ 600,000		\$ 164,438
	WI	Inpro Corporation	Material Supplier	Other							\$ 60,000		\$ 23,965
4.09	NV	Aggregate Industries	Bituminous Pavement	Other	\$ 4,408,062	\$ 661,209	15%	\$ 6,035,325	21%				
	NV	MC4 Construction	Traffic Signals & Streetlights	SBE						\$ 1,275,330			
4.10a	NV	Sahara Concrete	Decorative Site Concrete	SBE	\$ 14,216,220	\$ 14,216,220	100%	\$ 14,216,220	100%	\$ 14,116,220			
	NV	T.B. Penick & Sons	Decorative Concrete	Other							\$ 5,476,988		
	NV	TAB Contractors Inc.	Excavation/Grading	Other							\$ 1,881,475		
	NV	Merli Concrete Inc.	Concrete Pump	SBE						\$ 100,000			
4.10a	NV	Stewart & Sundell Concrete	Curbs, Gutters & Sidewalk	SBE	\$ 2,295,788	\$ 2,295,788	100%	\$ 2,295,788	100%	\$ 2,295,788			
4.10b	NV	Aggregate Industries	MSE Retaining Walls	Other	\$ 5,132,049	\$ 793,792	15%	\$ 5,654,924	18%				\$ 4,604,124
	CA	The Reinforced Earth Company	Design/Provide MSE Wall Material	Other							\$ 864,421		\$ 787,236
	NV	Stewart & Sundell	CIP Concrete for MSE Walls	SBE						\$ 891,223		\$ 891,223	
	NV	Harris Rebar Las Vegas, Inc.	Reinforcing Steel	Other							\$ 78,625		
	NV	Sunbelts of Nevada, LLC	Type II Placement over CMU walls with belted equipment	SBE						\$ 58,750			
	NV	JS&S, Inc.	Survey as pertains to MSE Walls	SBE/MBE						\$ 40,192		\$ 40,192	

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
4.11	NV	Brightview Landscape Development	Landscape & Irrigation	Other	\$ 2,799,991	\$ 447,672	16%	\$ 2,799,991	15%				
	NV	Amazon Masonry	Trucking & Hauling of Material along with Trenching	SBE						\$ 329,496			
	NV	Synthetic Turf Products dba Green Living Services	Site Amenities	SBE						\$ 50,400			
	NV	Sunbelts of Nevada	Placement of Conveyored Equipment	SBE						\$ 42,920			
4.12	CO	Rolling Plains Construction	Fireproofing	Other	\$ 4,378,322	\$ 667,494	15%	\$ 4,721,511	15%	\$ 40,733			\$ 2,643,994
	NV	Quinette King Consulting	Material Supplier	SBE/MBE						\$ 667,494		\$ 517,720	
	NV	United Rentals	Equipment Rentals	Other							\$ 250,000		\$ 8,674
5.01/5.19	NV	Southwest Specialty Contractors	Acoustical Ceilings & Bowl Acoustical Treatment	Other	\$ 11,842,089	\$ 1,780,000	15%	\$ 12,914,849	15%	\$ 1,317,474			\$ 191,988
	NV	AMS	Misc. Grid	Other							\$ 15,000		\$ 5,503
	NV	T3 Distributors LLC	Ceiling/Fabric Supplier	SBE						\$ 619,753		\$ 1,497	
5.02	NV	Architectural Southwest Stone Co.	Ceramic Tile	SBE	\$ 3,273,830	\$ 3,273,830	100%	\$ 3,258,830	100%	\$ 3,243,230		\$ 539,125	
	NV	Technicoat Management Inc.	Installation of Mapei Mapelastic AquaDefense in Designated Areas	SBE						\$ 15,600			
5.02	NV	T. Nickolas Company	Ceramic Tile & Quartz	Other	\$ 5,911,121	\$ 886,668	15%	\$ 5,911,121	15%	\$ 886,668			
5.03	NV	Master Craft Carpet Services	Carpet/Flooring	Other	\$ 1,712,860	\$ 256,929	15%	\$ 1,712,860	15%	\$ 256,929			
5.04	NV	Technicoat Management, Inc.	Resinous Flooring	SBE	\$ 850,170	\$ 850,170	100%	\$ 850,170	100%	\$ 850,170			
5.05	NV	Midwest Pro Painting	Paint & Wallcovering	Other	\$ 4,015,702	\$ 973,035	24%	\$ 4,086,288	24%				\$ 438,929
	NV	Quinette King Consulting	Supplier	SBE/MBE						\$ 973,035		\$ 82,907	
5.08/5.09	NV	ISEC	Toilet Compartments & Toilet Accessories	Other	\$ 2,286,410	\$ 342,962	15%	\$ 5,669,417	17%				\$ 102,098
	NV	Sunstone Building Specialties	Metal Toilet Compartments, Adult Changing Stations & AED's	SBE						\$ 371,450		\$ 16,489	
	MN	Activar, Inc.	Fire Extinguisher, AED & AED Cabinet Samples	Other							\$ 12,209		\$ 12,209
	NV	American Specialties, Inc.	TRA Samples	Other							\$ 6,650		\$ 6,650

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CO	Buck Engineering	Engineering Shop Drawings	Other							\$ 10,920		\$ 10,920
	WI	InPro	Cubical Curtain Samples	Other							\$ 3,336		\$ 378
	NV	Nevada Precision	DM1 Aluminum Base & Steel Plate Shelves	SBE/MBE						\$ 36,215		\$ 1,405	
	NV	Woodstock Architectural Products	Column Covers & Escalator Panels	SBE						\$ 566,858			
	FL	Access-Able Designs	Folding Dressing Benches	Other							\$ 11,721		
	TX	Allied Hand Dryer	VERDEdri Hand Dryers	Other							\$ 97,801		\$ 97,801
5.11	NV	YESCO	Signage & Graphics	Other	\$ 4,793,199	\$ 718,980	15%	\$ 6,324,526	15%	\$ 948,679			\$ 85,917
5.12/5.20/5.22a	NV	Spilker Pacific, LLC	Overhead Doors, Loading Dock Equipment & Coiling Smoke Doors	Other	\$ 641,879	\$ 285,805	45%	\$ 716,594	53%				
	NV	The Smith Overhead Door	Ovehead Doors & Loading Dock Equipment	SBE						\$ 379,389			
5.14/5.10b & c	CA	Golden Bay Fence Plus Iron Works	Fence, Gates, Bollards & Wedge Barrier	Other	\$ 2,297,856	\$ 344,678	15%	\$ 4,902,421	15%	\$ 735,363			
5.14b	WI	Jones Sign Company	Decorative Site Railings	Other	\$ 549,340	\$ 82,401	15%	\$ 651,049	15%	\$ 97,657			
5.15	AZ	Western Millwork	Millwork	Other	\$ 9,676,392	\$ 1,451,459	15%	\$ 9,676,392	15%	\$ 1,451,459			\$ 128,884
5.17b	GA	Sports Field, Inc. dba Fields	Heat System for Operable Field	Other	\$ 1,716,348	\$ 257,452	15%	\$ 3,240,390	15%	\$ 297,535			\$ 350,102
	UT	Cache Valley Electric	Electrical Installation	Other							\$ 299,258		\$ 18,732
	CO	The RMH Group	Electrical Engineering	Other							\$ 68,960		\$ 64,849
	OH	Rovisys Building Technologies	Control Panel Design & Fabrication	Other							\$ 109,892		\$ 109,892
	NV	Construction Sealants Supply	Furnish Drain Board & Filter Fabric	SBE						\$ 188,524		\$ 271	
5.22	NV	Mueller Custom Cabinetry of Nevada	Lockers	SBE	\$ 1,606,750	\$ 1,606,750	100%	\$ 1,606,750	100%	\$ 1,606,750			
5.22b	NV	Arcon Global, Inc.	Access Flooring	Other	\$ 36,060	\$ 5,409	15%	\$ 36,060	15%	\$ 5,409			

Allegiant Stadium SBE Participation



This report reflects procurement activity through August 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
5.22d	NV	Sunstone Building Specialties	Operable Partitions	SBE	\$ 198,426	\$ 198,426	100%	\$ 259,979	100%	\$ 259,979			
5.22e	AZ	Luminous Egress	Photoluminescent	MBE	\$ 297,842	\$ 44,676	15%	\$ 297,842	15%	\$ 44,676			
5.22g	NV	Custom Hearth Distributors	Trash Chutes	SBE	\$ 128,408	\$ 128,408	100%	\$ 128,408	100%	\$ 128,408			
5.24	CA	Contract Décor, Inc.	Window Treatment (Curtains & Drapes)	Other	\$ 32,236	\$ 4,835	15%	\$ 32,236	15%	\$ 4,835			
			Totals		\$ 955,224,678	\$ 185,119,331	19%	\$ 1,157,449,174	22%	\$ 254,582,786	\$ 326,656,709	\$ 116,780,623	\$ 911,422,331
			Goal				15%						

Allegiant Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through August 2019.

Subcontractor	Cumulative hours through August 2019				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Lewis K Construction	30	30	0	100%	0%
Modern Demo & Services	198	198	0	100%	0%
Total for Lewis K Construction	228	228	0	100%	0%
Geotechnical & Environmental Services	0	0	0	0%	0%
Eagle Drilling Services	110	33	0	30%	0%
Total for Geotechnical & Environmental Svs	110	33	0	30%	0%
Nevada Water Truck	22,208	17,721	0	80%	0%
Total for Nevada Water Truck	22,208	17,721	0	80%	0%
Amazon Masonry	99	99	0	100%	0%
Total for Amazon Masonry	99	99	0	100%	0%
TAB Contractors - Trailer City	2,439	605	0	25%	0%
Mcon	2,333	2,076	0	89%	0%
Acme Electric - Mcon TC	27	12	0	44%	0%
Olson Precast - Mcon TC	91	91	0	100%	0%
Nevada Tap Master - Mcon TC	2	2	0	100%	0%
Merli - Mcon TC	4	0	0	0%	0%
MMC, Inc.	7	7	0	100%	0%
A-1 Concrete	4	4	0	100%	0%
Wells Cargo	88	44	0	50%	0%
Total for TAB Contractors - Trailer City	4,993	2,838	0	57%	0%
Sahara Concrete	20,805	19,858	0	95%	0%
CMC Rebar	4,450	3,347	0	75%	0%
Dielco Crane Service	379	0	0	0%	0%
Merli Concrete	297	0	0	0%	0%
A-1 Concrete	1,346	719	0	53%	0%
Total for Sahara Concrete	27,277	23,924	0	88%	0%
Marnell Masonry	139	47	0	34%	0%
Total for Marnell Masonry	139	47	0	34%	0%
TAB Contractors - Main	127,374	56,214	119	44%	0%
Brightview Landscape	100	100	0	100%	0%
Nelson Hiniker Striping	467	278	0	60%	0%
Sanders Construction	3,648	2,254	0	62%	0%
A-1 Concrete	496	308	5	62%	1%
MMC	7,430	7,043	0	95%	0%
TAB-MMC	6	6	0	100%	0%
Mcon	12,177	10,607	0	87%	0%
MMC - Mcon	117	80	0	69%	0%
Wells Cargo - Mcon	184	108	0	59%	0%
Merli - Mcon BC	4	0	0	0%	0%
Viking Drillers, Inc.	4	0	0	0%	0%
Acme Electric	3,231	1,748	0	54%	0%
Merli Concrete	17	0	0	0%	0%
Olson Precast	717	548	0	76%	0%
Las Vegas Paving	80	88	0	110%	0%
Nevada Tap Master	117	22	0	18%	0%
Wells Cargo - TAB	293	126	0	43%	0%
The Tiberti Fence - TAB	3	3	0	100%	0%
Total for TAB Contractors - Main	156,463	79,530	124	51%	0%
Southland - TC	473	191	0	40%	0%
Lone Mountain - Southland	614	152	0	25%	0%
Total for Southland - TC	1,087	343	0	32%	0%

Allegiant Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through August 2019.

Subcontractor	Cumulative hours through August 2019				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Gephart-Morse, LLC	0	0	0	0%	0%
Morse Electric - GM	151,761	94,192	14,029	62%	9%
A-1 Concrete - Morse	664	293	24	44%	4%
MMC - A-1 Morse	52	52	0	100%	0%
Lone Mountain - Morse	10,616	4,691	0	44%	0%
Live Electric - Morse	1,771	1,084	0	61%	0%
Pyrocom	20	0	0	0%	0%
Valley Steel	28	0	0	0%	0%
Gephart Electric - GM	0	0	0	0%	0%
Rosendin Electric	3,611	975	576	27%	16%
Total for Gephart-Morse, LLC	168,522	101,285	14,629	60%	9%
The Tiberti Fence	1,569	1,241	142	79%	9%
Flippins	77	25	0	32%	0%
Total for Tiberti Fence	1,646	1,266	142	77%	9%
Malcolm Drilling	18,088	6,333	0	35%	0%
CMC Rebar	2,913	2,030	0	70%	0%
Clark Welding & Fabricating	167	76	0	46%	0%
Dielco Crane	108	0	0	0%	0%
MMC	5	5	0	100%	0%
Total for Malcolm Drilling	21,280	8,443	0	40%	0%
Mortenson McCarthy	458,019	368,864	12,347	81%	3%
Merli Concrete Pumping	2,467	529	0	21%	0%
CMC Rebar	263,266	226,445	311	86%	0%
Gateway Concrete	157,670	115,629	6,686	73%	4%
Jcord	9,934	7,396	0	74%	0%
Precision	0	0	0	0%	0%
Silver Star Ready Mix	20,320	8,000	165	39%	1%
Commercial Scaffolding	4,298	4,298	0	100%	0%
Union Erectors - MMc Concrete	2,310	584	0	25%	0%
Reliable Crane Service - MMc	28,401	1,321	0	5%	0%
Penhall Company	631	562	0	89%	0%
MJ Dean	9,516	7,724	0	81%	0%
Total for Mortenson McCarthy Joint Venture	956,831	741,351	19,508	77%	2%
Eberhard SW Roofing	12,041	11,571	0	96%	0%
Total for Eberhard Southwest Roofing	12,041	11,571	0	96%	0%
Sunstate	0	0	0	0%	0%
Expansion Specialties - Sunstate	1,221	1,115	0	91%	0%
GM Construction	31,248	28,767	0	92%	0%
Reliable Steel - GM	3,431	1,263	0	37%	0%
Standard Steel	3,542	1,873	0	53%	0%
Dielco - GM	3,125	159	0	5%	0%
Total for Sunstate	42,566	33,176	0	78%	0%
Harris	215,519	104,062	3,070	48%	1%
Energy Mechanical Insulation	11,376	5,340	541	47%	5%
Mesa Mechanical Inc.	3,232	612	18	19%	1%
Advanced Controls & Electric	3,443	0	10	0%	0%
Bevstream	0	0	0	0%	0%
Mesa Mechanical Inc. - Bevstream	2,277	844	32	37%	1%
Maui One	4,413	2,657	0	60%	0%
Lone Mountain	5,722	2,418	0	42%	0%
Total for Harris	245,981	115,932	3,671	47%	1%
Merrill Steel	0	0	0	0%	0%
Corona Stud & Deck	39,156	11,690	0	30%	0%
Niles Industrial Coatings	16,201	4,906	381	30%	2%
Union Erectors	13,647	5,246	1,073	38%	8%
Southwest Specialty Coatings	8,213	5,946	0	72%	0%
Derr & Isbell	484,033	247,436	1,808	51%	0%
Union Erectors - Derr	27,402	10,888	1,403	40%	5%
Derr & Gruenwald Construction	12,939	8,785	0	68%	0%
The Herrick Corp.	1,808	932	0	52%	0%
Reliable Crane Service	47,941	2,346	0	5%	0%
Total for Merrill Steel	651,338	298,173	4,665	46%	1%
Enclos	7,634	4,015	0	53%	0%
Expansion Specialties, Inc.	32	8	0	25%	0%
Union Erectors	276	26	0	9%	0%
Team Construction	299	264	0	88%	0%
Total for Enclos	8,241	4,313	0	53%	0%
KONE	19,792	5,130	0	26%	0%
Dielco Crane	19	0	0	0%	0%
Total for KONE	19,811	5,130	0	26%	0%

Allegiant Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through August 2019.

Subcontractor	Cumulative hours through August 2019				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Desert Fire Protection	26,551	10,061	2,592	38%	10%
TAB	109	101	0	93%	0%
Energy Mechanical Insulation - Desert Fire	170	136	0	80%	0%
Jcord	217	158	0	73%	0%
Lone Mountain Excavation	343	154	0	45%	0%
Total for Desert Fire	27,390	10,610	2,592	39%	9%
Gephart/Morse - Low Voltage	0	0	0	0%	0%
Morse - GM Low Voltage	13,491	3,614	910	27%	7%
Total for Gephart/Morse - Low Voltage	13,491	3,614	910	27%	7%
Performance Contracting	92,480	73,207	107	79%	0%
Commercial Scaffolding - PCI	918	1,271	0	138%	0%
Gale Building Products	2,863	2,754	0	96%	0%
Total for Performance Contracting	96,260	77,232	107	80%	0%
Aggregate Industries - MSE	34,277	15,168	822	44%	0%
MC4 Construction, Inc.	15	15	0	100%	0%
Stewart & Sundell	6,638	3,783	0	57%	0%
Harris Rebar - S&S	320	163	0	51%	0%
Total for Aggregate Industries	41,249	19,128	822	46%	2%
CEDCO Commercial LLC	15,483	10,626	0	69%	0%
Total for CEDCO Commercial, LLC	15,483	10,626	0	69%	0%
Rolling Plains Construction	27,175	20,681	0	76%	0%
Total for Rolling Plains Construction	27,175	20,681	0	76%	0%
Union Erectors - Core	3,547	1,273	114	36%	3%
Total for Union Erectors - Core	3,547	1,273	114	36%	3%
Derr & Isbell - Hoist	7,513	2,763	0	37%	0%
Total for Derr & Isbell - Hoist	7,513	2,763	0	37%	0%
Freyssinet	10,291	6,506	0	63%	0%
Steel Partners	10,078	3,598	461	36%	5%
Southwest Specialty Coatings	24	8	0	33%	0%
Vision Construction	0	0	0	0%	0%
Dielco - Vision	2,832	226	0	8%	0%
Total for Freyssinet	23,225	10,337	461	45%	2%
American Door	440	331	0	75%	0%
Total for American Door	440	331	0	75%	0%
Expansion Specialties	1,094	827	0	76%	0%
Total for Expansion Specialties	1,094	827	0	76%	0%
Danny's Construction	4,069	1,505	438	37%	11%
Total for Danny's Construction Co.	4,069	1,505	438	37%	11%
Midwest Pro Painting	7,090	3,861	0	54%	0%
Total for Midwest Pro Painting	7,090	3,861	0	54%	0%
Sports Fields, Inc.	320	40	0	12%	0%
Cache Valley Electric Co.	56	0	0	0%	0%
Total for Sports Fields, Inc.	376	40	0	11%	0%
Gephart/Morse - DAS	0	0	0	0%	0%
Morse - DAS	3,768	2,368	247	63%	7%
MD Electric	2,548	709	226	28%	9%
Total for Gephart/Morse DAS	6,316	3,077	473	49%	7%
Industrial Door	0	0	0	0%	0%
Danny's Construction - IDC	608	180	180	30%	30%
Total for Industrial Door	608	180	180	30%	30%
Sahara Concrete - Decorative Site	679	661	0	97%	0%
Total for Sahara Concrete - Decorative Site	679	661	0	97%	0%
Southwest Specialty Contractors	1,221	1,187	0	97%	0%
Total for Southwest Specialty Contractors	1,221	1,187	0	97%	0%
Architectural Southwest Stone	2,419	1,941	0	80%	0%
Total for Architectural Southwest Stone	2,419	1,941	0	80%	0%
Sunstone Building Specialties	38	0	0	0%	0%
Total for Architectural Sunstone Building Specialties	38	0	0	0%	0%



Allegiant Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through August 2019.

Subcontractor
Southwest Specialty Coatings
<i>Total for Southwest Specialty Coatings</i>
Western Millwork
<i>Total for Western Millwork</i>
Raydeo Enterprise
<i>Total for Raydeo Enterprise</i>
Master Craft Floors
<i>Total for Master Craft Floors</i>
TOTAL HOURS

Cumulative hours through August 2019				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
4,840	3,493	0	72%	0%
4,840	3,493	0	72%	0%
200	0	0	0%	0%
200	0	0	0%	0%
113	41	0	36%	0%
113	41	0	36%	0%
46	46	0	100%	0%
46	46	0	100%	0%
2,625,737	1,618,851	48,834	62%	2%
		Goal	38%	