

DATE: February 20, 2019
FROM: Lynn R. Littlejohn
RE: Las Vegas Stadium
Community Benefits Plan Report – January 2019

SBE Program

- The SBE project goal is 15%.
- The current SBE participation is 19%.
- Approximately \$920 million dollars of work has been awarded with \$173 million committed to SBE firms.
- 72 different SBE firms have been awarded work on the project; 32 with multiple contracts.
- 17 different WMBE firms have been awarded work.
- 68% of all firms awarded work on the project are Nevada based.

Workforce Diversity

- The workforce goal is 38% minority and female.
- The goal is expressed as a percentage of work hours.
- The workforce participation is 67% minority/female and 2% veteran with approximately 1,228,108 hours worked through January.

Community Engagement and Outreach

- Proposal solicitation notices are sent to community organizations.
- Project presentation to American Concrete Institute.
- Sponsored the Urban Chamber 2019 State of the Chamber Luncheon.

Mentoring

- We will be partnering with Clark County's Small Business Opportunity Program to offer classes and seminars to the SBE and WMBE firms involved with the project.
- The program commences on February 7, 2019.

Attached are the SBE and workforce participation reports.

Las Vegas Stadium SBE Participation

This report reflects procurement activity through January 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Lewis K. Construction	Fencing Repairs	SBE	\$ 19,360	\$ 19,360	100%	\$ 21,838	100%	\$ 21,838		\$ 21,838	\$ -
	NV	Nevada Water Trucks	Track Out Pad Installation	SBE	\$ 10,000	\$ 10,000	100%	\$ 9,903	100%	\$ 9,903		\$ 9,903	\$ -
	NV	Amazon Masonry	Dust Control	SBE/MBE	\$ 10,000	\$ 10,000	100%	\$ 11,495	100%	\$ 11,495		\$ 11,495	\$ -
	NV	Tab Contractors, Inc.	Trailer Set-up & Geotech Fault Study	Other	\$ 748,450	\$ 490,567	66%	\$ 908,200	60%				\$ 862,790
	NV	Boulder Sand & Gravel	Aggregates	SBE						\$ 10,900		\$ 9,815	
	NV	Donovan Bros. Trucking	Trucking	SBE						\$ 7,267			
	NV	JS & S Surveying	Surveying	SBE/MBE						\$ 28,190		\$ 20,088	
	NV	M Con	Utilities	SBE/MBE						\$ 402,693		\$ 401,133	
	NV	Olson Precast Co.	Concrete Manhole	SBE						\$ 14,738		\$ 14,738	
	NV	Acme Electric	Street Light Repairs	Other							\$ 4,033	\$ -	\$ 4,033
	NV	Nevada Tap Master	Hot Taps	SBE						\$ 1,560		\$ 1,560	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 595		\$ 595	
	NV	National Trench Safety	Traffic Control	Other							\$ 11,767		\$ 11,767
	NV	Wells Cargo	Cold Mix, Reject Sand, Rock	Other							\$ 3,090		\$ 3,090
	NV	HD White Cap	Equipment Rental	Other							\$ 9,536		\$ 9,536
	NV	Cashman Equipment	Equipment Rental	Other							\$ 5,016		\$ 5,016
	NV	Sunstate	Sewer & Water Materials	Other							\$ 1,793		\$ 1,793
	NV	Ferguson Waterworks	Equipment Rental	Other							\$ 84,388		\$ 84,388
	NV	United Rentals	Concrete	Other							\$ 20,386		\$ 20,386
	NV	Nevada Ready Mix	Equipment Rental	Other							\$ 7,954		\$ 7,954
	NV	Ahern Rentals	Trucking Materials	Other							\$ 2,474		\$ 2,474

Las Vegas Stadium SBE Participation



This report reflects procurement activity through January 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Werdco	Trucking Materials	Other							\$ 2,764		\$ 2,764
	NV	Diaz Trucking	Trucking Materials	Other							\$ 385		\$ 385
	NV	Boulder Sand & Gravel	Type II	SBE						\$ 7,717		\$ 7,717	\$ -
	NV	Hernandez Trucking	Trucking Materials	Other							\$ 2,026		\$ 2,026
	NV	HD Barricade	Traffic Control	Other							\$ 8,575		\$ 8,575
	NV	MMC, Inc.	Vactoring	Other							\$ 10,000		\$ 1,950
	NV	A-1 Concrete Cutting	Saw Cutting/Core Drilling/Demo	SBE/MBE						\$ 75,000		\$ 360	
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 31,200		\$ 29,640
	NV	Nevada Water Trucks	SWPPP & Dust Control Services	SBE	\$ 494,460	\$ 494,460	100%	\$ 1,331,589	100%	\$ 1,331,589		\$ 1,220,828	
	NV	Cashman Professional	Photography	SBE	\$ 37,800	\$ 37,800	100%	\$ 37,800	100%	\$ 37,800		\$ 6,475	
	NV	Eros Environmental	SWPPP Inspections	SBE	\$ 18,195	\$ 18,195	100%	\$ 18,195	100%	\$ 18,195		\$ 7,395	
	NV	Preventive Measures	Site Security	SBE	\$ 100,000	\$ 100,000	100%	\$ 100,000	100%	\$ 100,000		\$ 110,416	
	MN	Danny's Construction	Field Tray Mock-up	WBE	\$ 147,000	\$ -		\$ 147,000					
	TX	Derr & Isbell Construction	Personnel Hoist	Other	\$ 2,799,134	\$ 419,870	15%	\$ 2,799,134	15%	\$ 419,870			
1.01	WI	Merrill Iron & Steel	Structural Steel	Other	\$ 179,413,551	\$ 26,912,032	15%	\$ 208,646,295	14%				\$ 93,401,157
	TX	Derr & Isbell Construction	Steel Erection	Other							\$ 78,613,203		\$ 18,577,853
	NV	Reliable Crane Service	Crane Operation & Maintenance	SBE						\$ 9,900,000		\$ 1,121,792	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 1,000,000		\$ 305,209	
	NV	Union Erectors, LLC	Steel Erection	SBE						\$ 2,500,000		\$ 640,006	
	NV	Steel Partners	Stair Supply	SBE						\$ 918,788		\$ 392,852	

Las Vegas Stadium SBE Participation

This report reflects procurement activity through January 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	IL	Chicago Metal Rolled Products	Rolled Materials	Other							\$ 25,000		\$ 22,420
	WI	Computerized Structural Design	Connection Design Services	Other							\$ 289,438		\$ 118,550
	NV	Hershberger Bros Welding	Misc. Fabrication Services	SBE						\$ 1,336,832		\$ 1,336,832	
	OK	Hilti	Anchors/Anchor Rods	Other							\$ 42,564		\$ 42,564
	IL	Atlas Tube	HSS Tube & Pipe	Other							\$ 1,795,486		\$ 1,795,486
	IL	Infra Metals	W, HSS, Plate, Raw Materials	Other							\$ 195,144		\$ 195,144
	TX	Madden Bolt Corp.	Anchor Rod Assemblies	Other							\$ 4,129		\$ 4,129
	OH	Nelson Stud Welding	Weld Studs	Other							\$ 10,000		\$ 8,961
	AR	Nucor Yamato Steel	WF Beams, Raw Material	Other							\$ 3,000,000		\$ 1,306,886
	KS	Steel & Pipe Supply	W, HSS, Plate, Raw Materials	Other							\$ 106,163		\$ 106,163
	IN	Steel Dynamics	W, C, L, Raw Materials	Other							\$ 107,303		\$ 107,303
	IN	Aarbee Structures	Detailing Services	Other							\$ 5,770,634		\$ 5,262,013
	IA	Kloeckner Metals - Dubuque	Material Supplier	Other							\$ 90,977		\$ 90,977
	IL	Kloeckner Metals - Chicago	Material Supplier	Other							\$ 280,815		\$ 280,815
	SE	SSAB/IPSCO	Material Supplier	Other							\$ 2,500,000		\$ 2,291,648
	NV	Fasco	Fastener Supply & Delivery	SBE						\$ 1,138,900		\$ 1,056,882	
	NV	Mori Consulting	Raw Material Procurement	SBE						\$ 13,246,990		\$ 13,452,385	
	IN	Triad Metals International	Raw Material Supply	Other							\$ 100,000		\$ 66,078
	AL	Saginaw Pipe Company	Raw Material Supply	Other							\$ 66,903		\$ 66,903
	CO	Brown Strauss Co.	Raw Material Supply	Other							\$ 200,000		\$ 157,753
	IL	Leeco Steel, LLC	Raw Material Supply	Other							\$ 796,960		\$ 796,960
	SC	Nucor Steel Berkeley	Raw Material	Other							\$ 120,133		\$ 120,133
	SC	Erico International Corp.	Fasteners	Other							\$ 40,000		\$ 17,400
	IL	O'Brian Steel Service Co.	Raw Material	Other							\$ 257,750		\$ 257,750
	PA	PPG Industries	Raw Material	Other							\$ 594,797		\$ 599,964
	WA	Corona Stud & Deck	Deck Supply & Installation	Other							\$ 5,446,026		\$ 845,236
	TX	Universal Steel America	Material Supplier	Other							\$ 50,000		\$ 13,811
	IL	Black Diamond Pipe & Tube	Raw Material Supply	Other							\$ 141,790		\$ 141,790

Las Vegas Stadium SBE Participation

This report reflects procurement activity through January 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	SC	Con-Serv Inc.	Raw Material Supply	Other							\$ 239,190		\$ 239,190
	OH	Kenilworth Steel Co.	Raw Material Supply	Other							\$ 116,227		\$ 116,227
	MO	Tubular Steel	HSS Tube & Raw Materials	Other							\$ 3,376,758		\$ 3,376,758
	CA	West Coast Inspections	Shop Inspection Services	Other							\$ 825,194		\$ 498,568
	MI	Alro Steel Corporation	Raw Material Supply	Other							\$ 21,253		\$ 21,253
	DE	Arcelormittal International	Raw Material Supply	Other							\$ 574,162		\$ 574,162
	IL	Arcelormittal USA	Raw Material Supply	Other							\$ 187,422		\$ 187,422
	UT	Intsel Steel	Raw Material Supply	Other							\$ 197,863		\$ 197,863
	WI	Max Weiss	Rolled Materials	Other							\$ 105,825		\$ 105,825
	NV	Metro Trailer Leasing	Trailer Rental	Other							\$ 47,137		\$ 47,137
	MO	Milestone Trailer Leasing	Trailer Rental	Other							\$ 45,548		\$ 45,548
	NV	NP Tropicana LLC	Lot Rentals	Other							\$ 122,500		\$ 122,500
	MO	South Side Machine Works	Machining	Other							\$ 21,050		\$ 21,050
	OH	TQL	Freight	Other							\$ 244,845		\$ 244,845
	FL	Worldwide Specialty Logistics	Freight	Other							\$ 546,175		\$ 546,175
	MI	Niles Industrial Coatings	Touch-up Field Painting & Cleaning	Other							\$ 2,403,639		
	MT	ADF International	Various Fabrication Scope	Other							\$ 5,962,828		\$ 1,467,042
	OR	Albina Pipe Bending	Bending Service	Other							\$ 28,708		\$ 28,708
	NC	Armstrong Transport Group	Frieght	Other							\$ 190,433		\$ 190,433
	TN	Avenger Logistics	Freight	Other							\$ 358,383		\$ 358,383
	CO	AZZ Galvanizing Denver	Galvanizing	Other							\$ 26,809		\$ 26,809
	MO	Bourne Logistics Management	Freight	Other							\$ 16,135		\$ 16,135
	IL	Chapel Steel	Material Supply	Other							\$ 134,748		\$ 134,748
	IL	FHS Consulting	Testing Service	Other							\$ 16,245		\$ 16,245
	UT	Interstate Gratings	Grating Supply	Other							\$ 357,592		\$ 241,018
	AZ	JV Driver	Fabrication Subcontractor	Other							\$ 1,386,780		\$ 192,071
	KS	King of Freight LLC	Freight	Other							\$ 207,703		\$ 207,703
	CA	McKinney Trailer Rentals	Trailer Rental	Other							\$ 106,625		\$ 106,625

Las Vegas Stadium SBE Participation



This report reflects procurement activity through January 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CA	PDM Steel Services	Material Supply	Other							\$ 51,600		\$ 51,600
	KS	PKM Steel Service	Fabrication Subcontractor	Other							\$ 564,606		\$ 8,151
	CA	RBC Lubron Bearing Systems	Bearing Supplier	Other							\$ 201,219		\$ 201,219
	WI	Russell Metals Williams Bahcall	Material Supply	Other							\$ 174,905		\$ 174,905
	OH	US Logistics LLC	Freight	Other							\$ 227,254		\$ 227,254
	NV	Xtra Lease LLC	Trailer Rental	Other							\$ 77,070		\$ 77,070
	WI	ZMAC Transportation Solutions	Freight	Other							\$ 14,300		\$ 14,300
	KS	Unique Metal Fabrications	Fabrication Subcontractor	Other							\$ 2,773,997		\$ 2,066,686
	IL	Olympic Steel	Material Supply	Other							\$ 133,620		\$ 155,736
	NV	Union Erectors	Field Repairs	SBE						\$ 96,676		\$ 8,658	
1.02a	NJ	Vector Foiltec	ETF Roofing System	Other	\$ 29,701,944	\$ 4,455,292	15%	\$ 31,669,543	15%	\$ 4,742,431			\$ 13,717,012
	CA	Walter P Moore	Professional Engineering	Other							\$ 740,000		\$ 732,000
	IT	Cimolai S.P.A.	Material Supplies	Other							\$ 6,435,750		\$ 2,396,674
	NV	Union Erectors	Material Supplies	SBE						\$ 2,000		\$ 1,969	
	NV	Reliable Crane Services	Equipment & Storage	SBE						\$ 6,000		\$ 5,740	
1.02b	VA	Freyssinet, Inc.	Cable Net Roof Support	Other	\$ 31,600,000	\$ 4,740,000	15%	\$ 31,755,455	15%	\$ 4,704,118			\$ 9,300,879
	CH	Fatzer AG	Manufacture & Supply of Fully Locked coil Ropes	Other							\$ 3,788,208		\$ 1,172,564
	DE	Bollinger & Grohmann International	Design Services	Other							\$ 371,418		\$ 274,329
	MO	Thornton Tomasetti	Structural Engineering	Other							\$ 173,000		\$ 146,000
	NV	Kordt Engineering	PE Services of Permanent Works	SBE						\$ 59,200		\$ 53,800	
	IT	CAVE S.R.L.	Manufacture & Supply of Cable Clamps	Other							\$ 276,057		\$ -
	CH	HFE	Manufacture & Supply of Cable Struts	Other							\$ 474,720		\$ 142,416
	CH	CHINA Grand Engineering	Manufacture & Supply of Temporary Work Steel	Other							\$ 699,356		\$ 56,325
1.03	NV	Sunstate Companies, LLC	PreCast	Other	\$ 25,129,767	\$ 3,769,465	15%	\$ 25,303,539	17%				\$ 9,676,405
	NV	Expansion Specialties	Caulking of PreCast	SBE/VBE						\$ 205,000			
	NV	GM Construction, LLC	Erection of PreCast	Other							\$ 1,348,339		\$ 1,348,339
	NV	GM Construction, LLC	Erection of PreCast	SBE						\$ 1,254,669			
	NV	GM Construction, LLC	Erection of PreCast - Upper Bowl	SBE						\$ 2,191,367			
	NV	Westside Building Materials	Supplier	Other							\$ 1,000		\$ -

Las Vegas Stadium SBE Participation



This report reflects procurement activity through January 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Lowe's	Supplier	Other							\$ 1,000		\$ -
	NV	Reliable Steel	Stud & Shield Welding	SBE						\$ 260,000		\$ 125,325	
	CA	United Rentals Northwest	Rental	Other							\$ 50,000		\$ 1,961
	OH	Tru-Fit Products of Utah	Field Supplies	Other							\$ 10,000		\$ 6,851
	NV	Fasteners	Field Supplies	Other							\$ 5,500		\$ 1,864
	UT	DJB Gas Service	Fuel	Other							\$ 2,500		\$ 737
	NV	Curtis Steel	Material	Other							\$ 50,000		\$ 619
	CA	California Tool Welding	Weld Supplies	Other							\$ 3,644		\$ 3,644
	NV	CES	Field Supplies	Other							\$ 2,000		\$ 959
	NV	AXT Transportation	Fuel	Other							\$ 20,000		\$ 1,533
	CA	Airgas West	Welding Gas	Other							\$ 2,500		\$ 526
	NV	Ahern Rentals	Rental	Other							\$ 50,000		\$ 20,813
	NV	Dielco Crane Services	Crane Services & Hydraulic Lifts	Other							\$ 400,000		\$ 157,110
	NV	Abatix	Supplier	Other							\$ 50,000		\$ 35,719
	WA	Amazon	Supplier	Other							\$ 916		\$ 916
	NV	Concrete Accessories	Supplier	SBE						\$ 50,000		\$ 5,638	
	NV	BC Rope & Rigging	Supplier	SBE						\$ 1,894		\$ 1,894	
	NV	Copper State Bolt & Nut Co.	Supplier	Other							\$ 5,000		\$ 24
	NV	Core T Trucking	Supplier	Other							\$ 1,000		\$ 350
	NV	Fasteners, Inc.	Supplier	Other							\$ 50,000		\$ 27,035
	NV	Cutting Edge	Supplier	Other							\$ 1,000		\$ 455
	NV	Harbor Freight Tools	Supplier	Other							\$ 1,000		\$ 348
	NV	HD Supply Waterworks	Supplier	Other							\$ 3,000		\$ 1,419
	NV	McFadden-Dale Hardware	Supplier	Other							\$ 500		\$ 190
	MN	M.A. Mortenson Co.	Supplier	Other							\$ 150,000		\$ 23,656
	NV	Kuker Ranken Vegas	Supplier	Other							\$ 500		\$ 182
	NV	McIntosh Communications	Supplier	Other							\$ 6,074		\$ 6,074
	NV	Mobile Mini	Supplier	Other							\$ 15,000		\$ 3,309
	NV	Mobile Materials	Supplier	Other							\$ 10,000		\$ 1,221
	NV	Senergy Petroleum	Supplier	Other							\$ 100,000		\$ 7,609
	NV	Silver State Rope & Rigging	Supplier	Other							\$ 100,000		\$ 27,183
	NV	Steel Edge	Supplier	SBE						\$ 150,000		\$ 10,444	
	NV	Precision Aggregate Products	Supplier	SBE						\$ 40,000		\$ 11,661	
	OK	Hilti, Inc.	Supplier	Other							\$ 1,000		\$ 196
	NV	JS&S Surveying, Inc.	Suveying	SBE/MBE						\$ 177,408		\$ 17,102	
1.04/1.05	MN	Harris Companies	Mechanical & Plumbing	Other	\$ 121,500,000	\$ 18,225,000	15%	\$ 125,613,242	16%				\$ 32,991,557
Page 6 of 16	NV	Maui One Excavating	Trenching, Excating & Hauling	SBE/MBE						\$ 1,594,437		\$ 1,282,705	

Las Vegas Stadium SBE Participation



This report reflects procurement activity through January 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Lone Mountain Excavation	Site Prep	Other							\$ 943,452		\$ 655,223
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 50,000		\$ 12,412	
	NV	C-Los Industries	Warehouse Lease to Erect Oval Mock-up	MBE						\$ 5,412		\$ 5,412	
	NV	Mechanical Equipment Reps	Provide Computer Room AC Units	MBE						\$ 246,431			
	NV	Corporate Air Mechanical Services	Furnish 3 Pump Skids, 2 Head Exhcangers, 6 Domestic Heat Exchangers, 1 Triplex Booster Pump Package, 2 Rolairtrols...	SBE						\$ 954,100		\$ 258,866	
	NV	Corporate Air Mechanical Services	Furnish 6 Cell Stainless Cooling Tower w/Free Cooling and Single Flange Inlet	SBE						\$ 597,274			
	NV	Corporate Air Mechanical Services	7 Boilers	SBE						\$ 403,133		\$ 372,690	
	NV	Corporate Air Mechanical Services	Supplies - Fans & PCU's	SBE						\$ 1,787,727		\$ 239,821	
	NV	Corporate Air Mechanical Services	Furnish 35 Electric Water Heaters & 7 ASME 125# Storage Tanks	SBE						\$ 181,418			
	NV	Corporate Air Mechanical Services	Provide 1 Lot Fabric Duct (Ductsox) & Associated hangers	SBE						\$ 1,021,488			
	NV	Corporate Air Mechanical Services	Provide 26 Fire Smoke Dampers, 48 Fire Dampers & 6 Silencers	SBE						\$ 87,400			
	NV	Corporate Air Mechanical Services	Provide 1 Lot Metal-Fab UL Listed Grease Duct, 1 Lot Metal-Fab UL Listed General Exhaust Flue, & 1 Lot Metal Fab UL Listed boiler Exhaust Flue	SBE						\$ 2,444,744			
	NV	LTSA, LLC	Furnish air Handling Units;VAV's & BCU's	SBE						\$ 6,417,307		\$ 1,952,373	
	NV	LTSA, LLC	Provide 26 Variable Frequency Drives with 3% Line Reactors & 20 Passive Harmonic Filters	SBE						\$ 280,788			
	MN	Trane U.S., Inc.	Furnish & Install BAS Mechanical Control System	Other							\$ 2,760,826		
	NV	Ideal Supply Company	Provide all Galvanized Victaulic Fittings	SBE						\$ 288,053		\$ 116,671	
	NV	Ideal Supply Company	Provide all Carbon Steel Victaulic Fittings	SBE						\$ 270,625		\$ 38,084	
	NV	Ideal Supply Company	Provide all Victualic DW PRV Stations	SBE						\$ 81,188			
	NV	Ideal Supply Company	Provide all Stainless Steel Victualic Fittings	SBE						\$ 344,601		\$ 29,229	
	NV	Ideal Supply Company	Provide all Zurn Drains & Cleanouts	SBE						\$ 541,250		\$ 131,243	
	NV	Energy Mechanical Insulation	Furnish & Install Plumbing Insulation	WBE						\$ 588,743			
	NV	Energy Mechanical Insulation	Furnish & Install Piping Insulation	WBE						\$ 1,112,813			
	NV	Energy Mechanical Insulation	Furnish & Install Mechanical Insulation	WBE						\$ 723,431			

Las Vegas Stadium SBE Participation

This report reflects procurement activity through January 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Energy Mechanical Insulation	Furnish & Install All Fire- Stopping on all Plumbing, Piping & Mechanical Systems	WBE						\$ 525,639			
	NV	Superior Duct Fabrication	Fabricate & Supply all round ductwork Fittings	Other							\$ 615,856		\$ 12,257
1.06	NV	Gephart/Morse	Electrical	Other	\$ 85,793,108	\$ 13,087,750	15%	\$ 88,154,234	15%	\$ 11,239,107			\$ 19,276,343
	NV	Morse Electric	Excavation	Other							\$ 100,000		
	NV	A-1 Concrete	Concrete & Excavation	SBE/MBE						\$ 127,418		\$ 127,418	
	NV	MMC	Hydro Excavating	Other							\$ 10,450		\$ 10,450
	NV	Pyrocom	Sprinkler Monitoring Dialer	SBE/WBE						\$ 8,860		\$ 7,060	
	NV	Hampton Tedder Electric	Electrical Testing	Other							\$ 2,400		\$ 1,250
	NV	Lone Mountain Excavation	Excavation	Other							\$ 1,819,531		\$ 1,761,829
	NV	Live Electric	Electrical	SBE/WBE						\$ 129,645		\$ 71,700	
	NV	Westland State	Parking	Other							\$ 506,229		\$ 540,901
	NV	The Tiberti Fence Company	Drilling	SBE						\$ 21,678		\$ 21,367	
	NV	Main Electric	Electrical Supplier	Other							\$ 1,202,903		\$ 364,712
	NV	Codale Energy	Electrical Supplier	Other							\$ 1,294,977		\$ 313,364
	CA	Industrial Electric Mfg	Electrical Distribution	Other							\$ 5,684,804		\$ 706,149
	NV	CESS	Generator/PDV's/Transfer Switches	SBE						\$ 1,511,959			
	NV	National Field Services	Electrical Acceptance Testing & Studies	Other							\$ 308,600		\$ 24,555
	NV	General Design & Const.	Fabrication	SBE						\$ 42,894			\$ 42,894
	NV	Valley Steel	Unload and set Electrical Gear	SBE						\$ 24,520			
1.07	NV	Desert Fire Protection, LP	Fire Protection	Other	\$ 14,200,000	\$ 2,130,000	15%	\$ 14,284,628	15%	\$ 1,841,217			\$ 1,690,281
	NV	TAB Contractors	Underground Fire Line	Other							\$ 115,655		\$ 100,475
	NV	Jcord Construction	GPR & Core Drill	SBE						\$ 940		\$ 940	
	NV	Silver State Marketing Group	Supply bulk Fire Sprinkler Pipe	SBE						\$ 155,225			
	NV	JS&S Inc.	Fire Sprinkler Layout with Trimble	SBE/MBE						\$ 6,312			
	NV	Silver State Marketing Group	Supply Fire Hose Valves	SBE						\$ 5,000			
	NV	Lucky Transportation	Transportation	SBE						\$ 80,000			
	NV	Energy Mechanical Insulation	Fire Caulking & Insulation of Pipe	SBE						\$ 54,000			
1.08/1.09	NV	Enclos Corp.	Exterior Curtainwall/Ribbon Rainscreen	Other	\$ 97,194,122	\$ 14,620,335	15%	\$ 97,194,122	15%	\$ 5,847,253			\$ 14,536,603
	NV	Innova Technologies	Structural Engineering/Material Mock-up	SBE/MBE						\$ 14,618		\$ 14,618	

Las Vegas Stadium SBE Participation



This report reflects procurement activity through January 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Union Erectors	Steel Structure & Install Material Mock-up	SBE						\$ 20,717		\$ 20,717	
	NV	Affordable Federal Services	Misc. Construction Services	SBE						\$ 5,785,000		\$ 32,891	
	NV	Hershberger Bros Welding	Curtainwall Anchor & Steel Clips	SBE						\$ 1,100,000		\$ 432,019	
	NV	FASCO	Fasteners	SBE						\$ 1,200,000		\$ 6,858	
	TX	Baker Metal	CW Metal	Other							\$ 7,773,414		\$ 478,866
	NV	Expansion Specialties	Exterior Expansion Joint System	SBE/VBE						\$ 611,530			
1.10	NV	KONE	Elevator & Lifts	Other	\$ 17,942,010	\$ 1,435,361	8%	\$ 17,947,272	8%	\$ 760,361			\$ 4,322,648
	NV	Hightower Trucking, Inc.	Warehouse/Logistics Support	MBE						\$ 675,000		\$ 391,641	
2.01a	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE	\$ 38,770	\$ 38,770	100%	\$ 71,251	100%	\$ 71,251		\$ 67,689	
2.01f	NV	Marnell Masonry	Box Culvert - Masonry	SBE	\$ 33,198	\$ 33,198	100%	\$ 33,198	100%	\$ 33,198		\$ 33,198	
2.01h	NV	Sahara Concrete	Box Culvert - Site Concrete, Paving & Hardscapes	SBE	\$ 3,678,883	\$ 3,678,883	100%	\$ 4,180,022	100%	\$ 3,919,506		\$ 3,971,021	
	NV	CMC Rebar	Box Culvert - Reinforcing (Supply & Install)	Other							\$ 794,604		\$ 754,874
	NV	Nevada Ready Mix	Box Culvert - Concrete Supplier	Other							\$ 475,000		
	NV	Dielco Crane Services	Box Culvert - Crane Work	Other							\$ 107,725		\$ 107,725
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 78,642	\$ -	\$ 78,642	
	NV	A-1 Concrete	Demolition	SBE/MBE						\$ 181,874		\$ 172,780	
2.01k	NV	The Tiberti Fence Company	Box Culvert - Fence	SBE	\$ 256,862	\$ 256,862	100%	\$ 321,332	100%	\$ 312,609		\$ 196,305	
	NV	Flippen's Trenching	143 Holes	SBE						\$ 8,723		\$ 8,723	
2.02/2.03	NV	Tab Contractors	Box Culvert /Earthwork/Site Utilities	Other	\$ 15,258,168	\$ 10,707,010	70%	\$ 26,057,143	43%				\$ 16,704,254
	NV	Brightview Landscape	Box Culvert - Landscape & Irrigation	Other							\$ 21,550		\$ 21,550
	NV	Nelson Hiniker Striping	Stripping/Traffic Control	SBE						\$ 65,689		\$ 65,689	
	NV	Sanders Construction	Drilling & Blasting	SBE						\$ 2,193,860		\$ 2,193,860	
	NV	JS & S Surveying	Land Survey & Construction Staking	SBE/MBE						\$ 287,384		\$ 80,032	

Las Vegas Stadium SBE Participation

This report reflects procurement activity through January 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	A-1 Concrete Cutting	Core Drilling/Concrete Cutting/Demolition	SBE/MBE						\$ 48,303		\$ 48,303	
	NV	M Con, Inc.	Utility Work Installation	SBE/MBE						\$ 435,993		\$ 414,193	
	NV	MMC, Inc.	Hydro Excavating/Vactor	Other							\$ 18,550		\$ 18,550
	NV	Nevada Ready Mix	Concrete	Other							\$ 2,679		\$ 2,679
	NV	Nelson Hiniker Striping	Traffic Control	SBE						\$ 3,240		\$ 3,240	
	NV	Sticha Inc.	Trucking Materials	Other							\$ 1,080		\$ 1,080
	NV	National Trench Safety	Steel Plates & Shoring	Other							\$ 285,000		\$ 259,350
	MO	Core & Main	Water Materials	Other							\$ 29,790		\$ 27,992
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 77,527		\$ 68,555
	NV	Merli Concrete Pumping	Pump Concrete	SBE						\$ 639		\$ 639	
	NV	MMC, Inc.	Hydro Excavating/Pot Holing	Other							\$ 377,038		\$ 377,038
	NV	TAB Contractors	Excavating	Other							\$ 5,000		
	CA	Viking Drillers, Inc.	Abandonment (4) Monitoring Wells	Other							\$ 8,800		\$ 8,800
	NV	Acme Electric	Remove/Replace Street Lights	Other							\$ 104,353		\$ 104,353
	NV	Boulder Sand & Gravel	Gravel base for concrete & asphalt disposal	SBE						\$ 357,361		\$ 168,030	
	NV	Elkhorn Environmental	Trucking/Street Sweeping	SBE						\$ 2,384,021		\$ 2,384,021	
	NV	Donovan Brothers Trucking	Trucking/Haul-Off	SBE						\$ 2,518,042		\$ 2,218,129	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 10,000		\$ 1,827	
	NV	Olson PreCast Company	Install Storm Drain & Sewer MH & Drop Inlets	SBE						\$ 41,904		\$ 41,904	
	NV	Armorock, LLC	Manhole Materials	Other							\$ 211,042		\$ 33,783
	NV	Nevada Tap Master	Wet Tap	SBE						\$ 49,895			
	NV	Nevada Water Trucks	Water Truck	SBE						\$ 264,461		\$ 264,461	
	NV	Enco Southwest, Inc.	Pump Controls	SBE						\$ 208,780			
	NV	M Con, Inc.	Main Water Line	SBE/MBE						\$ 2,178,147		\$ 975,456	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 11,653		\$ 11,653

Las Vegas Stadium SBE Participation

This report reflects procurement activity through January 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	MMc Inc.	Vactor/Pothole Services	Other							\$ 4,800		\$ 4,800
	CA	Cashman Equipment Co.	Equipment Rental	Other							\$ 4,478		\$ 4,478
	TX	Aggregate Industries	Type II Supplier	Other							\$ 25,000		\$ 14,200
	MO	Core & Main	Material Supplier	Other							\$ 675,000		\$ 267,176
	NV	National Trench Safety	Shoring/Trench Plates	Other							\$ 25,000		\$ 18,408
	NV	Nevada Ready Mix	Concrete Supplier	Other							\$ 10,000		\$ 6,970
	NV	Rinker Materials	RPC Onsite/Offsite	Other							\$ 108,450		\$ 96,452
	NV	HD Barricade, Inc.	Traffic Control	Other							\$ 2,500		\$ 2,400
	NV	Sticha Inc.	Trucking	Other							\$ 1,394		\$ 1,338
	NV	Las Vegas Paving	Cold Mix	Other							\$ 2,500		\$ 500
	CA	HD White Cap	Safety Supplies	Other							\$ 5,000		\$ 2,516
	NV	Olson Precast Company	8" Meter Vaults	SBE						\$ 62,997		\$ 20,999	
	NV	Las Vegas Paving	Flaggers	Other							\$ 1,000		
2.05	CA	Malcolm Drilling	Deep Foundations	Other	\$ 8,630,311	\$ 1,588,177	18%	\$ 10,729,892	26%				\$ 10,193,397
	NV	CMC Steel	Reinforcing Steel	Other							\$ 2,200,385		\$ 2,200,385
	NV	Steel Edge, Inc.	Piles	SBE						\$ 457,446		\$ 457,446	
	NV	Precision aggregate Products	Supply Grout for Deep Foundations	SBE						\$ 2,133,225		\$ 2,133,225	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 187,619		\$ 187,619	\$ -
	NV	Dielco Crane Service	Crane Lift Services	Other							\$ 20,353		\$ 20,353
	NV	TAB Contractors	Load Haul-off & Dispose ACIP Spoils	Other							\$ 221,790		\$ 221,790
	NV	Fugro USA Land	Osterberg Cell load testing equipment & services	Other							\$ 205,817		\$ 205,817
	NV	Clark Welding & Fabricating	Welding	Other							\$ 51,702		\$ 51,702
	NV	White Cap	General Building Materials	Other							\$ 44,503		\$ 44,503

Las Vegas Stadium SBE Participation



This report reflects procurement activity through January 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	United Rentals	Rental Equipment	Other							\$ 20,791		\$ 20,791
	NV	MMC	Potholing/Vac Truck Work	Other							\$ 1,125		\$ 1,125
2.99/3.99	NV	Mortenson/McCarthy	Structural Concrete	Other	\$ 128,419,469	\$ 19,262,920	15%	\$ 128,649,716	24%				\$ 80,504,033
3.99a	WI	Gateway Forming Systems	Horizontal Formwork	Other							\$ 15,128,319		\$ 13,836,252
	NV	Region 9 Safety	Safety Director	SBE/MBE						\$ 165,000		\$ 168,341	
	NV	Pacific Construction Services	Shoring Rental/Lumber	SBE						\$ 1,213,110		\$ 1,213,110	
3.99b	NV	CMC Rebar	Reinforcing	Other							\$ 19,499,304		\$ 12,432,253
	NV	Steel Edge, Inc.	Reinforcing Steel	SBE						\$ 5,261,740		\$ 3,884,033	
	NV	Precision Aggregate Products	Concrete	SBE						\$ 13,061,273		\$ 8,682,126	
	NV	Merli Concrete	Concrete Pumping	SBE						\$ 722,421		\$ 548,063	
	NV	Penhall Co.	Demolition	Other							\$ 80,648		\$ 80,648
	NV	Jcord	Demolition	SBE						\$ 1,269,783		\$ 947,487	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 40,000		\$ 20,900
	AZ	Sunstate Equipment	Equipment Rental	Other							\$ 5,000		\$ 3,694
	CA	HD Supply	Supplies & Materials	Other							\$ 40,000		\$ 24,540
	NJ	Hilti	Small Tools , Materials & Equipment	Other							\$ 66,222		\$ 66,222
	TX	H & E Equipment	Equipment Rental	Other							\$ 20,000		\$ 6,934
	GA	Herc Rentals	Equipment Rental	Other							\$ 30,000		\$ 15,116
	NV	Lynco Associates	Epoxy & Rebar Enbeds	Other							\$ 54,000		
	IL	CDW Direct, LLC	Technology Equipment	Other							\$ 31,243		\$ 10,933
	NV	Atlas Construction Supply	Column Formwork - Supplies	Other							\$ 1,402,595		\$ 262,158
	NV	BC Wire Rope & Rigging	Rigging Supplies	SBE						\$ 646,731		\$ 343,551	
	NV	Pacific Construction Services	Lumber - Supplier	SBE						\$ 1,000,000		\$ 782,321	
	NV	Construction Testing Services	Professional Services	Other							\$ 75,455		\$ 68,462

Las Vegas Stadium SBE Participation



This report reflects procurement activity through January 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Concrete Accessories	Grout/Concrete - Supplier	SBE						\$ 108,302		\$ 120,453	
	MN	Curtis 1000 Inc.	Materials	Other							\$ 3,458		\$ 494
	MN	ESCH Construction Supply	Materials	Other							\$ 2,000		\$ 932
	NV	FASCO	Materials	SBE						\$ 52,946		\$ 52,946	
	NV	Fastenal Company	Materials	Other							\$ 2,438		\$ 348
	NV	Fasteners Inc.	Thread Supplier	Other							\$ 89,770		\$ 94,363
	NV	Glove Connection	Safety Equipment & Small Tools	SBE						\$ 300,000		\$ 252,140	
	IL	Grainger	Construction Supplies	Other							\$ 6,022		\$ 6,022
	NJ	Hilti	Small Tools & Epoxy	Other							\$ 92,501		\$ 99,029
	WA	KR	Materials	Other							\$ 2,000		\$ 834
	CO	Smalley & Company	Water Stop Supplies	Other							\$ 10,532		\$ 1,505
	NV	White Cap	Materials	Other							\$ 710,537		\$ 535,608
	NV	New Life Office LLC	Workstation Materials	Other							\$ 41,552		\$ 2,944
	PA	Norcen Industries	Materials	Other							\$ 19,268		\$ 1,826
	NV	NOVA Geotechnical & Inspection	Professional Services	Other							\$ 19,500		\$ 3,250
	MO	Office Essentials	Office Supplies	Other							\$ 2,000		\$ 380
	NV	Staples	Office Supplies	Other							\$ 3,534		\$ 2,877
	NV	William Vollmer	Materials	Other							\$ 19,292		\$ 2,756
	CO	RMD KWIKform North America	Materials	Other							\$ 1,080,603		\$ 1,080,603
	NV	M.J. Dean Construction	Concrete Forming	Other							\$ 1,200,000		\$ 1,143,842
	AZ	UFP Chandler, LLC	Materials	Other							\$ 25,500		\$ 8,499
	IL	Uline, Inc.	Materials	Other							\$ 5,000		\$ 2,400
	NV	Reliable Crane	Crane Rental	SBE						\$ 7,000,000			
	NV	Eberhard SW Roofing	Water Stop Supplies	SBE						\$ 50,000		\$ 43,434	

Las Vegas Stadium SBE Participation



This report reflects procurement activity through January 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	IQC Southwest, LLC	Quality Control - Inspections	Other							\$ 500,000		\$ 384,455
	NV	Artkore LLC	Materials	SBE						\$ 1,428		\$ 602	
	NV	Commercial Scaffolding of Nevada	Stair Tower & Scaffolding	SBE						\$ 90,158		\$ 90,158	
	NV	Union Erectors	Steel Corrections	SBE						\$ 250,000			
	SD	Dakota Riggers & Tool Supply	Materials	Other							\$ 3,450		\$ 122
	NV	Fiber Tech Lifting Products	Materials	Other							\$ 870		\$ 217
	NV	Hershberger Bros Welding	Materials	SBE						\$ 2,000		\$ 1,588	
	NV	June Rose, LLC	Materials	SBE						\$ 37,735		\$ 9,434	
	MN	Mars Supply	Materials	Other							\$ 1,000	\$ -	\$ 50
	NV	RGR Training Center	Safety Training	Other							\$ 20,000		\$ 3,360
	NV	Border Construction Specialties	Materials	Other							\$ 371		\$ 371
	GA	Global Equipment Co.	Materials	Other							\$ 1,000		\$ 118
	NV	Go2 Partners	Materials	Other							\$ 2,500		\$ 632
3.04/3.10	NV	Eberhard Southwest Roofing	Roofing & Waterproofing	SBE	\$ 4,259,219	\$ 4,259,219	100%	\$ 4,623,517	100%	\$ 4,294,010		\$ 495,981	
	CO	Smalley & Company	Waterproofing Materials	Other							\$ 30,000		\$ 21,888
	NV	Construction Sealants Supply	Waterproofing Materials	SBE						\$ 329,507		\$ 329,507	
	TX	StarFoam Manufacturing	Waterproofing Materials	Other							\$ 50,000		\$ 48,163
	CA	Sika Sarnafil	Roofing Materials	Other							\$ 1,400,000		\$ 956
3.05	NV	Union Erectors	Misc. Metals - Stairs	SBE	\$ 974,144	\$ 974,144	100%	\$ 1,008,456	100%	\$ 1,008,456		\$ 56,517	
	In	American Stairs Corp.	Stair Material Supplier	Other							\$ 557,856		\$ 23,731
3.06	KS	Dimensional Innovations	Signature Tower	Other	\$ 580,823	\$ 87,123	15%	\$ 2,045,393	15%	\$ 308,159			\$ 991,094
3.08	TN	Industrial Door Contractors (IDC)	Operable Field Mechanization	Other	\$ 17,160,597	\$ 2,600,000	15%	\$ 17,160,597	15%	\$ 2,600,000			

Las Vegas Stadium SBE Participation



This report reflects procurement activity through January 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
3.08b	NV	McKeon Door of Nevada, Inc.	Operable Field Door Mechanization	Other	\$ 475,967	\$ 126,735	27%	\$ 475,967	27%			\$ -	\$ 46,835
	NV	Mojave Electric	Electrical	Other							\$ 29,210		
	NV	Panelfold, Inc.	Operable Wall	Other							\$ 26,555		
	NV	Clear Solutions Group	Material (glass) Supplier	SBE						\$ 126,735			
	NV	MJDean/Southwest Door & Hardware	Doors, Frames & Hardware	Other							\$ 60,186		
3.08c	CA	Show Canada Industries	Retractable Columns	Other	\$ 1,701,160	\$ 262,000	15%	\$ 1,701,160	15%	\$ 262,000			\$ 141,760
3.11/4.01	NV	Performance Contracting, Inc.	Exterior & Interior Framing/Drywall	Other	\$ 40,095,890	\$ 6,025,279	15%	\$ 40,095,890	15%				\$ 1,165,679
	NV	Commercial Scaffolding	Erection/dismantle of Scaffold	SBE						\$ 1,346,171			
	NV	Gale Building Products	Insulation and Firestopping	Other							\$ 1,698,712		
	NV	Lochsa Engineering	Engineering Services	Other							\$ 77,500		\$ 36,650
	NV	R&P Supply	Framing, Drywall, Taping	SBE						\$ 4,300,000		\$ 73,487	
	NV	Technicoat Management	Interior Moisture Barrier	SBE						\$ 347,248			
	NV	Tomarco Fastening Systems, Inc.	Fasteners	Other							\$ 50,000		\$ 13,529
	NV	Legacy Cast & Stone & Composites	Ceiling Shapes	SBE						\$ 31,860		\$ 14,716	
4.02	NV	CEDCO, Inc.	Masonry	Other	\$ 5,258,412	\$ 861,346	16%	\$ 5,258,412	18%				\$ 870,827
	NV	A Track-Out Solutions	Material Purchasing Delivery	WBE						\$ 855,500		\$ 115,875	
	NV	JS & S Surveying	Survey - CMU Wall Control Layout	SBE/MBE						\$ 10,520		\$ -	\$ -
	NV	Technicoat Management	Fire Stop/Joint Sealants	SBE						\$ 69,749			
	NV	Region 9 Safety Compliance	Safety Coordinator	SBE/MBE						\$ 13,520		\$ 2,057	
	CA	Epic CAD Solutions	Providing 3D Modeling	Other							\$ 36,000		
	NV	Silver Star Ready Mix	Supplying of Masonry Grout	Other							\$ 280,000		
4.03	NV	American Door Installation, LP	Frames, Doors & Hardware	SBE	\$ 595,725	\$ 595,725	100%	\$ 3,181,245	100%	\$ 3,181,245			\$ 58,267
	NV	The Hallgren Co.	Supply Frames, Doors & Hardware	Other							\$ 372,046		\$ 8,816
4.05	GA	Raydeo Enterprises, Inc.	Stadium Railings	Other	\$ 11,524,358	\$ 2,751,947	24%	\$ 11,697,224	24%	\$ 2,751,947			

Las Vegas Stadium SBE Participation



This report reflects procurement activity through January 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
4.07	NV	Expansion Specialties	Expansion Joints	SBE/VBE	\$ 1,640,550	\$ 1,640,550	100%	\$ 1,640,550	100%	\$ 1,640,550			
4.08	NV	Gephart/Morse	Electrical - Low Voltage	Other	\$ 452,409	\$ 67,861	15%	\$ 452,409	15%	\$ 11,861			\$ 429,789
	NV	Morse Electric	Excavation	Other									
	NV	Coherent Design	AV Design Assist, Testing & Commissioning	SBE						\$ 56,000			
	NV	Johnson Controls Fire Protection	Fire Alarm System	Other						\$ -	\$ 54,890		
4.09	NV	Aggregate Industries	Bituminous Pavement	Other	\$ 4,408,062	\$ 661,209	15%	\$ 4,408,062	15%	\$ 661,209			
4.10b	NV	Aggregate Industries	MSE Retaining Walls	Other	\$ 5,132,049	\$ 793,792	15%	\$ 5,132,049	15%	\$ 793,792			
	CA	The Reinforced Earth Company	Design/Provide MSE Wall Material	Other							\$ 799,280		\$ 60,953
4.12	CO	Rolling Plains Construction	Fireproofing	Other	\$ 4,378,322	\$ 667,494	15%	\$ 4,378,322	15%	\$ 667,494			
5.17b	GA	Sports Field, Inc. dba Fields	Heat System for Operable Field	Other	\$ 1,716,348	\$ 257,452	15%	\$ 1,716,348	15%	\$ 257,452			\$ 79,800
Totals					\$ 863,528,597	\$ 149,173,183	17%	\$ 920,971,639	19%	\$ 173,945,300	\$ 213,498,727	\$ 60,374,638	\$ 403,777,637
Goal							15%						

Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through January 2019.

Subcontractor	Cumulative hours through January 2019				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Lewis K Construction	30	30	0	100%	0%
Modern Demo & Services	198	198	0	100%	0%
Total for Lewis K Construction	228	228	0	100%	0%
Geotechnical & Environmental Services	0	0	0	0%	0%
Eagle Drilling Services	110	33	0	30%	0%
Total for Geotechnical & Environmental Svs	110	33	0	30%	0%
Nevada Water Truck	13,371	9,866	0	74%	0%
Total for Nevada Water Truck	13,371	9,866	0	74%	0%
Amazon Masonry	99	99	0	100%	0%
Total for Amazon Masonry	99	99	0	100%	0%
TAB Contractors - Trailer City	2,439	605	0	25%	0%
Mcon	2,333	2,076	0	89%	0%
Acme Electric - Mcon TC	27	12	0	44%	0%
Olson Precast - Mcon TC	91	91	0	100%	0%
Nevada Tap Master - Mcon TC	2	2	0	100%	0%
Merli - Mcon TC	4	0	0	0%	0%
MMC, Inc.	7	7	0	100%	0%
A-1 Concrete	4	4	0	100%	0%
Wells Cargo	88	44	0	50%	0%
Total for TAB Contractors - Trailer City	4,993	2,838	0	57%	0%
Sahara Concrete	20,543	19,614	0	95%	0%
CMC Rebar	4,450	3,347	0	75%	0%
Dielco Crane Service	379	0	0	0%	0%
Merli Concrete	297	0	0	0%	0%
A-1 Concrete	1,346	719	0	53%	0%
Total for Sahara Concrete	27,015	23,680	0	88%	0%
Marnell Masonry	139	47	0	34%	0%
Total for Marnell Masonry	139	47	0	34%	0%
TAB Contractors - Main	93,354	40,394	119	43%	0%
Brightview Landscape	100	100	0	100%	0%
Nelson Hiniker Striping	308	166	0	54%	0%
Sanders Construction	3,648	2,254	0	62%	0%
A-1 Concrete	422	266	0	63%	0%
MMC	4,739	4,531	0	96%	0%
TAB-MMC	323	323	0	100%	0%
Mcon	6,396	6,184	0	97%	0%
MMC - Mcon	80	67	0	83%	0%
Wells Cargo - Mcon	184	108	0	59%	0%
Merli - Mcon BC	4	0	0	0%	0%
Viking Drillers, Inc.	4	0	0	0%	0%
Acme Electric	1,957	1,144	0	58%	0%
Merli Concrete	10	0	0	0%	0%
Olson Precast	441	313	0	71%	0%
Las Vegas Paving	80	88	0	110%	0%
Nevada Tap Master	10	0	0	0%	0%
The Tiberti Fence - TAB	3	3	0	100%	0%
Total for TAB Contractors - Main	112,061	55,939	119	50%	0%
Southland - TC	473	191	0	40%	0%
Lone Mountain - Southland	614	152	0	25%	0%
Total for Southland - TC	1,087	343	0	32%	0%



Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through January 2019.

Subcontractor	Cumulative hours through January 2019				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Gephart-Morse, LLC	0	0	0	0%	0%
Morse Electric - GM	49,135	35,011	4,965	71%	10%
A-1 Concrete - Morse	664	293	24	44%	4%
MMC - A-1 Morse	52	52	0	100%	0%
Lone Mountain - Morse	9,852	4,230	0	43%	0%
Live Electric - Morse	98	98	0	100%	0%
Pyrocom	20	0	0	0%	0%
Gephart Electric - GM	0	0	0	0%	0%
Total for Gephart-Morse, LLC	59,820	39,683	4,989	66%	8%
The Tiberti Fence	1,282	954	142	74%	11%
Flippins	77	25	0	32%	0%
Total for Tiberti Fence	1,359	979	142	72%	10%
Malcolm Drilling	18,088	6,022	0	33%	0%
CMC Rebar	2,913	2,030	0	70%	0%
Clark Welding & Fabricating	167	76	0	46%	0%
Dielco Crane	108	0	0	0%	0%
MMC	5	5	0	100%	0%
Total for Malcolm Drilling	21,280	8,133	0	38%	0%
Mortenson McCarthy	327,513	253,152	10,648	77%	3%
Merli Concrete Pumping	1,983	486	0	25%	0%
CMC Rebar	224,019	191,000	311	85%	0%
Gateway Concrete	157,042	115,479	6,640	74%	4%
Jcord	8,411	6,139	0	73%	0%
Silver Star Ready Mix	14,701	5,680	165	39%	1%
Commercial Scaffolding	3,827	3,827	0	100%	0%
Union Erectors - MMc	1,950	408	0	21%	0%
Reliable Crane Service - MMc	21,286	946	0	4%	0%
Penhall Company	631	562	0	89%	0%
MJ Dean	9,516	7,724	0	81%	0%
Total for Mortenson McCarthy Joint Venture	770,879	585,402	17,763	76%	2%
Eberhard SW Roofing	7,274	7,253	0	100%	0%
Total for Eberhard Southwest Roofing	7,274	7,253	0	100%	0%
Sunstate	0	0	0	0%	0%
GM Construction	6,626	6,007	0	91%	0%
Reliable Steel - GM	1,281	477	0	37%	0%
Dielco - GM	808	0	0	0%	0%
Total for Sunstate	8,715	6,484	0	74%	0%
Harris	43,322	15,938	1,841	37%	4%
Energy Mechanical Insulation	1,325	635	10	48%	1%
Maui One	4,009	2,452	0	61%	0%
Lone Mountain	4,408	1,802	0	41%	0%
Total for Harris	53,063	20,827	1,851	39%	3%
Merrill Steel	0	0	0	0%	0%
Corona Stud & Deck	7,917	2,110	0	27%	0%
Niles Industrial Coatings	2,130	259	27	12%	1%
Derr & Isbell	93,277	40,466	0	43%	0%
Union Erectors	6,421	1,852	356	29%	6%
Reliable Crane Service	7,228	565	0	8%	0%
Total for Merrill Steel	116,971	45,250	383	39%	0%
Enclos	138	0	0	0%	0%
Total for Enclos	138	0	0	0%	0%
KONE	4,840	771	0	16%	0%
Total for KONE	4,840	771	0	16%	0%
Desert Fire Protection	4,127	1,444	0	35%	0%
TAB	109	101	0	93%	0%
Energy Mechanical Insulation - Desert Fire	2	0	0	0%	0%
Jcord	3	0	0	0%	0%
Total for Desert Fire	4,241	1,545	0	36%	0%



Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through January 2019.

Subcontractor
Gephart/Morse - Low Voltage
Morse - GM Low Voltage
Total for Gephart/Morse - Low Voltage
Performance Contracting
Commercial Scaffolding - PCI
Gale Building Products
Total for Performance Contracting
Aggregate Industries
Total for Aggregate Industries
CEDCO Commercial LLC
Total for CEDCO Commercial, LLC
Rolling Plains Construction
Total for Rolling Plains Construction
TOTAL HOURS

Cumulative hours through January 2019				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
0	0	0	0%	0%
1,545	0	0	0%	0%
1,545	0	0	0%	0%
12,925	9,537	0	74%	0%
57	57	0	100%	0%
186	186	0	100%	0%
13,167	9,780	0	74%	0%
1,907	667	0	35%	0%
1,907	667	0	35%	0%
3,710	2,315	0	62%	0%
3,710	2,315	0	62%	0%
98	52	0	53%	0%
98	52	0	53%	0%
1,228,108	822,211	25,246	67%	2%
		Goal	38%	