

DATE: February 25, 2020
FROM: Lynn R. Littlejohn
RE: Allegiant Stadium
Community Benefits Plan Report – January 2020

SBE Program

- The SBE project goal is 15%.
- The current SBE participation is 24%.
- Approximately \$1.2 billion dollars of work has been awarded with \$290.5 million committed to SBE firms.
- 153 different SBE firms have been awarded work on the project; 45 with multiple contracts.
- 33 different WMBE firms have been awarded work on the project totaling \$66.5 million dollars.
- 77% of all firms awarded work on the project are Nevada based.

Workforce Diversity

- The workforce goal is 38% minority and female.
- The workforce participation is 62% minority/female and 2% veteran with approximately 3,982,764 hours worked through January
- 76% of the project workforce is Nevada residents.

Attached are the SBE and workforce participation reports.

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Lewis K. Construction	Fencing Repairs	SBE	\$ 19,360	\$ 19,360	100%	\$ 21,838	100%	\$ 21,838	\$ 21,838	\$ -
	NV	Nevada Water Trucks	Track Out Pad Installation	SBE	\$ 10,000	\$ 10,000	100%	\$ 9,903	100%	\$ 9,903	\$ 9,903	\$ -
	NV	Amazon Masonry	Dust Control	SBE/MBE	\$ 10,000	\$ 10,000	100%	\$ 11,495	100%	\$ 11,495	\$ 11,495	\$ -
	NV	Tab Contractors, Inc.	Trailer Set-up & Geotech Fault Study	Other	\$ 748,450	\$ 490,567	66%	\$ 908,200	60%			\$ 862,790
	NV	Boulder Sand & Gravel	Aggregates	SBE						\$ 10,900	\$ 9,815	
	NV	JS & S Surveying	Surveying	SBE/MBE						\$ 28,190	\$ 20,088	
	NV	M Con	Utilities	SBE/MBE						\$ 402,693	\$ 401,133	
	NV	Olson Precast Co.	Concrete Manhole	SBE						\$ 14,738	\$ 14,738	
	NV	Acme Electric	Street Light Repairs	Other							\$ -	\$ 4,033
	NV	Nevada Tap Master	Hot Taps	SBE						\$ 1,560	\$ 1,560	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 595	\$ 595	
	NV	National Trench Safety	Traffic Control	Other								\$ 11,767
	NV	Wells Cargo	Cold Mix, Reject Sand, Rock	Other								\$ 3,090
	NV	HD White Cap	Equipment Rental	Other								\$ 9,536
	NV	Cashman Equipment	Equipment Rental	Other								\$ 5,016
	NV	Sunstate	Sewer & Water Materials	Other								\$ 1,793
	NV	Ferguson Waterworks	Equipment Rental	Other								\$ 84,388
	NV	United Rentals	Concrete	Other								\$ 20,386
	NV	Nevada Ready Mix	Equipment Rental	Other								\$ 7,954
	NV	Ahern Rentals	Trucking Materials	Other								\$ 2,474

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Werdco	Trucking Materials	Other								\$ 2,764
	NV	Diaz Trucking	Trucking Materials	Other								\$ 385
	NV	Boulder Sand & Gravel	Type II	SBE						\$ 7,717	\$ 7,717	\$ -
	NV	Hernandez Trucking	Trucking Materials	Other								\$ 2,026
	NV	HD Barricade	Traffic Control	Other								\$ 8,575
	NV	MMC, Inc.	Vactoring	Other								\$ 1,950
	NV	A-1 Concrete Cutting	Saw Cutting/Core Drilling/Demo	SBE/MBE						\$ 75,000	\$ 360	
	NV	Wells Cargo, Inc.	Asphalt Paving	Other								\$ 29,710
	NV	Nevada Water Trucks	SWPPP & Dust Control Services	SBE	\$ 494,460	\$ 494,460	100%	\$ 3,091,923	100%	\$ 3,091,923	\$ 2,760,133	
	NV	Cashman Professional	Photography	SBE	\$ 37,800	\$ 37,800	100%	\$ 37,800	100%	\$ 37,800	\$ 14,738	
	NV	Eros Environmental	SWPPP Inspections	SBE	\$ 18,195	\$ 18,195	100%	\$ 18,195	100%	\$ 18,195	\$ 13,395	
	NV	Preventive Measures	Site Security	SBE	\$ 100,000	\$ 100,000	100%	\$ 204,959	100%	\$ 204,959	\$ 215,859	
	MN	Danny's Construction	Field Tray Mock-up	WBE	\$ 147,000	\$ -		\$ 2,397,000		\$ 2,397,000		\$ 2,136,954
1.01	TX	Derr & Isbell Construction	Personnel Hoist	Other	\$ 2,799,134	\$ 419,870	15%	\$ 2,764,797	25%			\$ 2,048,321
	NV	A&N Custom Fabrication	Misc. Metals	SBE						\$ 568	\$ 568	
	TX	Beck Steel	Misc. Steel	Other								\$ 17,963
	NY	Extra Mile Transportation	Misc. Steel Items	Other								\$ -
	NV	Fastenal	Mast Tools & Fasteners	Other								\$ 8,099
	NV	Hershberger Bros Welding	Mast Installation	SBE						\$ 944	\$ 944	
	NV	Steel Partners	Fabrication of Bracing/Bridges	SBE						\$ 680,604	\$ 680,604	
	TX	Walter P Moore	Construction Engineering & Design	Other								\$ 104,235

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
1.01	NV	Southwest Specialty Coatings	High Performance Coatings - Steel	SBE	\$ 1,000,000	\$ 1,000,000	100%	\$ 1,448,973	100%	\$ 1,437,706	\$ 1,448,972	\$ -
	NV	Commercial Scaffolding of NV	Erect Scaffolding	SBE						\$ 11,267		
1.01	MI	Niles Industrial Coatings	Misc. Steel Painting	Other	\$ 165,000	\$ 24,750	15%	\$ 165,000	15%	\$ 24,750		
1.01	WI	Merrill Iron & Steel	Structural Steel	Other	\$ 179,413,551	\$ 26,912,032	15%	\$ 237,741,213	22%			\$ 222,027,756
	TX	Derr & Isbell Construction	Steel Erection	Other								\$ 88,078,741
	NV	Reliable Crane Service	Crane Operation & Maintenance	SBE						\$ 9,900,000	\$ 5,320,460	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 1,000,000	\$ 990,668	
	NV	Union Erectors, LLC	Steel Erection	SBE						\$ 2,500,000	\$ 2,084,743	
	CO	Derr & Gruenewald Construction	Steel Erection	Other								
	CA	The Herrick Corporation	Steel Erection	Other								
	NV	Ahern Rentals, Inc.	Equipment Rental	Other								\$ 2,298,009
	CA	Barnhart Crane & Rigging	Rigging Equipment Rental	Other								\$ 212,007
	NV	All-Star Building Services	Office Cleaning Services	Other								
	IN	Aarbee Structures	Detailing Services	Other								\$ 7,111,619
	MT	ADF International	Various Fabrication Scope	Other								\$ 6,741,695
	OR	Albina Pipe Bending	Bending Service	Other								\$ 28,708
	MI	Alro Steel Corporation	Raw Material Supply	Other								\$ 21,253
	WI	Amston Supply	Trailer Rental	Other								\$ 234,362
	DE	Arcelormittal International	Raw Material Supply	Other								\$ 573,987
	IL	Arcelormittal USA	Raw Material Supply	Other								\$ 187,422
	NC	Armstrong Transport Group	Freight	Other								\$ 409,283
	IL	Atlas Tube	HSS Tube & Pipe	Other								\$ 1,847,527

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	TN	Avenger Logistics	Freight	Other								\$ 941,517
	CO	AZZ Galvanizing Denver	Galvanizing	Other								\$ 26,809
	WI	Baum Machine	Machining	Other								\$ 301,703
	TX	Bedrock Logistics	Freight	Other								\$ 529,526
	AZ	Bell Street	Fabrication Subcontractor	Other								\$ 1,369,600
	IL	Black Diamond Pipe & Tube	Raw Material Supply	Other								\$ 141,790
	MO	Bourne Logistics Management	Freight	Other								\$ 17,035
	CO	Brown Strauss Co.	Raw Material Supply	Other								\$ 585,914
	IL	Chapel Steel	Material Supply	Other								\$ 134,748
	IL	Chicago Metal Rolled Products	Rolled Materials	Other								\$ 22,420
	VA	Cives Corporation	Fabrication Subcontractor	Other								\$ 874,701
	WI	Computerized Structural Design	Connection Design Services	Other								\$ 147,600
	SC	Con-Serv Inc.	Raw Material Supply	Other								\$ 257,022
	WA	Corona Stud & Deck	Deck Supply & Installation	Other								\$ 5,063,651
	IL	Custom Fab & Coatings	Fabrication Subcontractor	Other								\$ 942,915
	WI	D&S Machine Service, Inc.	Machining	Other								\$ 115,766
	SC	Erico International Corp.	Fasteners	Other								\$ 17,399
	NV	Expansion Specialties	Furnish & Install Expansion Joints at Stairs	SBE						\$ 35,275		
	NV	Fasco	Fastener Supply & Delivery	SBE						\$ 3,036,876	\$ 3,036,876	
	IL	FHS Consulting	Testing Service	Other								\$ 16,245
	MN	Gephart Morse	Temp Power	Other								\$ 46,318
	PA	Global Rope Access	Touch-up Field Painting & Cleaning	Other								
	MT	HCA Transport	Freight	Other								\$ 384,997
	CA	The Herrick Corp.	Fabrication Subcontractor	Other								\$ 3,198,845
	NV	Hershberger Bros Welding	Misc. Fabrication Services	SBE						\$ 2,882,882	\$ 2,882,882	
	MO	Hillsdale Fabricators	Fabrication Subcontractor	Other								\$ 265,388

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	OK	Hilti	Anchors/Anchor Rods	Other								\$ 82,431
	AL	Independence Tube Corp.	Material Supplier	Other								\$ 91,438
	IL	Infra Metals	W, HSS, Plate, Raw Materials	Other								\$ 221,158
	UT	Interstate Gratings	Grating Supply	Other								\$ 408,459
	UT	Intsel Steel West	Raw Material Supply	Other								\$ 321,877
	AZ	JV Driver	Fabrication Subcontractor	Other								\$ 2,558,168
	OH	Kenilworth Steel Co.	Raw Material Supply	Other								\$ 134,898
	KS	King of Freight LLC	Freight	Other								\$ 607,773
	IL	Kloeckner Metals - Chicago	Material Supplier	Other								\$ 384,352
	IA	Kloeckner Metals - Dubuque	Material Supplier	Other								\$ 110,840
	IL	Leeco Steel, LLC	Raw Material Supply	Other								\$ 948,552
	MN	LeJeune Steel Company	Fabrication Subcontractor	Other								\$ 520,577
	OK	Love's Solutions	Freight	Other								\$ 53,098
	TX	Madden Bolt Corp.	Anchor Rod Assemblies	Other								\$ 4,992
	WI	Max Weiss	Rolled Materials	Other								\$ 123,400
	CA	McKinney Trailer Rentals	Trailer Rental	Other								\$ 243,068
	FL	Metals USA	Raw Material Supply	Other								\$ 40,508
	NV	Metro Trailer Leasing	Trailer Rental	Other								\$ 118,511
	MO	Milestone Trailer Leasing	Trailer Rental	Other								\$ 89,685
	NV	Mori Consulting	Raw Material Procurement	SBE/MBE						\$ 14,208,499	\$ 14,208,499	
	WI	Monarch LLC	Machining	Other								\$ 14,770
	MO	Murphy Hoffman	Freight	Other								\$ 301,820
	AL	NAFCO	Fabrication Subcontractor	Other								\$ 2,396,994
	OH	Nelson Stud Welding	Weld Studs	Other								\$ 8,961
	MI	Niles Industrial Coatings	Touch-up Field Painting & Cleaning	Other								\$ 1,148,665
	NV	NP Tropicana LLC	Lot Rentals	Other								\$ 253,000

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	SC	Nucor Steel Berkeley	Raw Material	Other								\$ 120,133
	AR	Nucor Yamato Steel	WF Beams, Raw Material	Other								\$ 1,520,127
	AL	NuSteel Fabricators	Fabrication Subcontractor	Other								\$ 1,011,718
	IL	O'Brian Steel Service Co.	Raw Material	Other								\$ 276,744
	NC	Old Dominion Freight Line	Freight	Other								\$ 44,080
	IL	Olympic Steel	Material Supply	Other								\$ 155,736
	CA	PDM Steel Services	Material Supply	Other								\$ 212,263
	KS	PKM Steel Service	Fabrication Subcontractor	Other								\$ 737,467
	PA	PPG Industries	Raw Material	Other								\$ 1,285,185
	MO	Proenergy Crafts	Tradesmen	Other								\$ 263,399
	CA	RBC Lubron Bearing Systems	Bearing Supplier	Other								\$ 201,219
	NV	Rigging International Group	Primary Rope Access - Touch-up Field Painting & Cleaning	SBE						\$ 500,000		
	WI	Russell Metals Williams Bahcall	Material Supply	Other								\$ 207,874
	NV	Ryan Transportation	Freight	Other								\$ 34,891
	AL	Saginaw Pipe Company	Raw Material Supply	Other								\$ 207,297
	TX	Service Steel Warehouse	Raw Material Supply	Other								\$ 63,419
	MO	South Side Machine Works	Machining	Other								\$ 21,050
	WI	SPE, Inc.	Tradesmen	Other								\$ 154,203
	SE	SSAB/IPSCO	Material Supplier	Other								\$ 2,291,647
	NV	Southwest Specialty Coatings	Touch-up Field Painting & Cleaning	SBE						\$ 6,000,175		\$ 5,215,082
	NV	Rigging International Group	Rigging - Rope Access	SBE						\$ 1,300,000		
	KS	Steel & Pipe Supply	W, HSS, Plate, Raw Materials	Other								\$ 133,645
	IN	Steel Dynamics	W, C, L, Raw Materials	Other								\$ 117,455
	LA	Steel Fabricators of Monroe	Fabrication	Other								\$ 987,492
	NV	Steel Partners	Stair Supply	SBE						\$ 1,264,228	\$ 1,203,534	
	MO	Steelman Transportation	Freight	Other								\$ 37,498

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	TX	STI Group, Inc.	Fabrication Subcontractor	Other								\$ 4,251,206
	WI	Strohwig Industries	Machining	Other								\$ 1,100,778
	OH	TQL	Freight	Other								\$ 315,520
	NV	Tradesmen International	Tradesmen	Other								\$ 43,832
	IN	Triad Metals International	Raw Material Supply	Other								\$ 108,589
	MO	Tubular Steel	HSS Tube & Raw Materials	Other								\$ 3,385,010
	NV	Union Erectors	Field Repairs	SBE						\$ 3,258,179	\$ 3,180,571	
	KS	Unique Metal Fabrications	Fabrication Subcontractor	Other								\$ 2,383,104
	TX	Universal Steel America	Material Supplier	Other								\$ 13,118
	OH	US Logistics LLC	Freight	Other								\$ 253,804
	AZ	VDS West	Fabrication Subcontractor	Other								\$ 2,776,461
	CA	West Coast Inspections	Shop Inspection Services	Other								\$ 2,338,911
	FL	Worldwide Specialty Logistics	Freight	Other								\$ 1,364,893
	NV	Xtra Lease LLC	Trailer Rental	Other								\$ 1,342,857
	WI	Zalk Josephs Fabricators	Fabrication	Other								\$ 115,532
	WI	ZMAC Transportation Solutions	Freight	Other								\$ 18,625
1.02a	NJ	Vector Foiltec	ETF Roofing System	Other	\$ 29,701,944	\$ 4,455,292	15%	\$ 33,143,065	17%			\$ 22,571,950
	CA	Walter P Moore	Professional Engineering	Other								\$ 840,325
	IT	Cimolai S.P.A.	Material Supplies	Other								\$ 7,325,193
	NV	Union Erectors	Material Supplies	SBE						\$ 12,611	\$ 12,611	
	NV	Reliable Crane Services	Equipment & Storage	SBE						\$ 8,490	\$ 8,490	
	NV	General Design & Const. Co., Inc.	Plenum Material	SBE/MBE						\$ 20,367	\$ 20,367	
	NV	TV Transport	Warehouse	SBE						\$ 1,000,000	\$ 995,776	
	MN	Danny's Construction Co	ETFE Secondary Steel Erection	WBE						\$ 4,252,000	\$ 794,260	
	NV	Unforgettable Coatings	Painting	SBE						\$ 250,000		
	PA	Global Mountain Solutions	Labor to Install EFTE Air Supply Units	Other								

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
1.02b	VA	Freyssinet, Inc.	Cable Net Roof Support	Other	\$ 31,600,000	\$ 4,740,000	15%	\$ 34,859,966	25%			\$ 29,997,211
	CH	Fatzer AG	Manufacture & Supply of Fully Locked coil Ropes	Other								\$ 3,204,419
	DE	Bollinger & Grohmann International	Design Services	Other								\$ 371,800
	MO	Thornton Tomasetti	Structural Engineering	Other								\$ 175,831
	NV	Kordt Engineering	PE Services of Permanent Works	SBE						\$ 80,000	80,000.00	
	IT	CAVE S.R.L.	Manufacture & Supply of Cable Clamps	Other								\$ 272,919
	CH	HFE	Manufacture & Supply of Cable Struts	Other								\$ 476,084
	CH	CHINA Grand Engineering	Manufacture & Supply of Temporary Work Steel	Other								\$ 847,516
	NV	TV Transport	Yard - Rental, Security & Storage	SBE						\$ 458,070	435,292.00	
	NV	Vision Construction Services	Crane Rental	SBE						\$ 1,615,000	1,237,813.00	
	NV	Steel Partners, LLC	Installation	SBE						\$ 5,902,078	4,721,256.00	
	NV	Rigging International Group	Rope Access	SBE						\$ 506,656	221,534.00	
	NV	Southwest Specialty Coatings	Painting Struts	SBE						\$ 180,705	180,705.00	
	LA	Aggreko, LLC	Electrical Supply	Other								
	TX	Roll-Lift USA, Inc.	Provide Equipment	Other								234,535.00
	NV	Desert Lumber	Supply Lumber	Other								62,915.00
	NV	Trinity Land Surveying, Inc.	Land Surveyor	SBE/WBE						\$ 30,000	25,337.00	
	TX	Layher, Inc.	Tower Bare Rental	Other								250,565.00
	NV	Mojave Electric	On-Call Electrician	Other								43,225.00
	NV	Border Construction Specialties	Safety Supplier	Other								24,608.00
	NV	HD Supply Constuction Supply/WhiteCap	Safety Supplier	Other								27,610.00
1.03	NV	Sunstate Companies, LLC	PreCast	Other	\$ 25,129,767	\$ 3,769,465	15%	\$ 33,211,824	28%			\$ 31,065,315
	NV	Expansion Specialties	Caulking of PreCast	SBE/VBE						\$ 205,000	\$ 158,175	
	NV	GM Construction, LLC	Erection of PreCast - Prior	Other								\$ 2,245,541
	NV	GM Construction, LLC	Erection of PreCast	SBE						\$ 4,945,867	\$ 4,169,781	
	NV	GM Construction, LLC	Erection of PreCast - Lower Bowl	SBE						\$ 3,462,433	\$ 3,247,376	
	NV	Westside Building Materials	Supplier	Other								\$ 36
	NV	Lowe's	Supplier	Other								\$ 713
	NV	Reliable Steel	Stud & Shield Welding	SBE						\$ 260,000	\$ 536,310	
	CA	United Rentals Northwest	Rental	Other								\$ 5,603
	OH	Tru-Fit Products of Utah	Field Supplies	Other								\$ 36,886

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Fasteners	Field Supplies	Other								\$ 10,550
	UT	DJB Gas Service	Fuel	Other								\$ 637
	NV	Curtis Steel	Material	Other								\$ 619
	CA	California Tool Welding	Weld Supplies	Other								\$ 9,671
	NV	CES	Field Supplies	Other								\$ 959
	NV	AXT Transportation	Fuel	Other								\$ 1,533
	CA	Airgas West	Welding Gas	Other								\$ 541
	NV	Ahern Rentals	Rental	Other								\$ 20,530
	CT	CS Unitec, Inc.	Field Supplies	Other								\$ 555
	NV	Home Depot	Field Supplies	Other								\$ 698
	NV	Red-O-Arc Welding	Field Equipment	Other								\$ 16,549
	NV	Southern Nevada Welding	Field Supplies	Other								\$ 241
	NV	PR Diamond Products	Field Small Tools	Other								\$ 724
	NV	Dielco Crane Services	Crane Services & Hydraulic Lifts	Other								\$ 1,069,255
	NV	Abatix	Supplier	Other								\$ 45,988
	WA	Amazon	Supplier	Other								\$ 5,659
	NV	Concrete Accessories	Supplier	SBE						\$ 50,000	\$ 19,006	
	NV	BC Rope & Rigging	Supplier	SBE						\$ 1,894	\$ 1,894	
	NV	Copper State Bolt & Nut Co.	Supplier	Other								\$ 105
	NV	Core T Trucking	Supplier	Other								\$ 350
	NV	Fasteners, Inc.	Supplier	Other								\$ 35,064
	NV	Cutting Edge	Supplier	Other								\$ 455
	NV	Harbor Freight Tools	Supplier	Other								\$ 348
	NV	HD Supply Waterworks	Supplier	Other								\$ 4,413
	NV	McFadden-Dale Hardware	Supplier	Other								\$ 213
	MN	M.A. Mortenson Co.	Supplier	Other								\$ 194,138
	NV	Kuker Ranken Vegas	Supplier	Other								\$ 182
	NV	McIntosh Communications	Supplier	Other								\$ 9,138
	NV	Mobile Mini	Supplier	Other								\$ 9,379
	NV	Mobile Materials	Supplier	Other								\$ 4,425
	NV	Senegy Petroleum	Supplier	Other								\$ 27,972
	NV	Silver State Rope & Rigging	Supplier	Other								\$ 220,539
	NV	Steel Edge	Supplier	SBE						\$ 150,000	\$ 55,903	
	NV	Precision Aggregate Products	Supplier	SBE						\$ 40,000	\$ 11,661	
	OK	Hilti, Inc.	Supplier	Other								\$ 196

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	JS&S Surveying, Inc.	Suveying	SBE/MBE						\$ 177,408	\$ 46,680	
	NV	Home Depot	Supplier	Other								\$ 132
	IL	U-Line	Supplier	Other								\$ 4,001
	NV	Monsen Engineering	Supplying Engineering Equip	Other								\$ 26,478
	IL	Reddaway, Inc.	Freight Charges	Other								\$ 435
	NV	JLB Land Surveying, LLC	Supplier	Other								\$ 13,215
	GA	Conac - Concrete Product Solutions	Supplier	Other								\$ 2,387
	NV	Standard Steel, LTD	Welding	Other								\$ 532,607
	NV	Commercial Hardward	Consumables	Other								\$ 36
	NV	Fasteners, Inc.	Consumables	Other								\$ 2,265
	NV	Terrible Herbst	Water/Ice	Other								\$ 1,441
	NV	Home Depot	Small Tools	Other								\$ 1,347
	NV	McFadden Dale Hardware	Consumables	Other								\$ 704
	NV	Praxair, Inc.	Consumables	Other								\$ 12,091
	NV	Walmart	Ice/Water	Other								\$ 67
	NV	Ahern Rentals	Equipment Rental	Other								\$ 2,755
	NV	Harbor Freight	Consumables	Other								\$ 53
	NV	Lowe's	Consumables	Other								\$ 208
	NV	Hilti	Small Tools	Other								\$ 4,984
	NV	United Rentals	Equipment Rental	Other								\$ 4,593
	NM	Heatly Engineering	Design/Engineering of PreCast	Other								\$ 1,711,822
	NV	Western Pacific Precast, LLC	Precast Elements	Other								\$ 18,238,039
	NV	Mountain West Excavation & Utilities	Core Drilling	SBE/WBE						\$ 10,000		
1.04/1.05	MN	Harris Companies	Mechanical & Plumbing	Other	\$ 121,500,000	\$ 18,225,000	15%	\$ 135,591,693	21%			\$ 100,399,452
	NV	Maui One Excavating	Trenching, Excating & Hauling	SBE/MBE						\$ 2,855,326	\$ 2,540,220	
	NV	Lone Mountain Excavation	Site Prep	Other								\$ 1,567,562
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 50,000	\$ 13,065	
	NV	C-Los Industries	Warehouse Lease to Erect Oval Mock-up	SBE/MBE						\$ 5,412	\$ 5,412	
	NV	Mechanical Equipment Reps	Provide Computer Room AC Units	SBE/MBE						\$ 372,194		
	NV	Corporate Air Mechanical Services	Furnish 3 Pump Skids, 2 Head Exhcangers, 6 Domestic Heat Exchangers, 1 Triplex Booster Pump Package, 2 Rolairtrols...	SBE						\$ 954,100	\$ 924,199	

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Corporate Air Mechanical Services	Furnish 6 Cell Stainless Cooling Tower w/Free Cooling and Single Flange Inlet	SBE						\$ 597,274	\$ 23,468	
	NV	Corporate Air Mechanical Services	7 Boilers	SBE						\$ 403,133	\$ 372,690	
	NV	Corporate Air Mechanical Services	Supplies - Fans & PCU's	SBE						\$ 1,810,938	\$ 1,810,938	
	NV	Corporate Air Mechanical Services	Furnish 35 Electric Water Heaters & 7 ASME 125# Storage Tanks	SBE						\$ 187,079	\$ 179,508	
	NV	Corporate Air Mechanical Services	Provide 1 Lot Fabric Duct (Ductsox) & Associated hangers	SBE						\$ 1,021,488		
	NV	Corporate Air Mechanical Services	Provide 26 Fire Smoke Dampers, 48 Fire Dampers & 6 Silencers	SBE						\$ 87,400		
	NV	Corporate Air Mechanical Services	Provide 1 Lot Metal-Fab UL Listed Grease Duct, 1 Lot Metal-Fab UL Listed General Exhaust Flue, & 1 Lot Metal Fab UL Listed boiler Exhaust Flue	SBE						\$ 2,444,744		
	NV	LTSA, LLC	Furnish air Handling Units;VAV's & BCU's	SBE						\$ 6,927,372	\$ 6,851,295	
	NV	LTSA, LLC	Provide 26 Variable Frequency Drives with 3% Line Reactors & 20 Passive Harmonic Filters	SBE						\$ 315,024	\$ 306,762	
	MN	Trane U.S., Inc.	Furnish & Install BAS Mechanical Control System	Other								\$ 1,655,617
	NV	Lawyer Mechanical Services	HVAC Controls Installation	SBE						\$ 1,715,296		
	NV	Precision Automation	Low Voltage Controls HVAC Controls Installation	SBE						\$ 900,551	\$ 590,000	
	NV	Advanced Controls & Electric	Low Voltage HVAC Controls Installation	SBE						\$ 500,000	\$ 423,189	
	NV	Ideal Supply Company	Provide all Galvanized Victaulic Fittings Supplies	SBE						\$ 2,843,883	\$ 2,797,425	
	NV	Energy Mechanical Insulation	Furnish & Install Plumbing Insulation	SBE/WBE						\$ 655,368	\$ 469,824	
	NV	Energy Mechanical Insulation	Furnish & Install Piping Insulation	SBE/WBE						\$ 1,354,065	\$ 772,405	
	NV	Energy Mechanical Insulation	Furnish & Install Mechanical Insulation	SBE/WBE						\$ 785,253	\$ 448,902	
	NV	Energy Mechanical Insulation	Furnish & Install All Fire-Stopping on all Plumbing, Piping & Mechanical Systems	SBE/WBE						\$ 732,603	\$ 530,683	
	NV	BrandSafway	Scaffolding erection & rental	Other								\$ 7,555
	NV	Superior Duct Fabrication	Fabricate & Supply all round ductwork Fittings	Other								\$ 1,409,709
	NV	Mesa Mechanical	Beverage Conduite & CO2 Branch Lines	SBE/WBE						\$ 700,000		

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	IL	BevStream Corp.	Beverage Conduit System & CO2 Branch lines	Other								
	NV	Mesa Mechanical	Beverage Piping Install	SBE/WBE						\$ 612,000		
	NV	Spider	Swing Stages	Other								
	NV	Jcord, LLC	Saw Cutting and Core Drilling	SBE						\$ 160,000		
	NV	MMC, Inc.	Vacuum Truck for Cleaning Sump Basins & Interceptors	Other								
	NV	Tabitt	HVAC & Plumbing Testing, Adjusting & Balancing	Other								
	NV	Commercial Scaffolding, Inc.	Provide Rental, Erection & Dismantle Scaffold	SBE						\$ 61,450		
	BC	Global Rope Access	Furnish, Install & Remove Rigging	Other								
	NV	Rigging International	Furnish, Install & Remove Rigging	SBE						\$ 36,000		
1.06 & 4.08	NV	Gephart/Morse	Electrical & Low Voltage	Other	\$ 85,793,108	\$ 13,087,750	15%	\$ 148,331,497	15%	\$ 3,184,254		\$ 93,473,494
	NV	Morse Electric										
	NV	A-1 Concrete	Concrete & Excavation	SBE/MBE						\$ 127,418	\$ 127,418	
	NV	MMC	Hydro Excavating	Other								\$ 10,450
	NV	Pyrocom	Sprinkler Monitoring Dialer	SBE/WBE						\$ 8,860	\$ 8,860	
	NV	Hampton Tedder Electric	Electrical Testing	Other								\$ 1,250
	NV	Lone Mountain Excavation	Excavation	Other								\$ 2,037,936
	NV	Live Electric	Electrical	SBE/WBE						\$ 71,700	\$ 71,700	
	NV	Westland State	Parking	Other								\$ 956,965
	NV	The Tiberti Fence Company	Drilling	SBE						\$ 27,003	\$ 26,722	
	NV	Main Electric	Electrical Supplier	Other								\$ 2,516,092
	NV	Codale Energy	Electrical Supplier	Other								\$ 912,533
	CA	Industrial Electric Mftg	Electrical Distribution	Other								\$ 6,130,628
	NV	CESS	Generator/PDV's/Transfer Switches & Show Power, Broadcast Truck Power, Pedestals	SBE/MBE						\$ 2,603,176	\$ 1,967,234	
	NV	National Field Services	Electrical Acceptance Testing & Studies	Other								\$ 202,440
	NV	General Design & Const.	Fabrication	SBE/MBE						\$ 50,492	\$ 50,492	
	NV	Valley Steel	Unload and set Electrical Gear	SBE/WBE						\$ 31,350	\$ 31,350	
	NV	Coherent Design	AV Design Assist, Testing & Commissioning	SBE						\$ 197,750	\$ 56,000	
	NV	Johnson Controls Fire Protection	Fire Alarm System	Other						\$ -		\$ 3,469,367

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	PA	Tait Towers Manufacturing, LLC	Design Development for Speaker Array Rigging	Other								
	NV	Clinton Nevada, LLC	Supply Commscope Cable	SBE						\$ 2,095,911	\$ 1,086,963	
	NV	Well Equipment, Inc.	Supply Low Voltage Cabling Materials & Equipment	SBE						\$ 1,608,321	\$ 1,351,933	
	BC	Global Rope Access	Speaker Install, Infill speakers, Array speaker, cable pull	Other								\$ 10,280
	NV	Simply Connected, Inc.	Harman Order	Other								\$ 2,672,520
	NV	Jcord, LLC	Scanning/coredrilling	SBE						\$ 2,800		
	MN	Gephart Electric, Inc.										
	MN	Border States Supply	Electrical Supplies	Other								\$ 74,059
	NV	CESS	Cable Tray/Interior & Sports Lighting	SBE/MBE						\$ 9,541,033	\$ 1,723,939	
	NV	Fastener & Supply Co., Inc	Electrical Supplies	Other								\$ 183,480
	IL	Global Equipment Company, Inc.	Electrical Supplies	Other								\$ 16,861
	MN	Graybar Electric Supply	Electrical Supplies	Other								\$ 52,929
	NV	Las Vegas Lighting	Feeder Cable & Branch Wire	SBE/MBE						\$ 1,343,141	\$ 558,126	
	NV	Live Electric	Generator Distribution Feeds - Quad A, B, C & D	SBE/WBE						\$ 699,641	\$ 471,160	
	MN	MA Mortenson	Equipment Rental	Other								\$ 532,410
	CO	National Lightning Protection	Lightning Protection System	Other								
	NV	Nedco Supply	Electrical Supplies	Other								\$ 61,469
	MN	Povolny Specialties	Electrical Supplies	Other								\$ 36,610
	NV	Rosendin	Install MV Cables, Install & Terminate 600V Cables	Other								\$ 415,283
	MN	Total Tool Supply, Inc.	Electrical Material	Other								\$ 19,551
	MN	Viking Electric Supply	Electrical Supplies	Other								\$ 12,174
	NV	Brandsafeway Services	Level 350 Electrical Installation	Other								\$ 25,772
	AZ	Communications Integrators	Electrical Supplies	Other								\$ 183,480
	MN	Gopher Stage Lighting	Electrical Supplies	Other								\$ 451,429
	NV	Jcord Construction Services	Pole Bases	SBE						\$ 646,875		
	NV	Merli Concrete Pumping	Concrete Pumping	SBE						\$ 10,000		
	NV	R.E.B Construction	Drill Foundations	Other								
	NV	DIG 3, LLC	Excavation	Other								

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	MMC, Inc.	Hydro Excavation	Other								
	TX	Vahle Electrifications Systems	Electrical	Other								
	MS	Sequel Electric Supply	Electrical Supplies	Other								\$ 15,799
1.07	NV	Desert Fire Protection, LP	Fire Protection	Other	\$ 14,200,000	\$ 2,130,000	15%	\$ 15,075,987	15%	\$ 135,250		\$ 8,279,521
	NV	TAB Contractors	Underground Fire Line	Other								\$ 100,475
	NV	Jcord Construction	GPR & Core Drill	SBE						\$ 112,000	\$ 66,773	
	NV	JS&S Inc.	Fire Sprinkler Layout with Trimble	SBE/MBE						\$ 6,312	\$ 6,312	
	NV	Lucky Transportation	Transportation	SBE						\$ 110,000	\$ 105,663	
	NV	Energy Mechanical Insulation	Fire Caulking & Insulation of Pipe	SBE						\$ 96,030	\$ 67,658	
	NV	Monsen Engineering Services	Plotter & Printing Supplies	SBE						\$ 3,581	\$ 3,581	
	NV	Silver State Marketing Group	Supply bulk Fire Sprinkler Material & Pipe & Fittings	SBE						\$ 1,760,225	\$ 946,377	
	NV	Lone Mountain Excavation	South FDC Underground	Other								\$ 92,394
	NV	Carefree Catering	Site Water Delivery	SBE						\$ 2,000	\$ 1,890	
	NV	Ice Now NV, LLC	Ice & Water	SBE						\$ 11,000	\$ 9,162	
	NV	World Wide Safety	Safety	WBE						\$ 25,000		
1.08/1.09	NV	Enclos Corp.	Exterior Curtainwall/Ribbon Rainscreen	Other	\$ 97,194,122	\$ 14,620,335	15%	\$ 100,347,609	17%			\$ 74,446,466
	NV	Innova Technologies	Structural Engineering/Material Mock-up	SBE/MBE						\$ 14,618	\$ 14,618	
	NV	Union Erectors	Steel Structure & Install Material Mock-up	SBE						\$ 20,717	\$ 20,717	
	NV	Affordable Federal Services	Misc. Construction Services	SBE						\$ 9,845,714	\$ 9,141,770	
	NV	Walters & Wolf	Storefront	Other								
	NC	Assa Abloy Entrance Systems	Door Auto Operators Supply & Install	Other								
	NV	Hershberger Bros Welding	Curtainwall Anchor & Steel Clips	SBE						\$ 1,553,054	\$ 1,553,054	
	NV	FASCO	Fasteners	SBE						\$ 650,000	\$ 586,427	
	TX	Baker Metal	CW Metal Panels	Other								\$ 6,091,546
	NV	Expansion Specialties	Exterior Expansion Joint System	SBE/VBE						\$ 725,570	\$ 204,488	
	NV	Gephart/Morse Electrical	Operable Door	Other								

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Union Erectors	Operable Door	SBE						\$ 4,467,010	\$ 4,188,637	
	CA	Railworks Track Service	Welding on back for Operable Doors	Other								\$ 50,400
	NV	Team Construction	Grouting - operable door	Other								\$ 103,777
	NV	Reliable Crane Services	Crane Services	SBE						\$ 136,645	\$ 136,645	
	CA	Construction Consulting Lab West	Field Testing	Other								
	CA	Intertek-ATI	Field Testing	Other								
1.10	NV	KONE	Elevator & Lifts	Other	\$ 17,942,010	\$ 1,435,361	8%	\$ 18,741,711	8%	\$ 293,337		\$ 11,327,920
	NV	Hightower Trucking, Inc.	Warehouse/Logistics Support	SBE/MBE						\$ 955,000	\$ 934,326	
	NV	Storage on Wheels, Inc.	Jobsite Trailer	Other								\$ 4,249
	NV	CESS	Misc. Electrical Supplies	SBE/MBE						\$ 71,500	\$ 58,177	
	TX	Platinum Specialty Services	Scaffolding	Other								\$ 79,994
	NV	Codale Electric Supply	Electrical Supplies	Other								\$ 11,898
	TX	Hutcherson Elevator Co.	Freight Elevator - D5, Install 6 hatch doors, 1 car gate	Other								
	TX	Hutcherson Elevator Co.	Freight Elevator - C3, Install 7 hatch doors, 1 car gate	Other								
	NV	Union Erectors	Furnish Material	SBE						\$ 80,000	\$ 63,745	
	NV	Energy Mechanical Insulation	Firestopping	SBE/WBE						\$ 75,000	\$ 13,956	
	NV	Jcord LLc	Drill holes to hang rigging to hoist escalator	SBE						\$ 16,500	\$ 12,660	
	NV	Dielco Crane	Craning of the Escalators	Other								\$ 4,250
	NV	Ameripro Service Systems, Inc.	On-Site Fuel & Lube	Other								\$ 11,250
	MN	MA Mortenson Company	Equipment Rentals	Other								\$ 64,500
	NV	Fasco	Vendor/Bin Stak	SBE						\$ 8,000		
	OK	Travertine	17 - Elevator Cab Interiors	Other								\$ 173,302
2.01a	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE	\$ 38,770	\$ 38,770	100%	\$ 71,251	100%	\$ 71,251	\$ 71,251	
2.01f	NV	Marnell Masonry	Box Culvert - Masonry	SBE	\$ 33,198	\$ 33,198	100%	\$ 33,198	100%	\$ 33,198	\$ 33,198	

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
2.01h	NV	Sahara Concrete	Box Culvert - Site Concrete, Paving & Hardscapes	SBE	\$ 3,678,883	\$ 3,678,883	100%	\$ 4,180,022	100%	\$ 3,919,506	\$ 4,180,022	
	NV	CMC Rebar	Box Culvert - Reinforcing (Supply & Install)	Other								\$ 794,604
	NV	Dielco Crane Services	Box Culvert - Crane Work	Other								\$ 107,725
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 78,642	\$ 78,642	
	NV	A-1 Concrete	Demolition	SBE/MBE						\$ 181,874	\$ 181,874	
2.01k	NV	The Tiberti Fence Company	Box Culvert - Fence	SBE	\$ 256,862	\$ 256,862	100%	\$ 283,689	100%	\$ 274,966	\$ 248,338	
	NV	Flippen's Trenching	143 Holes	SBE						\$ 8,723	\$ 8,723	
2.02/2.03	NV	Tab Contractors	Box Culvert /Earthwork/Site Utilities	Other	\$ 15,258,168	\$ 10,707,010	70%	\$ 29,058,644	45%			\$ 25,395,858
	NV	Brightview Landscape	Box Culvert - Landscape & Irrigation	Other								\$ 21,550
	NV	Sanders Construction	Drilling & Blasting	SBE						\$ 2,309,326	\$ 2,193,860	
	NV	JS & S Surveying	Land Survey & Construction Staking	SBE/MBE						\$ 399,602	\$ 245,614	
	NV	A-1 Concrete Cutting	Core Drilling/Concrete Cutting/Demolition	SBE/MBE						\$ 75,000	\$ 73,045	
	NV	M Con, Inc.	Utility Work Installation	SBE/MBE						\$ 435,993	\$ 414,193	
	NV	MMC, Inc.	Hydro Excavating/Vactor	Other								\$ 18,550
	NV	Nevada Ready Mix	Concrete	Other								\$ 19,423
	NV	Nelson Hiniker Striping	Traffic Control	SBE						\$ 3,240	\$ 3,240	
	NV	Sticha Inc.	Trucking Materials	Other								\$ 1,080
	NV	National Trench Safety	Steel Plates & Shoring	Other								\$ 522,277
	MO	Core & Main	Water Materials	Other								\$ 27,992
	NV	Wells Cargo, Inc.	Asphalt Paving	Other								\$ 68,555
	NV	Merli Concrete Pumping	Pump Concrete	SBE						\$ 639	\$ 639	
	NV	MMC, Inc.	Hydro Excavating/Pot Holing	Other								\$ 812,876

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	TAB Contractors	Excavating	Other								\$ 291
	CA	Viking Drillers, Inc.	Abandonment (4) Monitoring Wells	Other								\$ 8,800
	NV	Acme Electric	Remove/Replace Street Lights	Other								\$ 358,381
	NV	Boulder Sand & Gravel	Gravel base for concrete & asphalt disposal	SBE						\$ 357,361	\$ 325,114	
	NV	Elkhorn Environmental	Trucking/Street Sweeping	SBE						\$ 2,384,021	\$ 2,384,021	
	NV	Donovan Brothers Trucking	Trucking/Haul-Off	SBE						\$ 2,779,048	\$ 2,779,048	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 10,000	\$ 2,979	
	NV	Olson PreCast Company	Install Storm Drain & Sewer MH & Drop Inlets	SBE						\$ 478,911	\$ 267,016	
	NV	Armorock, LLC	Manhole Materials	Other								\$ 325,230
	NV	Nevada Tap Master	Wet Tap	SBE						\$ 49,895	\$ 48,765	
	NV	Nevada Water Trucks	Water Truck	SBE						\$ 265,877	\$ 265,877	
	NV	Enco Southwest, Inc.	Pump Controls	SBE						\$ 208,780	\$ 208,780	
	NV	M Con, Inc.	Main Water Line	SBE/MBE						\$ 3,060,201	\$ 2,067,223	
	NV	Ahern Rentals	Equipment Rental	Other								\$ 11,744
	NV	MMc Inc.	Vactor/Pothole Services	Other								\$ 13,825
	CA	Cashman Equipment Co.	Equipment Rental	Other								\$ 4,478
	TX	Aggregate Industries	Type II Supplier	Other								\$ 45,089
	MO	Core & Main	Material Supplier	Other								\$ 519,374
	NV	National Trench Safety	Shoring/Trench Plates	Other								\$ 19,019
	NV	Nevada Ready Mix	Concrete Supplier	Other								\$ 18,499
	NV	Rinker Materials	RPC Onsite/Offsite	Other								\$ 132,896
	NV	HD Barricade, Inc.	Traffic Control	Other								\$ 2,400

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Sticha Inc.	Trucking	Other								\$ 1,338
	NV	Las Vegas Paving	Cold Mix	Other								\$ 500
	CA	HD White Cap	Safety Supplies	Other								\$ 5,131
	NV	Olson Precast Company	8" Meter Vaults	SBE						\$ 62,997	\$ 55,686	
	NV	Nevada Tap Master	Hot Tap on Domestic Water Line	Other								
	NV	Las Vegas Paving	Flaggers	Other								\$ 688,019
	NV	Wells Cargo, Inc.	Asphalt Patching	Other								\$ 160,565
	NV	Nelson Hiniker Striping	Striping/Traffic Control	SBE						\$ 142,018	\$ 116,752	
	NV	Sahara Concrete	Concrete Repair	SBE						\$ 2,836		
2.05	CA	Malcolm Drilling	Deep Foundations	Other	\$ 8,630,311	\$ 1,588,177	18%	\$ 10,729,892	26%			\$ 10,729,892
	NV	CMC Steel	Reinforcing Steel	Other								\$ 2,096,926
	NV	Steel Edge, Inc.	Piles	SBE						\$ 457,446	\$ 457,446	
	NV	Precision aggregate Products	Supply Grout for Deep Foundations	SBE						\$ 2,133,225	\$ 2,133,225	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 187,619	\$ 187,619	\$ -
	NV	Dielco Crane Service	Crane Lift Services	Other								\$ 20,353
	NV	TAB Contractors	Load Haul-off & Dispose ACIP Spoils	Other								\$ 210,700
	NV	Fugro USA Land	Osterberg Cell load testing equipment & services	Other								\$ 205,817
	NV	Clark Welding & Fabricating	Welding	Other								\$ 51,702
	NV	White Cap	General Building Materials	Other								\$ 44,503
	NV	United Rentals	Rental Equipment	Other								\$ 20,791
	NV	MMC	Potholing/Vac Truck Work	Other								\$ 1,125

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
2.99/3.99	NV	Mortenson/McCarthy	Structural Concrete	Other	\$ 128,419,469	\$ 19,262,920	15%	\$ 142,926,934	25%			\$ 122,747,095
3.99a	WI	Gateway Forming Systems	Horizontal Formwork	Other								\$ 15,128,319
	NV	Region 9 Safety	Safety Director	SBE/MBE						\$ 168,341	\$ 168,341	
	NV	Pacific Construction Services	Shoring Rental/Lumber	SBE						\$ 1,000,000	\$ 934,987	
3.99b	NV	CMC Rebar	Reinforcing	Other								\$ 18,947,304
	NV	Steel Edge, Inc.	Reinforcing Steel	SBE						\$ 5,358,109	\$ 5,358,109	
	NV	Precision Aggregate Products	Concrete	SBE						\$ 15,373,190	\$ 14,212,754	
	NV	Merli Concrete	Concrete Pumping	SBE						\$ 722,421	\$ 719,911	
	NV	Penhall Co.	Demolition	Other								\$ 80,648
	NV	Copper State Bolt & Nut Co.	Materials	Other								\$ 5,957
	NV	Jcord	Demolition	SBE						\$ 1,883,562	\$ 1,694,384	
	NV	Ahern Rentals	Equipment Rental	Other								\$ 22,512
	AZ	Sunstate Equipment	Equipment Rental	Other								\$ 3,694
	CA	HD Supply	Supplies & Materials	Other								\$ 25,480
	NJ	Hilti	Small Tools , Materials & Equipment	Other								\$ 91,329
	TX	H & E Equipment	Equipment Rental	Other								\$ 6,934
	GA	Herc Rentals	Equipment Rental	Other								\$ 15,116
	NV	Lynco Associates	Epoxy & Rebar Embeds	Other								\$ 46,420
	IL	CDW Direct, LLC	Technology Equipment	Other								\$ 10,933
	NV	Atlas Construction Supply	Column Formwork - Supplies	Other								\$ 354,037
	NV	BC Wire Rope & Rigging	Rigging Supplies	SBE						\$ 650,000	\$ 355,214	
	NV	Pacific Construction Services	Lumber - Supplier	SBE						\$ 1,500,000	\$ 1,074,044	
	NV	Construction Testing Services	Professional Services	Other								\$ 88,076

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Concrete Accessories	Grout/Concrete - Supplier	SBE						\$ 200,000	\$ 165,911	
	MN	Curtis 1000 Inc.	Materials	Other								\$ 1,205
	MN	ESCH Construction Supply	Materials	Other								\$ 2,573
	NV	FASCO	Materials	SBE						\$ 100,000	\$ 55,765	
	NV	Fastenal Company	Materials	Other								\$ 348
	NV	Fasteners Inc.	Thread Supplier	Other								\$ 156,921
	NV	Glove Connection	Safety Equipment & Small Tools	SBE						\$ 300,000	\$ 252,140	
	IL	Grainger	Construction Supplies	Other								\$ 5,914
	NJ	Hilti	Small Tools & Epoxy	Other								\$ 409,046
	WA	KR	Materials	Other								\$ 8,248
	CO	Smalley & Company	Water Stop Supplies	Other								\$ 1,505
	NV	HD Supply White Cap	Materials	Other								\$ 1,186,720
	NV	New Life Office LLC	Workstation Materials	Other								\$ 2,944
	PA	Norcen Industries	Materials	Other								\$ 1,826
	NV	NOVA Geotechnical & Inspection	Professional Services	Other								\$ 3,779
	MO	Office Essentials	Office Supplies	Other								\$ 380
	NV	Staples	Office Supplies	Other								\$ 3,012
	NV	William Vollmer	Materials	Other								\$ 2,756
	CO	RMD KWIKform North America	Materials	Other								\$ 1,645,321
	NV	M.J. Dean Construction	Concrete Forming	Other								\$ 1,143,842
	AZ	UFP Chandler, LLC	Materials	Other								\$ 8,499
	IL	Uline, Inc.	Materials	Other								\$ 3,269
Page 20 of 32	NV	Reliable Crane	Crane Rental	SBE						\$ 7,000,000	\$ 1,844,856	

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Eberhard SW Roofing	Water Stop Supplies	SBE						\$ 50,000	\$ 43,434	
	NV	IQC Southwest, LLC	Quality Control - Inspections	Other								\$ 394,193
	NV	Artkore LLC	Materials	SBE						\$ 1,500	\$ 602	
	NV	Commercial Scaffolding of Nevada	Stair Tower & Scaffolding	SBE						\$ 500,000	\$ 219,442	
	NV	Union Erectors	Steel Corrections	SBE						\$ 861,388	\$ 861,388	
	SD	Dakota Riggers & Tool Supply	Materials	Other								\$ 122
	NV	Fiber Tech Lifting Products	Materials	Other								\$ 217
	NV	Hershberger Bros Welding	Materials	SBE						\$ 10,000	\$ 4,528	
	NV	June Rose, LLC	Materials	SBE						\$ 30,000	\$ 9,434	
	MN	Mars Supply	Materials	Other								\$ 1,038
	NV	RGR Training Center	Safety Training	Other								\$ 3,360
	NV	Border Construction Specialties	Materials	Other								\$ 20,157
	GA	Global Equipment Co.	Materials	Other								\$ 1,044
	NV	Go2 Partners	Materials	Other								\$ 1,312
	MD	Canam Steel Corporation	Materials	Other								\$ 2,336
	NV	Mobile Materials, LLC	Materials	Other								\$ 9,540
	WA	Safeworks Holding, Inc.	Materials	Other								\$ 172,026
	NV	BrandSafway Services, LLC	Scaffolding	Other								\$ 329,552
	MN	Acme Tools	Small Tools	Other								\$ 222
	WA	Amazon Business	Misc. Supplies	Other								\$ 2,600
	NV	Ice Now	Ice & Water	SBE						\$ 20,000	\$ 12,339	
	IL	Deslauries, Inc.	Equipment Rental	Other								\$ 5,311

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	MN	Tforce Final Mile LLC	Materials	Other								\$ 886
	NV	GM Construction	Professional Services	SBE						\$ 30,000	\$ 18,103	
	NV	ORR Safety Corp.	Safety Supplies	Other								\$ 18,231
	PA	Traffic Safety Store	Materials	Other								\$ 1,109
	NV	Silver Star Ready Mix	Site Concrete	Other								\$ 26,669
	NV	84 Lumber Company	Materials	Other								\$ 4,854
3.01	WA	Corona Stud & Deck, LLC	Scoreboard	Other	\$ 2,671,201	\$ 400,680	15%	\$ 2,824,827	16%			\$ 1,441,298
	NV	Crown Fabricators	Supply & Fabricate Misc. Steel & Handrail	SBE						\$ 453,068	\$ 127,160	
3.02	TX	Camatic Seating, Inc.	Fixed Seating	Other	\$ 8,225,124	\$ 1,233,769	15%	\$ 8,225,124	17%			\$ 2,050,301
	FL	Seating Installation Group	Seating Installation	WBE						\$ 1,372,383	\$ 185,521	
3.03	CA	Seda Seating Ltd.	Retractable Seating	Other	\$ 6,448,586	\$ 967,288	15%	\$ 6,612,510	15%	\$ 991,877		\$ 3,232,297
3.04/3.10	NV	Eberhard Southwest Roofing	Roofing & Waterproofing	SBE	\$ 4,259,219	\$ 4,259,219	100%	\$ 5,722,032	100%	\$ 5,262,032	\$ 1,972,591	
	CO	Smalley & Company	Waterproofing Materials	Other								\$ 29,429
	NV	Construction Sealants Supply	Waterproofing Materials	SBE						\$ 460,000	\$ 458,893	
	TX	StarFoam Manufacturing	Waterproofing Materials	Other								\$ 64,527
	CA	Sika Sarnafil	Roofing Materials	Other								\$ 769,004
	NV	Dielco Crane	Crane Service	Other								\$ 49,203
3.05	NV	Union Erectors	Misc. Metals - Stairs	SBE	\$ 974,144	\$ 974,144	100%	\$ 7,756,334	100%	\$ 7,746,850	\$ 4,700,903	
	IN	American Stairs Corp.	Stair Material Supplier	Other								\$ 527,419
	NV	Commercial Scaffolding	Provide Scaffold	SBE						\$ 6,784	\$ 2,731	

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Jcord, LLC	Drill Holes	SBE						\$ 2,700	\$ 2,700	
3.06	KS	Dimensional Innovations	Signature Tower	Other	\$ 580,823	\$ 87,123	15%	\$ 15,201,880	15%	\$ 469,343		\$ 6,989,065
	NV	Valley Steel, LLC	Fabrication & Installation for Al Davis Signature Tower	SBE/WBE						\$ 1,730,853	\$ 232,308	
	NV	MD Electric	Torch Interior Electrical Fit Out	SBE/WBE						\$ 65,000		
	NV	P1 Group	Torch Plumbing	Other								
	NV	Gephart/Morse	Torch Interior Electrical Fit Out Supervision	Other								
	NV	GM Construction	Grout for Torch Base	SBE						\$ 7,836		
	NV	Casas Electric	Electrical Engineering of Signature Tower	SBE						\$ 7,250		
3.08a	TN	Industrial Door Contractors (IDC)	Operable Field Mechanization	Other	\$ 17,160,597	\$ 2,600,000	15%	\$ 17,702,221	16%			\$ 10,224,368
	MN	Danny's Construction Co., LLC	Installation of Field Tray	WBE								\$ 1,935,936
	NV	Trinity Land Surveying	Field Survey & Layout	SBE/WBE						\$ 72,779	\$ 72,779	
	PA	Gantrex Inc.	Thermite Welding	Other								\$ 131,429
	NV	Mori Consulting	Supplier	SBE/MBE						\$ 2,684,459	\$ 2,684,459	
	NV	Gephart/Morse	Mechanized Field Tray Wiring	Other								
	NV	FSI/Flooring Solutions of NV, Inc.	Mondo for mock-up plus field tray	SBE						\$ 1,250		
	MN	Harris	Drainage System for the Field Tray	Other								
	NV	Southwest Specialty Coatings	Surface preparation and coating of field tray	SBE						\$ 50,000		
3.08b	NV	McKeon Door of Nevada, Inc.	Operable Field Door Mechanization	Other	\$ 475,967	\$ 126,735	27%	\$ 483,316	26%			\$ 46,835
	NV	Mojave Electric	Electrical	Other								
	NV	Clear Solutions Group	Material (glass) Supplier	SBE						\$ 126,735	\$ 126,735	
	NV	MJDean/Southwest Door & Hardware	Doors, Frames & Hardware	Other								
	CA	Moderco Inc.	Panel Operable Wall - Supplier	Other								

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
3.08c	CA	Show Canada Industries	Retractable Columns	Other	\$ 1,701,160	\$ 255,174	15%	\$ 1,900,939	15%	\$ 122,141		\$ 1,319,014
	NV	Daniel K Sobel	Project Management	SBE						\$ 163,000	\$ 96,000	
3.09	NV	Gephart/Morse	Distributed Antenna System (DAS)	Other	\$ 3,000,000	\$ 450,000	15%	\$ 14,207,968	38%			\$ 8,877,440
		Morse Electric										
	NV	MD Electric	DAS Conduit	SBE/WBE						\$ 962,257	\$ 770,740	
	NV	CESS	DAS Generator, ATS, PDU	SBE/MBE						\$ 16,593		
	NV	General Design & Construction	Multi Brackets & Compression Plates	SBE/MBE						\$ 30,836	\$ 30,836	
	NV	Clinton Nevada	Cabling Supplier/Distributor	SBE						\$ 4,366,963		
3.11/4.01	NV	Performance Contracting, Inc.	Exterior & Interior Framing/Drywall	Other	\$ 40,095,890	\$ 6,025,279	15%	\$ 46,961,825	15%			\$ 27,016,211
	NV	Commercial Scaffolding	Erection/dismantle of Scaffold	SBE						\$ 1,346,171	\$ 177,716	
	NV	Gale Building Products	Insulation and Firestopping	Other								\$ 374,857
	NV	Lochsa Engineering	Engineering Services	Other								\$ 113,600
	NV	R&P Supply	Framing, Drywall, Taping	SBE						\$ 4,300,000	\$ 639,263	
	NV	Technicoat Management	Interior Moisture Barrier	SBE						\$ 347,248	\$ 120,023	
	NV	Tomarco Fastening Systems, Inc.	Fasteners	Other								\$ 98,670
	NV	Legacy Cast & Stone & Composites	Ceiling Shapes	SBE						\$ 35,856	\$ 35,856	
	NV	Herman Truck Lines, LLC	Metal Decking/Trucking	SBE						\$ 200,000	\$ 170,472	
	NV	MPS Plastic Wall Products	FRP	SBE						\$ 900,000		
	4.02	NV	CEDCO, Inc.	Masonry	Other	\$ 5,258,412	\$ 861,346	16%	\$ 4,915,284	24%		
NV		A Track-Out Solutions	Material Purchasing Delivery	SBE/WBE						\$ 855,500	\$ 492,129	
NV		JS & S Surveying	Survey - CMU Wall Control Layout	SBE/MBE						\$ 30,000	\$ 27,472	
NV		Technicoat Management	Fire Stop/Joint Sealants	SBE						\$ 158,710	\$ 75,157	
NV		Region 9 Safety Compliance	Safety Coordinator	SBE/MBE						\$ 110,000	\$ 109,276	

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CA	Epic CAD Solutions	Providing 3D Modeling	Other								\$ 46,695
	NV	Silver Star Ready Mix	Supplying of Masonry Grout	Other								\$ 120,977
	NV	JCord Construction	CMU Wall Demolition	SBE						\$ 41,610	\$ 41,610	
4.03	NV	American Door Installation, LP	Frames, Doors & Hardware	SBE	\$ 595,725	\$ 595,725	100%	\$ 3,090,198	100%	\$ 3,090,198	\$ 1,560,034	
	NV	The Hallgren Co.	Supply Frames, Doors & Hardware	Other								\$ 1,396,901
4.03	NV	The Hallgren Company of Las Vegas	Door Hardware	Other	\$ 348,030			\$ 348,030				\$ 204,281
4.04	NV	Giroux Glass, Inc.	Decorative Glazing & Mirrors	Other	\$ 2,161,805	\$ 324,271	15%	\$ 3,438,557	15%	\$ 186,181		\$ 161,113
	NV	Glass Supply, Inc.	Supplying Architectural Mirror Fabricated to size	SBE						\$ 329,603		
4.04	NV	Davis Glass & Mirror	Storefront Curtain Wall Entrances	SBE	\$ 1,850,406	\$ 1,850,406	100%	\$ 1,338,754	100%	\$ 1,313,828	\$ 105,630	
	TX	Tepco Glass	Level 400 Motorized Windows	Other								
	NV	Sunstone Building Specialties	TV Booth Operable Windows	SBE						\$ 24,926		
4.05	GA	Raydeo Enterprises, Inc.	Stadium Railings	Other	\$ 11,524,358	\$ 2,751,947	24%	\$ 12,180,142	15%	\$ 385,015		\$ 5,591,660
	GA	East Gate Pallets	Pallets	Other								\$ 11,306
	GA	G&F Southeast Distributors Inc.	Stainless Steel Cable & Hardware	Other								\$ 160,390
	NV	Innova Technologies	Engineering	SBE						\$ 65,000	\$ 60,219	
	IL	McMaster Carr	Misc. Hardware	Other								\$ 12,495
	WI	R&B Wagner	Core Cups, Cladding Tape, End Caps, Panel Grip, Handrail Brackets	Other								\$ 8,689
	TX	Ryerson	Steal Flat & Steal Tube	Other								\$ 83,694
	NV	Steel Partners	Panel Grip, Gaskets & Glass Shoe	SBE						\$ 1,202,356	\$ 1,202,356	
	GA	Stewart Stainless Supply	Stainless Steel Pipe & Sheets	Other								\$ 231,902
	CA	Glassworks LA, Inc.	Glass	Other								\$ 272,727
	NV	Expansion Specialties	Caulk & Grout	SBE/VBE						\$ 152,650	\$ 14,440	
	NV	Standard Steel	Installation	Other								
	NV	Trinity Land Surveying	Field Survey & Layout	SBE/WBE						\$ 22,000		

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
4.06	NV	Creative Play Recreation	Shade Canopies	SBE	\$ 1,206,097	\$ 1,206,097	100%	\$ 1,206,097	100%	\$ 1,206,097	\$ 269,332	
4.06	NV	Valley Steel LLC	North End Zone Camera Platform at Catwalk	SBE/WBE	\$ 123,487	\$ 123,487	100%	\$ 117,861	100%	\$ 117,861		
4.07	NV	Expansion Specialties	Expansion Joints	SBE/VBE	\$ 1,640,550	\$ 1,640,550	100%	\$ 1,877,621	100%	\$ 1,877,621	\$ 1,267,030	
	KS	Balco, Inc.	Material Supplier	Other								\$ 101,921
	MA	Emseal Joint System, Ltd.	Material Supplier	Other								\$ 391,729
	WI	Inpro Corporation	Material Supplier	Other								\$ 51,891
4.08f	MN	Alpha Video Sports & Entertainment Group	Video Production Systems	Other	\$ 7,499,815	\$ 1,125,000	15%	\$ 7,499,815	15%	\$ 1,049,847		
	IL	Clark Wire and Cable	Control Room Equipment Supplier	Other								
	CA	Bittree In.	Control Room Equipment Supplier	Other								
	NY	Tecnec Distributing	Control Room Equipment Supplier	Other								
	CO	Wesco Broadcast & Entertainment	Control Room Equipment Supplier	Other								
	MA	Superlogics Inc.	Control Room Equipment Supplier	Other								
	NY	Dale Electronics	Control Room Equipment Supplier	Other								
	MN	Bosch Security Systems	Control Room Equipment Supplier	Other								
	IL	Studio Technologies	Control Room Equipment Supplier	Other								
	CA	Wohler Technology	Control Room Equipment Supplier	Other								
	NM	Lectronsonics	Control Room Equipment Supplier	Other								
	NY	American Music & Sound	Control Room Equipment Supplier	Other								
	UT	Harmon Music Group	Control Room Equipment Supplier	Other								
	CA	Yamaha Corp of America	Control Room Equipment Supplier	Other								
	NY	EEG Enterprises	Control Room Equipment Supplier	Other								
	CA	Barco Volsom, LLC	Control Room Equipment Supplier	Other								
	PA	Simplylive, Inc.	Control Room Equipment Supplier	Other								

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CA	AJA Video Systems	Control Room Equipment Supplier	Other								
	NJ	IHSE USA, LLC	Control Room Equipment Supplier	Other								
	NY	Multidune Video & Fiber Optics System	Control Room Equipment Supplier	Other								
	CA	IDX Technology	Control Room Equipment Supplier	Other								
	NJ	Panasonic Corp of NA	Control Room Equipment Supplier	Other								
	OR	Tektronix, Inc.	Control Room Equipment Supplier	Other								
	NJ	Sony Electronics, Inc.	Control Room Equipment Supplier	Other								
	NY	Ross Video Inc.	Control Room Equipment Supplier	Other								
	NJ	Evs Broadcast Equipment, Inc.	Control Room Equipment Supplier	Other								
	CA	Riedel Communications	Control Room Equipment Supplier	Other								
	ON	Evertz Microsystems, Inc.	Control Room Equipment Supplier	Other								
	NV	Titan Systems, Inc.	Low Voltage Installers	Other								
	NV	MD Electric	Installation of Racks and Base	SBE/WBE						\$ 15,222		
	NV	MD Electric	High Voltage Installers	SBE/WBE						\$ 55,442		
	TX	Bedrock Logistics	Freight	Other								
	NV	Ice Now	Water	SBE						\$ 461		
	NV	Vision Control Associates of Nevada	Misc. Camera Products	SBE/WBE						\$ 4,000		
4.09	NV	Aggregate Industries	Bituminous Pavement	Other	\$ 4,408,062	\$ 661,209	15%	\$ 6,217,282	27%			\$ 914,397
	NV	MC4 Construction	Traffic Signals & Streetlights	SBE						\$ 1,275,330	\$ 352,532	
	NV	JS&S Survey	Land Surveying	SBE/MBE						\$ 2,224		
	NV	Affordable Striping and Sealing	Striping and Signs	SBE						\$ 165,630		
	NV	Stewart & Sundell Concrete	Concrete Island & Barrier Rail	SBE						\$ 29,948		
	NV	A-1 Concrete Cutting & Demolition	Core Drilling/Saw Cutting	SBE/MBE						\$ 5,000	\$ 2,268	
	NV	Flippins Trenching Inc.	Sawcutting	SBE						\$ 5,000		
	NV	HD Barricade, Inc.	Traffic Barricade Rental	Other								\$ 81,100
Page 27 of 32	NV	JS&S, Inc.	Survey	SBE/MBE						\$ 8,500	\$ 422	

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	A Affordable Striping & Sealing	Asphalt Striping & Signs	SBE						\$ 165,630		
4.10a	NV	Sahara Concrete	Decorative Site Concrete	SBE	\$ 14,216,220	\$ 14,216,220	100%	\$ 12,681,586	100%	\$ 12,556,586	\$ 1,663,918	
	NV	T.B. Penick & Sons	Decorative Concrete	Other								
	CA	Triton Structural Concrete, Inc.	Site Concrete - Labor	Other								\$ 160,000
	NV	Merli Concrete Pumping of Nevada	Concrete Pump	SBE						\$ 25,000	\$ 5,662	
	NV	Penhall Company	Concrete Core Drilling	Other								
	NV	TAB Contractors Inc.	Excavation/Grading	Other								
	NV	Merli Concrete Inc.	Concrete Pump	SBE						\$ 100,000	\$ 9,247	
	CA	CMC Rebar	Rebar Install	Other								\$ 29,760
4.10a	NV	Stewart & Sundell Concrete	Curbs, Gutters & Sidewalk	SBE	\$ 2,295,788	\$ 2,295,788	100%	\$ 2,005,076	100%	\$ 2,005,076	\$ 324,198	
	NV	Nevada Ready Mix	Concrete Supplier	Other								
4.10b	NV	Aggregate Industries	MSE Retaining Walls	Other	\$ 5,132,049	\$ 793,792	15%	\$ 5,654,924	18%			\$ 5,372,178
	CA	The Reinforced Earth Company	Design/Provide MSE Wall Material	Other								\$ 918,947
	NV	Stewart & Sundell	CIP Concrete for MSE Walls	SBE						\$ 942,022	\$ 942,022	
	NV	Harris Rebar Las Vegas, Inc.	Reinforcing Steel	Other								\$ 68,774
	NV	Sunbelts of Nevada, LLC	Type II Placement over CMU walls with belted equipment	SBE						\$ 58,750	\$ 45,372	
	NV	JS&S, Inc.	Survey as pertains to MSE Walls	SBE/MBE						\$ 40,192	\$ 39,487	
4.11	NV	Brightview Landscape Development	Landscape & Irrigation	Other	\$ 2,799,991	\$ 447,672	16%	\$ 2,806,971	15%			\$ 88,350
	NV	Amazon Masonry	Trucking & Hauling of Material along with Trenching	SBE						\$ 329,496		
	NV	Synthetic Turf Products dba Green Living Services	Site Amenities	SBE						\$ 50,400		
	NV	Sunbelts of Nevada	Placement of Conveyored Equipment	SBE						\$ 42,920	\$ 16,620	
4.12	CO	Rolling Plains Construction	Fireproofing	Other	\$ 4,378,322	\$ 667,494	15%	\$ 5,281,890	20%			\$ 5,003,546
	NV	Quinette King Consulting	Material Supplier	SBE/MBE						\$ 1,047,703	\$ 1,047,703	
	NV	United Rentals	Equipment Rentals	Other								\$ 27,165

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
5.01/5.19	NV	Southwest Specialty Contractors	Acoustical Ceilings & Bowl Acoustical Treatment	Other	\$ 11,842,089	\$ 1,780,000	15%	\$ 13,724,598	14%			\$ 3,206,201
	NV	AMS	Misc. Grid	Other								\$ 12,858
	NV	T3 Distributors LLC	Ceiling/Fabric Supplier	SBE						\$ 293,650	\$ 145,713	
	NV	Affordable Federal Services	Acoustical Sound absorbing Ceiling Units	SBE						\$ 758,143	\$ 240,804	
	NV	Construction Sealants Supply	Concrete Sealer	SBE						\$ 90,000	\$ 18,397	
	NV	Mori Consulting LLC	Acoustical Sound Absorbing Ceiling Units & Sound absorbing Wall Units	SBE/MBE						\$ 168,808		
	NV	N & P Services Company, LLC	Acoustical Ceiling Material Supplier	SBE						\$ 626,626	\$ 283,992	
5.02	NV	Architectural Southwest Stone Co.	Ceramic Tile	SBE	\$ 3,273,830	\$ 3,273,830	100%	\$ 3,301,940	100%	\$ 3,286,340	\$ 1,754,768	
	NV	Technicoat Management Inc.	Installation of Mapei Mapelastic AquaDefense in Designated Areas	SBE						\$ 15,600	\$ 7,932	
5.02	NV	T. Nickolas Company	Ceramic Tile & Quartz	Other	\$ 5,911,121	\$ 886,668	15%	\$ 6,288,685	17%			\$ 159,816
	NV	Marble Tec	Install Quartz Tops	SBE						\$ 950,000	\$ 190,000	
	NV	Technicoat	Waterproofing	SBE						\$ 91,150		
5.03	NV	Master Craft Carpet Services	Carpet/Flooring	Other	\$ 1,712,860	\$ 256,929	15%	\$ 1,719,370	22%			
	NV	Desired Space	Material Procurement	SBE						\$ 380,156	\$ 11,405	
5.04	NV	Technicoat Management, Inc.	Resinous Flooring	SBE	\$ 850,170	\$ 850,170	100%	\$ 850,170	100%	\$ 850,170	\$ 222,074	
	CT	Dur-A-Flex, Inc.	Resinous Flooring Material Supplier	Other								\$ 121,299
5.05	NV	Midwest Pro Painting	Paint & Wallcovering	Other	\$ 4,015,702	\$ 973,035	24%	\$ 4,234,884	23%			\$ 1,451,328
	NV	Quinette King Consulting	Supplier	SBE/MBE						\$ 973,035	\$ 306,336	

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid	
5.08/5.09	NV	ISEC	Toilet Compartments & Toilet Accessories	Other	\$ 2,286,410	\$ 342,962	15%	\$ 5,631,836	18%			\$ 2,411,125	
	NV	Sunstone Building Specialties	Metal Toilet Compartments, Adult Changing Stations & AED's	SBE						\$ 399,392	\$ 52,958		
	MN	Activar, Inc.	Fire Extinguisher, AED & AED Cabinet Samples	Other								\$ 64,673	
	NY	American Specialties, Inc.	TRA Samples	Other								\$ 64,736	
	CO	Buck Engineering	Engineering Shop Drawings	Other								\$ 13,200	
	WI	InPro	Cubical Curtain Samples	Other								\$ 2,760	
	NV	Nevada Precision	DM1 Aluminum Base & Steel Plate Shelves	SBE/MBE							\$ 36,215	\$ 20,953	
	NV	Woodstock Architectural Products	Column Covers & Escalator Panels	SBE							\$ 600,820	\$ 491,303	
	FL	Access-Able Designs	Folding Dressing Benches	Other									\$ 14,250
	TX	Allied Hand Dryer	VERDEdri Hand Dryers	Other									\$ 97,801
	LA	Gordon Architectural & Eng Solutions	Column Covers	Other									\$ 2,144
	FL	American Sanitary Partition	Toilet Partitions	Other									\$ 124,508
	5.11	NV	YESCO	Signage & Graphics	Other	\$ 4,793,199	\$ 718,980	15%	\$ 9,645,852	12%			\$ 1,288,704
NV		Flippin's Trenching, Inc.	Locate Utilities	SBE						\$ 7,595			
NV		Eberhard Southwest Roofing, Inc.	Rooftop Logo Signage	SBE						\$ 187,164			
NV		Union Erectors	Steel & Catwalks Interior Bowl NRP Signs	SBE						\$ 1,004,860			
5.12/5.20/5.22a	NV	Spilker Pacific, LLC	Overhead Doors, Loading Dock Equipment & Coiling Smoke Doors	Other	\$ 641,879	\$ 285,805	45%	\$ 771,955	57%			\$ 653,910	
	NV	The Smith Overhead Door	Ovehead Doors & Loading Dock Equipment	SBE						\$ 437,740	\$ 437,740		
5.14/5.10b & c	CA	Golden Bay Fence Plus Iron Works	Fence, Gates, Bollards & Wedge Barrier	Other	\$ 2,297,856	\$ 344,678	15%	\$ 5,170,803	15%	\$ 775,620		\$ 766,460	
	NV	R.E.B. Construction Co.	Foundation Drilling	Other								\$ 2,650	
	NV	Harris Rebar	Bollard Cage reinforced steel tied & delivered to the jobsite	Other									

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
5.14b	WI	Jones Sign Company	Decorative Site Railings	Other	\$ 549,340	\$ 82,401	15%	\$ 4,106,407	15%	\$ 280,893		\$ 156,049
	CA	Walmsley Safety Consulting, LLC	Safety Professional	Other								\$ 10,163
	NV	Region 9 Safety	Safety Director	SBE/MBE						\$ 17,077	\$ 12,917	
	NV	Gilberts Precision Machine Co.	Materials	SBE						\$ 12,061	\$ 12,061	
	NV	TV Transport	Freight Transport	SBE						\$ 96,100	\$ 1,600	
	NV	The Tiberti Fence	Fencing Materials	SBE						\$ 45,044	\$ 45,044	
	NV	Southwest Specialty Coating	Onsite Touch-up Painting	SBE						\$ 48,000	\$ 48,000	
	NV	Fasco	Materials	SBE						\$ 1,842	\$ 1,842	
	NV	General Design	Materials	SBE/MBE						\$ 19,904	\$ 19,904	
	BC	Global Rope Access	Scoreboard Installation	Other								
	NV	House of Signs	Installation	SBE						\$ 95,040	\$ 13,494	
	NV	Ahern Rentals	Install Equipment	Other								\$ 55,550
5.15	AZ	Western Millwork	Millwork	Other	\$ 9,676,392	\$ 1,451,459	15%	\$ 9,805,873	15%	\$ 1,451,459		\$ 1,337,073
5.15	NV	Austin Millwork & Cabinetry	Millwork NEZ (North End Zone Club)	Other	\$ 937,328	\$ 191,154	20%	\$ 1,237,145	15%	\$ 191,154		\$ 26,714
5.17b	GA	Sports Field, Inc. dba Fields	Heat System for Operable Field	Other	\$ 1,716,348	\$ 257,452	15%	\$ 3,336,722	15%	\$ 103,699		\$ 710,479
	UT	Cache Valley Electric	Electrical Installation	Other								\$ 18,732
	CO	The RMH Group	Electrical Engineering	Other								\$ 64,849
	OH	Rovisys Building Technologies	Control Panel Design & Fabrication	Other								\$ 109,892
	NV	Construction Sealants Supply	Furnish Drain Board & Filter Fabric	SBE						\$ 188,524	\$ 271	
	NV	3 QTD Technologies	Panel Construction	SBE						\$ 208,285	\$ 208,285	
	AQ	Heating Solutions International	Furnish Heating Ribbons	Other								\$ 203,260
5.22	NV	Mueller Custom Cabinetry of Nevada	Lockers	SBE	\$ 1,606,750	\$ 1,606,750	100%	\$ 1,606,750	100%	\$ 1,606,750	\$ 457,985	

Allegiant Stadium SBE Participation



This report reflects procurement activity through January 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	TX	Hollman, Inc.	Locker Fabrication	Other								\$ 340,873
5.22b	NV	Arcon Global, Inc.	Access Flooring	SBE	\$ 36,060	\$ 36,060	100%	\$ 36,060	100%	\$ 36,060		
5.22d	NV	Sunstone Building Specialties	Operable Partitions	SBE	\$ 198,426	\$ 198,426	100%	\$ 267,608	100%	\$ 267,608	\$ 37,701	
5.22e	AZ	Luminous Egress	Photoluminescent	MBE	\$ 297,842	\$ 44,676	15%	\$ 297,842	15%	\$ 44,676		
5.22g	NV	Custom Hearth Distributors dba Custom Specialties Group	Trash Chutes	SBE	\$ 128,408	\$ 128,408	100%	\$ 313,511	100%	\$ 154,108	\$ 274,326	
	NV	Energy Mechanical Insulation	Trash Chutes Insulation fire wrap	SBE/WBE						\$ 159,403	\$ 109,111	
5.24	CA	Contract Décor, Inc.	Window Treatment (Curtains & Drapes)	Other	\$ 32,236	\$ 4,835	15%	\$ 190,421				
6.00	NV	Cleaning Services, Inc.	Final Clean	SBE/MBE	\$ 1,524,491	\$ 1,524,491	100%	\$ 1,524,491	100%	\$ 1,524,491		
			Totals		\$ 969,700,127	\$ 189,745,641	20%	\$ 1,227,730,265	24%	\$ 290,574,546	\$ 174,998,047	\$ 1,150,230,698
			Goal				15%					

Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through January 2020

Subcontractor
Lewis K Construction
Modern Demo & Services
Total for Lewis K Construction
Geotechnical & Environmental Services
Eagle Drilling Services
Total for Geotechnical & Environmental Svs
Nevada Water Truck
Total for Nevada Water Truck
Amazon Masonry
Total for Amazon Masonry
TAB Contractors - Trailer City
Mcon
Acme Electric - Mcon TC
Olson Precast - Mcon TC
Nevada Tap Master - Mcon TC
Merli - Mcon TC
MMC, Inc.
A-1 Concrete
Wells Cargo
Total for TAB Contractors - Trailer City
Sahara Concrete
CMC Rebar
Dielco Crane Service
Merli Concrete
A-1 Concrete
Total for Sahara Concrete
Marnell Masonry
Total for Marnell Masonry
TAB Contractors - Main
Brightview Landscape
Nelson Hiniker Striping
Sanders Construction
A-1 Concrete
MMC
TAB-MMC
Mcon
MMC - Mcon
Wells Cargo - Mcon
Merli - Mcon BC
Viking Drillers, Inc.
Acme Electric
Merli Concrete
Olson Precast
Las Vegas Paving
Nevada Tap Master
Wells Cargo - TAB
The Tiberti Fence - TAB
Total for TAB Contractors - Main
Southland - TC
Lone Mountain - Southland
Total for Southland - TC

Cumulative hours through January 2020				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
30	30	0	100%	0%
198	198	0	100%	0%
228	228	0	100%	0%
0	0	0	0%	0%
110	33	0	30%	0%
110	33	0	30%	0%
29,337	23,261	0	79%	0%
29,337	23,261	0	79%	0%
99	99	0	100%	0%
99	99	0	100%	0%
2,439	605	0	25%	0%
2,333	2,076	0	89%	0%
27	12	0	44%	0%
91	91	0	100%	0%
2	2	0	100%	0%
4	0	0	0%	0%
7	7	0	100%	0%
4	4	0	100%	0%
88	44	0	50%	0%
4,993	2,838	0	57%	0%
20,805	19,858	0	95%	0%
4,450	3,363	0	76%	0%
379	0	0	0%	0%
297	0	0	0%	0%
1,346	719	0	53%	0%
27,277	23,940	0	88%	0%
139	47	0	34%	0%
139	47	0	34%	0%
148,094	65,637	119	44%	0%
100	100	0	100%	0%
506	302	0	60%	0%
3,648	2,254	0	62%	0%
528	324	5	61%	1%
8,925	8,468	0	95%	0%
6	6	0	100%	0%
13,627	11,592	0	85%	0%
122	86	0	70%	0%
184	108	0	59%	0%
4	0	0	0%	0%
4	0	0	0%	0%
3,297	1,776	0	54%	0%
17	0	0	0%	0%
1,135	963	0	85%	0%
80	88	0	110%	0%
117	22	0	18%	0%
293	126	0	43%	0%
3	3	0	100%	0%
180,688	91,851	124	51%	0%
473	191	0	40%	0%
614	152	0	25%	0%
1,087	343	0	32%	0%



Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through January 2020

Subcontractor
Gephart-Morse, LLC
Morse Electric - GM
A-1 Concrete - Morse
MMC - A-1 Morse
Lone Mountain - Morse
Jcord
Live Electric - Morse
Pyrocom
Valley Steel
Gephart Electric - GM
Jcord
Merli Concrete - Jcord
REB Construction - Jcord
Dig 3
Rosendin Electric
Total for Gephart-Morse, LLC
The Tiberti Fence
Flippins
Total for Tiberti Fence
Malcolm Drilling
CMC Rebar
Clark Welding & Fabricating
Dielco Crane
MMC
Total for Malcolm Drilling
Mortenson McCarthy
Merli Concrete Pumping
CMC Rebar
Gateway Concrete
Jcord
Precision
Silver Star Ready Mix
Commercial Scaffolding
Union Erectors - MMc Concrete
Reliable Crane Service - MMc
Penhall Company
MJ Dean
Total for Mortenson McCarthy Joint Venture
Eberhard SW Roofing
Dielco Crane - Eberhard
Total for Eberhard Southwest Roofing
Sunstate
Expansion Specialties - Sunstate
GM Construction
Reliable Steel - GM
Standard Steel
Dielco - GM
Total for Sunstate
Harris
Energy Mechanical Insulation
Mesa Mechanical Inc.
Advanced Controls & Electric
Rigging International Group
JCord
Bevstream
Mesa Mechanical Inc. - Bevstream
Maui One
Lone Mountain
Total for Harris
Merrill Steel
Corona Stud & Deck
Niles Industrial Coatings
Union Erectors
Global Rope Access
Rigging International Group
Southwest Specialty Coatings
Rigging Intl - SW Specialty
Derr & Isbell
Union Erectors - Derr
Derr & Gruenwald Construction
The Herrick Corp.

Cumulative hours through January 2020				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
0	0	0	0%	0%
289,444	168,574	25,425	58%	9%
664	293	24	44%	4%
52	52	0	100%	0%
11,865	5,266	0	44%	0%
1,033	681	0	66%	0%
11,002	7,938	0	72%	0%
20	0	0	0%	0%
28	0	0	0%	0%
8,823	6,352	0	72%	0%
702	495	0	71%	0%
8	0	0	0%	0%
8	0	0	0%	0%
545	4	8	1%	1%
11,026	3,673	2,071	33%	19%
335,216	193,326	27,528	58%	8%
1,909	1,581	142	83%	7%
77	25	0	32%	0%
1,986	1,606	142	81%	7%
18,088	6,333	0	35%	0%
2,913	2,030	0	70%	0%
167	76	0	46%	0%
108	0	0	0%	0%
5	5	0	100%	0%
21,280	8,443	0	40%	0%
595,216	488,908	13,952	82%	2%
2,490	529	0	21%	0%
293,077	253,985	0	87%	0%
157,670	115,629	6,926	73%	4%
14,516	11,435	0	79%	0%
0	0	0	0%	0%
22,732	9,086	0	40%	0%
4,298	4,298	0	100%	0%
2,310	584	0	25%	0%
28,401	1,321	16	5%	0%
631	562	0	89%	0%
9,516	7,724	0	81%	0%
1,130,856	894,059	20,894	79%	2%
25,358	24,919	0	98%	0%
179	0	0	0%	0%
25,537	24,919	0	98%	0%
0	0	0	0%	0%
1,885	1,726	0	92%	0%
53,255	49,365	0	93%	0%
3,431	1,263	0	37%	0%
12,355	7,289	0	59%	0%
3,306	159	0	5%	0%
74,231	59,801	0	81%	0%
391,582	203,700	4,110	52%	1%
28,178	14,470	1,545	51%	5%
5,760	812	27	14%	0%
6,686	0	10	0%	0%
232	16	0	7%	0%
2,406	1,610	0	67%	0%
0	0	0	0%	0%
2,277	844	32	37%	1%
6,189	3,902	0	63%	0%
6,968	3,317	0	48%	0%
450,278	228,671	5,723	51%	1%
0	0	0	0%	0%
57,872	18,431	770	32%	1%
40,305	16,062	1,200	40%	3%
20,600	7,637	1,812	37%	9%
3,514	1,702	0	48%	0%
2,964	472	0	16%	0%
29,545	19,964	80	68%	0%
11,740	635	0	5%	0%
507,367	266,826	1,912	53%	0%
28,711	11,740	1,411	41%	5%
12,939	8,785	0	68%	0%
1,808	932	0	52%	0%

Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through January 2020

Subcontractor
Reliable Crane Service
Total for Merrill Steel
Enclos
Expansion Specialties, Inc.
Gephart Electric
Union Erectors
Team Construction
Total for Enclos
KONE
Dielco Crane
Jcord
Hutcherson Elevator Co.
Energy Mechanical Insulation
Total for KONE
Desert Fire Protection
TAB
Energy Mechanical Insulation - Desert Fire
Jcord
Lone Mountain Excavation
Total for Desert Fire
Gephart/Morse - Low Voltage
Morse - GM Low Voltage
Gephart - GM Low Voltage
Total for Gephart/Morse - Low Voltage
Performance Contracting
Commercial Scaffolding - PCI
MPS Plastic Wall Products
Technicoat
Gale Building Products
Total for Performance Contracting
Aggregate Industries - MSE Retaining Wall
Stewart & Sundell
Harris Rebar - S&S
Total for Aggregate Industries MSE Retaining Wall
CEDCO Commercial LLC
Jcord
Total for CEDCO Commercial, LLC
Rolling Plains Construction
Total for Rolling Plains Construction
Union Erectors - Core
Jcord
Total for Union Erectors - Core
Derr & Isbell - Hoist
Total for Derr & Isbell - Hoist
Freyssinet
Steel Partners
Southwest Specialty Coatings
Mojave Electric
Rigging Intl - Freyssinet
Vision Construction
Dielco - Vision
Total for Freyssinet
American Door
Total for American Door
Expansion Specialties
Total for Expansion Specialties
Danny's Construction
Total for Danny's Construction Co.
Midwest Pro Painting
Total for Midwest Pro Painting

Cumulative hours through January 2020				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
50,092	2,346	0	5%	0%
767,457	355,531	7,184	46%	1%
35,025	18,106	111	52%	0%
325	208	0	64%	0%
846	698	0	82%	0%
3,765	667	331	18%	9%
568	470	0	83%	0%
40,529	20,148	442	52%	0%
40,234	9,319	370	23%	1%
19	0	0	0%	0%
99	88	0	89%	0%
108	0	0	0%	0%
112	62	0	55%	0%
40,571	9,469	370	23%	1%
57,453	24,544	4,650	43%	8%
109	101	0	93%	0%
974	670	56	69%	6%
787	492	3	62%	0%
343	154	0	45%	0%
59,665	25,960	4,709	44%	8%
0	0	0	0%	0%
62,495	26,934	7,905	43%	13%
1,100	173	0	16%	0%
63,595	27,107	7,905	43%	12%
269,748	217,641	2,048	81%	1%
10,391	8,658	0	83%	0%
1,500	695	0	46%	0%
1,098	1,094	0	100%	0%
11,037	10,003	0	91%	0%
293,774	238,089	2,048	81%	1%
36,922	16,533	990	45%	0%
8,189	4,694	0	57%	0%
348	169	0	49%	0%
45,459	21,395	990	47%	2%
22,045	16,187	0	73%	0%
384	305	0	79%	0%
22,429	16,492	0	74%	0%
55,908	39,742	0	71%	0%
55,908	39,742	0	71%	0%
23,404	11,008	256	47%	1%
40	4	0	10%	0%
23,444	11,012	256	47%	1%
8,761	3,547	0	40%	0%
8,761	3,547	0	40%	0%
22,358	15,468	0	69%	0%
45,311	23,598	1,039	52%	2%
219	116	0	53%	0%
296	119	0	40%	0%
3,555	251	0	7%	0%
0	0	0	0%	0%
4,900	432	0	9%	0%
76,638	39,984	1,039	52%	1%
4,161	2,892	0	70%	0%
4,161	2,892	0	70%	0%
4,293	3,261	0	76%	0%
4,293	3,261	0	76%	0%
12,674	5,846	1,101	46%	9%
12,674	5,846	1,101	46%	9%
24,326	13,360	0	55%	0%
24,326	13,360	0	55%	0%

Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through January 2020

Subcontractor
Sports Fields, Inc.
Cache Valley Electric Co.
Total for Sports Fields, Inc.
Gephart/Morse - DAS
Morse - DAS
MD Electric
Total for Gephart/Morse DAS
Industrial Door
Southwest Specialty Coatings
Harris
Danny's Construction - IDC
Total for Industrial Door
Sahara Concrete - Decorative Site
TB Penick
Triton Structural Concrete
Merli - TB Penick
CMC Rebar - Sahara
TAB - Sahara
Merli Concrete = Sahara
Total for Sahara Concrete - Decorative Site
Southwest Specialty Contractors
Total for Southwest Specialty Contractors
Architectural Southwest Stone
Total for Architectural Southwest Stone
Sunstone Building Specialties
Total for Sunstone Building Specialties
Southwest Specialty Coatings
Total for Southwest Specialty Coatings
Western Millwork
Total for Western Millwork
Raydeo Enterprise
Steel Partners
Expansion Specialties
Total for Raydeo Enterprise
Master Craft Floors
Total for Master Craft Floors
ISEC
Total for ISEC
Custom Hearth Distributors
Energy Mechanical Insulation
Total for Custom Hearth Distributors
Corona Stud & Deck
Total for Corona Stud & Deck
Aggregate Industries
A Affordable Striping & Sealing
MC4 Construction, Inc.
Total for Aggregate Industries - Pavement
Golden Bay Fence Plus Iron Works, Inc.
REB Construction
Harris Rebar - Golden Bay
Total for Golden Bay Fence Plus Iron Works
Stewart & Sundell
Total for Stewart & Sundell - Decorative Concrete
YESCO
Flippins Trenching
Total for YESCO

Cumulative hours through January 2020				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
475	40	0	8%	0%
56	0	0	0%	0%
531	40	0	7%	0%
0	0	0	0%	0%
26,984	13,817	2,064	51%	8%
16,342	6,684	2,170	41%	13%
43,326	20,501	4,234	47%	10%
0	0	0	0%	0%
559	221	0	40%	0%
183	179	0	98%	0%
4,200	1,514	547	36%	13%
4,942	1,914	547	39%	11%
6,491	6,424	0	99%	0%
0	0	0	0%	0%
3,546	2,499	0	70%	0%
63	0	0	0%	0%
394	386	0	98%	0%
338	193	0	57%	0%
65	13	0	20%	0%
10,896	9,515	0	87%	0%
6,365	5,578	0	88%	0%
6,365	5,578	0	88%	0%
10,843	10,784	0	99%	0%
10,843	10,784	0	99%	0%
271	9	0	3%	0%
271	9	0	3%	0%
11,676	8,168	0	70%	0%
11,676	8,168	0	70%	0%
2,325	274	0	12%	0%
2,325	274	0	12%	0%
583	296	0	51%	0%
11,410	3,305	2,066	29%	18%
204	176	0	86%	0%
12,197	3,777	2,066	31%	17%
316	312	0	99%	0%
316	312	0	99%	0%
3,595	1,564	0	43%	0%
3,595	1,564	0	43%	0%
1,105	542	0	49%	0%
1,036	640	24	62%	2%
2,141	1,182	24	55%	1%
8,720	2,393	2,183	27%	25%
8,720	2,393	2,183	27%	25%
3,895	1,604	0	41%	0%
36	29	0	82%	0%
3,164	2,615	0	83%	0%
7,094	4,247	0	60%	0%
1,619	1,275	0	79%	0%
84	10	0	12%	0%
281	108	0	39%	0%
1,984	1,393	0	70%	0%
4,230	4,183	0	99%	0%
4,230	4,183	0	99%	0%
3,456	805	0	23%	0%
53	39	0	74%	0%
3,509	844	0	24%	0%

Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through January 2020

Subcontractor
Jones Sign Co.
SW Specialty Coatings
Total for Jones Sign Co., Inc.
Camatic
Seating Installation Group
Total for Camatic
Dimensional Innovations
Valley Steel
Total for Dimensional Innovations
Vector Foiltec
Danny's Construction
Unforgettable Coatings
Total for Vector Foiltec
Austin Millwork & Cabinetry
Total for Austin Millwork & Cabinetry, Inc.
Brightview Landscape Development
Total for Brightview Landscape Development
Davis Glass & Mirror
Sunstone Building Specialties
Total for Davis Glass & Mirror
Spilker Pacific
Total for Spilker Pacific
T. Nickolas
Total for T. Nickolas
Technicoat Management
Total for Technicoat Management
Valley Steel
Total for Valley Steel
Las Vegas Demolition
Total for Las Vegas Demolition
TOTAL HOURS

Cumulative hours through January 2020				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
2,519	243	247	10%	10%
338	247	0	73%	0%
2,857	489	247	17%	9%
0	0	0	0%	0%
3,574	2,753	0	77%	0%
3,574	2,753	0	77%	0%
0	0	0	0%	0%
761	471	0	62%	0%
761	471	0	62%	0%
0	0	0	0%	0%
430	303	82	70%	19%
221	221	0	100%	0%
651	524	82	81%	13%
307	80	0	26%	0%
307	80	0	26%	0%
2,155	2,155	0	100%	0%
2,155	2,155	0	100%	0%
61	0	0	0%	0%
29	0	0	0%	0%
90	0	0	0%	0%
1,111	617	0	56%	0%
1,111	617	0	56%	0%
6,472	5,718	0	88%	0%
6,472	5,718	0	88%	0%
1,981	1,638	0	83%	0%
1,981	1,638	0	83%	0%
8	8	0	100%	0%
8	8	0	100%	0%
822	838	0	102%	0%
822	838	0	102%	0%
3,982,764	2,479,264	89,780	62%	2%
		Goal	38%	