

DATE: March 25, 2020  
FROM: Lynn R. Littlejohn  
RE: Allegiant Stadium  
Community Benefits Plan Report – February 2020

#### SBE Program

- The SBE project goal is 15%.
- The current SBE participation is 24%.
- Approximately \$1.2 billion dollars of work has been awarded with \$301.1 million committed to SBE firms.
- 156 different SBE firms have been awarded work on the project; 45 with multiple contracts.
- 34 different WMBE firms have been awarded work on the project totaling \$68.7 million dollars.
- 76% of all firms awarded work on the project are Nevada based.

#### Workforce Diversity

- The workforce goal is 38% minority and female.
- The workforce participation is 62% minority/female and 2% veteran with approximately 4,278,869 hours worked through February
- 78% of the project workforce is Nevada residents.

#### Community Engagement and Outreach

- The project team participated in the Goodie Two Shoes program at William K Moore Elementary School where we outfitted approximately 450 disadvantaged children with new shoes and socks.

Attached are the SBE and workforce participation reports.

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Lewis K. Construction	Fencing Repairs	SBE	\$ 19,360	\$ 19,360	100%	\$ 21,838	100%	\$ 21,838		\$ 21,838	\$ -
	NV	Nevada Water Trucks	Track Out Pad Installation	SBE	\$ 10,000	\$ 10,000	100%	\$ 9,903	100%	\$ 9,903		\$ 9,903	\$ -
	NV	Amazon Masonry	Dust Control	SBE/MBE	\$ 10,000	\$ 10,000	100%	\$ 11,495	100%	\$ 11,495		\$ 11,495	\$ -
	NV	Tab Contractors, Inc.	Trailer Set-up & Geotech Fault Study	Other	\$ 748,450	\$ 490,567	66%	\$ 908,200	60%				\$ 862,790
	NV	Boulder Sand & Gravel	Aggregates	SBE						\$ 10,900		\$ 9,815	
	NV	JS & S Surveying	Surveying	SBE/MBE						\$ 28,190		\$ 20,088	
	NV	M Con	Utilities	SBE/MBE						\$ 402,693		\$ 401,133	
	NV	Olson Precast Co.	Concrete Manhole	SBE						\$ 14,738		\$ 14,738	
	NV	Acme Electric	Street Light Repairs	Other							\$ 4,033	\$ -	\$ 4,033
	NV	Nevada Tap Master	Hot Taps	SBE						\$ 1,560		\$ 1,560	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 595		\$ 595	
	NV	National Trench Safety	Traffic Control	Other							\$ 11,767		\$ 11,767
	NV	Wells Cargo	Cold Mix, Reject Sand, Rock	Other							\$ 3,090		\$ 3,090
	NV	HD White Cap	Equipment Rental	Other							\$ 9,536		\$ 9,536
	NV	Cashman Equipment	Equipment Rental	Other							\$ 5,016		\$ 5,016
	NV	Sunstate	Sewer & Water Materials	Other							\$ 1,793		\$ 1,793
	NV	Ferguson Waterworks	Equipment Rental	Other							\$ 84,388		\$ 84,388
	NV	United Rentals	Concrete	Other							\$ 20,386		\$ 20,386
	NV	Nevada Ready Mix	Equipment Rental	Other							\$ 7,954		\$ 7,954
	NV	Ahern Rentals	Trucking Materials	Other							\$ 2,474		\$ 2,474
	NV	Werdco	Trucking Materials	Other							\$ 2,764		\$ 2,764
	NV	Diaz Trucking	Trucking Materials	Other							\$ 385		\$ 385

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Boulder Sand & Gravel	Type II	SBE						\$ 7,717		\$ 7,717	\$ -
	NV	Hernandez Trucking	Trucking Materials	Other							\$ 2,026		\$ 2,026
	NV	HD Barricade	Traffic Control	Other							\$ 8,575		\$ 8,575
	NV	MMC, Inc.	Vactoring	Other							\$ 10,000		\$ 1,950
	NV	A-1 Concrete Cutting	Saw Cutting/Core Drilling/Demo	SBE/MBE						\$ 75,000		\$ 360	
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 31,200		\$ 29,710
	NV	<b>Nevada Water Trucks</b>	SWPPP & Dust Control Services	SBE	\$ 494,460	\$ 494,460	100%	\$ 3,391,252	100%	\$ 3,391,252		\$ 3,017,352	
	NV	<b>Cashman Professional</b>	Photography	SBE	\$ 37,800	\$ 37,800	100%	\$ 37,800	100%	\$ 37,800		\$ 14,738	
	NV	<b>Eros Environmental</b>	SWPPP Inspections	SBE	\$ 18,195	\$ 18,195	100%	\$ 18,195	100%	\$ 18,195		\$ 13,395	
	NV	<b>Preventive Measures</b>	Site Security	SBE	\$ 100,000	\$ 100,000	100%	\$ 204,959	100%	\$ 204,959		\$ 215,859	
	MN	<b>Danny's Construction</b>	Field Tray Mock-up	WBE	\$ 147,000	\$ -		\$ 2,768,830	100%	\$ 2,696,052		\$ 2,576,952	
	NV	Trinity Land Survey	Surveying	SBE/WBE						\$ 72,778			\$ 72,778
<b>1.01</b>	TX	<b>Derr &amp; Isbell Construction</b>	Personnel Hoist	Other	\$ 2,799,134	\$ 419,870	15%	\$ 2,764,797	25%				\$ 2,626,557
	NV	A&N Custom Fabrication	Misc. Metals	SBE						\$ 568		\$ 568	
	TX	Beck Steel	Misc. Steel	Other							\$ 17,963		\$ 17,963
	NY	Extra Mile Transportation	Misc. Steel Items	Other							\$ 30,000		\$ -
	NV	Fastenal	Mast Tools & Fasteners	Other							\$ 8,099		\$ 8,099
	NV	Hershberger Bros Welding	Mast Installation	SBE						\$ 944		\$ 944	
	NV	Steel Partners	Fabrication of Bracing/Bridges	SBE						\$ 680,604		\$ 680,604	
	TX	Walter P Moore	Construction Engineering & Design	Other							\$ 104,235		\$ 104,235
<b>1.01</b>	NV	<b>Southwest Specialty Coatings</b>	High Performance Coatings - Steel	SBE	\$ 1,000,000	\$ 1,000,000	100%	\$ 1,790,177	100%	\$ 1,778,910		\$ 1,448,972	\$ -
	NV	Commercial Scaffolding of NV	Erect Scaffolding	SBE						\$ 11,267			

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
1.01	MI	Niles Industrial Coatings	Misc. Steel Painting	Other	\$ 165,000	\$ 24,750	15%	\$ 184,200	15%	\$ 27,630			
1.01	WI	<b>Merrill Iron &amp; Steel</b>	Structural Steel	Other	\$ 179,413,551	\$ 26,912,032	15%	\$ 237,741,213	22%				\$ 223,035,925
	TX	Derr & Isbell Construction	Steel Erection	Other							\$ 95,840,872		\$ 88,308,636
	NV	Reliable Crane Service	Crane Operation & Maintenance	SBE						\$ 9,900,000		\$ 5,320,460	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 1,000,000		\$ 990,668	
	NV	Union Erectors, LLC	Steel Erection	SBE						\$ 2,500,000		\$ 2,084,743	
	CO	Derr & Gruenewald Construction	Steel Erection	Other							\$ 1,000,000		
	CA	The Herrick Corporation	Steel Erection	Other							\$ 500,000		
	NV	Ahern Rentals, Inc.	Equipment Rental	Other							\$ 5,000,000		\$ 2,298,009
	CA	Barnhart Crane & Rigging	Rigging Equipment Rental	Other							\$ 212,007		\$ 212,007
	NV	All-Star Building Services	Office Cleaning Services	Other							\$ 10,000		
	IN	Aarbee Structures	Detailing Services	Other							\$ 7,111,619		\$ 7,111,619
	MT	ADF International	Various Fabrication Scope	Other							\$ 8,195,718		\$ 6,741,695
	OR	Albina Pipe Bending	Bending Service	Other							\$ 28,708		\$ 28,708
	MI	Alro Steel Corporation	Raw Material Supply	Other							\$ 21,253		\$ 21,253
	WI	Amston Supply	Trailer Rental	Other							\$ 234,362		\$ 234,362
	DE	Arcelormittal International	Raw Material Supply	Other							\$ 573,987		\$ 573,987
	IL	Arcelormittal USA	Raw Material Supply	Other							\$ 187,422		\$ 187,422
	NC	Armstrong Transport Group	Freight	Other							\$ 409,283		\$ 409,283
	IL	Atlas Tube	HSS Tube & Pipe	Other							\$ 1,847,527		\$ 1,847,527
	TN	Avenger Logistics	Freight	Other							\$ 941,517		\$ 941,517
	CO	AZZ Galvanizing Denver	Galvanizing	Other							\$ 26,809		\$ 26,809
	WI	Baum Machine	Machining	Other							\$ 301,703		\$ 301,703
	TX	Bedrock Logistics	Freight	Other							\$ 530,876		\$ 530,876
	AZ	Bell Street	Fabrication Subcontractor	Other							\$ 1,369,600		\$ 1,369,600
Page 3 of 30		Black Diamond Pipe & Tube	Raw Material Supply	Other							\$ 141,790		\$ 141,790

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	MO	Bourne Logistics Management	Freight	Other							\$ 17,035		\$ 17,035
	CO	Brown Strauss Co.	Raw Material Supply	Other							\$ 585,914		\$ 585,914
	IL	Chapel Steel	Material Supply	Other							\$ 134,748		\$ 134,748
	IL	Chicago Metal Rolled Products	Rolled Materials	Other							\$ 22,420		\$ 22,420
	VA	Cives Corporation	Fabrication Subcontractor	Other							\$ 874,701		\$ 874,701
	WI	Computerized Structural Design	Connection Design Services	Other							\$ 163,195		\$ 163,195
	SC	Con-Serv Inc.	Raw Material Supply	Other							\$ 257,022		\$ 257,022
	WA	Corona Stud & Deck	Deck Supply & Installation	Other							\$ 5,952,613		\$ 5,063,651
	IL	Custom Fab & Coatings	Fabrication Subcontractor	Other							\$ 992,542		\$ 942,915
	WI	D&S Machine Service, Inc.	Machining	Other							\$ 115,766		\$ 115,766
	SC	Erico International Corp.	Fasteners	Other							\$ 17,399		\$ 17,399
	NV	Expansion Specialties	Furnish & Install Expansion Joints at Stairs	SBE						\$ 35,275			
	NV	Fasco	Fastener Supply & Delivery	SBE						\$ 3,036,876		\$ 3,036,876	
	IL	FHS Consulting	Testing Service	Other							\$ 16,245		\$ 16,245
	MN	Gephart Morse	Temp Power	Other							\$ 46,318		\$ 46,318
	PA	Global Rope Access	Touch-up Field Painting & Cleaning	Other							\$ 1,099,422		\$ 321,182
	MT	HCA Transport	Freight	Other							\$ 384,997		\$ 384,997
	CA	The Herrick Corp.	Fabrication Subcontractor	Other							\$ 3,198,845		\$ 3,198,845
	NV	Hershberger Bros Welding	Misc. Fabrication Services	SBE						\$ 2,882,882		\$ 2,882,882	
	MO	Hillsdale Fabricators	Fabrication Subcontractor	Other							\$ 265,388		\$ 265,388
	OK	Hilti	Anchors/Anchor Rods	Other							\$ 82,431		\$ 82,431
	AL	Independence Tube Corp.	Material Supplier	Other							\$ 91,438		\$ 91,438
	IL	Infra Metals	W, HSS, Plate, Raw Materials	Other							\$ 221,158		\$ 221,158
	UT	Interstate Gratings	Grating Supply	Other							\$ 408,459		\$ 408,459
	UT	Intsel Steel West	Raw Material Supply	Other							\$ 321,877		\$ 321,877
	AZ	JV Driver	Fabrication Subcontractor	Other							\$ 2,780,813		\$ 2,558,168
	OH	Kenilworth Steel Co.	Raw Material Supply	Other							\$ 134,898		\$ 134,898
	KS	King of Freight LLC	Freight	Other							\$ 607,773		\$ 607,773

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	IL	Kloeckner Metals - Chicago	Material Supplier	Other							\$ 384,352		\$ 384,352
	IA	Kloeckner Metals - Dubuque	Material Supplier	Other							\$ 110,840		\$ 110,840
	IL	Leeco Steel, LLC	Raw Material Supply	Other							\$ 948,552		\$ 948,552
	MN	LeJeune Steel Company	Fabrication Subcontractor	Other							\$ 520,577		\$ 520,577
	OK	Love's Solutions	Freight	Other							\$ 53,098		\$ 53,098
	TX	Madden Bolt Corp.	Anchor Rod Assemblies	Other							\$ 4,992		\$ 4,992
	WI	Max Weiss	Rolled Materials	Other							\$ 123,400		\$ 123,400
	CA	McKinney Trailer Rentals	Trailer Rental	Other							\$ 243,068		\$ 243,068
	FL	Metals USA	Raw Material Supply	Other							\$ 40,508		\$ 40,508
	NV	Metro Trailer Leasing	Trailer Rental	Other							\$ 118,511		\$ 118,511
	MO	Milestone Trailer Leasing	Trailer Rental	Other							\$ 87,697		\$ 87,697
	NV	Mori Consulting	Raw Material Procurement	SBE/MBE						\$ 14,208,499		\$ 14,208,499	
	WI	Monarch LLC	Machining	Other							\$ 14,770		\$ 14,770
	MO	Murphy Hoffman	Freight	Other							\$ 301,820		\$ 301,820
	AL	NAFCO	Fabrication Subcontractor	Other							\$ 2,396,994		\$ 2,396,994
	OH	Nelson Stud Welding	Weld Studs	Other							\$ 8,961		\$ 8,961
	MI	Niles Industrial Coatings	Touch-up Field Painting & Cleaning	Other							\$ 2,863,556		\$ 1,148,665
	NV	NP Tropicana LLC	Lot Rentals	Other							\$ 253,000		\$ 253,000
	SC	Nucor Steel Berkeley	Raw Material	Other							\$ 120,133		\$ 120,133
	AR	Nucor Yamato Steel	WF Beams, Raw Material	Other							\$ 1,520,127		\$ 1,520,127
	AL	NuSteel Fabricators	Fabrication Subcontractor	Other							\$ 1,011,718		\$ 1,011,718
	IL	O'Brian Steel Service Co.	Raw Material	Other							\$ 276,744		\$ 276,744
	NC	Old Dominion Freight Line	Freight	Other							\$ 44,080		\$ 44,080
	IL	Olympic Steel	Material Supply	Other							\$ 155,736		\$ 155,736
	CA	PDM Steel Services	Material Supply	Other							\$ 212,263		\$ 212,263
	KS	PKM Steel Service	Fabrication Subcontractor	Other							\$ 737,467		\$ 737,467
	PA	PPG Industries	Raw Material	Other							\$ 1,285,185		\$ 1,285,185
	MO	Proenergy Crafts	Tradesmen	Other							\$ 263,399		\$ 263,399

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CA	RBC Lubron Bearing Systems	Bearing Supplier	Other							\$ 201,219		\$ 201,219
	NV	Rigging International Group	Primary Rope Access - Touch-up Field Painting & Cleaning	SBE						\$ 1,267,511		\$ 389,451	
	WI	Russell Metals Williams Bahcall	Material Supply	Other							\$ 207,874		\$ 207,874
	NV	Ryan Transportation	Freight	Other							\$ 34,891		\$ 34,891
	AL	Saginaw Pipe Company	Raw Material Supply	Other							\$ 207,297		\$ 207,297
	TX	Service Steel Warehouse	Raw Material Supply	Other							\$ 63,419		\$ 63,419
	MO	South Side Machine Works	Machining	Other							\$ 21,050		\$ 21,050
	WI	SPE, Inc.	Tradesmen	Other							\$ 154,203		\$ 154,203
	SE	SSAB/IPSCO	Material Supplier	Other							\$ 2,291,647		\$ 2,291,647
	NV	Southwest Specialty Coatings	Touch-up Field Painting & Cleaning	SBE						\$ 6,000,175		\$ 5,215,082	
	NV	Rigging International Group	Rigging - Rope Access	SBE						\$ 1,300,000			
	KS	Steel & Pipe Supply	W, HSS, Plate, Raw Materials	Other							\$ 133,645		\$ 133,645
	IN	Steel Dynamics	W, C, L, Raw Materials	Other							\$ 117,455		\$ 117,455
	LA	Steel Fabricators of Monroe	Fabrication	Other							\$ 987,492		\$ 987,492
	NV	Steel Partners	Stair Supply	SBE						\$ 1,264,228		\$ 1,203,534	
	MO	Steelman Transportation	Freight	Other							\$ 37,498		\$ 37,498
	TX	STI Group, Inc.	Fabrication Subcontractor	Other							\$ 4,251,206		\$ 4,251,206
	WI	Strohwig Industries	Machining	Other							\$ 1,116,364		\$ 1,100,778
	OH	TQL	Freight	Other							\$ 315,520		\$ 315,520
	NV	Tradesmen International	Tradesmen	Other							\$ 43,832		\$ 43,832
	IN	Triad Metals International	Raw Material Supply	Other							\$ 108,589		\$ 108,589
	MO	Tubular Steel	HSS Tube & Raw Materials	Other							\$ 3,385,010		\$ 3,385,010
	NV	Union Erectors	Field Repairs	SBE						\$ 3,258,179		\$ 3,180,571	
	KS	Unique Metal Fabrications	Fabrication Subcontractor	Other							\$ 2,383,104		\$ 2,383,104
	TX	Universal Steel America	Material Supplier	Other							\$ 13,118		\$ 13,118
	OH	US Logistics LLC	Freight	Other							\$ 253,804		\$ 253,804
	AZ	VDS West	Fabrication Subcontractor	Other							\$ 2,776,461		\$ 2,776,461
	CA	West Coast Inspections	Shop Inspection Services	Other							\$ 2,338,911		\$ 2,338,911



## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	FL	Worldwide Specialty Logistics	Freight	Other							\$ 1,364,893		\$ 1,364,893
	NV	Xtra Lease LLC	Trailer Rental	Other							\$ 1,343,323		\$ 1,343,323
	WI	Zalk Josephs Fabricators	Fabrication	Other							\$ 115,532		\$ 115,532
	WI	ZMAC Transportation Solutions	Freight	Other							\$ 18,625		\$ 18,625
<b>1.02a</b>	NJ	<b>Vector Foiltec</b>	ETF Roofing System	Other	\$ 29,701,944	\$ 4,455,292	15%	\$ 36,295,005	15%				\$ 23,645,529
	CA	Walter P Moore	Professional Engineering	Other							\$ 840,325		\$ 871,745
	IT	Cimolai S.P.A.	Material Supplies	Other							\$ 7,325,193		\$ 7,325,193
	NV	Union Erectors	Material Supplies	SBE						\$ 12,611		\$ 12,611	
	NV	Reliable Crane Services	Equipment & Storage	SBE						\$ 8,490		\$ 8,490	
	NV	General Design & Const. Co., Inc.	Plenum Material	SBE/MBE						\$ 20,367		\$ 20,367	
	NV	TV Transport	Warehouse	SBE						\$ 1,000,000		\$ 1,044,267	
	MN	Danny's Construction Co	ETFE Secondary Steel Erection	WBE						\$ 4,252,000		\$ 794,260	
	NV	Dielco Crane	Crane Work	Other							\$ 700,000		
	NV	Unforgettable Coatings	Painting	SBE						\$ 250,000			
	PA	Global Mountain Solutions	Labor to Install EFTE Air Supply Units	Other							\$ 89,000		
	MN	Harris Mechanical	Install EFTE Plenum Duct	Other							\$ 50,000		
<b>1.02b</b>	VA	<b>Freyssinet, Inc.</b>	Cable Net Roof Support	Other	\$ 31,600,000	\$ 4,740,000	15%	\$ 34,988,541	22%				\$ 31,188,230
	CH	Fatzer AG	Manufacture & Supply of Fully Locked coil Ropes	Other							\$ 3,848,988		\$ 3,841,043
	DE	Bollinger & Grohmann International	Design Services	Other							\$ 431,332		\$ 371,800
	MO	Thornton Tomasetti	Structural Engineering	Other							\$ 175,831		\$ 175,831
	NV	Kordt Engineering	PE Services of Permanent Works	SBE						\$ 84,400		84,400	
	IT	CAVE S.R.L.	Manufacture & Supply of Cable Clamps	Other							\$ 284,881		\$ 272,919
	CH	HFE	Manufacture & Supply of Cable Struts	Other							\$ 476,084		\$ 476,084
	CH	CHINA Grand Engineering	Manufacture & Supply of Temporary Work Steel	Other							\$ 894,626		\$ 847,516
	NV	TV Transport	Yard - Rental, Security & Storage	SBE						\$ 473,070		454,062	
	NV	Vision Construction Services	Crane Rental	SBE						\$ 1,615,000		1,397,354	
	NV	Steel Partners, LLC	Installation	SBE						\$ 4,721,256		4,721,256	
	NV	Rigging International Group	Rope Access	SBE						\$ 506,656		221,534	
	NV	Southwest Specialty Coatings	Painting Struts	SBE						\$ 180,705		180,705	
	LA	Aggreko, LLC	Electrical Supply	Other							\$ 140,000		



## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	TX	Roll-Lift USA, Inc.	Provide Equipment	Other							\$ 234,535		234,535.00
	NV	Desert Lumber	Supply Lumber	Other							\$ 75,000		62,915.00
	NV	Trinity Land Surveying, Inc.	Land Surveyor	SBE/WBE						\$ 30,000		25,337	
	TX	Layher, Inc.	Tower Bare Rental	Other							\$ 290,000		250,565.00
	NV	Mojave Electric	On-Call Electrician	Other							\$ 55,000		43,225.00
	NV	Border Construction Specialties	Safety Supplier	Other							\$ 35,000		24,608.00
	NV	HD Supply Constuction Supply/WhiteCap	Safety Supplier	Other							\$ 30,000		29,011.00
<b>1.03</b>	NV	<b>Sunstate Companies, LLC</b>	PreCast	Other	\$ 25,129,767	\$ 3,769,465	15%	\$ 34,440,170	28%				\$ 31,432,591
	NV	Expansion Specialties	Caulking of PreCast	SBE/VBE						\$ 205,000		\$ 158,175	
	NV	GM Construction, LLC	Erection of PreCast - Prior	Other							\$ 2,253,992		\$ 2,253,992
	NV	GM Construction, LLC	Erection of PreCast	SBE						\$ 4,945,867		\$ 4,169,781	
	NV	GM Construction, LLC	Erection of PreCast - Lower Bowl	SBE						\$ 3,674,876		\$ 3,674,876	
	NV	Westside Building Materials	Supplier	Other							\$ 1,000		\$ 36
	NV	Lowe's	Supplier	Other							\$ 1,500		\$ 1,332
	NV	Reliable Steel	Stud & Shield Welding	SBE						\$ 550,000		\$ 536,310	
	CA	United Rentals Northwest	Rental	Other							\$ 5,603		\$ 5,603
	OH	Tru-Fit Products of Utah	Field Supplies	Other							\$ 36,886		\$ 36,886
	NV	Fasteners	Field Supplies	Other							\$ 10,550		\$ 10,550
	UT	DJB Gas Service	Fuel	Other							\$ 637		\$ 637
	NV	Curtis Steel	Material	Other							\$ 619		\$ 619
	CA	California Tool Welding	Weld Supplies	Other							\$ 9,671		\$ 9,671
	NV	CES	Field Supplies	Other							\$ 959		\$ 959
	NV	AXT Transportation	Fuel	Other							\$ 1,533		\$ 1,533
	CA	Airgas West	Welding Gas	Other							\$ 541		\$ 541
	NV	Ahern Rentals	Rental	Other							\$ 20,530		\$ 20,530
	CT	CS Unitec, Inc.	Field Supplies	Other							\$ 555		\$ 555
	NV	Home Depot	Field Supplies	Other							\$ 698		\$ 698
	NV	Red-O-Arc Welding	Field Equipment	Other							\$ 16,549		\$ 16,549
	NV	Southern Nevada Welding	Field Supplies	Other							\$ 241		\$ 241
	NV	PR Diamond Products	Field Small Tools	Other							\$ 724		\$ 724
	NV	Dielco Crane Services	Crane Services & Hydraulic Lifts	Other							\$ 1,850,000		\$ 1,824,523
	NV	Abatix	Supplier	Other							\$ 63,000		\$ 62,045
	WA	Amazon	Supplier	Other							\$ 20,000		\$ 16,800
	NV	Concrete Accessories	Supplier	SBE						\$ 50,000		\$ 26,395	
	NV	BC Rope & Rigging	Supplier	SBE						\$ 3,000		\$ 2,542	
	NV	Copper State Bolt & Nut Co.	Supplier	Other							\$ 5,000		\$ 350

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Core T Trucking	Supplier	Other							\$ 350		\$ 350
	NV	Fasteners, Inc.	Supplier	Other							\$ 50,000		\$ 35,064
	NV	Cutting Edge	Supplier	Other							\$ 1,000		\$ 455
	NV	Harbor Freight Tools	Supplier	Other							\$ 1,000		\$ 594
	NV	HD Supply Waterworks	Supplier	Other							\$ 6,000		\$ 5,250
	NV	McFadden-Dale Hardware	Supplier	Other							\$ 500		\$ 213
	MN	M.A. Mortenson Co.	Supplier	Other							\$ 300,000		\$ 299,703
	NV	Kuker Ranken Vegas	Supplier	Other							\$ 500		\$ 182
	NV	McIntosh Communications	Supplier	Other							\$ 10,000		\$ 9,138
	NV	Mobile Mini	Supplier	Other							\$ 15,000		\$ 10,159
	NV	Mobile Materials	Supplier	Other							\$ 10,000		\$ 4,967
	NV	Senergy Petroleum	Supplier	Other							\$ 100,000		\$ 41,064
	NV	Silver State Rope & Rigging	Supplier	Other							\$ 225,000		\$ 222,488
	NV	Steel Edge	Supplier	SBE						\$ 150,000		\$ 80,752	
	NV	Precision Aggregate Products	Supplier	SBE						\$ 40,000		\$ 11,661	
	OK	Hilti, Inc.	Supplier	Other							\$ 1,000		\$ 196
	NV	JS&S Surveying, Inc.	Suveying	SBE/MBE						\$ 177,408		\$ 46,680	
	NV	Home Depot	Supplier	Other							\$ 3,000		\$ 2,641
	IL	U-Line	Supplier	Other							\$ 5,000		\$ 4,001
	NV	Monsen Engineering	Supplying Engineering Equip	Other							\$ 30,000		\$ 28,678
	IL	Reddaway, Inc.	Freight Charges	Other							\$ 2,000		\$ 435
	NV	JLB Land Surveying, LLC	Supplier	Other							\$ 14,000		\$ 13,215
	GA	Conac - Concrete Product Solutions	Supplier	Other							\$ 3,000		\$ 2,387
	NV	Standard Steel, LTD	Welding	Other							\$ 1,100,000		\$ 1,096,665
	NV	Commercial Hardward	Consumables	Other							\$ 500		\$ 36
	NV	Fasteners, Inc.	Consumables	Other							\$ 7,000		\$ 4,940
	NV	Terrible Herbst	Water/Ice	Other							\$ 3,106		\$ 3,106
	NV	Home Depot	Small Tools	Other							\$ 3,361		\$ 1,347
	NV	McFadden Dale Hardware	Consumables	Other							\$ 2,500		\$ 1,226
	NV	Praxair, Inc.	Consumables	Other							\$ 50,000		\$ 38,773
	NV	Walmart	Ice/Water	Other							\$ 500		\$ 96
	NV	Ahern Rentals	Equipment Rental	Other							\$ 5,000		\$ 3,101
	NV	Harbor Freight	Consumables	Other							\$ 1,500		\$ 53
	NV	Lowe's	Consumables	Other							\$ 1,500		\$ 208
	NV	Hilti	Small Tools	Other							\$ 5,000		\$ 4,984
	NV	United Rentals	Equipment Rental	Other							\$ 12,000		\$ 11,864
	NV	Dirtworks Positioning LLC	Supplier	Other							\$ 1,000		\$ 244
	NV	Border Construction	Supplier	Other							\$ 10,000		\$ 436

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	American Eagle Ready Mix	Supplier	Other							\$ 20,000		\$ 16,800
	NV	Ahern	Supplier	Other							\$ 100,000		\$ 58,267
	FL	Jim & Slims Tool Supply	Supplier	Other							\$ 500		\$ 55
	NM	Heatly Engineering	Design/Engineering of PreCast	Other							\$ 1,768,710		\$ 1,714,805
	NV	Western Pacific Precast, LLC	Precast Elements	Other							\$ 18,591,763		\$ 18,238,039
	NV	Mountain West Excavation & Utilities	Core Drilling	SBE/WBE						\$ 10,000			
<b>1.04/1.05</b>	MN	<b>Harris Companies</b>	Mechanical & Plumbing	Other	\$ 121,500,000	\$ 18,225,000	15%	\$ 135,591,693	21%				\$ 111,660,950
	NV	Maui One Excavating	Trenching, Excating & Hauling	SBE/MBE						\$ 2,859,399		\$ 2,540,220	
	NV	Lone Mountain Excavation	Site Prep	Other							\$ 2,098,170		\$ 1,617,235
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 50,000		\$ 13,065	
	NV	C-Los Industries	Warehouse Lease to Erect Oval Mock-up	SBE/MBE						\$ 5,412		\$ 5,412	
	NV	Mechanical Equipment Reps	Provide Computer Room AC Units	SBE/MBE						\$ 372,194		\$ 372,194	
	NV	Corporate Air Mechanical Services	Furnish 3 Pump Skids, 2 Head Exhcangers, 6 Domestic Heat Exchangers, 1 Triplex Booster Pump Package, 2 Rolairtrols...	SBE						\$ 954,100		\$ 924,199	
	NV	Corporate Air Mechanical Services	Furnish 6 Cell Stainless Cooling Tower w/Free Cooling and Single Flange Inlet	SBE						\$ 613,779		\$ 597,274	
	NV	Corporate Air Mechanical Services	7 Boilers	SBE						\$ 403,133		\$ 372,690	
	NV	Corporate Air Mechanical Services	Supplies - Fans & PCU's	SBE						\$ 1,810,938		\$ 1,810,938	
	NV	Corporate Air Mechanical Services	Furnish 35 Electric Water Heaters & 7 ASME 125# Storage Tanks	SBE						\$ 187,079		\$ 179,508	
	NV	Corporate Air Mechanical Services	Provide 1 Lot Fabric Duct (Ductsox) & Associated hangers	SBE						\$ 1,021,488			
	NV	Corporate Air Mechanical Services	Provide 26 Fire Smoke Dampers, 48 Fire Dampers & 6 Silencers	SBE						\$ 87,400			
	NV	Corporate Air Mechanical Services	Provide 1 Lot Metal-Fab UL Listed Grease Duct, 1 Lot Metal-Fab UL Listed General Exhaust Flue, & 1 Lot Metal Fab UL Listed boiler Exhaust Flue	SBE						\$ 2,444,744			
	NV	LTSA, LLC	Furnish air Handling Units;VAV's & BCU's	SBE						\$ 6,927,372		\$ 6,851,295	
	NV	LTSA, LLC	Provide 26 Variable Frequency Drives with 3% Line Reactors & 20 Passive Harmonic Filters	SBE						\$ 315,024		\$ 306,762	
	MN	Trane U.S., Inc.	Furnish & Install BAS Mechanical Control System	Other							\$ 3,106,583		\$ 1,655,617
	NV	Lawyer Mechanical Services	HVAC Controls Installation	SBE						\$ 1,715,296			
	NV	Precision Automation	Low Voltage Controls HVAC Controls Installation	SBE						\$ 900,551		\$ 648,000	

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Advanced Controls & Electric	Low Voltage HVAC Controls Installation	SBE						\$ 500,000		\$ 468,930	
	NV	Ideal Supply Company	Provide all Galvanized Victaulic Fittings Supplies	SBE						\$ 2,868,918		\$ 2,797,425	
	NV	Energy Mechanical Insulation	Furnish & Install Plumbing Insulation	SBE/WBE						\$ 655,368		\$ 469,824	
	NV	Energy Mechanical Insulation	Furnish & Install Piping Insulation	SBE/WBE						\$ 1,456,925		\$ 907,998	
	NV	Energy Mechanical Insulation	Furnish & Install Mechanical Insulation	SBE/WBE						\$ 785,253		\$ 448,902	
	NV	Energy Mechanical Insulation	Furnish & Install All Fire-Stopping on all Plumbing, Piping & Mechanical Systems	SBE/WBE						\$ 736,959		\$ 530,683	
	NV	BrandSafway	Scaffolding erection & rental	Other							\$ 38,563		\$ 38,563
	NV	Superior Duct Fabrication	Fabricate & Supply all round ductwork Fittings	Other							\$ 1,449,381		\$ 1,443,746
	NV	Mesa Mechanical	Beverage Conduite & CO2 Branch Lines	SBE/WBE						\$ 700,000			
	IL	BevStream Corp.	Beverage Conduit System & CO2 Branch lines	Other							\$ 1,717,000		
	NV	Spider	Swing Stages	Other							\$ 38,278		
	NV	Jcord, LLC	Saw Cutting and Core Drilling	SBE						\$ 160,000			
	NV	MMC, Inc.	Vacuum Truck for Cleaning Sump Basins & Interceptors	Other							\$ 20,000		
	NV	Tabitt	HVAC & Plumbing Testing, Adjusting & Balancing	Other							\$ 567,000		
	NV	Commercial Scaffolding, Inc.	Provide Rental, Erection & Dismantle Scaffold	SBE						\$ 61,450			
	BC	Global Rope Access	Furnish, Install & Remove Rigging	Other							\$ 7,888		
	NV	Rigging International	Furnish, Install & Remove Rigging	SBE						\$ 36,000			
<b>1.06 &amp; 4.08</b>	NV	<b>Gephart/Morse</b>	Electrical & Low Voltage	Other	\$ 85,793,108	\$ 13,087,750	15%	\$ 152,205,738	15%	\$ 2,582,774			\$ 107,941,444
	NV	<b>Morse Electric</b>											
	NV	A-1 Concrete	Concrete & Excavation	SBE/MBE						\$ 127,418		\$ 127,418	
	NV	MMC	Hydro Excavating	Other							\$ 10,450		\$ 10,450
	NV	Pyrocom	Sprinkler Monitoring Dialer	SBE/WBE						\$ 8,860		\$ 8,860	
	NV	Hampton Tedder Electric	Electrical Testing	Other							\$ 1,250		\$ 1,250
	NV	Lone Mountain Excavation	Excavation	Other							\$ 2,043,115		\$ 2,037,936
	NV	Live Electric	Electrical	SBE/WBE						\$ 71,700		\$ 71,700	
	NV	Westland State	Parking	Other							\$ 991,637		\$ 991,637
	NV	The Tiberti Fence Company	Drilling	SBE						\$ 27,003		\$ 26,722	
	NV	Main Electric	Electrical Supplier	Other							\$ 3,396,590		\$ 2,516,092
	NV	Codale Energy	Electrical Supplier	Other							\$ 2,119,434		\$ 995,439
	CA	Industrial Electric Mftg	Electrical Distribution	Other							\$ 6,294,033		\$ 6,138,956

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	CESS	Generator/PDV's/Transfer Switches & Show Power, Broadcast Truck Power, Pedestals	SBE/MBE						\$ 2,603,176		\$ 1,967,234	
	NV	National Field Services	Electrical Acceptance Testing & Studies	Other							\$ 313,815		\$ 206,940
	NV	General Design & Const.	Fabrication	SBE/MBE						\$ 60,888		\$ 60,888	
	NV	Valley Steel	Unload and set Electrical Gear	SBE/WBE						\$ 31,350		\$ 31,350	
	NV	Coherent Design	AV Design Assist, Testing & Commissioning	SBE						\$ 197,750		\$ 56,000	
	NV	Johnson Controls Fire Protection	Fire Alarm System	Other							\$ 4,605,755		\$ 3,528,893
	PA	Tait Towers Manufacturing, LLC	Design Development for Speaker Array Rigging	Other							\$ 24,150		
	NV	Clinton Nevada, LLC	Supply Commscope Cable	SBE						\$ 2,155,174		\$ 1,264,601	
	NV	Well Equipment, Inc.	Supply Low Voltage Cabling Materials & Equipment	SBE						\$ 1,608,321		\$ 1,540,298	
	BC	Global Rope Access	Speaker Install, Infill speakers, Array speaker, cable pull	Other							\$ 349,780		\$ 10,280
	NV	Simply Connected, Inc.	Harman Order	Other							\$ 3,045,759		\$ 2,778,849
	NV	Jcord, LLC	Scanning/coredrilling	SBE						\$ 2,800			
	NV	MD Electric	Torch Interior Electrical Fit Out	SBE/WBE						\$ 1,144,011		\$ 459,947	
	MN	<b>Gephart Electric, Inc.</b>											
	MN	Border States Supply	Electrical Supplies	Other							\$ 79,595		\$ 78,928
	NV	CESS	Cable Tray/Interior & Sports Lighting	SBE/MBE						\$ 9,541,033		\$ 3,015,251	
	NV	Fastener & Supply Co., Inc	Electrical Supplies	Other							\$ 121,319		\$ 121,319
	IL	Global Equipment Company, Inc.	Electrical Supplies	Other							\$ 16,861		\$ 16,861
	MN	Graybar Electric Supply	Electrical Supplies	Other							\$ 67,504		\$ 46,613
	NV	Las Vegas Lighting	Feeder Cable & Branch Wire	SBE/MBE						\$ 1,343,141		\$ 613,239	
	NV	Live Electric	Generator Distribution Feeds - Quad A, B, C & D	SBE/WBE						\$ 657,731		\$ 657,731	
	MN	MA Mortenson	Equipment Rental	Other							\$ 801,684		\$ 607,754
	CO	National Lightning Protection	Lightning Protection System	Other							\$ 127,040		
	NV	Nedco Supply	Electrical Supplies	Other							\$ 63,669		\$ 63,571
	MN	Povolny Specialties	Electrical Supplies	Other							\$ 37,478		\$ 36,610
	NV	Rosendin	Install MV Cables, Install & Terminate 600V Cables	Other							\$ 740,289		\$ 525,603
	MN	Total Tool Supply, Inc.	Electrical Material	Other							\$ 21,262		\$ 19,551
	MN	Viking Electric Supply	Electrical Supplies	Other							\$ 12,257		\$ 12,174
	NV	Brandsafeway Services	Level 350 Electrical Installation	Other							\$ 39,456		\$ 39,456



## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	AZ	Communications Integrators	Electrical Supplies	Other							\$ 199,118		\$ 193,256
	MN	Gopher Stage Lighting	Electrical Supplies	Other							\$ 1,620,383		\$ 575,582
	NV	Jcord Construction Services	Pole Bases	SBE						\$ 657,731		\$ 148,315	
	NV	Merli Concrete Pumping	Concrete Pumping	SBE						\$ 10,000			
	NV	R.E.B Construction	Drill Foundations	Other							\$ 60,000		
	NV	DIG 3, LLC	Excavation	Other							\$ 70,000		
	NV	MMC, Inc.	Hydro Excavation	Other							\$ 5,000		
	TX	Vahle Electrifications Systems	Electrical	Other							\$ 26,745		
	MS	Sequel Electric Supply	Electrical Supplies	Other							\$ 15,799		\$ 15,799
<b>1.07</b>	NV	<b>Desert Fire Protection, LP</b>	Fire Protection	Other	\$ 14,200,000	\$ 2,130,000	15%	\$ 15,075,987	16%				\$ 10,162,295
	NV	TAB Contractors	Underground Fire Line	Other							\$ 115,655		\$ 100,475
	NV	Jcord Construction	GPR & Core Drill	SBE						\$ 150,000		\$ 112,000	
	NV	JS&S Inc.	Fire Sprinkler Layout with Trimble	SBE/MBE						\$ 6,312		\$ 6,312	
	NV	Lucky Transportation	Transportation	SBE						\$ 150,000		\$ 113,440	
	NV	Energy Mechanical Insulation	Fire Caulking & Insulation of Pipe	SBE						\$ 100,000		\$ 74,256	
	NV	Monsen Engineering Services	Plotter & Printing Supplies	SBE						\$ 3,581		\$ 3,581	
	NV	Silver State Marketing Group	Supply bulk Fire Sprinkler Material & Pipe & Fittings	SBE						\$ 2,000,000		\$ 946,377	
	NV	Lone Mountain Excavation	South FDC Underground	Other							\$ 92,394		\$ 92,394
	NV	Carefree Catering	Site Water Delivery	SBE						\$ 2,000		\$ 1,890	
	NV	Ice Now NV, LLC	Ice & Water	SBE						\$ 11,000		\$ 9,162	
	NV	World Wide Safety	Safety	SBE/WMBE						\$ 25,000			
<b>1.08/1.09</b>	NV	<b>Enclos Corp.</b>	Exterior Curtainwall/Ribbon Rainscreen	Other	\$ 97,194,122	\$ 14,620,335	15%	\$ 101,585,116	18%				\$ 83,237,848
	NV	Innova Technologies	Structural Engineering/Material Mock-up	SBE/MBE						\$ 14,618		\$ 14,618	
	NV	Union Erectors	Steel Structure & Install Material Mock-up	SBE						\$ 20,717		\$ 20,717	
	NV	Affordable Federal Services	Misc. Construction Services	SBE						\$ 10,268,326		\$ 10,228,424	
	NV	Walters & Wolf	Storefront	Other							\$ 2,041,571		
	NC	Assa Abloy Entrance Systems	Door Auto Operators Supply & Install	Other							\$ 47,250		
	NV	Hershberger Bros Welding	Curtainwall Anchor & Steel Clips	SBE						\$ 1,553,054		\$ 1,553,054	
	NV	FASCO	Fasteners	SBE						\$ 650,000		\$ 625,462	



## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	TX	Baker Metal	CW Metal Panels	Other							\$ 6,421,181		\$ 6,296,491
	NV	Expansion Specialties	Exterior Expansion Joint System	SBE/VBE						\$ 725,570		\$ 237,738	
	NV	Gephart/Morse Electrical	Operable Door	Other							\$ 143,111		
	NV	Union Erectors	Operable Door	SBE						\$ 4,502,176		\$ 4,264,639	
	CA	Railworks Track Service	Welding on back for Operable Doors	Other							\$ 50,400		\$ 50,400
	NV	Team Construction	Grouting - operable door	Other							\$ 103,777		\$ 103,777
	NV	Reliable Crane Services	Crane Services	SBE						\$ 251,782		\$ 251,782	
	CA	Construction Consulting Lab West	Field Testing	Other							\$ 15,000		
	CA	Intertek-ATI	Field Testing	Other							\$ 15,000		
<b>1.10</b>	NV	<b>KONE</b>	Elevator & Lifts	Other	\$ 17,942,010	\$ 1,435,361	8%	\$ 19,164,161	8%	\$ 327,133			\$ 14,382,371
	NV	Hightower Trucking, Inc.	Warehouse/Logistics Support	SBE/MBE						\$ 955,000		\$ 934,326	
	NV	Storage on Wheels, Inc.	Jobsite Trailer	Other							\$ 15,000		\$ 4,249
	NV	CESS	Misc. Electrical Supplies	SBE/MBE						\$ 71,500		\$ 59,705	
	TX	Platinum Specialty Services	Scaffolding	Other							\$ 79,994		\$ 79,994
	NV	Codale Electric Supply	Electrical Supplies	Other							\$ 15,000		\$ 11,898
	TX	Hutcherson Elevator Co.	Freight Elevator - D5, Install 6 hatch doors, 1 car gate	Other							\$ 62,900		
	TX	Hutcherson Elevator Co.	Freight Elevator - C3, Install 7 hatch doors, 1 car gate	Other							\$ 70,100		
	NV	Union Erectors	Furnish Material	SBE						\$ 80,000		\$ 70,421	
	NV	Energy Mechanical Insulation	Firestopping	SBE/WBE						\$ 75,000		\$ 16,787	
	NV	Jcord LLc	Drill holes to hang rigging to hoist escalator	SBE						\$ 16,500		\$ 14,335	
	NV	Dielco Crane	Craning of the Escalators	Other							\$ 6,500		\$ 4,250
	NV	Ameripro Service Systems, Inc.	On-Site Fuel & Lube	Other							\$ 20,000		\$ 11,250
	MN	MA Mortenson Company	Equipment Rentals	Other							\$ 260,000		\$ 77,440
	NV	Fasco	Vendor/Bin Stak	SBE						\$ 8,000		\$ 4,561	
	OK	Travertine	17 - Elevator Cab Interiors	Other							\$ 463,741		\$ 218,769
	WA	Hankin Specialty Elevators	ADA Lifts	Other							\$ 175,000		
<b>2.01a</b>	NV	<b>Trinity Land Survey</b>	Box Culvert - Survey	SBE/WBE	\$ 38,770	\$ 38,770	100%	\$ 71,251	100%	\$ 71,251		\$ 71,251	

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
2.01f	NV	Marnell Masonry	Box Culvert - Masonry	SBE	\$ 33,198	\$ 33,198	100%	\$ 33,198	100%	\$ 33,198		\$ 33,198	
2.01h	NV	Sahara Concrete	Box Culvert - Site Concrete, Paving & Hardscapes	SBE	\$ 3,678,883	\$ 3,678,883	100%	\$ 4,180,022	100%	\$ 3,919,506		\$ 4,180,022	
	NV	CMC Rebar	Box Culvert - Reinforcing (Supply & Install)	Other							\$ 794,604		\$ 794,604
	NV	Dielco Crane Services	Box Culvert - Crane Work	Other							\$ 107,725		\$ 107,725
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 78,642	\$ -	\$ 78,642	
	NV	A-1 Concrete	Demolition	SBE/MBE						\$ 181,874		\$ 181,874	
2.01k	NV	The Tiberti Fence Company	Box Culvert - Fence	SBE	\$ 256,862	\$ 256,862	100%	\$ 294,882	100%	\$ 286,159		\$ 259,719	
	NV	Flippen's Trenching	143 Holes	SBE						\$ 8,723		\$ 8,723	
2.02/2.03	NV	Tab Contractors	Box Culvert /Earthwork/Site Utilities	Other	\$ 15,258,168	\$ 10,707,010	70%	\$ 29,058,644	45%				\$ 26,443,959
	NV	Brightview Landscape	Box Culvert - Landscape & Irrigation	Other							\$ 21,550		\$ 21,550
	NV	Sanders Construction	Drilling & Blasting	SBE						\$ 2,309,326		\$ 2,193,860	
	NV	JS & S Surveying	Land Survey & Construction Staking	SBE/MBE						\$ 409,688		\$ 260,896	
	NV	A-1 Concrete Cutting	Core Drilling/Concrete Cutting/Demolition	SBE/MBE						\$ 75,000		\$ 73,635	
	NV	M Con, Inc.	Utility Work Installation	SBE/MBE						\$ 435,993		\$ 414,193	
	NV	MMC, Inc.	Hydro Excavating/Vactor	Other							\$ 18,550		\$ 18,550
	NV	Nevada Ready Mix	Concrete	Other							\$ 20,000		\$ 19,423
	NV	Nelson Hiniker Striping	Traffic Control	SBE						\$ 3,240		\$ 3,240	
	NV	Sticha Inc.	Trucking Materials	Other							\$ 1,080		\$ 1,080
	NV	National Trench Safety	Steel Plates & Shoring	Other							\$ 285,000		\$ 522,277
	MO	Core & Main	Water Materials	Other							\$ 29,790		\$ 27,992
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 77,527		\$ 68,555
	NV	Merli Concrete Pumping	Pump Concrete	SBE						\$ 639		\$ 639	
	NV	MMC, Inc.	Hydro Excavating/Pot Holing	Other							\$ 866,257		\$ 866,257
	NV	TAB Contractors	Excavating	Other							\$ 5,000		\$ 291

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CA	Viking Drillers, Inc.	Abandonment (4) Monitoring Wells	Other							\$ 8,800		\$ 8,800
	NV	Acme Electric	Remove/Replace Street Lights	Other							\$ 362,556		\$ 362,556
	NV	Boulder Sand & Gravel	Gravel base for concrete & asphalt disposal	SBE						\$ 357,361		\$ 325,114	
	NV	Elkhorn Environmental	Trucking/Street Sweeping	SBE						\$ 2,384,021		\$ 2,384,021	
	NV	Donovan Brothers Trucking	Trucking/Haul-Off	SBE						\$ 2,801,398		\$ 2,801,398	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 10,000		\$ 2,979	
	NV	Olson PreCast Company	Install Storm Drain & Sewer MH & Drop Inlets	SBE						\$ 478,911		\$ 276,976	
	NV	Armorock, LLC	Manhole Materials	Other							\$ 326,659		\$ 326,659
	NV	Nevada Tap Master	Wet Tap	SBE						\$ 49,895		\$ 48,765	
	NV	Nevada Water Trucks	Water Truck	SBE						\$ 265,877		\$ 265,877	
	NV	Enco Southwest, Inc.	Pump Controls	SBE						\$ 208,780		\$ 208,780	
	NV	M Con, Inc.	Main Water Line	SBE/MBE						\$ 3,060,201		\$ 2,283,025	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 12,000		\$ 11,744
	NV	MMc Inc.	Vactor/Pothole Services	Other							\$ 15,000		\$ 13,825
	CA	Cashman Equipment Co.	Equipment Rental	Other							\$ 4,478		\$ 4,478
	TX	Aggregate Industries	Type II Supplier	Other							\$ 50,000		\$ 45,089
	MO	Core & Main	Material Supplier	Other							\$ 675,000		\$ 519,374
	NV	National Trench Safety	Shoring/Trench Plates	Other							\$ 25,000		\$ 19,019
	NV	Nevada Ready Mix	Concrete Supplier	Other							\$ 20,000		\$ 18,499
	NV	Rinker Materials	RPC Onsite/Offsite	Other							\$ 150,000		\$ 132,896
	NV	HD Barricade, Inc.	Traffic Control	Other							\$ 2,500		\$ 2,400
	NV	Sticha Inc.	Trucking	Other							\$ 1,394		\$ 1,338
	NV	Las Vegas Paving	Cold Mix	Other							\$ 2,500		\$ 500
	CA	HD White Cap	Safety Supplies	Other							\$ 5,000		\$ 5,131

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Olson Precast Company	8" Meter Vaults	SBE						\$ 62,997		\$ 55,686	
	NV	Nevada Tap Master	Hot Tap on Domestic Water Line	Other							\$ 1,500		
	NV	Las Vegas Paving	Flaggers	Other							\$ 692,289		\$ 692,289
	NV	Wells Cargo, Inc.	Asphalt Patching	Other							\$ 160,565		\$ 160,565
	NV	Nelson Hiniker Striping	Striping/Traffic Control	SBE						\$ 151,578		\$ 119,507	
	NV	Sahara Concrete	Concrete Repair	SBE						\$ 2,836		\$ 2,836	
<b>2.05</b>	CA	<b>Malcolm Drilling</b>	Deep Foundations	Other	\$ 8,630,311	\$ 1,588,177	18%	\$ 10,729,892	26%				\$ 10,729,892
	NV	CMC Steel	Reinforcing Steel	Other							\$ 2,200,385		\$ 2,096,926
	NV	Steel Edge, Inc.	Piles	SBE						\$ 457,446		\$ 457,446	
	NV	Precision aggregate Products	Supply Grout for Deep Foundations	SBE						\$ 2,133,225		\$ 2,133,225	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 187,619		\$ 187,619	\$ -
	NV	Dielco Crane Service	Crane Lift Services	Other							\$ 20,353		\$ 20,353
	NV	TAB Contractors	Load Haul-off & Dispose ACIP Spoils	Other							\$ 221,790		\$ 210,700
	NV	Fugro USA Land	Osterberg Cell load testing equipment & services	Other							\$ 205,817		\$ 205,817
	NV	Clark Welding & Fabricating	Welding	Other							\$ 51,702		\$ 51,702
	NV	White Cap	General Building Materials	Other							\$ 44,503		\$ 44,503
	NV	United Rentals	Rental Equipment	Other							\$ 20,791		\$ 20,791
	NV	MMC	Potholing/Vac Truck Work	Other							\$ 1,125		\$ 1,125
<b>2.99/3.99</b>	NV	<b>Mortenson/McCarthy</b>	Structural Concrete	Other	\$ 128,419,469	\$ 19,262,920	15%	\$ 142,926,934	25%				\$ 122,747,095
<b>3.99a</b>	WI	Gateway Forming Systems	Horizontal Formwork	Other							\$ 15,128,319		\$ 15,128,319
	NV	Region 9 Safety	Safety Director	SBE/MBE						\$ 168,341		\$ 168,341	
	NV	Pacific Construction Services	Shoring Rental/Lumber	SBE						\$ 1,000,000		\$ 934,987	
<b>3.99b</b>	NV	CMC Rebar	Reinforcing	Other							\$ 21,337,720		\$ 19,511,124

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Steel Edge, Inc.	Reinforcing Steel	SBE						\$ 5,358,109		\$ 5,358,109	
	NV	Precision Aggregate Products	Concrete	SBE						\$ 15,373,190		\$ 14,776,088	
	NV	Merli Concrete	Concrete Pumping	SBE						\$ 722,421		\$ 719,911	
	NV	Penhall Co.	Demolition	Other							\$ 80,648		\$ 80,648
	NV	Copper State Bolt & Nut Co.	Materials	Other							\$ 10,000		\$ 6,052
	NV	Jcord	Demolition	SBE						\$ 1,895,195		\$ 1,759,127	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 40,000		\$ 22,512
	AZ	Sunstate Equipment	Equipment Rental	Other							\$ 5,000		\$ 3,694
	CA	HD Supply	Supplies & Materials	Other							\$ 40,000		\$ 25,480
	NJ	Hilti	Small Tools , Materials & Equipment	Other							\$ 91,329		\$ 91,329
	TX	H & E Equipment	Equipment Rental	Other							\$ 20,000		\$ 6,934
	GA	Herc Rentals	Equipment Rental	Other							\$ 30,000		\$ 15,116
	NV	Lynco Associates	Epoxy & Rebar Enbeds	Other							\$ 54,000		\$ 46,420
	IL	CDW Direct, LLC	Technology Equipment	Other							\$ 35,000		\$ 10,933
	NV	Atlas Construction Supply	Column Formwork - Supplies	Other							\$ 1,500,000		\$ 354,037
	NV	BC Wire Rope & Rigging	Rigging Supplies	SBE						\$ 650,000		\$ 355,214	
	NV	Pacific Construction Services	Lumber - Supplier	SBE						\$ 1,500,000		\$ 1,108,614	
	NV	Construction Testing Services	Professional Services	Other							\$ 100,000		\$ 88,076
	NV	Concrete Accessories	Grout/Concrete - Supplier	SBE						\$ 200,000		\$ 169,806	
	MN	Curtis 1000 Inc.	Materials	Other							\$ 3,450		\$ 1,205
	MN	ESCH Construction Supply	Materials	Other							\$ 5,000		\$ 2,573
	NV	FASCO	Materials	SBE						\$ 100,000		\$ 55,765	
	NV	Fastenal Company	Materials	Other							\$ 2,450		\$ 348
	NV	Fasteners Inc.	Thread Supplier	Other							\$ 200,000		\$ 160,735
	NV	Glove Connection	Safety Equipment & Small Tools	SBE						\$ 300,000		\$ 252,140	

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	IL	Grainger	Construction Supplies	Other							\$ 10,000		\$ 5,944
	NJ	Hilti	Small Tools & Epoxy	Other							\$ 500,000		\$ 426,184
	WA	KR	Materials	Other							\$ 20,000		\$ 8,248
	CO	Smalley & Company	Water Stop Supplies	Other							\$ 10,500		\$ 1,505
	NV	HD Supply White Cap	Materials	Other							\$ 1,500,000		\$ 1,337,457
	NV	New Life Office LLC	Workstation Materials	Other							\$ 42,000		\$ 2,944
	PA	Norcen Industries	Materials	Other							\$ 20,000		\$ 1,826
	NV	NOVA Geotechnical & Inspection	Professional Services	Other							\$ 20,000		\$ 3,779
	MO	Office Essentials	Office Supplies	Other							\$ 2,000		\$ 380
	NV	Staples	Office Supplies	Other							\$ 10,000		\$ 3,012
	NV	William Vollmer	Materials	Other							\$ 20,000		\$ 2,756
	CO	RMD KWIKform North America	Materials	Other							\$ 2,500,000		\$ 1,645,321
	NV	M.J. Dean Construction	Concrete Forming	Other							\$ 1,500,000		\$ 1,143,842
	AZ	UFP Chandler, LLC	Materials	Other							\$ 25,500		\$ 8,499
	IL	Uline, Inc.	Materials	Other							\$ 10,000		\$ 3,269
	NV	Reliable Crane	Crane Rental	SBE						\$ 7,000,000		\$ 1,844,856	
	NV	Eberhard SW Roofing	Water Stop Supplies	SBE						\$ 50,000		\$ 43,434	
	NV	IQC Southwest, LLC	Quality Control - Inspections	Other							\$ 500,000		\$ 394,193
	NV	Artkore LLC	Materials	SBE						\$ 1,500		\$ 602	
	NV	Commercial Scaffolding of Nevada	Stair Tower & Scaffolding	SBE						\$ 500,000		\$ 219,442	
	NV	Union Erectors	Steel Corrections	SBE						\$ 861,388		\$ 861,388	
	SD	Dakota Riggers & Tool Supply	Materials	Other							\$ 3,450		\$ 122
	NV	Fiber Tech Lifting Products	Materials	Other							\$ 2,000		\$ 217
	NV	Hershberger Bros Welding	Materials	SBE						\$ 10,000		\$ 4,528	
Page 10 of 30	NV	June Rose, LLC	Materials	SBE						\$ 30,000		\$ 9,434	



## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	MN	Mars Supply	Materials	Other							\$ 5,000		\$ 1,038
	NV	RGR Training Center	Safety Training	Other							\$ 20,000		\$ 3,360
	NV	Border Construction Specialties	Materials	Other							\$ 30,000		\$ 20,541
	GA	Global Equipment Co.	Materials	Other							\$ 10,000		\$ 1,044
	NV	Go2 Partners	Materials	Other							\$ 5,000		\$ 1,312
	MD	Canam Steel Corporation	Materials	Other							\$ 10,000		\$ 2,336
	NV	Mobile Materials, LLC	Materials	Other							\$ 20,000		\$ 9,540
	WA	Safeworks Holding, Inc.	Materials	Other							\$ 200,000		\$ 172,026
	NV	BrandSafway Services, LLC	Scaffolding	Other							\$ 392,092		\$ 369,748
	MN	Acme Tools	Small Tools	Other							\$ 5,000		\$ 222
	WA	Amazon Business	Misc. Supplies	Other							\$ 5,000		\$ 2,614
	NV	Ice Now	Ice & Water	SBE						\$ 20,000		\$ 12,339	
	IL	Deslauries, Inc.	Equipment Rental	Other							\$ 20,000		\$ 5,311
	MN	Tforce Final Mile LLC	Materials	Other							\$ 5,000		\$ 886
	NV	GM Construction	Professional Services	SBE						\$ 30,000		\$ 18,103	
	NV	ORR Safety Corp.	Safety Supplies	Other							\$ 20,364		\$ 20,364
	PA	Traffic Safety Store	Materials	Other							\$ 5,000		\$ 1,109
	NV	Silver Star Ready Mix	Site Concrete	Other							\$ 1,200,000		\$ 90,000
	NV	84 Lumber Company	Materials	Other							\$ 15,000		\$ 4,854
<b>3.01</b>	WA	<b>Corona Stud &amp; Deck, LLC</b>	Scoreboard	Other	\$ 2,671,201	\$ 400,680	15%	\$ 3,120,981	15%	\$ 307,820			\$ 2,159,184
	NV	Crown Fabricators	Supply & Fabricate Misc. Steel & Handrail	SBE						\$ 160,327		\$ 160,327	
	CA	EW Corporation Industrial Fabricators	Steel Fabrication	Other							\$ 683,830		\$ 555,342
<b>3.02</b>	TX	<b>Camatic Seating, Inc.</b>	Fixed Seating	Other	\$ 8,225,124	\$ 1,233,769	15%	\$ 8,225,124	17%				\$ 3,326,901
	FL	Seating Installation Group	Seating Installation	WBE						\$ 1,372,383		\$ 185,521	

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
3.03	CA	<b>Seda Seating Ltd.</b>	Retractable Seating	Other	\$ 6,448,586	\$ 967,288	15%	\$ 6,815,659	15%	\$ 1,022,349			\$ 4,078,911
	NV	Union Erectors	Installation Labor on Retractable Seating Units	SBE						\$ 328,495			
3.04/3.10	NV	<b>Eberhard Southwest Roofing</b>	Roofing & Waterproofing	SBE	\$ 4,259,219	\$ 4,259,219	100%	\$ 5,826,932	100%	\$ 5,361,932		\$ 2,561,733	
	CO	Smalley & Company	Waterproofing Materials	Other							\$ 60,000		\$ 52,700
	NV	Construction Sealants Supply	Waterproofing Materials	SBE						\$ 465,000		\$ 460,735	
	TX	StarFoam Manufacturing	Waterproofing Materials	Other							\$ 67,000		\$ 64,527
	CA	Sika Sarnafil	Roofing Materials	Other							\$ 1,400,000		\$ 809,519
	NV	Dielco Crane	Crane Service	Other							\$ 80,000		\$ 56,217
3.05	NV	<b>Union Erectors</b>	Misc. Metals - Stairs	SBE	\$ 974,144	\$ 974,144	100%	\$ 8,364,766	100%	\$ 8,355,282		\$ 6,494,578	
	IN	American Stairs Corp.	Stair Material Supplier	Other							\$ 663,039		\$ 527,419
	NV	Commercial Scaffolding	Provide Scaffold	SBE						\$ 6,784		\$ 2,731	
	NV	Jcord, LLC	Drill Holes	SBE						\$ 2,700		\$ 2,700	
3.06	KS	<b>Dimensional Innovations</b>	Signature Tower	Other	\$ 580,823	\$ 87,123	15%	\$ 15,201,880	15%	\$ 469,343			\$ 8,212,593
	NV	Valley Steel, LLC	Fabrication & Installation for Al Davis Signature Tower	SBE/WBE						\$ 1,730,853		\$ 521,107	
	NV	MD Electric	Torch Interior Electrical Fit Out	SBE/WBE						\$ 65,000			
	NV	P1 Group	Torch Plumbing	Other							\$ 81,300		
	NV	Gephart/Morse	Torch Interior Electrical Fit Out Supervision	Other							\$ 10,010		
	NV	GM Construction	Grout for Torch Base	SBE						\$ 7,836			
	NV	Casas Electric	Electrical Engineering of Signature Tower	SBE						\$ 7,250		\$ 7,250	
3.08a	TN	<b>Industrial Door Contractors (IDC)</b>	Operable Field Mechanization	Other	\$ 17,160,597	\$ 2,600,000	15%	\$ 17,702,221	17%				\$ 15,641,624
	MN	Danny's Construction Co., LLC	Installation of Field Tray	WBE							\$ 3,536,483		\$ 3,336,737
	NV	Dielco Crane	Crane Work	Other							\$ 38,550		
	NV	Trinity Land Surveying	Field Survey & Layout	SBE/WBE						\$ 72,779		\$ 72,779	

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	PA	Gantrex Inc.	Thermite Welding	Other							\$ 172,459		\$ 172,459
	NV	Mori Consulting	Supplier	SBE/MBE						\$ 2,703,105		\$ 2,703,105	
	NV	Gephart/Morse	Mechanized Field Tray Wiring	Other							\$ 328,225		\$ 135,000
	NV	FSI/Flooring Solutions of NV, Inc.	Mondo for mock-up plus field tray	SBE						\$ 99,075			
	MN	Harris	Drainage System for the Field Tray	Other							\$ 44,831		\$ 35,599
	NV	Southwest Specialty Coatings	Surface preparation and coating of field tray	SBE						\$ 66,193			
<b>3.08b</b>	NV	<b>McKeon Door of Nevada, Inc.</b>	Operable Field Door Mechanization	Other	\$ 475,967	\$ 126,735	27%	\$ 483,316	26%				\$ 300,342
	NV	Mojave Electric	Electrical	Other							\$ 29,210		
	NV	Clear Solutions Group	Material (glass) Supplier	SBE						\$ 126,735		\$ 126,735	
	NV	MJDean/Southwest Door & Hardware	Doors, Frames & Hardware	Other							\$ 60,186		
	CA	Moderco Inc.	Panel Operable Wall - Supplier	Other							\$ 22,043		
<b>3.08c</b>	CA	<b>Show Canada Industries</b>	Retractable Columns	Other	\$ 1,701,160	\$ 255,174	15%	\$ 1,900,939	15%	\$ 92,141			\$ 1,439,824
	NV	Daniel K Sobel	Project Management	SBE						\$ 163,000		\$ 108,000	
	NV	JS & S Surveying	Survey for Retractable Columns	SBE/MBE						\$ 10,000			
	NV	MD Electric Inc.	Low Voltage Installation For Retractable Columns	SBE/WBE						\$ 10,000			
	NV	Union Erectors	Installation Labor for Retractable Columns	SBE						\$ 10,000			
<b>3.09</b>	NV	<b>Gephart/Morse</b>	Distributed Antenna System (DAS)	Other	\$ 3,000,000	\$ 450,000	15%	\$ 28,422,299	15%				\$ 11,850,758
		<b>Morse Electric</b>											
	NV	MD Electric	DAS Conduit	SBE/WBE						\$ 1,212,257		\$ 1,127,107	
	NV	CESS	DAS Generator, ATS, PDU	SBE/MBE						\$ 16,593			
	NV	General Design & Construction	Multi Brackets & Compression Plates	SBE/MBE						\$ 98,310		\$ 30,836	
	NV	Clinton Nevada	Cabling Supplier/Distributor	SBE						\$ 2,500,835		\$ 737,454	
	CA	Industrial Electric Mfg.	Electrical Switchgear	Other							\$ 99,160		\$ 99,073
	NY	JMA Wireless	Wireless Components	Other							\$ 2,015,565		\$ 1,971,344
	NV	Well Equipment, Inc.	Electrical Material	SBE						\$ 495,244			

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
3.11/4.01	NV	<b>Performance Contracting, Inc.</b>	Exterior & Interior Framing/Drywall	Other	\$ 40,095,890	\$ 6,025,279	15%	\$ 48,221,605	15%				\$ 33,698,738
	NV	Commercial Scaffolding	Erection/dismantle of Scaffold	SBE						\$ 1,367,818		\$ 331,674	
	NV	Gale Building Products	Insulation and Firestopping	Other							\$ 1,926,360		\$ 899,122
	NV	Lochsa Engineering	Engineering Services	Other							\$ 113,600		\$ 113,600
	NV	R&P Supply	Framing, Drywall, Taping	SBE						\$ 4,300,000		\$ 692,707	
	NV	Technicoat Management	Interior Moisture Barrier	SBE						\$ 359,710		\$ 189,687	
	NV	Tomarco Fastening Systems, Inc.	Fasteners	Other							\$ 117,527		\$ 117,527
	NV	Legacy Cast & Stone & Composites	Ceiling Shapes	SBE						\$ 35,856		\$ 35,856	
	NV	Herman Truck Lines, LLC	Metal Decking/Trucking	SBE						\$ 200,000		\$ 170,472	
	NV	MPS Plastic Wall Products	FRP	SBE						\$ 900,000			
4.02	NV	<b>CEDCO, Inc.</b>	Masonry	Other	\$ 5,258,412	\$ 861,346	16%	\$ 4,907,004	24%				\$ 4,581,328
	NV	A Track-Out Solutions	Material Purchasing Delivery	SBE/WBE						\$ 855,500		\$ 502,990	
	NV	JS & S Surveying	Survey - CMU Wall Control Layout	SBE/MBE						\$ 30,000		\$ 27,472	
	NV	Technicoat Management	Fire Stop/Joint Sealants	SBE						\$ 158,710		\$ 75,157	
	NV	Region 9 Safety Compliance	Safety Coordinator	SBE/MBE						\$ 115,000		\$ 113,453	
	CA	Epic CAD Solutions	Providing 3D Modeling	Other							\$ 50,000		\$ 46,695
	NV	Silver Star Ready Mix	Supplying of Masonry Grout	Other							\$ 280,000		\$ 136,093
	NV	JCord Construction	CMU Wall Demolition	SBE						\$ 41,610		\$ 41,610	
4.03	NV	<b>American Door Installation, LP</b>	Frames, Doors & Hardware	SBE	\$ 595,725	\$ 595,725	100%	\$ 3,090,198	100%	\$ 3,090,198		\$ 1,946,899	
	NV	The Hallgren Co.	Supply Frames, Doors & Hardware	Other							\$ 1,905,191		\$ 1,556,476
4.03	NV	<b>The Hallgren Company of Las Vegas</b>	Door Hardware	Other	\$ 348,030			\$ 348,030			\$ 348,030		\$ 330,629
4.04	NV	<b>Giroux Glass, Inc.</b>	Decorative Glazing & Mirrors	Other	\$ 2,161,805	\$ 324,271	15%	\$ 3,438,557	15%	\$ 186,181			\$ 421,893
	NV	Glass Supply, Inc.	Supplying Architectural Mirror Fabricated to size	SBE						\$ 329,603			
4.04	NV	<b>Davis Glass &amp; Mirror</b>	Storefront Curtain Wall Entrances	SBE	\$ 1,850,406	\$ 1,850,406	100%	\$ 1,341,210	100%	\$ 1,316,284		\$ 192,122	
Page 2 of 30		Tepeco Glass	Level 400 Motorized Windows	Other							\$ 113,845		

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Sunstone Building Specialties	TV Booth Operable Windows	SBE						\$ 24,926			
<b>4.05</b>	GA	<b>Raydeo Enterprises, Inc.</b>	Stadium Railings	Other	\$ 11,524,358	\$ 2,751,947	24%	\$ 12,379,319	15%	\$ 353,178			\$ 6,158,525
	GA	East Gate Pallets	Pallets	Other							\$ 40,000		\$ 11,306
	GA	G&F Southeast Distributors Inc.	Stainless Steel Cable & Hardware	Other							\$ 198,000		\$ 165,360
	NV	Innova Technologies	Engineering	SBE						\$ 65,000		\$ 60,219	
	IL	McMaster Carr	Misc. Hardware	Other							\$ 20,000		\$ 13,539
	WI	R&B Wagner	Core Cups, Cladding Tape, End Caps, Panel Grip, Handrail Brackets	Other							\$ 337,308		\$ 8,689
	TX	Ryerson	Steal Flat & Steal Tube	Other							\$ 200,000		\$ 143,289
	NV	Steel Partners	Panel Grip, Gaskets & Glass Shoe	SBE						\$ 1,264,070		\$ 1,264,070	
	GA	Stewart Stainless Supply	Stainless Steel Pipe & Sheets	Other							\$ 325,000		\$ 232,219
	CA	Glassworks LA, Inc.	Glass	Other							\$ 456,860		\$ 296,110
	NV	Expansion Specialties	Caulk & Grout	SBE/VBE						\$ 152,650		\$ 36,480	
	NV	Standard Steel	Installation	Other							\$ 1,000,000		
	NV	Trinity Land Surveying	Field Survey & Layout	SBE/WBE						\$ 22,000			
<b>4.06</b>	NV	<b>Creative Play Recreation</b>	Shade Canopies	SBE	\$ 1,206,097	\$ 1,206,097	100%	\$ 1,528,170	100%	\$ 1,528,170		\$ 269,332	
<b>4.06</b>	NV	<b>Valley Steel LLC</b>	North End Zone Camera Platform at Catwalk	SBE/WBE	\$ 123,487	\$ 123,487	100%	\$ 125,081	100%	\$ 125,081		\$ 37,697	
<b>4.07</b>	NV	<b>Expansion Specialties</b>	Expansion Joints	SBE/VBE	\$ 1,640,550	\$ 1,640,550	100%	\$ 1,913,486	100%	\$ 1,913,486		\$ 1,412,280	
	KS	Balco, Inc.	Material Supplier	Other							\$ 100,000		\$ 104,186
	MA	Emseal Joint System, Ltd.	Material Supplier	Other							\$ 600,000		\$ 546,062
	WI	Inpro Corporation	Material Supplier	Other							\$ 60,000		\$ 51,891
<b>4.08f</b>	MN	<b>Alpha Video Sports &amp; Entertainment Group</b>	Video Production Systems	Other	\$ 7,499,815	\$ 74,998	1%	\$ 7,499,815	1%				\$ 3,914,679
	IL	Clark Wire and Cable	Control Room Equipment Supplier	Other							\$ 15,479		
	CA	Bittree In.	Control Room Equipment Supplier	Other							\$ 3,854		
	NY	Tecmec Distributing	Control Room Equipment Supplier	Other							\$ 1,139		
	CO	Wesco Broadcast & Entertainment	Control Room Equipment Supplier	Other							\$ 8,105		
	MA	Superlogics Inc.	Control Room Equipment Supplier	Other							\$ 3,240		
	NY	Dale Electronics	Control Room Equipment Supplier	Other							\$ 5,450		

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	MN	Bosch Security Systems	Control Room Equipment Supplier	Other							\$ 11,042		
	IL	Studio Technologies	Control Room Equipment Supplier	Other							\$ 5,112		
	CA	Wohler Technology	Control Room Equipment Supplier	Other							\$ 19,271		
	NM	Lectronsonics	Control Room Equipment Supplier	Other							\$ 4,376		
	NY	American Music & Sound	Control Room Equipment Supplier	Other							\$ 10,710		
	UT	Harmon Music Group	Control Room Equipment Supplier	Other							\$ 3,563		
	CA	Yamaha Corp of America	Control Room Equipment Supplier	Other							\$ 1,680		
	NY	EEG Enterprises	Control Room Equipment Supplier	Other							\$ 7,727		
	CA	Barco Volsom, LLC	Control Room Equipment Supplier	Other							\$ 4,748		
	PA	Simplylive, Inc.	Control Room Equipment Supplier	Other							\$ 6,022		
	CA	AJA Video Systems	Control Room Equipment Supplier	Other							\$ 152,505		
	NJ	IHSE USA, LLC	Control Room Equipment Supplier	Other							\$ 347,769		
	NY	Multidune Video & Fiber Optics System	Control Room Equipment Supplier	Other							\$ 17,823		
	CA	IDX Technology	Control Room Equipment Supplier	Other							\$ 226		
	NJ	Panasonic Corp of NA	Control Room Equipment Supplier	Other							\$ 36,717		
	OR	Tektronix, Inc.	Control Room Equipment Supplier	Other							\$ 119,067		
	NJ	Sony Electronics, Inc.	Control Room Equipment Supplier	Other							\$ 159,917		
	NY	Ross Video Inc.	Control Room Equipment Supplier	Other							\$ 533,814		
	NJ	Evs Broadcast Equipment, Inc.	Control Room Equipment Supplier	Other							\$ 436,782		
	CA	Riedel Communications	Control Room Equipment Supplier	Other							\$ 300,280		
	ON	Evertz Microsystems, Inc.	Control Room Equipment Supplier	Other							\$ 808,747		
	NV	Titan Systems, Inc.	Low Voltage Installers	Other							\$ 270,000		
	NV	MD Electric	Installation of Racks and Base	SBE/WBE						\$ 15,222			
	NV	MD Electric	High Voltage Installers	SBE/WBE						\$ 55,442			



## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	TX	Bedrock Logistics	Freight	Other							\$ 13,095		
	NV	Ice Now	Water	SBE						\$ 461			
	NV	Vision Control Associates of Nevada	Misc. Camera Products	SBE/WBE						\$ 4,000			
<b>4.09</b>	NV	<b>Aggregate Industries</b>	Bituminous Pavement	Other	\$ 4,408,062	\$ 661,209	15%	\$ 6,217,282	27%				\$ 1,552,631
	NV	MC4 Construction	Traffic Signals & Streetlights	SBE						\$ 1,275,330		\$ 352,532	
	NV	JS&S Survey	Land Surveying	SBE/MBE						\$ 2,224			
	NV	Affordable Striping and Sealing	Striping and Signs	SBE						\$ 165,630			
	NV	Stewart & Sundell Concrete	Concrete Island & Barrier Rail	SBE						\$ 29,948			
	NV	A-1 Concrete Cutting & Demolition	Core Drilling/Saw Cutting	SBE/MBE						\$ 5,000		\$ 2,268	
	NV	Flippins Trenching Inc.	Sawcutting	SBE						\$ 5,000			
	NV	HD Barricade, Inc.	Traffic Barricade Rental	Other							\$ 96,900		\$ 96,900
	NV	JS&S, Inc.	Survey	SBE/MBE						\$ 8,500		\$ 422	
	NV	A Affordable Striping & Sealing	Asphalt Striping & Signs	SBE						\$ 165,630			
<b>4.10a</b>	NV	<b>Sahara Concrete</b>	Decorative Site Concrete	SBE	\$ 14,216,220	\$ 14,216,220	100%	\$ 12,663,783	100%	\$ 12,538,783		\$ 3,278,295	
	NV	T.B. Penick & Sons	Decorative Concrete	Other							\$ 3,942,800		\$ 236,664
	CA	Triton Structural Concrete, Inc.	Site Concrete - Labor	Other							\$ 1,522,428		\$ 160,000
	NV	Merli Concrete Pumping of Nevada	Concrete Pump	SBE						\$ 25,000		\$ 5,662	
	NV	Penhall Company	Concrete Core Drilling	Other							\$ 7,000		
	NV	TAB Contractors Inc.	Excavation/Grading	Other							\$ 1,865,286		\$ 185,890
	NV	Merli Concrete Inc.	Concrete Pump	SBE						\$ 100,000		\$ 9,733	
	CA	CMC Rebar	Rebar Install	Other							\$ 720,492		\$ 195,349
<b>4.10a</b>	NV	<b>Stewart &amp; Sundell Concrete</b>	Curbs, Gutters & Sidewalk	SBE	\$ 2,295,788	\$ 2,295,788	100%	\$ 1,996,103	100%	\$ 1,996,103		\$ 493,609	
	NV	Nevada Ready Mix	Concrete Supplier	Other							\$ 390,000		
<b>4.10b</b>	NV	<b>Aggregate Industries</b>	MSE Retaining Walls	Other	\$ 5,132,049	\$ 793,792	15%	\$ 5,654,924	18%				\$ 5,372,178
	CA	The Reinforced Earth Company	Design/Provide MSE Wall Material	Other							\$ 864,421		\$ 853,971
	NV	Stewart & Sundell	CIP Concrete for MSE Walls	SBE						\$ 942,022		\$ 941,202	
	NV	Harris Rebar Las Vegas, Inc.	Reinforcing Steel	Other							\$ 72,394		\$ 68,774
	NV	Sunbelts of Nevada, LLC	Type II Placement over CMU walls with belted equipment	SBE						\$ 58,750		\$ 45,372	
	NV	JS&S, Inc.	Survey as pertains to MSE Walls	SBE/MBE						\$ 40,192		\$ 41,918	
<b>4.11</b>	NV	<b>Brightview Landscape Development</b>	Landscape & Irrigation	Other	\$ 2,799,991	\$ 447,672	16%	\$ 2,806,971	15%				\$ 352,403

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Amazon Masonry	Trucking & Hauling of Material along with Trenching	SBE						\$ 329,496			
	NV	Synthetic Turf Products dba Green Living Services	Site Amenities	SBE						\$ 50,400			
	NV	Sunbelts of Nevada	Placement of Conveyored Equipment	SBE						\$ 42,920		\$ 33,190	
<b>4.12</b>	CO	<b>Rolling Plains Construction</b>	Fireproofing	Other	\$ 4,378,322	\$ 667,494	15%	\$ 5,890,754	19%				\$ 5,003,546
	NV	Quinette King Consulting	Material Supplier	SBE/MBE						\$ 1,105,910		\$ 1,105,910	
	NV	United Rentals	Equipment Rentals	Other							\$ 250,000		\$ 41,425
<b>5.01/5.19</b>	NV	<b>Southwest Specialty Contractors</b>	Acoustical Ceilings & Bowl Acoustical Treatment	Other	\$ 11,842,089	\$ 1,780,000	15%	\$ 13,724,598	15%	\$ 121,463			\$ 4,330,353
	NV	AMS	Misc. Grid	Other							\$ 15,000		\$ 12,858
	NV	T3 Distributors LLC	Ceiling/Fabric Supplier	SBE						\$ 293,650		\$ 145,713	
	NV	Affordable Federal Services	Acoustical Sound absorbing Ceiling Units	SBE						\$ 758,143		\$ 403,805	
	NV	Construction Sealants Supply	Concrete Sealer	SBE						\$ 90,000		\$ 18,397	
	NV	Mori Consulting LLC	Acoustical Sound Absorbing Ceiling Units & Sound absorbing Wall Units	SBE/MBE						\$ 168,808			
	NV	N & P Services Company, LLC	Acoustical Ceiling Material Supplier	SBE						\$ 626,626		\$ 283,992	
<b>5.02</b>	NV	<b>Architectural Southwest Stone Co.</b>	Ceramic Tile	SBE	\$ 3,273,830	\$ 3,273,830	100%	\$ 3,301,940	100%	\$ 3,286,340		\$ 2,256,843	
	NV	Technicoat Management Inc.	Installation of Mapei Mapelastac AquaDefense in Designated Areas	SBE						\$ 15,600		\$ 7,932	
<b>5.02</b>	NV	<b>T. Nickolas Company</b>	Ceramic Tile & Quartz	Other	\$ 5,911,121	\$ 886,668	15%	\$ 7,941,285	15%	\$ 150,043			\$ 934,228
	NV	Marble Tec	Install Quartz Tops	SBE						\$ 950,000		\$ 204,696	
	NV	Technicoat	Waterproofing	SBE						\$ 91,150		\$ 65,360	
<b>5.03</b>	NV	<b>Master Craft Carpet Services</b>	Carpet/Flooring	Other	\$ 1,712,860	\$ 256,929	15%	\$ 1,891,787	20%				\$ 79,538
	NV	Desired Space	Material Procurement	SBE						\$ 380,156		\$ 380,156	
<b>5.04</b>	NV	<b>Technicoat Management, Inc.</b>	Resinous Flooring	SBE	\$ 850,170	\$ 850,170	100%	\$ 907,497	100%	\$ 907,497		\$ 302,993	

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CT	Dur-A-Flex, Inc.	Resinous Flooring Material Supplier	Other							\$ 332,638		\$ 174,457
<b>5.05</b>	NV	<b>Midwest Pro Painting</b>	Paint & Wallcovering	Other	\$ 4,015,702	\$ 973,035	24%	\$ 4,234,884	23%				\$ 1,969,289
	NV	Quinette King Consulting	Supplier	SBE/MBE						\$ 973,035		\$ 363,180	
<b>5.08/5.09</b>	NV	<b>ISEC</b>	Toilet Compartments & Toilet Accessories	Other	\$ 2,286,410	\$ 342,962	15%	\$ 5,631,836	18%				\$ 3,047,251
	NV	Sunstone Building Specialties	Metal Toilet Compartments, Adult Changing Stations & AED's	SBE						\$ 399,392		\$ 61,215	
	MN	Activar, Inc.	Fire Extinguisher, AED & AED Cabinet Samples	Other							\$ 64,673		\$ 64,673
	NY	American Specialties, Inc.	TRA Samples	Other							\$ 68,942		\$ 64,736
	CO	Buck Engineering	Engineering Shop Drawings	Other							\$ 13,740		\$ 13,740
	WI	InPro	Cubical Curtain Samples	Other							\$ 2,764		\$ 2,760
	NV	Nevada Precision	DM1 Aluminum Base & Steel Plate Shelves	SBE/MBE						\$ 36,215		\$ 20,953	
	NV	Woodstock Architectural Products	Column Covers & Escalator Panels	SBE						\$ 600,820		\$ 492,853	
	FL	Access-Able Designs	Folding Dressing Benches	Other							\$ 14,250		\$ 14,250
	TX	Allied Hand Dryer	VERDEdri Hand Dryers	Other							\$ 98,862		\$ 98,862
	LA	Gordon Architectural & Eng Solutions	Column Covers	Other							\$ 78,437		\$ 2,144
	FL	American Sanitary Partition	Toilet Partitions	Other							\$ 226,310		\$ 124,508
	NY	Sportsfield Specialties, Inc.	Sports Equipment & Goal Post Padding	Other							\$ 85,743		
	CA	Bobrick Washroom Equipment	Shower Curtain	Other							\$ 751		\$ 751
<b>5.11</b>	NV	<b>YESCO</b>	Signage & Graphics	Other	\$ 4,793,199	\$ 718,980	15%	\$ 9,645,852	15%	\$ 247,259			\$ 3,079,524
	NV	Flippin's Trenching, Inc.	Locate Utilities	SBE						\$ 7,595			
	NV	Eberhard Southwest Roofing, Inc.	Rooftop Logo Signage	SBE						\$ 187,164			
	NV	Union Erectors	Steel & Catwalks Interior Bowl NRP Signs	SBE						\$ 1,004,860			
<b>5.12/5.20/5.22a</b>	NV	<b>Spilker Pacific, LLC</b>	Overhead Doors, Loading Dock Equipment & Coiling Smoke Doors	Other	\$ 641,879	\$ 285,805	45%	\$ 771,955	57%				\$ 692,949
	NV	The Smith Overhead Door	Ovehead Doors & Loading Dock Equipment	SBE						\$ 437,740		\$ 437,740	

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
5.14/5.10b & c	CA	<b>Golden Bay Fence Plus Iron Works</b>	Fence, Gates, Bollards & Wedge Barrier	Other	\$ 2,297,856	\$ 344,678	15%	\$ 5,327,079	15%	\$ 199,062			\$ 1,613,079
	NV	R.E.B. Construction Co.	Foundation Drilling	Other							\$ 75,000		\$ 13,600
	NV	Harris Rebar	Bollard Cage reinforced steel tied & delivered to the jobsite	Other							\$ 374,390		\$ 49,311
	NV	Fencing Specialties Inc.	Marerials	SBE/MBE						\$ 600,000		\$ 159,966	
5.14b	WI	<b>Jones Sign Company</b>	Decorative Site Railings	Other	\$ 549,340	\$ 82,401	15%	\$ 4,132,104	15%	\$ 284,748			\$ 1,152,057
	CA	Walmsley Safety Consulting, LLC	Safety Professional	Other							\$ 10,163		\$ 10,163
	NV	Region 9 Safety	Safety Director	SBE/MBE						\$ 17,077		\$ 12,917	
	NV	Gilberts Precision Machine Co.	Materials	SBE						\$ 12,061		\$ 12,061	
	NV	TV Transport	Freight Transport	SBE						\$ 96,100		\$ 1,600	
	NV	The Tiberti Fence	Fencing Materials	SBE						\$ 45,044		\$ 45,044	
	NV	Southwest Specialty Coating	Onsite Touch-up Painting	SBE						\$ 48,000		\$ 48,000	
	NV	Fasco	Materials	SBE						\$ 1,842		\$ 1,842	
	NV	General Design	Materials	SBE/MBE						\$ 19,904		\$ 19,904	
	BC	Global Rope Access	Scoreboard Installation	Other							\$ 182,210		
	NV	House of Signs	Installation	SBE						\$ 95,040		\$ 13,494	
	NV	Ahern Rentals	Install Equipment	Other							\$ 80,398		\$ 55,550
5.15	AZ	<b>Western Millwork</b>	Millwork	Other	\$ 9,676,392	\$ 1,451,459	15%	\$ 9,657,862	100%	\$ 9,050,562			\$ 1,978,256
	NV	Plus Studios	Architectural Millwork	SBE						\$ 607,300			
5.15	NV	<b>Austin Millwork &amp; Cabinetry</b>	Millwork NEZ (North End Zone Club)	Other	\$ 937,328	\$ 191,154	20%	\$ 1,237,145	15%	\$ 191,154			\$ 26,714
5.17b	GA	<b>Sports Field, Inc. dba Fields</b>	Heat System for Operable Field	Other	\$ 1,716,348	\$ 257,452	15%	\$ 3,336,722	15%	\$ 103,699			\$ 1,093,368
	UT	Cache Valley Electric	Electrical Installation	Other							\$ 320,124		\$ 18,732
	CO	The RMH Group	Electrical Engineering	Other							\$ 68,960		\$ 64,849
	OH	Rovisys Building Technologies	Control Panel Design & Fabrication	Other							\$ 109,892		\$ 109,892

## Allegiant Stadium SBE Participation



This report reflects procurement activity through February 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Construction Sealants Supply	Furnish Drain Board & Filter Fabric	SBE						\$ 188,524		\$ 271	
	NV	3 QTD Technologies	Panel Construction	SBE						\$ 208,285		\$ 208,285	
	AQ	Heating Solutions International	Furnish Heating Ribbons	Other							\$ 203,260		\$ 203,260
5.22	NV	<b>Mueller Custom Cabinetry of Nevada</b>	Lockers	SBE	\$ 1,606,750	\$ 1,606,750	100%	\$ 1,606,750	100%	\$ 1,606,750		\$ 457,985	
	TX	Hollman, Inc.	Locker Fabrication	Other							\$ 1,019,141		\$ 364,710
5.22b	NV	<b>Arcon Global, Inc.</b>	Access Flooring	SBE	\$ 36,060	\$ 36,060	100%	\$ 36,060	100%	\$ 36,060			
5.22d	NV	<b>Sunstone Building Specialties</b>	Operable Partitions	SBE	\$ 198,426	\$ 198,426	100%	\$ 267,608	100%	\$ 267,608		\$ 49,396	
5.22e	AZ	<b>Luminous Egress</b>	Photoluminescent	MBE	\$ 297,842	\$ 44,676	15%	\$ 297,842	15%	\$ 44,676			
5.22g	NV	<b>Custom Hearth Distributors dba Custom Specialties Group</b>	Trash Chutes	SBE	\$ 128,408	\$ 128,408	100%	\$ 336,267	100%	\$ 176,864		\$ 282,560	
	NV	Energy Mechanical Insulation	Trash Chutes Insulation fire wrap	SBE/WBE						\$ 159,403		\$ 145,764	
5.24	CA	<b>Contract Décor, Inc.</b>	Window Treatment (Curtains & Drapes)	Other	\$ 32,236	\$ 4,835	15%	\$ 222,657	15%	\$ 33,399			
6.00	NV	<b>Cleaning Services, Inc.</b>	Final Clean	SBE/MBE	\$ 1,524,491	\$ 1,524,491	100%	\$ 1,524,491	100%	\$ 1,524,491			
<b>Totals</b>					<b>\$ 969,700,127</b>	<b>\$ 188,695,639</b>	<b>19%</b>	<b>\$ 1,258,614,723</b>	<b>24%</b>	<b>\$ 301,130,183</b>	<b>\$ 360,271,074</b>	<b>\$ 198,414,946</b>	<b>\$ 1,232,270,026</b>
<b>Goal</b>							<b>15%</b>						

### Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through February 2020

Subcontractor	Cumulative hours through February 2020				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
<b>Lewis K Construction</b>	30	30	0	100%	0%
Modern Demo & Services	198	198	0	100%	0%
<b>Total for Lewis K Construction</b>	<b>228</b>	<b>228</b>	<b>0</b>	<b>100%</b>	<b>0%</b>
<b>Geotechnical &amp; Environmental Services</b>	0	0	0	0%	0%
Eagle Drilling Services	110	33	0	30%	0%
<b>Total for Geotechnical &amp; Environmental Svs</b>	<b>110</b>	<b>33</b>	<b>0</b>	<b>30%</b>	<b>0%</b>
<b>Nevada Water Truck</b>	30,727	24,301	0	79%	0%
<b>Total for Nevada Water Truck</b>	<b>30,727</b>	<b>24,301</b>	<b>0</b>	<b>79%</b>	<b>0%</b>
<b>Amazon Masonry</b>	99	99	0	100%	0%
<b>Total for Amazon Masonry</b>	<b>99</b>	<b>99</b>	<b>0</b>	<b>100%</b>	<b>0%</b>
<b>TAB Contractors - Trailer City</b>	2,439	605	0	25%	0%
Mcon	2,333	2,076	0	89%	0%
Acme Electric - Mcon TC	27	12	0	44%	0%
Olson Precast - Mcon TC	91	91	0	100%	0%
Nevada Tap Master - Mcon TC	2	2	0	100%	0%
Merli - Mcon TC	4	0	0	0%	0%
MMC, Inc.	7	7	0	100%	0%
A-1 Concrete	4	4	0	100%	0%
Wells Cargo	88	44	0	50%	0%
<b>Total for TAB Contractors - Trailer City</b>	<b>4,993</b>	<b>2,838</b>	<b>0</b>	<b>57%</b>	<b>0%</b>
<b>Sahara Concrete</b>	20,805	19,858	0	95%	0%
CMC Rebar	4,450	3,363	0	76%	0%
Dielco Crane Service	379	0	0	0%	0%
Merli Concrete	297	0	0	0%	0%
A-1 Concrete	1,346	719	0	53%	0%
<b>Total for Sahara Concrete</b>	<b>27,277</b>	<b>23,940</b>	<b>0</b>	<b>88%</b>	<b>0%</b>
<b>Marnell Masonry</b>	139	47	0	34%	0%
<b>Total for Marnell Masonry</b>	<b>139</b>	<b>47</b>	<b>0</b>	<b>34%</b>	<b>0%</b>
<b>TAB Contractors - Main</b>	151,937	67,532	119	44%	0%
Brightview Landscape	100	100	0	100%	0%
Nelson Hiniker Striping	516	311	0	60%	0%
Sanders Construction	3,648	2,254	0	62%	0%
A-1 Concrete	528	324	5	61%	1%
MMC	8,941	8,474	0	95%	0%
TAB-MMC	6	6	0	100%	0%
Mcon	13,767	11,684	0	85%	0%
MMC - Mcon	122	86	0	70%	0%
Wells Cargo - Mcon	184	108	0	59%	0%
Merli - Mcon BC	4	0	0	0%	0%
Viking Drillers, Inc.	4	0	0	0%	0%
Acme Electric	3,297	1,776	0	54%	0%
Merli Concrete	17	0	0	0%	0%
Olson Precast	1,496	1,294	0	86%	0%
Las Vegas Paving	80	88	0	110%	0%
Nevada Tap Master	117	22	0	18%	0%
Wells Cargo - TAB	293	126	0	43%	0%
The Tiberti Fence - TAB	3	3	0	100%	0%
<b>Total for TAB Contractors - Main</b>	<b>185,059</b>	<b>94,184</b>	<b>124</b>	<b>51%</b>	<b>0%</b>
<b>Southland - TC</b>	473	191	0	40%	0%
<b>Lone Mountain - Southland</b>	614	152	0	25%	0%
<b>Total for Southland - TC</b>	<b>1,087</b>	<b>343</b>	<b>0</b>	<b>32%</b>	<b>0%</b>



### Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through February 2020

Subcontractor	Cumulative hours through February 2020				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
<b>Gephart-Morse, LLC</b>	0	0	0	0%	0%
<b>Morse Electric - GM</b>	323,046	186,215	27,443	58%	8%
A-1 Concrete - Morse	664	293	24	44%	4%
MMC - A-1 Morse	52	52	0	100%	0%
Lone Mountain - Morse	11,881	5,274	0	44%	0%
Jcord	1,307	948	0	72%	0%
Live Electric - Morse	13,262	9,406	141	71%	1%
Pyrocom	20	0	0	0%	0%
Valley Steel	28	0	0	0%	0%
<b>Gephart Electric - GM</b>	11,477	8,132	0	71%	0%
Jcord	1,295	968	0	75%	0%
Merli Concrete - Jcord	8	0	0	0%	0%
REB Construction - Jcord	40	16	0	40%	0%
Dig 3	998	4	176	0%	18%
Rosendin Electric	12,309	4,178	2,261	34%	18%
<b>Total for Gephart-Morse, LLC</b>	<b>376,384</b>	<b>215,483</b>	<b>30,045</b>	<b>57%</b>	<b>8%</b>
<b>The Tiberti Fence</b>	1,991	1,663	142	84%	7%
Flippins	77	25	0	32%	0%
<b>Total for Tiberti Fence</b>	<b>2,068</b>	<b>1,688</b>	<b>142</b>	<b>82%</b>	<b>7%</b>
<b>Malcolm Drilling</b>	18,088	6,333	0	35%	0%
CMC Rebar	2,913	2,030	0	70%	0%
Clark Welding & Fabricating	167	76	0	46%	0%
Dielco Crane	108	0	0	0%	0%
MMC	5	5	0	100%	0%
<b>Total for Malcolm Drilling</b>	<b>21,280</b>	<b>8,443</b>	<b>0</b>	<b>40%</b>	<b>0%</b>
<b>Mortenson McCarthy</b>	616,044	507,057	14,044	82%	2%
Merli Concrete Pumping	2,487	539	0	22%	0%
CMC Rebar	297,094	257,574	0	87%	0%
Gateway Concrete	157,670	115,629	6,926	73%	4%
Jcord	14,670	11,549	0	79%	0%
Silver Star Ready Mix	23,116	9,204	0	40%	0%
Commercial Scaffolding	4,298	4,298	0	100%	0%
Union Erectors - MMc Concrete	2,310	584	0	25%	0%
Reliable Crane Service - MMC	28,401	1,321	0	5%	0%
Penhall Company	631	562	0	89%	0%
MJ Dean	9,516	7,724	0	81%	0%
<b>Total for Mortenson McCarthy Joint Venture</b>	<b>1,156,236</b>	<b>916,038</b>	<b>20,970</b>	<b>79%</b>	<b>2%</b>
<b>Eberhard SW Roofing</b>	26,942	26,615	0	99%	0%
Dielco Crane - Eberhard	259	0	0	0%	0%
<b>Total for Eberhard Southwest Roofing</b>	<b>27,200</b>	<b>26,615</b>	<b>0</b>	<b>98%</b>	<b>0%</b>
<b>Sunstate</b>	0	0	0	0%	0%
Expansion Specialties - Sunstate	2,091	1,928	0	92%	0%
Mountain West Excavation & Utilities	127	127	0	100%	0%
GM Construction	57,734	53,514	0	93%	0%
Reliable Steel - GM	3,431	1,263	0	37%	0%
Standard Steel	14,825	8,974	0	61%	0%
Dielco - GM	3,306	159	0	5%	0%
<b>Total for Sunstate</b>	<b>81,513</b>	<b>65,964</b>	<b>0</b>	<b>81%</b>	<b>0%</b>
<b>Harris</b>	414,782	216,196	4,236	52%	1%
Energy Mechanical Insulation	32,063	16,640	2,148	52%	7%
Mesa Mechanical Inc.	5,780	812	27	14%	0%
Advanced Controls & Electric	7,328	0	10	0%	0%
Rigging International Group	340	16	0	5%	0%
JCord	2,641	1,785	0	68%	0%
Bevstream	0	0	0	0%	0%
Mesa Mechanical Inc. - Bevstream	2,277	844	32	37%	1%
Maui One	6,580	4,066	0	62%	0%
Lone Mountain	7,587	3,705	0	49%	0%
<b>Total for Harris</b>	<b>479,377</b>	<b>244,062</b>	<b>6,452</b>	<b>51%</b>	<b>1%</b>
<b>Merrill Steel</b>	0	0	0	0%	0%
Corona Stud & Deck	58,637	18,667	854	32%	1%
Niles Industrial Coatings	45,144	16,462	1,200	36%	3%
Union Erectors	20,600	7,637	1,812	37%	9%
Global Rope Access	14,641	4,285	0	29%	0%
Rigging International Group	8,272	1,267	0	16%	0%
Expansion Specialties	103	80	0	78%	0%
Southwest Specialty Coatings	32,182	21,858	80	68%	0%
Rigging Intl - SW Specialty	11,740	635	0	5%	0%
Derr & Isbell	507,367	266,826	1,912	53%	0%
Union Erectors - Derr	28,711	11,689	1,411	41%	5%
Derr & Gruenwald Construction	12,939	8,785	0	68%	0%

### Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through February 2020

Subcontractor
The Herrick Corp.
Reliable Crane Service
<b>Total for Merrill Steel</b>
<b>Enclos</b>
Expansion Specialties, Inc.
Gephart Electric
Union Erectors
Team Construction
<b>Total for Enclos</b>
<b>KONE</b>
Dielco Crane
Jcord
Hutcherson Elevator Co.
Energy Mechanical Insulation
<b>Total for KONE</b>
<b>Desert Fire Protection</b>
TAB
Energy Mechanical Insulation - Desert Fire
Jcord
Lone Mountain Excavation
<b>Total for Desert Fire</b>
<b>Gephart/Morse - Low Voltage</b>
Morse - GM Low Voltage
Gephart - GM Low Voltage
<b>Total for Gephart/Morse - Low Voltage</b>
<b>Performance Contracting</b>
Commercial Scaffolding - PCI
MPS Plastic Wall Products
Technicoat
Gale Building Products
<b>Total for Performance Contracting</b>
<b>Aggregate Industries - MSE Retaining Wall</b>
Stewart & Sundell
Harris Rebar - S&S
<b>Total for Aggregate Industries MSE Retaining Wall</b>
<b>CEDCO Commercial LLC</b>
Jcord
<b>Total for CEDCO Commercial, LLC</b>
<b>Rolling Plains Construction</b>
<b>Total for Rolling Plains Construction</b>
<b>Union Erectors - Core</b>
Jcord
<b>Total for Union Erectors - Core</b>
<b>Derr &amp; Isbell - Hoist</b>
<b>Total for Derr &amp; Isbell - Hoist</b>
<b>Freyssinet</b>
Steel Partners
Southwest Specialty Coatings
Mojave Electric
Rigging Intl - Freyssinet
Vision Construction
Dielco - Vision
<b>Total for Freyssinet</b>
<b>American Door</b>
<b>Total for American Door</b>
<b>Expansion Specialties</b>
<b>Total for Expansion Specialties</b>
<b>Danny's Construction</b>
<b>Total for Danny's Construction Co.</b>
<b>Midwest Pro Painting</b>

Cumulative hours through February 2020				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
1,808	932	0	52%	0%
50,092	2,346	0	5%	0%
<b>792,235</b>	<b>361,467</b>	<b>7,268</b>	<b>46%</b>	<b>1%</b>
42,795	22,117	111	52%	0%
540	286	0	53%	0%
1,805	1,353	0	75%	0%
3,773	667	331	18%	9%
568	470	0	83%	0%
<b>49,480</b>	<b>24,893</b>	<b>442</b>	<b>52%</b>	<b>0%</b>
43,800	9,977	490	23%	1%
19	0	0	0%	0%
99	88	0	89%	0%
198	0	0	0%	0%
112	62	0	55%	0%
<b>44,228</b>	<b>10,127</b>	<b>490</b>	<b>23%</b>	<b>1%</b>
63,280	27,567	4,990	44%	8%
109	101	0	93%	0%
974	670	56	69%	6%
881	558	3	63%	0%
473	210	0	44%	0%
<b>65,716</b>	<b>29,105</b>	<b>5,049</b>	<b>44%</b>	<b>8%</b>
0	0	0	0%	0%
75,650	33,331	9,415	44%	12%
2,336	764	0	33%	0%
<b>77,985</b>	<b>34,095</b>	<b>9,415</b>	<b>44%</b>	<b>12%</b>
316,628	256,243	2,588	81%	1%
15,300	15,300	0	100%	0%
1,995	928	0	46%	0%
1,305	1,300	0	100%	0%
11,994	10,917	0	91%	0%
<b>347,221</b>	<b>284,687</b>	<b>2,588</b>	<b>82%</b>	<b>1%</b>
36,922	16,533	990	45%	0%
8,217	4,722	0	57%	0%
348	169	0	49%	0%
<b>45,487</b>	<b>21,423</b>	<b>990</b>	<b>47%</b>	<b>2%</b>
24,093	17,993	0	75%	0%
410	323	0	79%	0%
<b>24,503</b>	<b>18,316</b>	<b>0</b>	<b>75%</b>	<b>0%</b>
60,221	42,277	0	70%	0%
<b>60,221</b>	<b>42,277</b>	<b>0</b>	<b>70%</b>	<b>0%</b>
26,201	12,270	256	47%	1%
40	4	0	10%	0%
<b>26,241</b>	<b>12,274</b>	<b>256</b>	<b>47%</b>	<b>1%</b>
8,761	3,547	0	40%	0%
<b>8,761</b>	<b>3,547</b>	<b>0</b>	<b>40%</b>	<b>0%</b>
35,286	22,135	0	63%	0%
45,311	23,599	1,063	52%	2%
227	126	0	56%	0%
340	149	0	44%	0%
5,332	385	0	7%	0%
0	0	0	0%	0%
5,432	432	0	8%	0%
<b>91,927</b>	<b>46,824</b>	<b>1,063</b>	<b>51%</b>	<b>1%</b>
5,126	3,564	0	70%	0%
<b>5,126</b>	<b>3,564</b>	<b>0</b>	<b>70%</b>	<b>0%</b>
4,585	3,419	0	75%	0%
<b>4,585</b>	<b>3,419</b>	<b>0</b>	<b>75%</b>	<b>0%</b>
13,119	5,872	1,106	45%	8%
<b>13,119</b>	<b>5,872</b>	<b>1,106</b>	<b>45%</b>	<b>8%</b>
28,652	15,844	0	55%	0%

### Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through February 2020

Subcontractor	Cumulative hours through February 2020				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
<b>Total for Midwest Pro Painting</b>	<b>28,652</b>	<b>15,844</b>	<b>0</b>	<b>55%</b>	<b>0%</b>
<b>Sports Fields, Inc.</b>	492	40	0	8%	0%
Cache Valley Electric Co.	56	0	0	0%	0%
<b>Total for Sports Fields, Inc.</b>	<b>548</b>	<b>40</b>	<b>0</b>	<b>7%</b>	<b>0%</b>
<b>Gephart/Morse - DAS</b>	0	0	0	0%	0%
Morse - DAS	33,557	17,111	2,243	51%	7%
MD Electric	19,089	8,031	2,600	42%	14%
<b>Total for Gephart/Morse DAS</b>	<b>52,646</b>	<b>25,142</b>	<b>4,843</b>	<b>48%</b>	<b>9%</b>
<b>Industrial Door</b>	0	0	0	0%	0%
Southwest Specialty Coatings	642	261	0	41%	0%
Harris	183	179	0	98%	0%
Danny's Construction - IDC	5,133	1,761	579	34%	11%
<b>Total for Industrial Door</b>	<b>5,958</b>	<b>2,201</b>	<b>579</b>	<b>37%</b>	<b>10%</b>
<b>Sahara Concrete - Decorative Site</b>	7,690	7,624	0	99%	0%
TB Penick	0	0	0	0%	0%
Triton Structural Concrete	3,606	2,507	0	70%	0%
Penhall - TB Penick	92	62	0	67%	0%
Merli - TB Penick	63	0	0	0%	0%
CMC Rebar - Sahara	427	410	0	96%	0%
TAB - Sahara	338	193	0	57%	0%
Merli Concrete = Sahara	79	24	0	30%	0%
<b>Total for Sahara Concrete - Decorative Site</b>	<b>12,295</b>	<b>10,819</b>	<b>0</b>	<b>88%</b>	<b>0%</b>
<b>Southwest Specialty Contractors</b>	8,631	7,607	0	88%	0%
<b>Total for Southwest Specialty Contractors</b>	<b>8,631</b>	<b>7,607</b>	<b>0</b>	<b>88%</b>	<b>0%</b>
<b>Architectural Southwest Stone</b>	12,749	12,842	0	101%	0%
<b>Total for Architectural Southwest Stone</b>	<b>12,749</b>	<b>12,842</b>	<b>0</b>	<b>101%</b>	<b>0%</b>
<b>Sunstone Building Specialties</b>	297	22	0	7%	0%
<b>Total for Sunstone Building Specialties</b>	<b>297</b>	<b>22</b>	<b>0</b>	<b>7%</b>	<b>0%</b>
<b>Southwest Specialty Coatings</b>	12,398	8,533	0	69%	0%
<b>Total for Southwest Specialty Coatings</b>	<b>12,398</b>	<b>8,533</b>	<b>0</b>	<b>69%</b>	<b>0%</b>
<b>Western Millwork</b>	4,192	1,122	0	27%	0%
<b>Total for Western Millwork</b>	<b>4,192</b>	<b>1,122</b>	<b>0</b>	<b>27%</b>	<b>0%</b>
<b>Raydeo Enterprise</b>	1,091	310	0	28%	0%
Steel Partners	11,410	3,305	2,066	29%	18%
Standard Steel	1,074	167	0	16%	0%
Expansion Specialties	214	176	0	82%	0%
<b>Total for Raydeo Enterprise</b>	<b>13,789</b>	<b>3,959</b>	<b>2,066</b>	<b>29%</b>	<b>15%</b>
<b>Master Craft Floors</b>	526	522	0	99%	0%
<b>Total for Master Craft Floors</b>	<b>526</b>	<b>522</b>	<b>0</b>	<b>99%</b>	<b>0%</b>
<b>ISEC</b>	5,694	2,394	0	42%	0%
<b>Total for ISEC</b>	<b>5,694</b>	<b>2,394</b>	<b>0</b>	<b>42%</b>	<b>0%</b>
<b>Custom Hearth Distributors</b>	1,105	542	0	49%	0%
Energy Mechanical Insulation	1,036	640	126	62%	12%
<b>Total for Custom Hearth Distributors</b>	<b>2,141</b>	<b>1,182</b>	<b>126</b>	<b>55%</b>	<b>6%</b>
<b>Corona Stud &amp; Deck</b>	13,172	4,201	2,983	32%	23%
<b>Total for Corona Stud &amp; Deck</b>	<b>13,172</b>	<b>4,201</b>	<b>2,983</b>	<b>32%</b>	<b>23%</b>
<b>Aggregate Industries</b>	4,655	1,812	0	39%	0%
A Affordable Striping & Sealing	40	34	0	84%	0%
MC4 Construction, Inc.	3,768	3,112	0	83%	0%
<b>Total for Aggregate Industries - Pavement</b>	<b>8,463</b>	<b>4,957</b>	<b>0</b>	<b>59%</b>	<b>0%</b>
<b>Golden Bay Fence Plus Iron Works, Inc.</b>	2,249	1,801	0	80%	0%
REB Construction	92	14	0	15%	0%
Harris Rebar - Golden Bay	361	150	0	42%	0%
<b>Total for Golden Bay Fence Plus Iron Works</b>	<b>2,701</b>	<b>1,965</b>	<b>0</b>	<b>73%</b>	<b>0%</b>
<b>Stewart &amp; Sundell</b>	5,442	5,290	0	97%	0%
<b>Total for Stewart &amp; Sundell - Decorative Concrete</b>	<b>5,442</b>	<b>5,290</b>	<b>0</b>	<b>97%</b>	<b>0%</b>

### Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through February 2020

Subcontractor
<b>YESCO</b>
Union Erectors
Flippins Trenching
<b>Total for YESCO</b>
<b>Jones Sign Co.</b>
SW Specialty Coatings
<b>Total for Jones Sign Co., Inc.</b>
<b>Camatic</b>
Seating Installation Group
<b>Total for Camatic</b>
<b>Dimensional Innovations</b>
P1 Group, Inc.
Valley Steel
<b>Total for Dimensional Innovations</b>
<b>Vector Foiltec</b>
Danny's Construction
Unforgettable Coatings
<b>Total for Vector Foiltec</b>
<b>Austin Millwork &amp; Cabinetry</b>
<b>Total for Austin Millwork &amp; Cabinetry, Inc.</b>
<b>Brightview Landscape Development</b>
<b>Total for Brightview Landscape Development</b>
<b>Davis Glass &amp; Mirror</b>
Sunstone Building Specialties
<b>Total for Davis Glass &amp; Mirror</b>
<b>Spilker Pacific</b>
<b>Total for Spilker Pacific</b>
<b>T. Nickolas</b>
<b>Total for T. Nickolas</b>
<b>Technicoat Management</b>
<b>Total for Technicoat Management</b>
<b>Valley Steel</b>
<b>Total for Valley Steel</b>
<b>Las Vegas Demolition</b>
<b>Total for Las Vegas Demolition</b>
<b>Niles Industrial Coatings</b>
<b>Total for Niles Industrial Coatings</b>
<b>TOTAL HOURS</b>

Cumulative hours through February 2020				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
4,430	1,073	0	24%	0%
264	264	0	100%	0%
79	71	0	90%	0%
<b>4,773</b>	<b>1,408</b>	<b>0</b>	<b>29%</b>	<b>0%</b>
2,974	282	287	9%	10%
476	385	0	81%	0%
<b>3,449</b>	<b>666</b>	<b>287</b>	<b>19%</b>	<b>8%</b>
0	0	0	0%	0%
4,704	3,477	0	74%	0%
<b>4,704</b>	<b>3,477</b>	<b>0</b>	<b>74%</b>	<b>0%</b>
0	0	0	0%	0%
99	36	21	36%	21%
761	471	0	62%	0%
<b>860</b>	<b>507</b>	<b>21</b>	<b>59%</b>	<b>2%</b>
0	0	0	0%	0%
1,381	508	93	37%	7%
221	221	0	100%	0%
<b>1,602</b>	<b>729</b>	<b>93</b>	<b>45%</b>	<b>6%</b>
449	120	0	27%	0%
<b>449</b>	<b>120</b>	<b>0</b>	<b>27%</b>	<b>0%</b>
2,471	2,471	0	100%	0%
<b>2,471</b>	<b>2,471</b>	<b>0</b>	<b>100%</b>	<b>0%</b>
329	118	0	36%	0%
38	5	0	12%	0%
<b>366</b>	<b>122</b>	<b>0</b>	<b>33%</b>	<b>0%</b>
1,210	674	0	56%	0%
<b>1,210</b>	<b>674</b>	<b>0</b>	<b>56%</b>	<b>0%</b>
13,221	11,638	0	88%	0%
<b>13,221</b>	<b>11,638</b>	<b>0</b>	<b>88%</b>	<b>0%</b>
3,840	2,865	0	75%	0%
<b>3,840</b>	<b>2,865</b>	<b>0</b>	<b>75%</b>	<b>0%</b>
8	8	0	100%	0%
<b>8</b>	<b>8</b>	<b>0</b>	<b>100%</b>	<b>0%</b>
822	838	0	102%	0%
<b>822</b>	<b>838</b>	<b>0</b>	<b>102%</b>	<b>0%</b>
195	82	0	42%	0%
<b>195</b>	<b>82</b>	<b>0</b>	<b>42%</b>	<b>0%</b>
<b>4,278,869</b>	<b>2,660,432</b>	<b>97,395</b>	<b>62%</b>	<b>2%</b>
		<b>Goal</b>	<b>38%</b>	